

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9

CE/C/I- Dy. CE/C/II-III-JU

1.	Phase-I- Earthwork in bank/cutting including Degana- Rai ka- Bagh Doubling Project	M/s K.K. Sorathia MMC Projects JV,	08.02.19	07.08.20	30.06.22	48.98	52%	Work in progress.
2.	Phase-II- Earthwork in bank/cutting Degana- Rai ka -Bagh Doubling	M/s NGPL-NEPL- BLB (JV) JP	05.02.19	04.08.20	30.06.22	51.67	75%	Work in progress.
3.	Phase-III- Earthwork in bank/cutting Degana- Rai ka -Bagh Doubling Project	M/s Vishnu Prakash R Punglia Ltd, JU	27.12.18	26.06.20	30.04.22	34.31	92%	Work in progress.
4.	Supply and staking machine crushed stone ballast Degana- Rai ka- Bagh Doubling	M/s Devender Singh Contn. Hisar	01.10.19	30.09.20	31.12.21	8.47	100%	Work in progress.
5.	Construction of 159 Units of Type-II,72 Units of Types-III & 16 Units of Type-IV Residential accommodation ...Degana to Rai-ka-bagh doubling Project	M/s Vishnu Prakash R Punglia Ltd, JU	26.05.20	25.11.22	-	53.96	20%	Work in progress.
6.	Laying and linking of Broad gauge line MTD-DNA Km. 521.740 to 478.00 on RKB-DNA Doubling	M/s BLB SNCC JV-JOHDPUR	06.06.20	05.01.22	31.03.22	15.51	100%	Work completed.
7.	Supplying and stacking stone ballast between Merta Road (Excluding) and (including) Rai-ka-Bag section	M/s B B Construction - KHURJA, Uttar Pradesh	24.07.20	23.01.22	23.07.22	20.13	82%	Work in progress.
8.	NWR/SC/Civil-102140519 R-Flash Butt Welding of 20 rail panels/Free Rails//2 Rail panels/3 Rail panels of all rail section (New/SH) at site (in situ/cess) using Mobile	M/s Khem Chand - Varanasi -221010	04.06.21	03.06.24	-	10.79	20%	Work in progress.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9

	Flash Butt Welding plant in entire jurisdiction of North Western Railway							
9.	Dy CE/C-II-JU-MTD-RKB-05- Laying and linking of Board gauge km 521.740 km 578.700 (excluding Merta Road to including Pipar Road) in c/w RKB-DNA Project phase-II	M/s Bhanwar Lal Bijrnia Kuchaman Ciy, Nagaur	03.05.21	02.11.22	-	17.17	75%	Work in progress.
10.	Dy. CE/C/II/JU-MTD-RKB-04 – Laying and linking of BG.. Km. 578.700 to Km. 621.600 (excluding Pipar Road and including Rai Ka Bagh) in c/w RKB-DNA Project Phase-I.	M/s Chintpurni Const. Co. Sonpath	18.09.21	17.09.22	-	13.74	22%	Work in progress.

CE/C/I - Dy. CE/C/I-JU

1	Samdari – Bhildi sect – Const of complete ROBs (2 lane) incl approaches in lieu of LC. B-56, B-109	M/s Sona Builders – RC Patel (JV), ,	05.07.17	04.07.19	31.03.22	36.99	85%	Work in progress.
2	RUB/ 410300001009 –Merta Road - Bikaner sect - RUBs in lieu of LCs (21 Nos)-PB-106 of 2017-18 & 2 Nos. LC- PB im No.113	M/s Rachana Construction Co., Mehsasna	11.12.17	10.12.19	31.03.22	52.25	97%	Work in progress.
3	/RUB/ 410300001011 –Degana - Merta Road & Ratangarh - Degana section RUBs in lieu LCs	M/s Rachana Construction Co., Mehsasna	11.12.17	10.12.19	31.07.21	53.06	100%	Work completed.
4	SC/FL-DNA/Civil-419151005 – RUBs in lieu of UM LCs (18 Nos.), in Phulera – Degana section.	M/s Shree Karni Traders, Bikaner	01.01.19	31.12.19	31.03.21	41.99	100%	Work completed.
5	NWR/SC/FL-DNA/Civil-41951006 – Extension of existing RUB (08 Nos.) and	M/s HJKIPL DRAIPL JV,	25.02.19	26.09.20	31.07.21	32.07	100%	Work

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
	Constr of RUB in lieu of manned LCs (08 Nos.), in FL-DNA	DEESA-						completed.
6	Jenal-Bhildi/ 410161103-R -Construction of Station Building, etc. icw new crossing station bet. Jenal & Bhildi stations.	M/s Bhanwar Lal Bijrania – Nagaur.	08.12.19	07.09.20	31.10.22	6.50	50%	Work in progress.
7	Const. of all Civil work & all other misc. works between THM– Sanu new BG line project (56.250 kms.)(31.10.19 THM-SANU)	M/s SCC JV PMP Infratech, Ahmedabad	23.03.16	22.03.18	31.03.22	117.33	98%	Work in progress.
8	NWR/SC/RUB/ Civil 41030001004 - SMR-BLDI section - RUB in lieu of LCs (10 Nos.)	M/s M.H. Khanusiya Himantnagar	02.07.20	01.07.21	31.08.22	37.36	30%	Work in progress.
9.	T. No. JU/ Const./T-12/2020-21/THM-Sanu - Re-construction of Platform wall of Goods Platform (with RCC wall) at Sonu Yard of Thaiyat Hamira – Sonu section of Jodhpur division.	M/s Shree Karni Traders, Bikaner	01.04.21	30.09.21	31.12.21	19.83	100%	Work completed.

CE/C/II – Dv. CE/C/I-UDZ

1.	UDZ-HMT(GC)/Civil- 204140124- Constr of minor bridges and earth work in Major Detour between Umra-Zawarstns	M/S RaviInfrabuild Projects Pvt. Ltd. Udaipur	12.09.16	11.09.18	15.02.2022	69.81	99%	Work in progress
2.	NWR/SC/UDZ-HMT(GC)/Civil-204140626-Supply & stacking stone ballast between Padla and jagaborestn	M/S Choyash Infra Solution Ravindra Dungarpur	01.07.16	30.06.18	15.03.2022	13.45	99%	Work in progress
4	UDZ-HMT(GC)/Civil-204140334-Const of	M/S Rachana-MI	27.02.17	26.02.19	30.04.2022	56.74	98%	Work in

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
	superstructures of 32 Nos. Major Br- PSC slabs of to 18.30m, RCC Box of 4 Nos. br	(JV), Ahmedabad-						progress
5	NWR/SC/UDZ-HMT(GC)/Civil –204140538 Flash Butt welding of 60 kg / 52 kg New /SH Rails.	M/s India Thermit CorpLtd., Kanpur	31.05.17	30.11.18	30.10.21	6.48	56%	Work in progress
6	UDZ-HMT(GC)/Civil– 204140839 Track linking from Km 160 - 225, incl. Jaisamand,Semari and Rikhavdev.	M/s BLB-SNCC JV, Jodhpur (Raj)	03.04.17	02.04.19	31.10.21	11.28	26%	Work in progress
7	T-43-R, Fabrication, transportation, assembling and erection of superstructures consisting of open web girders (4X45.7m) and composite	M/s Dynamic Engineers infratrack, Private Limited, Kota-324003	16.10.17	15.01.19	15.04.22	15.10	85%	Work in progress
8	T-46 R- Track linking &transp at km 111-160 incl UDZ, Umra, KharwaChanda,Zawar	M/s B.S.Sangwan Sonipat	20.02.18	19.09.19	31.03.22	14.66	80%	Work in progress
9	GC/Misc/T-49, Const of toe walls, retaining walls, trolley refuges, betKharwa Chanda and Dnrpstn.	M/S S.K Builders Gautam Buddha Nagar,	13.08.18	12.02.20	31.10.21	35.07	88%	Work in progress
10	UDZ-HMT-GC- Tunnel- T-50, Const of tunnel bet Kharwa Chanda and Zawar Stations.	M/s ABCI Infrast Pvt Ltd Kolkata	20.08.18	19.05.20	30.04.22	41.80	98%	Work in progress
11	UDZ – HMT – GC T – 51-Const of stnBldg, S&T str etc.at ZawarSemari, Kundalgarh,Rikhabdev Road, Kotanastns	M/s Prem Fabricators, Ahmedabad	13.08.18	12.08.19	30.04.22	21.57	51%	Work in progress
12	UDZ-HMT/GC/T-54, Provision of blanketing on top ...for Ch. 137000 to 227000	M/s Sanwariya-Rjendra JV Udaipur	20.06.19	19.06.20	30.04.22	15.41	95%	Work in progress
13	T.No.UDZ-HMT/GC/T-57,-Construction of two new single tunnels	M/s Mosh Varaya Infrastructure Ltd	27.06.19	26.03.20	31.12.21	18.56	100%	Work in progress

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
		Raipur						
14	T-61 Balance work of LHS/ROB	M/s Shiv Enterprises Jaipur	15.5.2020	14.02.21	31.01.22	12.22	60%	Work in progress
15	T. 63R –Misc. work for const. of minor bridges earthwork in cutting & filling from ... in c/w UDZ-HMT GC Project.	M/s Ramesh Chander Contractor, Sirsa	28.8.2020	28.05.21	30.09.21	14.86	21%	Work in progress.
16	T.No.UDZ-HMT-GC-T-66- Misc. protection work bridges, Earth work in cutting & filling for formation , side drain ,catch water, drain work, road work geomating work pitching work etc.	M/S Sunrise Infra, Jaipur	23.4.2021	22.04.22	-	9.66	40%	Work in progress.

CE/C/III – Dy.CE/C/I-II-AII

1	Earth work and other ancillary works between Ajmer (including) & Bangurgram (including) sin Ajmer-Bangurgram BG Doubling	M/s. Shivakriti-Shri Mohangarh (JV), JP	24/06/16	23/06/18	31/08/21	113.37	96%	Work in progress.
2	No.NWR/SC/Bangurgram-Guriya-Patch/Civil-308151801: Composite work in Bangurgram - Guriya Doubling project	M/s H.S. Mehta Infra – JCC Infra Projects (JV), AII	11/11/16	10/11/18	31/10/21	161.36	93%	Work in progress.
3	AII/Const./LHS/T/6:Providing Limited Height Subway in lieu of LCs bet Swaroopganj & Palanpur of Marwar Jn.- Palanpur sec with elimination of existing gates	M/s Ravi infrabuild Projects Pvt. Ltd., 95, Udaipur	19/11/14	18/05/16	31/01/22	38.73	93%	Work in progress.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
4	AII/Const./LHS/T/9: Providing leftover LHS in lieu of LCs in MJ.- PNU section in connection with elimination of existing gates	M/s Radhe Associate, Mehsana	27/01/17	26/01/18	30/09/21	8.95	92%	Work in progress.
5	Const of ROB at LC no 18 of Ajmer Div	M/s Vishnu P R Pungalia Ltd., Jodhpur	25.10.19	24.10.21	-	30.67	21%	Work in progress.

CE/C/IV – Dy. CE/C/I-II-MKN

1	Phase-I - Earthwork in bank / cutting including blanketing material, etc. in connection with Phulera - Degana Doubling Project	M/s Rachna Shri Mohangarh JV, S-8, First Floor, Transport Nagar, Jaisalmer	10.01.19	09.01.20	30.04.22	40.94	85%	Work in progress.
2	Phase-II - Earthwork in bank / cutting including blanketing material, etc. in connection with PL-DNA Doubling Project.	M/s K.K. Sorathia MMC Projects JV, Gandhidham	10.01.19	9.07.20	09.04.22	36.75	67%	Work in progress.
3	Phase-III - Earthwork in bank / cutting including blanketing etc. in connection with Phulera - Degana Doubling Project .	M/s Rachna Shri Mohangarh JVS-8, First Floor, Transport Nagar, Jaisalmer	10.01.19	09.07.20	30.04.22	47.88	42%	Work in progress.
4	Construction of Major Bridges (12 Nos.) and Minor Bridges (PSC Slab) from Km.0.00 to Km. 108.75 in c/w doubling of Phulera - Degana section	M/s Nelakuduru Infra Sriganesh JV, Plot No. 56, 8th Cross, , Bengaluru	25.02.19	24.08.20	31.07.22	29.70	72%	Work in progress.
5	Construction of Major Bridge No. 22 (10 X 24.40m Composite Welded Girder) at Ch.:	M/s Radhe Guru JV- Mehsana,137	01.04.19	01.10.20	31.07.22	20.68	82%	Work in progress.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
	24326.45 between Gudha – Govindi Marwar Block section in c/ with doubling of Phulera - Degana section	Kensvill a Complex Nr, Ramosana Circle, Mehsana.						
6	Supply and stacking machine crushed, stone ballast conforming to Railway specifications etc. from KM: 108.75 to KM: 64.00 in connection with Phulera-Degana doubling project	M/s Devendra Singh Const. H No.7, Partap Nagar, Hisar	25.09.19	24.09.20	24.03.22	9.49	99%	Work in progress.
7	Laying and linking of Broad Gauge main lines, from km 64.0 to km 108.75 & in connection with Phulera -Degana doubling project of Jodhpur Division.	M/s Jhanwar Sale Corporation- Bikaner-, Rani Bazar, Bikaner-334001	07.03.20	06.03.21	06.04.22	15.57	70%	Work in progress.
8	Supply and stacking machine crushed, stone ballast confirming to Railwat specifications in stacks along the cess/on finished formation including station yards along the track at stations between Makrana (Excluding) & Nawa City (Including) stations from Km 64.00 to Km. 34.50 in connection with Phulera-Degana doubling project	M/s Devender Singh Contractor, Hissar (Haryana)	07.09.20	06.09.21	30.06.22	6.82	70%	Work in progress.
9	Providing fabrication and assembling “IN SITU” Glued Insulated Rail Joints G3 (L) type for 52 Kg. and 60 Kg. rail section as per RDSO drawing No. RDSO/T-671 and RDSO/T-2572 respectively between Degana (including) and Phulera (including) stations from 108.75 Km. to 0.00 Km. in connection with Phulera-Degana Doubling Project of Jodhpur Division	M/s. Dynamic Engineers Kota E-20 Chambal Industrial Area Kota 324003	16.09.20	15.09.22	-	2.50	25%	Work in progress.
10	Tender No.NWR/SC/FL-DNA/Civil-419150420-Supply and stacking machine	M/s. Devendra and Sons, Construction	16.10.21	15.08.22	-	8.09	7%	Work in progress.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9

	crushed stone ballast confirming to Railway specifications in stacks along the cess/on finished formation including stations between Nawa City (excluding) & Phulera (including) stations from Km.34.50 to Km.00.00 in connection with Phulera-Degana doubling Project	Privat Limited-Hisar						
11	T.No. NWR/SC/FL-DNA/C-419150421-R Laing and linking of BG ML,LL including P&C in yard, spreading of ballast, tamping of track , transportation of P.Way materials and other ancillary works bet. Nawa City and Phulera station from Km. 34.50 to Km. 00.00 in c/w FL-DNA Doubling Project.	M/s Bhanwarlal Birjania, Bijarnia House, Tagore College ke pass, Jhaira Road,Kuchaman City Nagaur	27.01.22			12.02 Cr.		

CE/C/IV – Dy.CE/C/I-JP

1	S&C/ Bridge/ Civil-410640102: Construction of embankment by cutting and raising of existing bank, Minor and Road Under Bridge from Km.0.00 to Km.12.00 between Gudha & Thathana Mithri stations of Jodhpur Division in connection with Test Track for RDSO.	M/s BGCC- Modi [JV}, Jaipur	21.12.18	20.12.19	30.06.20 31.10.21	30.63	98%	Work in progress.
2	Bridge/Civil-410640103: Construction of embankment by cutting and raising of existing bank, Minor and Road Under Bridge from Km.12.00 to Km. 25.00 between Gudha & Thathana Mithri stations of Jodhpur Division in connection with Test Track for RDSO.	M/s BGCC-Modi [JV], Jaipur	21.12.18	20.12.19	30.06.20 31.03.22	35.34	70%	Work in progress.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9

3	Tender No. NWR/S&C/ Bridge/Civil-410640101: Construction of Major, Minor and road under bridge from Km. 0.00 to Km. 25.00.	M/s Modi Construction Co., Jaipur	21.12.18	20.03.20	31.12.20 31.03.22	39.68	70%	Work in progress.
---	--	-----------------------------------	----------	----------	----------------------	-------	-----	-------------------

CE/C/V – Dy.CE/C/BKN

1	Const of 09 RUBs in lieu of LC. No 79,84,86,90,93, 96,108,109-A,139 on Rewari-Sadulpur sect	M/S Mohla Construction Co Hisar	06.07.18	05.01.20	30.09.21	26.68	96%	Work in progress.
2	Const of 11 RUBs in lieu of LC No 5,7,15,16,21,23 ,30, 47,71, 74,77 on Rewari-Hisar sect	JMES-JDC (JV), Haryana	06.08.18	05.02.20	31.10.21	32.98	86%	Work in progress.
3	Const. of 04 nos ROB in lieu of LC No. 54-A, 76 A, 123 at km 189/3-4 on RE-Hisar-Bathinda sec and LC No. C-4-A on Hisar-SDLP sect of Bikaner unit.	M/s Vishnu Prakash R Punglia Ltd., JU	06.04.18	05.10.19	31.10.21	42.91	91%	Work in progress.
4	Const of 03 lane ROB in lieu of level crossing no 100 at km 151/8-9 at LC No 112-A at km 170/6-7 on Barwala Bhadra Road (SH10) Hisar- Bathinda sect	M/S Punia Construction Co. Hisar	18.09.18	19.09.19	31.10.21	18.21	88%	Work in progress.
5	Earth work ,toe wall, pitching, buildings, other ancillary works at Birdhwal stn and from takeoff point ch 0 to Implant yard icw STPS Deposit work	M/S JMES JMDE (JV), VPO-Narodeara, Tehsil Laxmangarh (Sikar) Raj.	17.04.18	16.04.19	31.03.22	16.90	100%	Work physically completed.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
6	Construction of 02 lane Road Over Bridge in lieu of LC No C-105 near Birdhwal	M/s Pawansut Infra Project Pvt. Ltd., Hanumangarh	10.04.18	09.04.19	31.12.20	8.51	100%	Work completed.
7	Dismantling of existing track, linking of BG main, loop lines from takeoff pt 0.00 to implant yard (incl Birdhwal stn yd) icw STPS Birdhwal deposit work	M/S Jhawar Sales Corp, Bikaner	31.07.18	30.07.19	30.11.21	7.50	77%	Work in progress.
8	Construction of 04 nos Road under Bridge in lieu of existing Level Crossing No 107,109,132 and 154 of Hisar- Bathinda section of Bikaner division in connection with elimination of level crossing gate	M/S Shree Karni Traders, C-171, Kanta Khaturia Colony, Bikaner	30.06.20	29-6-21	31.05.22	26.33	22%	Work in progress.
9	Construction of 04 nos Road under Bridge in lieu of existing Level Crossing No 10,113 and 133 of Bathinda - Lalgargh and LC No 1 of Suratgarh Bye pass line section of Bikaner division in connection with elimination of level crossing gate	M/S Shree Karni Traders, C-171, Kanta Khaturia Colony, Bikaner	30.06.20	29-06-21	31.05.22	25.38	20%	Work in progress.
10	Carrying out final location survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate in c.w. doubling from Bathinda-Bhildi via Sirsa, Hisar, Ratangarh, Degana, Luni, Samdari excluding Degana-Rai Ka Bagh.	M/s BPC Consultant India Pvt. Ltd., Kolkatta	09.09.20	08.09.21	09.06.22	5.93	50%	Work in progress.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9

11	Tender No. NWR-SC-BKN-02-2020-21 :- Construction of 4 nos Road Over Bridge (Railway portion) in lieu of Level Crossing No. 27 at km 41/4-5, Level Crossing No. 52 at km 81/9-82/0 L.C. No. 114 at km 172/1-2 on Rewari-Bhatinda section and L.C. No. 45 at km 40/8-9 on Rohtak - Bhiwani section.	M/S Punia Construction Co. 30,Sector-13, Part-2 Hisar-125001	21.04.21	20.10.22	-	37.37	0%	Work under mobilization.
----	---	--	----------	----------	---	-------	----	--------------------------

CE/C/V – Dy. CE/C/IV-JP

1	Earth work in formation, LHS. other works in C/W RE- SDLP Bye pass line	M/s Mohala Const Company, Hisar.	22.05.18	21.11.19	30.03.22	15.66	81%	Work in progress.
2	Const of Goods Shed and laying of loop lines etc. icw Shifting of Goods Shed to Mirzapur Bachod icw DFCCIL Proj (Dep work)	M/s AIEN Meren Enterprises- Dimpur – 797 112.	04.10.19	03.02.21	31.01.22	23.10	99%	Work in progress.
3	Construction of station buildings, circulating area, platform shelters, subways, FOBs etc. bet. JP-Palsana	M/s V.K. Cons Co., Ganganagar	23.10.19	22.04.21	31.05.22	25.22	94%	Work in progress.
4	Const of station buildings, circulating area, PF shelters, subways, FOBs, etc Goriyan, Kayamsar & Rashidpur Khori halt stations, other misc works in Palsana-Churu section	M/s Modi Construction Company, Jaipur	16.03.20	15.09.21	31.03.22	20.33	85%	Work in progress.
5	Laying, linking & dismantling of BG in c/with providing crossing stations at Kayamsar, Rashidpur Khori, Goriyan, Baori Thikariya & Chhota Guda halt stations	M/s Bhanwar Lal Birjanina, Nagaur	04.06.20	03.12.21	30.04.22	6.90	75%	Work in progress.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
6	Tender No.: NWR/SC/Civil-102140520 Name of Work: Construction of 2 lane Road over bridge of Railway span 1 x 60 m clear bow string Girder in lieu of LC No. 142 near Rajgarh station of Rewari- Jaipur section.	M/s Punia Construction Co., Hisar	23.11.21	22.05.23	-	26.69	8%	Work in progress.
7	Tender No.: NWR/SC/Civil-102140521 Name of Work: Construction of 4 lane Road over bridge of railway clear span 1 x 72 m (clear span) Bow string Girder in lieu of LC No. 61 near Anaj Mandi of Rewari-Jaipur section.	M/s Ansari Erectors, Ahmedabad	01.12.21	31.05.23	-	25.70	0%	Work is yet to be commenced.

CE/C/VI- Dy. CE/C/III-JP

1	Construction of two lane ROB in lieu of LC No. 206 of 1x33	M/s. Modi Const. Company, Jaipur.	26.06.18	25.12.19	31.12.21	15.93	96%	Work in progress.
2	Const of Platform, P/F Shelter, FOB, Station Building, Circular area, P. Way etc and other ancillary work in c/w Getor- Jagatpura stn.	M/s Sunrise Infra Projects, JP	31.08.19	30.08.20	30.09.21	06.78	100%	Work completed.
3	Earth work in filling and cutting in additional lines, shelters and other misc. works icw Khatipura station as terminal station.	M/s Hari Narayan Khandelwal, Jaipur	30.10.19	29.10.21	30.06.22	24.37	60%	Work in progress.
4	Const of Multi- storey Office for JP field unit, G. M. Bungalow & ORH incl elel and Telecom works at Jagatpura, JP	M/s Hari Narayan Khandelwal, Jaipur	17.01.20	16.01.21	31.03.22	11.73	100%	Work physically completed.
5	Const. of two lane ROB in lieu of LC No. 01 of 1x45m. steel Girder + 18x24 PSC Girder & RCC substructure bet. Phulera-Sambhar section.	M/s Shree Ram Kripa Const. Jaipur	15.05.20	14.11.21	15.07.22	37.33	60%	Work in progress.
7	Const. of 06 Nos. Type-VI Quarters, balance work of const. of office and other misc. works	M/s Pradeep Kumar Jain, Jaipur	26.03.21	25.03.22	31.08.22	13.49	60%	Work in progress.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9

	at Jagatpura, Jaipur							
8.	NWR/SC/ROB/Civil/514300901- Construction of 2 lane Road Over Bridges including approaches and limited Height Subway in lieu of Level Crossing No. 175 between Dausa-Bhankari stations on Rewari-Jaipur section.	M/s Modi Construction Co. Jaipur	04/10/19	03/04/21	31.05.22	24.24	85%	Work in progress.
9.	T. N.NWR-SC-Civil-13641917: Construction of trip shed with Pit line, Earthwork filling in formation and administrative office & other ancillary work etc. in connection with satellite facility at Khatipura Station	M/s Harinarayan Khandelwal, A-1, Koolwal Bhawan, Janta Colony, Jaipur-302004	01.07.21	31.12.21	30.04.22	6.00	55%	Work in progress.

CE/C/HQ - Dy. CE/C/II-JP

1	NWR/SC/ Alwar-Bandikui/ Civil/514150803-R - FB welding icwAlwar-Bandikui and Dausa- Gangaprucity new line project	M/s Railtech Infracore Pvt. Ltd. Allahabad	16/11/16	15.05.18	31.01.22	11.15	57%	Work in progress.
3	Balance work of minor bridges, Road Under Bridge/LHS---- betwDidwana to GCC stations	M/s. Lall Construction Co. Delhi	27/12/17	26.06.19	30/04/22	46.41	93%	Work in progress.
4	Const of balance work of single line BG std alignment tunnel	M/s TCM-UTL JV, Gurgaon	23/09/16	22.03.18	30/06/22	54.46	68%	Work in progress.
5	Construction of station buildings, providing FOB, PF covering, circulating area	M/s MCDPL-Sunrise Infra(JV), JP	20/12/17	19.03.19	30/06/22	17.95	92%	Work in progress.
6	Const of 3 nos Low Over Pass at LC No. 4, 26 & 27 on DO-GGC Section.	M/s Bharat Spun Pipe JP	09/01/14	08.04.15	31/07/21	10.44	100%	Work completed.

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
7	Const of 2 lane ROB at Level Crossing No. 28 & 29 and construction of RUB at Ch.44949	M/s SKT-Yash Ent(JV) Jodhpur	10/01/19	09.07.20	30/04/22	42.24	75%	Work in progress.
8	Supplying stone ballast in stacks betw DO-GCC stations	J.K. Const Co., Nokha,	07/10/16	06.04.18	31/03/22	14.33	96%	Work in progress.
9	Laying & linking of BG track between Didwana& GGC stns& at Baniyana& Arnya Kala, Salempurastn	M/s Laxyo Energy Ltd, Ratlam	28/12/17	27.03.19	31/12/22	14.67	70%	Work in progress.
10	Balance work of 150 unit type II, 7 unit type-III ataffqtrs and IOW office and other ancillary works.	M/s Sunrise Infra Projects, JP	18/07/19	17/04/20	31/10/22	16.48	62%	Work in progress.
11	Construction of Road Over Bridge at Chainage 67470 LC No. 24B on Dausa-Gangapurcity section	M/s Shree Karni Traders, BKN	04/11/19	03/11/20	30/04/22	28.98	42%	Work in progress.
12	Construction of Ballastless track and transition from ballastless to ballasted track in two tunnels	M/s PCM Strescon Overseas Ltd., Siliguri	29/11/19	28/11/20	30/11/21	13.16	0	Work not started due to construction of tunnel.
13	Const. of LHS/RUB including covering shed, minor bridges, ORH cross drain, supply of stone ballast and other ancillary work like earthwork, blanketing work, road work etc. bet. DO-GGC stations.	M/s Jai Matadi Energy System, Laxmangarh (Sikar)	22/07/20	21/10/21	31.03.22	39.90	50%	Work in progress.

CE/C/HQ- Dy. CE/C/II-UDZ

1	UDZ-MVJ-BI-GC-T-9**Balance work of "Const, extension, strengthening, rebuilding of existing major & minor bri (MVJ-BNNR)	Ravi- Infrabuild Pvt.Ltd. Udaipur	12.03.18	11.09.19	31.01.22	54.31	98%	Work in progress.
2	UDZ-MVJ-BI-GC-T-10- Balance work for	Ravi- Infrabuild	12.03.18	13.09.19	25.01.22	62.05	99%	Work in

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF April, 2022

S.N	Name of work (In short)	Name of Agency	Date of LOA	Original DOC	Extended DOC	Cost of work (Rs. in Crore)	Physical Progress	Remarks
1	2	3	4	5	6	7	8	9
	“Const, extension, strengthening, rebuilding of existing from Ch.41000 to Ch.82610 (BNNR-BI)	Pvt.Ltd. Udaipur						progress.
3	UDZ-MVJ-BI-GC-T-11 Dismantling of balance existing MG track, laying and linking of BG main line, in Mavli station yard (MVJ-BNNR)	M/s Jhawar Sales Corporation, Bikaner	13.03.18	12.06.19	30.04.22	7.22	95%	Work in progress.
4	T-12 Dismantling of balance existing MG track, linking of BG main line, loop lines / sidings incl points (BNNR-BI)	M/s B.S.Sangwan Sonipet	13.03.18	12.06.19	30.06.22	7.56	95%	Work in progress.
5	UDZ-MVJ-BI-GC-LHS-T-7- Balance work of construction of 42 Nos. (RUB/LHS)	M/s Ravi-Infrabuild Pvt. Ltd., Udaipur	12.03.18	11.09.19	31.08.21	33.37	100%	Work completed.
6	UDZ-MVJ-BI-GC-LHS-T-8 -Balance work of const of 47 Nos. RUB bet Bhinder-Bari Sadri	M/s Rachana-MCDPL (JV) Nokha	12.03.18	11.09.19	11.11.21	39.57	100%	Work completed.
7	Balance work of construction of 13 nos covering shed for Road Under Bridges (RUB/LHS) and all other ancillary work between Mavli-Bari Sadri stations in connection with Mavli-Bari Sadri GC project	M/s Millennium Dream Build Pvt Ltd. Jaipur	20/03/20	16/09/20	31.10.21	6.78	100%	Work completed.

For CAO/C/JP