

Annexure-A

Department - Engineering Bikaner division

Quarterly Progress Report to CVC under Category -I (Civil works) Quarter ending Sept. 2022

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completi on	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Ancillary works in connection with deep screening by ballast cleaning machine 88.16 Kms from Km. 100.52 to 188.68 in between Bawani Khera-Bhattu station under ADEN/SSA.	65059130	59984518	7.80% Below	NWR/BKN/Civil/2 020/0067 dt. 08.12.2020	M/S Bhikha Ram Devrath, Dhigarla, Rajgarh,Churu.	01.12.20	08.09.21 15.03.22 30.10.22	50%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
2	CTR (P) 28.387 Kms in Bathinda-Suratgarh section of existing 52 Kg rails and PSC-5 sleepers (1540 Nos. /Km.) with 60 Kg New rails and PSC-6 sleepers (1660 Nos. /Km.) under ADEN-I/HMH.	67036714	64834174	3.29% Below	NWR/BKN/Civil/2 020/0059 dt. 07.12.2020	Ganpati Construction Co., Hose No.430B1 22333, Shant Nagar, Bathinda.	01.10.20	27.05.21 31.12.21 31.03.22 15.04.22 31.07.22	100%	Sh.Manish Padmawat, DEN/North/Bikaner	Work completed.
3	Ancillary works in connection with deep screening by ballast cleaning machine 81.32 Kms from Km. 188.68 to 270 in between Bawani Khera-Bhattu station under ADEN/SSA.	60013209	55332179	7.80% Below	NWR/BKN/Civil/2 020/0065 dt. 08.12.2020	M/S Bhikha Ram Devrath, Dhigarla, Rajgarh,Churu.	27.10.20	30.09.21 15.04.22 31.07.22 05.10.22	95%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
4	TRR(P) - 108.056 Kms in Bathinda-Suratgarh section of existing 52 Kg rails with 60 Kg New rails under ADEN-I/HMH.	54008065	51577702	4.50% Below	NWR/BKN/Civil/2 020/0074 dt. 06.01.2021	Goel Brothers Rail Infra Pvt. Ltd. Bareily.	19.10.20	05.10.21 30.05.22 30.07.22 30.10.22	80%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
5	Supply of 80000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Hanumangarh, under control of ADEN/HMH-I.	88115200	92397599	4.86% Above	NWR/BKN/Civil/2 021/0002 dt. 04.02.2021	Jai Durga Enterprises, Opp. Hotel Sagun, Barnala Bypass Road, Bathinda (Punjab).	07.12.21	30.11.21 30.05.22 30.07.22 30.11.22	95%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
6	Supply of 80000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Hisar under control of ADEN/SSA.	64704000	69996787	8.18% Above	NWR/BKN/Civil/2 021/0038 dt. 13.11.2021	B. B. Construction, 12- Naya Ganj Khura (UP)-203131	09.09.21	26.06.22 15.10.22	25%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
7	Supply of 82600 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot BAP in the section of ADEN/Line/BKN.	59036698	69996787	2.93% Above	NWR/BKN/Civil/2 022/0018 dt. 19.03.22	M/S J. K. Construction Co., Naya Bazar, Nokha, Bikaner	03.12.21	14.01.23	20%	Sh. Amit Jain , Sr. DEN/West/Bikaner	Work is in progress.
8	Raising of Passenger Platform as High Level at Charkhi Dadri, Manheru & Jharli on RE-BTI section and Kalanaur Kalan on ROK-BNW section under ADEN/Bhiwani.	75076469	57996572	22.75% Below	NWR/BKN/Civil/2 022/00	M/S Raj Kumar Ishwar Kumaer, Delhi	21.02.22	06.12.22	20%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
9	Raising of Passenger Platform at high level at Depalsar, Joharpura, Hadyal, Melusar halt and Udasar halt under ADEN/RTGH-N.W.Rly.	75078248	53237985	29.09% Below	NWR/BKN/Civil/2 022/0017 dt. 17.03.22	M/S Trimurti Constructions, 72-73, Marudhar Nagar, Bikaner-334001.	24.03.22	04.12.22	55%	Sh. Neeraj Kumar, DEN/South, Bikaner	Work is in progress.

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
10	Provision of additional second PF at Baragudha station & raising of passenger Platform as High Level at Nyolikalan, Sukhchain halt & Baragudha on HSR -BTI section under ADEN/Sirsa.	75440734	51895681	31.21% Below	NWR/BKN/Civil/2 022/00	M/S Navdeep Construction Hisar.	05.05.22	19.02.23	20%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
11	Provision of FOB at Satnali, Rajaldesar and Sadulpur stations in the jurisdiction of DEN/SOUTH under control of ADEN/NWRLY - Sadulpur.	65714442	74497808	13.16% Above		M/s Shree Karni Traders,,C-171, Kanta khaturia Colony- Bikaner	-	25.06.23	0%	-	Contract awarded on 25.08.22. Work transfereed to Gati Shakti Unit.
12	Supply of 60000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Suratpura under control of ADEN/SDLP.	65542800	52506337	19.89% Below		R. D. Construction, Dehli	-	23.09.23	0%	Sh. Neeraj Kumar, DEN/South, Bikaner	Contract awarded on 23.09.22.