

**NORTH-WESTERN RAILWAY**

**STATEMENT SHOWING THE POSITION OF ONGING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF FEBRUARY, 2023**

S. No.	Name of works (In short)	Name of Agency	Date of LOA / Agmt. No. & Date	Original DOC	Extended DOC	Cost of work	Physical progress	Remarks
1	2	3	4	5	6	7	8	9
	<u>CE/C-I -JP ( Dy CE/C/II/IU)</u>							
1	NWR/SC/DNA/Civil-423150101-R-1 Phase-I - Earthwork in bank/cutting RKB- PPR from Km.622.550 to Km.577.00	M/s K.K. Sorathia MMC Projects JV, Gandhidham-370201	NWR/S&C /CA/93 dt. 21.05.17	07.08.20	31.12.2022	48.98 Cr.	70%	Work in progress. Further extension under process.
2	T.No. NWR/SC/DNA/Civil-423150102R Phase-II - Earthwork in bank/cutting PPR-MTD stations from Km.577.00 to Km.520.00	M/s NGPL, NEPL-BLB (JV), Jaipur	NWR/S&C/CA/95 dt. 21.05.17	04.08.20	30.11.2022	51.68 Cr.	90%	Work in progress. Further extension under process.
3	T. No. NWR/SC/ DNA/ Civil-423150610 - Construction of 159 Units of Type-II,72 Units of Types-III & 16 Units of Type-IV Residential accommodation ...Degana to Rai-ka-bagh doubling Project	M/s Vishnu Prakash R Punglia Ltd, Jodhpur	NWR/S&C/ CA/103 dt. 21.07.20	25.11.22	0	53.96 Cr.	30%	Work in progress. Further extension under process.
4	T.No.DY.CEC/II/JP-MTD-RKB/01 - Supplying and stacking stone ballast between Merta Road (Excluding) and (including) Rai-Ka-Bag Section.	M/s B B Construction - KHURJA, Uttar Pradesh	NWR/S&C/CA/107 Dt. 05.11.2020	23.01.22	15.11.2022	20.13 Cr.	95%	Work in progress. Further extension under process.
5	Dy CE/C-II-JU-MTD-RKB-05- Laying and linking of Board gauge ..... km 521.740 km 578.700 (excluding Merta Road to including Pipar Road) in c/w RKB-DNA Project phase-II	M/s Bhanwar Lal Bijrnia Kuchaman Ciy, Nagaur	Dy CE/C-II/JU /CA/04 dated 29.07.2021	02.11.22	0	17.17 Cr.	85%	Work in progress. Further extension under process.
6	NWR/SC/Civil-102140519 R-Flash Butt Welding of 20 rail panels/Free Rails//2 Rail panels/3 Rail panels of all rail section (New/SH) at site (in situ/cess) using Mobile Flash Butt Welding plant in entire jurisdiction of North Western Railway	M/s Khem Chand -Varanasi 221010	Dy CE/C-II/ JU/CA/06 dated 14.10.2021	03.06.24	0	10.79 Cr.	25%	Work in progress
7	T.No.Dy CE/C-II/JU-MTD-RKB-04-Laying and linking of Board gauge .....km 578.700 to km 621.600 (excludng Pipar Road and inclduing Rai Ka Bagh ) in c/w RKB-DNA proejct Phase-I	M/s Chintpurni Const. Co. Sonapat	Dy CE/C-II/JU/CA/8 dt. 19.01.2022	17.09.22	31.03.2023	13.74 Cr.	35%	Work in progress.
	<u>CE/C/I -JP ( Dy. CE/C/I-JU)</u>							
1	T.No.JU/Const./T-14/2021-22/LHS/SMR-BME & RKB-JSM - Construction of LHS in lieu of level crossings, etc. (02 Nos. in Samdari – Barmer & 07 Nos. in Rai-ka-Bagh – Jaisalmer section).	M/S MHK-OMB JV, By Pass Road Himatnagar	NWR/S&C/CA/ 110, dated 25.04.2022	07.08.2023		26.60	35%	Work is in progress.
2	T.No. JU/Const./T-15/2021-22/LHS/BKN-MTD - Construction of LHS in lieu of level crossings, etc. (Total 06 Nos. of Merta Road – Bikaner section).	M/s OSIANMAA BUILDERS-JODHPUR,	NWR/S&C/CA/ 111, dated 17.05.2022	02.03.2023		17.24	25%	Work is in progress.
3	T.No.NWR/SC/ROB/Civil-41030000908 - Samdari – Bhildi section - Construction of complete Road Over Bridges (2 lane) including approaches in lieu of existing Level Crossing No. B-56 at Km 77/2-3 & level crossing No. B-109 at Km. 145/9-146/0 on Samdari –Bhildi section of Jodhpur Division	M/s Sona Builders – RC Patel (JV), Mehsana – 384170	NWR/S&C/CA/81 dtd. 19/12/2017	04.07.19	20.02.2023	36.99 Cr.	98%	Work is in progress.
4	T. No. NWR/S&C/Jenal-Bhildi/ Civil - 410611103-R - Construction of station building, staff quarters, etc. in connection with new crossing station between Jenal & Bhildi stations of Samdari-Bhildi Section.	M/s Bhanwarlal Bijrnia, Nagaur	NWR/S&C/CA/ 32, dated 13.08.2020	07.09.20	31.10.2022	6.50 Cr.	60%	Work is in progress. Further extension under process.
5	T.No. NWR/SC/RUB/ Civil-41030001004 – Samdari – Bhildi section - Road Under Bridges in lieu of level crossings, (10 Nos.)	M/s M.H. Khanusiya, Himantnagar.	NWR/S&C/CA/106 Dt. 20.10.2020	01.07.2021	31.01.2023	37.36 Cr.	90%	Work in progress.
6	T. No. EPCJSM-01 - Major up-gradation of Jaisalmer Railway Station of Jodhpur Division of North Western Railway on Engineering, Procurement and Construction (EPC)mode	M/s SKT-SGCCCL, C-171, Kanta Khaturia Colony, Bikaner (Raj.)	NWR/S&C/CA/113 (EPC) Dt. 10.10.2022	30.08.2024		109.47 Cr.	5%	Work in progress

7	T. No. JU/Const./T-18/2022-23/LHS/BKN-MTD, PPR-BARA, RKB-JSM, SMR-BLDI - Construction of LHS in lieu of level crossings, providing approach road, retaining walls, Steel height gauge & adequate drainage arrangement, dismantling, linking and tamping of track (08 Nos. in Bikaner Merta Road, 01 No. in Pipar Road - Bilara, 01 No. RKB - Jaisalmer and 02 Nos. in Samdari - Bhildi section)	M/s Shree Karni Traders, C-171, Kanta Khaturia Colony, Bikaner (Raj.)	NWR/S&C/CA/114 Dated 26.10.2022	29.02.2024		40.98 Cr.	35%	Work in progress
	<u>CE/C-II-IP (Dy.CE/C/I-UDZ)</u>							
1	T. No. NWR/SC/UDZ-HMT/(GC)/Civil-204140124-Construction of minor bridges and earth work in cutting and filling between Umra and Zawar stations in connection with UDZ-HMT GC Project.	M/s Ravi Infrabuild Projects Pvt. Ltd, Udaipur-313002	NWR/S&C/CA/ 164 Dt. 08.12.2016	30.11.20	15.02.2022	69.80 Cr.	100%	Work completed, Final measurements under progress
2	T.No.NWR/SC/UDZ-HMT(GC)/Civil-204140538-F.B. Welding of rails in UDZ-DNRP section.	M/s India Thermit Corporation Limited, Kanpur	Dy.CE/C/UDZ/ CA/49 Dt. 28.10.2017	30.10.20	30.06.2022	6.48 Cr.	100%	Work completed. Final variation under preparation
3	T.No.UDZ-HMT-GC-MB-T-43R – Composite and steel girders for superstructures of major bridges	M/s Dynamic Engineers Infratrack Pvt. Ltd, Kota	Dy.CE/C/ UDZ/CA/53 dt 15.02.2018	15.12.20	30.09.2022	15.10 Cr.	100%	Work completed Final Bill under preparation
4	T.No. UDZ-HMT-GC-P.way-T-46-R - Laying and linking of track in UDZ-HMT section. from Km 111 to Km 160 In UDZ-HMT section	M/s B.S. Sangwan, Sonapat Haryana	Dy.CE/C-I/ UDZ/CA/60 dt21.06.2018	31.07.20	28.10.2022	14.66 Cr.	100%	Work completed, Final measurements under progress
5	T. No. UDZ-HMT-GC/Misc. T-49 - Construction station building and other misc. work bet. Km. 140 to Km. 225 in UDZ-HMT Section.	M/s S.K. Builders, Noida (UP)	NWR/S&C/CA/179 Dt. 17.10.2018	30.11.20	31.10.2021	35.07 Cr.	100%	Work completed final bill under preparation .
6	T. No. UDZ-HMT-GC-T-51 - Construction of station building, S&T structure, PF walls etc. at Zawar, Semari Kundalgarh, Rikhabdev Rd, Kotana station in UDZ-HMT section.	M/s Prem Fabricators, Ahmedabad	NWR/S&C/ CA/180 4.12.2018	15.11.20	09.12.2022	21.57 Cr.	100%	Work completed final bill under preparation .
7	T. No. UDZ-HMT-GC-Tunnel T-50 - Construction of new single line broad gauge tunnel including cut & cover between Kharwa Chanda-Zawar station in UDZ-HMT Section.	M/s ABCI Infrastructures Pvt. Ltd., Kolkata	NWR/S&C/CA/182 Dt. 01.03.2019	20.11.20	31.12.2022	41.80 Cr.	100%	Work Completed final variation under sanction
8	T. No. UDZ-HMT-GC-Blanketing/T-54 - Provision of blanketing on top layers of broad gauge formation an ancillary works for Ch. 137000 to ch. 227000 bet. Kharwa Chanda-Dungarpur station.	M/s Sanwariya-Rajendra JV, Udaipur	Dy. CE/C/I/ UDZ/ Engg/UDZ-HMT-GC -T-54/ Dt. 20.06.2019	31.12.20	30.05.2022	15.41 Cr.	100%	Work Completed final bill under preparation
9	T. No. UDZ-HMT-GC-T-61 - Construction of balance work of RUBs and ROB(S) in lieu of Lcs and all other works, retaining wall etc.	M/s Shiv Enterprises, Jaipur	Dy.CE/C-I/ UDZ/CA/81 dt 18.09.2020	14.02.21	31.07.2022	12.22 Cr.	100%	Work in progress.
10	T.No. UDZ-HMT-GC/T-63 R- Miscellaneous work for construction of minor bridges, earth work in cutting & filling for formation..... in c/w UDZ-HMT GC project	M/s Ramesh Chander Contractor Company, pvt Ltd, Sirsa	Dy.CE/C-I/ UDZ/CA/86 dt 30.01.21	02.02.21	31.05.2022	14.85 Cr.	100%	Work Completed final bill under preparation
11	T.No.UDZ-HMT-GC-T-66- Misc.protection work bridges, Earth work in cutting & filling for formation , side drain ,catch water, drain work, road work gemoating work pitching work etc...	M/S Sunrise Infra, Jaipur	Dy.CE/C-I/ UDZ/CA/89 dt 05.01.22	23.04.22	30.09.2022	9.66Cr.	100%	Work completed final variation under sanction
12	T.No. NWR-SC-EPC-UDZ-T-1 - Major up-gradation of Udaipur City Railway Station of Ajmer Division of North Western Railway through Engineering, Procurement and Construction(EPC).	M/s VPRPL-KSIPL (JV), H-1, Shivalik Complex, Near Gol Building, Sardarpura, Jodhpur (Raj.)	NWR/S&C/CA/197 (EPC) Dt. 12.10.2022	28.08.25		304.08 Cr.		Work under mobilization.
	<u>CE/C-II-IP-(Dy.CE/C/IV-UDZ)</u>							
1	Tender No. UDZ-MVJ-BI-GC-T-11 Dismantling of balance existing MG track, laying and linking of Broad gauge main line, loop lines / sidings including points and crossings, SEJs, etc. in yards, spreading of ballast, tamping of track, Pre NI/NI works in Mavli station yard and other ancillary works from Mavli (including) - Bhinder (Including)- Ch. 0.000 to Ch.41000.00 and transportation of P. Way materials in connection with Mavli -Barisadri Gauge conversion project.	M/s Jhawar Sales Corporation, Rani Bazar, Bikaner-334001(Raj)	Acceptance letter No. NWR/S&C/UDZ-474461463 dated 13.03.18	12.06.19	30.09.2022	7.22 Cr.	100%	Work completed
2	Tender No: UDZ-HMTGC205110751 - Miscellaneous balance works like earthwork for repair in cess, cutting to ease out of slopes, bridge protection works like construction of retaining wall, toe wall, drop & curtain wall, flooring, stone pitching, side drain and other misc. works for stations over UDZ-DNRP (Km. 111/2-227/0) section in c/w Udaipur - Himmatnagar GC project.	M/s Gujrat Infracon Pvt. Ltd., Bilaspur	NWR/Civil/2022 /001 Dt. 22.11.2022	12.05.23		8.19 Cr.		Work under mobilization.

CE/C-III-JP (Dy.CE/C/AII)								
1	AII/Const./DFCCIL/T/3R2: Shifting of track between Madar & Durai stations & shifting MG yard at Marwar Jn. i.c.w. DFC.	M/s Ravi Infra Projects Pvt. Ltd., Udaipur.	NWR/S&C/CA/60 dated 26/12/2013	04.02.15	31.03.2021	32.16 Cr.	100%	Work completed
2	Tender No. NWR/SC/AII-BNGM/Civil - 308151801: Earth work in bank/cutting incl Blanketing material, Construction of Major/Minor Bridges, Construction of Quarters, S&T structures & Miscell st, Dismantling of existing Buildings, Platforms & Steel str etc., Track works for BG line including Supplying & insertion of ballast in track, Transportation of P-Way materials etc. and other ancillary works between Ajmer (including) & Bangurgram (incl) stn icw Ajmer-Bangurgram BG Doubling.	M/s. Shivakriti-Shri Mohangarh (JV), Corporate park, 7th Floor, Ajmer Puliya, Jaipur-302006	NWR/S&C/CA/74dated 30/08/2016	28/02/2019	31.03.2022	113.37 Cr.	100%	Work completed
3	Tender No. NWR/SC/Bangurgram-Guriya-Patch/Civil-308151801: Earth work in bank/cutting including Blanketing materials, Construction of Major/Minor Bridges, Const of Quarters, S&T str & Miscell str, dismantling of existing buildings, platforms & steel structures etc., Track works for Broad Gauge line including supplying and insertion of ballast in track, transportation of P-way materials, Flash butt welding etc., and other ancillary works between Bangurgram (excluding) & Guriya (including) stations in connection with Bangurgram - Guriya BG Doubling project	M/s. H.S. Mehta Infra - JCC Infraprojects (JV), 761/30, Aklank House, Tikam Ganj Ajmer-305001	NWR/S&C/CA/76 dated 24/01/2017	31/07/2019	30.06.2022	161.61 Cr.	100%	Work completed
4	T.No.AII/Const./LHS/T/6: Providing Limited Height Subways in lieu of existing level crossings between Swaroopganj & Palanpur stations of Marwar Jn. - Palanpur section icw elimination of existing LC	M/s. Ravi Infrabuild Projects Pvt. Ltd.Udaipur-313002 (Raj.).	NWR/S&C/ CA/67 Dt. 27/02/15	31/03/3017	31.07.2022	38.73 Cr.	100%	Work completed
5	AII/Const./LHS/T/9: Providing leftover LHS in lieu of LCs in Marwar Jn.- Palanpur section in connection withelimination of existing gates	M/s Radhe Associate, Mehsana	NWR/S&C/ CA/607 Dt. 06.09.17	30/06/2018	30.05.2022	8.95 Cr.	100%	Work completed
6	Const of ROB at LC 18 of Ajmer Div	M/s Vishnu Prakash R Pungalai, Jodhpur	NWR/S&C/CA/102 dt.28.01.2020	24.10.21	31.12.2022	30.67 Cr.	35%	Work under progress.
CE/C-IV -JP (Dy. CE/C/MKN)								
1	T.No. NWR/SC/FL-DNA/Civil-419150108 - Phase-I - Earthwork in bank / cutting including blanketing material, Construction of minor Bridges including in connection with Phulera - Degana Doubling Project	M/s Rachna Shri Mohangarh JVS-8, Jaisalmer	NWR/S&C /CA/92 dt. 20.05.2019	09.01.20	31.10.2022	40.94 Cr.	95%	Work in progress. Further extension under process.
2	T.No. NWR/SC/FL-DNA/Civil-419151809 -Phase-II - Earthwork in bank / cutting including blanketing material, Construction of minor Bridges in connection with Phulera -Degana Doubling Project of Jodhpur Division	M/s K.K. Sorathia MMC Projects JV, Tagore Road, Gandhidham	NWR/S&C /CA/96 dt. 21.05.2019	09.07.20	09.12.2022	36.75 Cr.	75%	Work in progress
3	T.No. NWR/SC/FL-DNA/Civil-419151810 -Phase-III - Earthwork in bank / cutting including blanketing material, Construction of minor Bridges s in connection with Phulera -Degana Doubling Project of Jodhpur Division.	M/s Rachna Shri Mohangarh JVS-8, Jaisalmer	NWR/S&C /CA/94 dt. 20.05.2019	09.07.20	30.12.2022	47.88 Cr.	60%	Work in progress
4	T.No.NWR/SC/FL-DNA/Civil-419150307-R - Construction of Major Bridges (12 Nos.) and Minor Bridges (PSC Slab) from Km.0.00 to Km. 108.75 between Phulera - Degana section iicw doubling of Phulera - Degana	M/s NELAKUDURU INFRA SRIGANESH JV-Bangalore	NWR/S&C /CA/97 dt. 22.05.2019	24.08.20	31.01.2023	29.70 Cr.	75%	Work in progress
5	T N. NWR/SC/FL-DNA/Civil -419150311 Construction of Major Bridge No. 22 (10 X 24.40m Composite Welded Girder) at Ch.: 24326.45 between Gudha - Govindi Marwar Block section icw doubling of Phulera - Degana	M/s RADHE- GURU JV-MEHSANA,	NWR/S&C/CA/99 Dt. 26.6.2019	01.10.20	31.12.2022	20.68 Cr.	85%	Work in progress
6	T. No. NWR/SC/FL-DNA/Civil- 419150413 Laying and linking of BG main lines from Km. 64 to Km. 108.75 in c/with FL-DNA Doblbing Project	M/s Jhawar Sales Corporation Bikaner, Rani Bazar, Bikaner-334001	Dy. CE/C-I/ MKN/CA/14 Dt. 27.06.2020	06.03.21	31.12.2022	15.57 Cr.	95%	Work in progress.
7	Supply and stacking machine crushed, stone ballast confirming to Railwat specifications in stacks along the cess/on finished formation including station yards along the track at stations between Makrana (Excluding) & Nawa City (Including) stations from Km 64.00 to Km. 34.50 in connection with Phulera-Degana doubling project	M/s Devender Singh Contractor, Hissar (Haryana)	Dy. CE/C/I-MKN/CA/15 Dt 25.11.2020	06.09.21	31.10.2022	6.82 Cr.	98%	Work in progress.

8	T. No. MKN/Const.-I/FL-DNA/T-419150415- Providing, fabrication and assembling "IN SITU" Glued Insulated Rail Joint G3 (L) type for 52 kg. and 60 kg. rail sections per RDSO drawing no. RDSO/T-671 and RDSO/T-2572 respectively between Degana(Including) and Phulera (Including) stations from 108.75 Km. to 0.00 Km.in connection with Phulera - Degana Doubling Project of Jodhpur Division..	M/s Dynamic Engineers Kota E-20 Chambal Industrial Area, Kota-324003	Dy. CE/C-I/MKN/CA/16 Dt 16.01.2021	15.09.22	31.01.2023	2.5 Cr.	70%	Work in progress.
9	T. No. WR/SC/FL-DNA/Civil-419150418 Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P.Way materials and other ancillary works from Makrana (Excluding) to Nawa City (including) stations from Km 64.00 to Km. 34.50 Km and in connection with Phulera-Degana doubling Project of Jodhpur Division.	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	Dy. CE/C-I/ MKN/CA/17 dated 19.01.22	22.07.22	31.01.2023	10.45 Cr.	40%	Work in progress
10	Tender No.NWR/SC/FL-DNA/Civil-419150420-Supply and stacking machine crushed stone ballast conforming to Railway specifications in stacks along the cess/on finished formation including stations between Nawa City (excluding) & Phulera (including) stations from Km.34.50 to Km.00.00 in connection with Phulera-Degana doubling Project	M/s. Devendra & Sons Construction Private Limited-Hisar	Dy. CE/C-II/MKN/CA/01 dated 20.01.2022	15.08.22	15.02.2023	8.89 Cr.	10%	Work in progress
11	Tender No. NWR/SC/FL-DNA/Civil-419150421-R- Laying and linking of Broad Gauge Main Lines, loop lines including points and crossings in yard, spreading of ballast, tamping of track, transportation of P.Way materials and other ancillary works stations between Nawa City (Excl.) and Phulera (incl.) stations from Km. 34.50 to Km. 00.00 in connection with Phulera-Degana doubling project.	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	Dy. CE/C-II/MKN/CA/02 dated 28.05.2022	26.11.2022		12.02 Cr.	25%	Work in progress Further extension under process.
12	Tender No: 419150423 - Phulera - Degana section - Construction of Pedestrian Subway at Kuchaman City and Nawa City stations with ramp & linking of track and restoration of traffic, recoumpment of ballast, tamping and relaxation of speed restriction in FL-DNA section in c/ with doubling of FL-DNA.	M/s Rachana Construction Co., Mehasna (Gujrat)	NWRC/Civil-2023/0001	24.08.23		10.70 Cr.		Work under mobilization.
<u>CE/C-IV - IP (Dy. CE/C/I-IP)</u>								
1	T. No. NWR/S&C/Bridge/Civil-410640101 - Construction of Major Bridges & Minor Bridges (PSC Slab) in connection with Test Track for RDSO (Km.0.00 to 25.00) to Jodhpur Division	M/s Modi Construction Co, Civil Line, Jaipur	NWR/S&C/CA/ 91 Dt. 28/05/19	20.03.20	31.12.2022	39.68 Cr.	80%	Work in progress.
2	Tender No. NWR/SC/Civil-410640106 [R] :: Supplying and stacking machine crushed stone ballast in stacks in station yards or on cess/finished formation including station yards along the track at stations between Gudha & Thathana Mithri from KM 0/500 to Km 25.00 in connection with Dedicated Test Track of RDSO of Jodhpur division.	M/s Devendra & Sons Construction private Limited, Hisar	Dy.CE(C)-I/CA/02 Dated. 08.08.2022	03.05.2023		6.16 Cr.	35%	Work in progress.
3	Tender No. NWR/S&C/Civil-410640107:Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.Way materials and other ancillary works in connection with Dedicated Test Track for RDSO between (KM 0.00 to 25.00) of Jodhpur division.	M/s Bhanwar Lal Bijarnia, Kuchamancity, Nagaur.	Dy.CE(C)-I/CA/03 Dated. 22.09.2022	30.08.2023		10.58 Cr.	10%	Work in progress.
4	Tender No. NWR/S&C/Civil-410640108 [R1] : Earth work in bank/ cutting including blanketing material, construction of Minor/Major and Road Under bridges of Gudha loops and Nawa loop & Mithari yard etc. in connection with Dedicated Test Track for RDSO between Gudha – Thathana Mithari sections of Jodhpur Division of NWR.	M/s MCC-BPM JV CIVIL LINES, JAIPUR.	22/09/2022	21.12.2023		141.50 Cr	5%	Work in progress.
<u>CE/C-V-JP (Dy. CE/C/BKN)</u>								
1	Tender No. NWR-SC-BKN-17-2017-18 dated 11.01.2018 :- Construction of 04 nos Road Over Bridge (7x36 m + 2x30 m+ 1x18 m + 1x24 m span over Railway tracks) with RCC deck slab on composite girder super structure / PSC girder with RCC substructure & pile foundation along with Limited Height Subway in lieu of level crossing No. 54-A at km 85/2-3, 76 A at km 115/3-4, 123 at km 189/3-4 on Rewari - Hisar - Bathinda section and level crossing No. C-4-A at km 3/7-8 on Hisar - Sadulpur section	M/S Vishnu Prakash R Punglia Ltd., Sardarpura, Jodhpur-342003)	NWR/S&C /CA/86 dated 12.06.18	05.10.19	15.04.2023	42.91 Cr.	98%	Work is under progress.

2	Tender No. NWR-SC-BKN-01-2018-19 dated 09.05.2018 :- Dismantling of existing BG track, laying and linking of Broad Gauge main line , loop lines including points and crossings in yards, spreading of ballast , tamping of track , transportation of p.way materials and other ancillary works from takeoff point chainage 0.00 to implant yard (including Birdhwal station yard) in connection with providing Railway track link to Unit no 7 & 8 ( 2 x 660 MW) at Suratgarh Supercritical Thermal Power station	M/S Jhawahar Sales Corporation, Rani Bazar, Bikaner -334001 (Raj)	47-NWR/ Dy CE/C/BKN/2018-19 dated 05.10.18	30.07.19	31.03.2023	7.50 Cr.	99%	Work is in progress.
3	Tender No NWR-SC-BKN-01-2020-21 Dated 23.06.2020 :Carrying out final location Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with Doubling from Bathinda -bhildi via Sirsa, Hisar, Ratangarh, Degana, Luni, samdari excluding Degana- Rai Ka Bagh	M/S BPC Consultant India Pvt Ltd., Concept Building, Prince Park, 514/A/1, Kalikapur Road,Kolkata-700099 (WB)	54-NWR/Dy. CE/C/BKN/2020-21 Dt. 27.11.2020	08.09.21	06.01.2023	5.93 Cr.	91%	Work in progress.
4	Tender No. NWR-SC-BKN-02- 2020-21 dated 04.01.2021 :-Construction of 4 nos Road Over Bridge (Railway portion) in lieu of Level Crossing No. 27, 52, 114 & 45 on Rohtak - Bhiwani section with RCC deck slab on super structure and RCC substructure with pile foundation	M/S Punia Construction Co. 30,Sector-13, Part-2 Hisar-125001( Haryana)	NWR/S&C/CA/109 Dated 03.09.2021	20.10.22	31.03.2023	37.37 Cr	55%	Work in progress.
<b>CE/C/V-JP - (Dy. CE/C/IV-JP)</b>								
1	T. No. NWR/SC/Civil-102141117 - Construction of station buildings, circulating area, platform shelters, subways, FOBs, water tanks, other passenger amenities, staff quarters and earthwork etc. in c/with providing crossing stations at Chhota Gudha & Baori Thikaria halt stations, providing boundary walls, too rooms, rest rooms for gangs and other misc. structures retaining walls, toe w alls, drains, pitching of slopes and other protection works in Jaipur-Palsana section in c/w JP-SIKR GC Project.	M/s V.K. Construction Co. Sriganganagar	NWR/SC/CA/ 186 Dated 24.01.2020.	22.04.21	31.12.2022	25.22 Cr.	96%	Work is in progress.
2	Tender No. NWR/SC/JP-RGS-CUR-/Civil/ 102141118(R)- Construction of station buildings, circulating area, platform shelters, subways, FOBs, water tanks, other passenger amenities, staff quarters and earth work etc. in connection with providing crossing stations at Goriyan, Kayamsar & Rashidpur Khori stations, providing boundary walls, tool rooms, rest rooms for gangs and other miscellaneous structures, retaining walls, toe walls, drains, pitching of slopes and other protection works in Palsana- Churu sectionicwh Jaipur – Sikar - Churu Gauge Conversion project.	M/s Modi Construction Co., Jaipur	NWR/S&C/CA/191 Dt. 05.8.2020	15.09.21	31.10.2022	20.33 Cr.	95%	Work is in progress.
3	Tender No. NWR/SC/Civil-102140814(R-2) :: Laying, linking & Dismantling of Broad gauge loop line, including points and crossings, Supplying & spreading of ballast, tamping of track, transportation of P.Way materials and other ancillary works in connection with providing crossing stations at Kayamsar, Rashidpur khori, Goriyan, Baori thikariya & chhota guda halt stations.	M/s. Bhanwar Lal Bijamia, Kuchaman City, Nagaur 341 509 (Rajasthan)	CA No. DY. CE[C]JV/JP/CA/11 Dated. 02.11.2020	03.12.2021	30.11.2022	6.9	80%	Work is in progress
4	Tender No.: NWR/SC/Civil-102140520 Name of Work: Construction of 2 lane Road over bridge of Railway span 1 x 60 m clear bow string Girder in lieu of LC No. 142 near Rajgarh station of Rewari- Jaipur section.	M/s Punia Construction Co., Hisar	NWR/CA/S&C/194 Dated. 24.01.2022	22.05.2023		26.69	40%	Work is in progress
5	Tender No.: NWR/SC/Civil-102140521 Name of Work: Construction of 4 lane Road over bridge of railway clear span 1 x 72 m (clear span) Bow string Girder in lieu of LC No. 61 near Anaj Mandi of Rewari-Jaipur section.	M/s Ansari Erectors, Ahmedabad	NWR/CA/S&C/195 Dated. 02.05.2022	Work is yet to be commenced.		25.7	0%	Work is yet to be commenced.
<b>CE/C-VI-- Dy. CE/C/III-JP</b>								
1	Earthwork in filling and cutting in additional lines, shelters and other misc.works icw Khatipura station as terminal stations.	M/s Hari Narayan Khandelwal, Jaipur	NWR/S&C/CA/188 DT. 03.02.2020	29.10.21	31.12.2022	24.37 Cr.	85%	Work in progress.
2	Construction of two lane ROB in lieu of LC no 01 of 1x45 steel Girder+18x24 PSC Girder & RCC substructure between Phulera-Sambhar section of	M/s Shree Ram Kripa Constructions, Jaipur	NWR/S&C/CA/192 Dt. 07.10.2020	14.11.21	15.11.2022	37.33 Cr	95%	Work in progress.
3	T.No.NWR-SC-Civil-13641916 - Const. of 06 Nos. Type-VI quarers, balance work of const. office and other misc. works at Jagatpura, Jaipur.	M/s Pradeep Kumar Jain, 140,Shree Vihar,IV Avenue, Durgapura, Tonk Road, Jaipur	NWR/S&C/ CA/13 Dt. 18/06/2021	25.03.22	31.12.2022	13.49 Cr.	95%	Work in progress.

4	T. N.NWR-SC-Civil-13641917: Construction of trip shed with Pit line, Earthwork filling in formation and administrative office & other ancillary work etc. in connection with satellite facility at Khatipura Station.	M/s Hari Narayan Khandelwal, Jaipur	NWR/S&C/CA/14 dated 29/07/2021	03.12.21	31.12.2022	6.70 Cr	95%	Work in progress.
5	T. No. NWR-SC-KWP-Civil-13641924: Laying and linking of broad gauge line, including points & crossing, SEJ, spreading of ballast, Tamping of track, Transportation of P. Way materials and other ancillary works in connection with Khatipura- Development of new terminal facility at Khatipura Jaipur	M/s. Shivakriti International Limited, Corporate Park, 7th Floor, Ajmer Puliya, Near Gopal Bari, Jaipur-302006, Rajasthan, India	NWR/S&C/CA/18 dated 11/07/2022	09.09.22	15.12.2022	5.82 Cr.	55%	Work in progress.
6	T.No. NWR-SC-KWP-Civil-13641925: Construction of facilities & infrastructure for providing of quick watering arrangement facility and other ancillary work at Khatipura station in connection with new satellite facility at Khatipura	M/s. ALWOOD Construction, NG-09, JDA Shopping Centre, Subhash Nagar, Jaipur (Raj.)	NWR/S&C/CA/19 dated 03/09/2022	28.10.22		5.79 Cr.	40%	Work in progress.
7	Tender No: NWR-SC-EPC-GADJ-T-921 - Major upgradation of Gandhinagar (Jaipur) Railway Station of Jaipur Division of North Western Railway through Engineering, Procurement and Construction( EPC ).	M/s JCC Infraprojects BIL JV, 761/30 Aklank House, Tikamganj, Ajmer-305001	NWR/S&C/CA/196 (EPC) Dt. 30.09.2022	14/04/2025		177.45 Cr.	5%	Work under mobilization.
8	T.No. NWR-SC-EPC-JP-T-926: Major upgradation of Jaipur Railway Station of North Western Railway on Engineering, Procurement and Construction (EPC).	M/s Girdhari Lal Construction Private Limited, Delhi C-102 Ansal Plaza, HUDCO place, Khelgaon Marg New Delhi-110049	NWR/S&C/CA/187 (EPC) Dt. 30.11.2022	42 Months		577.77 Cr	-	Work under mobilization.
<b>CE/C/HQ-JP ( Dy. CE/C/II-JP)</b>								
1	NWR/SC/DO-GGC/CIVIL/514110468- Supplying and stacking machine crushed stone ballast in stacks as per Railway's specifications between Dausa & Gangapurcity stations icw Dausa-Gangapurcity new line project	M/s J.K. Construction Co. Nokha Distt. Bikaner	Dy. CE/C/ DO/CA /81 dated 23/12/2016	06.04.18	31.12.2022	14.32 Cr.	97%	Work in progress.
2	NWR/SC/DO-GGC/CIVIL/514111804- Construction of balance work of single line BG standard straight alignment tunnel in soil and rock including cut & cover portion, side drains, protection works on approaches of tunnel and other ancillary works from chainage 38600 to 40900 between Didwana & Lalsot Railway stations icw Dausa- Gangapurcity new BG line project	M/s TCM-UTL (JV), Gurgaon	NWR/S&C /CA/165 dated 01/02/17	22.03.18	30.11.2022	54.46 Cr.	70%	Work in progress.
3	NWR/SC/Alwar-Bandikkui/Civil/514150803-R - Flashbutt welding of 60/ 53 Kg.New/SH (72/90 UTS) Rail joints by using mobile flash butt welding plant in c/with Alwar-Bandikkui and Dausa-Gangapur City new Line Project.	M/s Railtech Infraventure Pvt. Ltd., Allahabad	Dy. CE/C/DO/CA/85 Dt. 06/03/2017	15.05.18	08.09.2022	11.15 Cr.	60%	Work is on advance stage of completion.
4	NWR/SC/DO-GGC/Civil/514110873- Laying and linking of Broad gauge main line, loop lines including points and crossings in yard, spreading of ballast, tamping of track transportation of P-ay materials and other ancillary works between Didwana & Gangapurcity stations and at Baniyana & Arnya Kala Salempura stations icwDausa- Gangapurcity new line project.	M/s Laxyo Energy Limited, Ratlam	Dy. CE (C) DO/ CA/96 dated 10/05/2018	27.03.19	31.12.2022	14.67 Cr.	85%	Work in progress.
5	NWR/SC/DO-GGC/Civil/514110277-Balance work of minor bridges, Road Under Bridge, like PSC slabs, bed blocks, returns, toe wall, pitching, drop & curtain wall, height gauge, road work etc. and construction of Limited Height Subway between Didwana to Gangapurcity stations	M/s Lall Construction Co., F-105, Shalimar Bagh, Delhi - 110088	NWR/S&C/ CA/173 Dt. 26.03.2018	26.06.19	31.08.2022	45.43 Cr.	90%	Work is in progress. Further extension under process
6	NWR/SC/DO-GGC/Civil/514110676- Miscellaneous works like construction of station buildings, providing FOB, platform covering, circulating area, balance work of platforms etc. from Lalsot to Gangapurcity in connection with Dausa-Gangapurcity New Line Project.	M/s MCDPL- Sunrise Infra (JV), Jaipur	Dy. CE/C/DO/ CA/93 dated 24/03/2018	19.03.19	30.06.2022	17.95 Cr.	90%	Work is in progress. Further extension under process

7	NWR/SC/DO-GGC/Civil/514110979- Construction of 2 lane Road over Bridges inclu appro in lieu of LC No. 28 on SH-25 connecting Sikandra- Gangapurcity Road & LCg No. 29 on NH-11B (Gangapurcity byepass) bet Khuntala & Gangapurcity stations and constr of Road Under Bridge at Ch 44 949 bet Lalsot & Mandawaria Stn icwv Dausa- Gangapurcity new line	M/s SKT-Yash Enterprises (JV), Jodhpur	NWR/S&C/CA/184 dated 20/06/2019	07.09.20	30.10.2022	42.25 Cr.	65%	Work in progress. Further extension under process.
8	Balance work of 150no ty-II, 7 no ty-III staff qtr, IOW office and other ancill work	M/s Sunrise Infra Project Jaipur	Dy. CE/C /DO /CA /108 dated 28/09/19	17.04.20	31.10.2022	16.48 Cr.	65%	Work in progress. Further extension under process.
9	NWR/SC/ROB/Civil/5143000982-Construction of Road Over Bridge at Chainage 67470 LC No. 24B on Dausa-Gangapurcity section	M/s Shree Karni Traders, Bikaner	NWR/S&C/CA/189 /dt. 10.02.2020	01.07.19	30.04.2022	28.97 Cr.	50%	Work in progress.
10	NWR/SC/DO-GGC/Civil/514111180R4- Const. of Ballastless track and transition from ballastless to ballasted track in two tunnels with contractor's own proven fastening system (Total approx. length 3.10Km.) between Didwana-Lalsot section of Dausa- Gangapurcity new line project and between Kharwa Chanda-Zawar section of Udaipur HimmatnagarGC	M/s PCM Strescon Overseas Venture Ltd. Siliguri	Dy.CE/C/DO/CA/110 dated 29/06/2020	11.08.20	30.11.2022	13.17 Cr.	0	Work not started due to construction of tunnel
11	NWR/SC/DO-GGC/Civil/514110284 - Const. of LHS/RUB including covering shed, minor bridges, ORH,cross drain,supply of stone ballast and other ancillary work like earthwork, blanketing work, road work, dewatering etc.betweenDausa-Gangapur City station in c/with DO GGC New Line Project.	M/s Jai Matadi Energy System, Narorada, Distt.Laxmangarh Sikar (Raj.)	NWR/S&C/CA/193 Dated 28/10/2020	10.02.21	31.03.2022	39.99 Cr.	65%	Work in progress. Further Extension under process
<u>CE/C/HQ -JP ( Dy. CE/C/II-UDZ)</u>								
1	Tender No. UDZ-MVJ-BI-GC-T-12 Dismantling of balance existing MG track, laying and linking of Broad gauge main line, loop lines / sidings including points and crossings, SEJs, etc. in yards, spreading of ballast, tamping of track, and other ancillary works from Bhinder (excluding) - Bari Sadri (Including)- Ch. 41.000 to Ch.82610.00 and transportation of P. Way materials in connection with Mavli -Barisadri GC project.	M/s B.S.Sangwan 4GF, Harry Plaza, Subash Chowk, Sonipat - 131001 Haryana	Acceptance letter No. NWR/S&C/ UDZ-474461464 dated 13.03.18	12.06.19	30.06.2022	7.56 Cr.	100%	Work completed. Final bill under process.
2	T. No. UDZ-MVJ-BI/LHS/T/8 - Balance work of const. of 47 Nos. RUB in lieu of LC and all other ancillary works like approach road works retaining walls, drainage works, height gauge, etc. bet. Bhinder-Bari Sadri stations (from Ch.41000 to Ch. 82610) in c/with MVJ-BI GC Project.	M/s Rachana-MCDPL JV, Bikaner Road, Nokha Distt. Bikaner (Raj.)	NWR/S&C/CA/ 176 dated 28.05.2018	11.09.19	11.11.2021	38.39 Cr.	100%	Work completed. Final bill under process.
3	Balance work of construction of 13 Nos. covering shed for RUB and LHS and all other ancillaryworks bet. Mavli-Bari Sadri stations in c/with Mavli-Bari Sadri GC Project.	M/s Millennium Dream Build Pvt. Ltd., Jaipur	LOA No. DY.CE-C-I-UDZ-ENGINEERING /UNIT3-T-3 / 01312080017731 dated 20/03/2020	19.09.20	31.10.2021	6.78 Cr.	100%	Work completed. Final bill under process.
<u>CSTE/C/IP- (Dy.CSTE/C/II)</u>								
1	Tender No. SnT_C_BKN_19-20_02 - Provision of Electronic Interlocking with part supply of material for RE fit indoor and outdoor signalling work at BANAR, JAJIWAL, ASARANADA, KHERI SALWA, PIPAR ROAD, SATHIN ROAD, UMED, KHARIYA KHANGAR, GOTAN and JOGIMAGRA stations along with outdoor work at RAIKA BAGH Jn. yard etc. in c/with doubling of single line in RKB-MTD section of Jodhpur Division of North Western Railway.	M/s TECHNOCOM-GUWAHATI Dugar Building ,Kamrup chamber Road , Fancy Bazar Guwahati- 781001 Assam , India	Letter No: DYCSTE-C-BKN-S AND T / SnT_C_BKN_19-20_02 /00924820021101 Dated: 29/06/2020	28-6-23		46.85	60%	In progress
<u>CSTE/C/IP - Dy.CSTE/C-II/IP</u>								

1	Electronic Interlocking training centre	M/s TVM Signalling, Bengaluru	S&T/C/All/18/05 dtd. 26.09.18	28.06.19	30.06.2022	19.93	60%	Work is in progress. Further extension under process.
2	Communication system in Tunnel of KRCD-ZW section	M/s Mobile Communication, New Delhi	S&T/C/All/21/02/R dtd. 31.05.22	30.09.22	31.10.2022	58.48	60%	Work is in progress
3	Double distant work in Jaipur-Madar section	M/s Sunrise Enterprise, Siliguri	S&T/102/R dtd. 14.10.22	25.04.23		15.20	15%	Work is in progress
4	Addition / alteration at RKB & FL station in existing Electronic Interlocking	M/s Rayner, Ajmer	S&T/99/R dtd. 16.08.22	09.11.22		6.16	15%	Work is in progress
5	RDSO test track	M/s Shivakriti International, Jaipur	S&T/C/All/22/01/R	20.12.25		49.57	0%	LOA issued, CA is pending

DY. CE/C/W-JP















