

STATUS OF WORKS OF S&T DEPARTMENT- BKN DIVISION											As on 09.06.2023	
S.N.	PH	Name of work	Year of Sanction	Sanctioned Cost	Exp. Up to 31.03.23	Outlay 2023-24 (in 000)	S&T Exp. During 2023-24	Phy. Prog.	Fin. Prog.	TDC /DOC	Status of Store Procurement	Status of Work Portion
1	16	Conversion of Bhiwani City 'DK' station into a crossing station with freight terminal facilities	21-22	244830 S&T 63399 Revised 269394 S&T 73280	74488	0	4833	100%			LED Red, Yellow, Green (142+114+106+25+33), 12 core cable- 40.028+19.838 +20.092KM recd (8877+4016+2365), 6 Quad-2+3 KM (691+862) recd, SSBPAC 2 Nos recd (972). 2 core- 2 KM (220), LED Route-30, Shunt- 40, Calling On - 3 Nos recd (170+227+21) 24 Core-20.078 KM (7340). Power cable- 12 KM (220+520+379), IPS 01No (1560), OFC- 01 KM+4.962 KM (98+468) recd ,10 Pair cable-01 KM PO not	Estimate sanctioned. Work Tender awarded on 22.06.22. Station commissioned on 11.01.2022 (19375+12250+16589).
2	16	Shifting good shed from Rohtak (NR) to Lahli (NWR).	21-22	187228 S&T 24488	482	0	856	15%	5%	31.10.23	Indent sent to HQ. 2 Core 2.5 Sqmm (173), Quad (309), Route LED 23 Nos (141), C/on 01+01 No (5+7), Red 6 Nos (53), Yellow 6 Nos (53), Green 5 Nos (50), Shunt 20 Nos (122) 6 core cable 3.018 KM (425) recd	Detail Estimate Sanctioned. Tender awarded on 28.02.2023. RDSO Inspection call letter issued. Work in Progress
3	16	Facility of Simultaneous Reception/dispatch at SGF, BWB and MNSR stations on BTI-HMH section by realignment of main line as loop line.	21-22	243255 S&T 88577	10742	0	3988	0%	17%	31.03.24	Indent sent to HQ. 2Core 2.5Sqmm (173), 12 Core (5948+4621), LED Route 44 Nos(269), Shunt 60 Nos (367) Green 20 Nos (201), Red 23 Nos(204), Yellow 23 Nos(204) 6 core cable 10.046 Km (1418), Power Cable 12.033 KM (1281) recd	Detail Estimate Sanctioned. Tender Awarded on 18.04.2023. RDSO Inspection call letter issued. Work in Progress.
4	16	Development of freight terminal and infrastructural facilities at STD Station	22-23	124328 S&T 36293	5015	0	12567	92%	48%	31.03.24	Indent sent to HQ on 25.07.22 Quad cable 2.006 KM (578), 12 Core 5.150 KM (1106), LED Route, Shunt & Calling on (98+49+15+25+25+5+92), LED Red, Yello, Green (53+53+10), 6 core cable (285), Power Cable 10.059 KM (1071) 24 Core Cable 10.087 KM (4242) recd,	Detail Estimate sanctioned. Tender awarded on 21.10.2022. Station commissioned on . Residual Work in progress (3171+6706)

5	16	Development of freight terminal and infrastructural facilities at MHU Station	22-23		0	0	0	40%	0%	31.10.23	NA	Detail Estimate Sanctioned. Tender awarded on 24.03.23. Partially supplied by contractor. Work in Progress.
6	17	Replacement of 67 Routers at UTS & PRS locations over Bikaner Division.	17-18	9000	0	0	0	0%	0%	31.03.24	Details Estimate sanctioned. 32 Port routers 02 Nos PO Issued DP 19.04.23. Router Tier 2, 2 LAN, 6 WAN Indent under Process.	NA
7	17	Replacement of 12 routers at UTS-PRS locations over Bikaner division	22-23	3572	0	0	0	0%	0%	31.03.24	Estimate Sanctioned. Indent sent to Sr DMM/BKN on 09.06.23	NA
8	29	Provision of Datalogger (RTU) at 48 No. Mid section interlocked LC gates and provision of voice logger at (All-60, BKN-130, JP-15, JU-52) stations (Umbrella work PB 63 of 20-21)	20-21	40000/ (BKN 20972)	29199	0	3021	60%	81%	31.08.23	Detail Estimate sanctioned. Bikaner Division- 10 Pair PIJF Cable (586) recd. Cartridge (44+18)	Bikaner Division- RTU Tender awarded on 02.12.21 (2007+2770+1670+1155). Work completed. Voice logger Tender awarded on 30.12.21 (3394+4183+2201) . Work completed. Jaipur Division- Tender awarded on 30.03.2022 . Material supplied by contractoe (924+794) . Ajmer Division- Tender awarded on 17.03.2022. Material supplied by contractoe (748) . Jodhpur Division- Tender awarded on 29.11.21. Work completed (21-22 exp 5511 and 23-23 Exp 802+1840+472). (23-24 Exp 3003)
9	29	Provision of sliding barrier over entire interlocked LC gates and replacement of existing emergency key chain Interlocking by sliding boom of BKN Div.(Umbrella work PB 63 of 20-21)	21-22	37373	28308	3514	0	98%	76%	31.05.23	Estimate sanctioned. 12 core cable indent for 5 Km Recd (1030) (5268 ttd 33)	Estimate sanctioned. Work Tender awarded on 22.04.2022. 78 LC gate commissioned. Residual Work in Progress
10		Interlocking and up gradation of 02 Nos LC-gates LC-49 & LC-50 over Bikaner Division	22-23	17569	0	13804	0	0%	0%	31.03.24	Indent sent to HQ. on 12.05.23 for SMPS-01 No, 12 Core cable 15 KM, Power cable -5 KM, LED Red-8 Nos, Yellow-8 Nos, Green - 6 Nos. PO issued Power cable -5 KM DP 31.08.23	Estimate Sanctioned. Tender opened on 22.05.2023 and under TC.
11	33	Provision of HA-SSDAC in RE-HSR, BNW (Ex)-ROK & SDLP-RE section of Bikaner Division. (Umbrella work PB 264 of 19-20)	19-20	60879	50012	1	3160	99%	87%		HASSDAC(19368) 12 core (5740), 6 Quad (3112), Power cable (591+550) received. . 12 Core cable 25 Km and Power cable 15 KM PO issued	Work tender awarded on 04.09.2021. Material supplied by contractor. Work completed. Final bill Paid in April 23

12	33	Replacement of Over-aged LED's in BKN-BTI and HSR-SDLP Sections.(Umbrella work PB 278 of 20-21)	20-21	49969	31858	0	7368	98%	79%	31.10.23	All type LED Through Store Received (5437+5437+548+1352+1352+136+50+17+265+985+1438+357+831+50+420+2853+4301+3418+797)	Work Tender opened on 16.08.2022 and Discharged. RE-Tender awarded on 15.11.22. Work completed (1813+5429+1939). Residual work in progress.
13	33	Provision of HA-SSDAC in BKN-SDLP, BKN-BTI & LGH-PLC section. (Umbrella work PB 278 of 20-21)	20-21	139970	96649	40000	4527	72%	72%	31.03.24	HASSDAC 40 sets (807+5649+25866) 12 Core Cable- (19422+7284+3224) , Power cable- (453+2084+3121) , Relay (994+3072) . 6 Quad (3447+(5268 tfd to -29) recd.	Detail Estimate sanctioned. Works Tender awarded on 05.09.2022. Material supplied by contractor. Work in progress.
14	33	Provision of control communication equipments on OFC (CCEO) as per RDSO specs(RDSO/SPN/TC/66/2007) in BKN-SDLP-HSR, BKN-SOG-APH, SOG-BTI-SSA, RE-SDLP, LGH-PLC & SURP-HMH-SRPR sections and strengthening of Railnet over Bikaner division.(Umbrella work PB 278 of 20-21)	21-22	24900	0	22000	0	0%	0%	31.03.24	10 Pair cable- 8 KM and 20 Pair cable - 8 KM indent sent to Sr DMM on 26.04.22 and Sr DMM sent to HQ on 14.09.23	Detail Estimate sanctioned. Works Tender awarded on 20.06.2022. Tender Terminated on 07.11.22. Re-Tender opened on 24.05.23 and under TC.
15	33	S&T associated outdoor work at Banwali station in c/w shifting of goods shed of Sri Ganganagar station.(Umbrella work PB 278 of 20-21)	21-22	21000	10714	17500	0	95%	51%	31.08.23	LED Received (119+119+14+88+88+81+7+29+29), HASSDAC- 2 sets (1612), 12 core 1.5 Sqmm- (8123+402), 2 Core 2.5 Sqmm-2 KM, (169) Indents of Power Cable-10.095 KM (1069) recd.	Detail Estimate Sanctioned. Tender awarded on 12.08.2022. Station commissioned on 11.02.23. Final Variation under preparation
16		Provision of RDSO approved fire detection and alarm System at various sections over Bikaner division (63 stations).	22-23	41776	0	0	0	0%	0%	31.05.24	NA	Tender awarded on 01.05.23 and RDSO inspection call letter issued by GSU/BKN
17	33	Provision of RDSO approved Automatic fire detection and Alarm System for S&T installation at 32 stations and Air condition in Relay Room at 31 stations in BKN-SDLP-RE section of Bikaner Division .	17-18	22055	18747	1000	6012	99%	100%	31.08.23	NA	S&T Tender awarded on 06.04.2022. Material supplied by contractor. 32 Station commissioned out of 32 stations. Elect. Work completed.
18	33	Provision of Quad cable in LGH bypass over BKN division.	22-23	1217	0	0	627	52%	52%	31.10.23	Quad Cable 3 KM received	Tender opened on 06.02.23 and discharged. Work to be executed by GSU/BKN
19	33	Upgradation and strengthening of DLMC system as per RDSO guidelines over Bikaner Division.	22-23	6896	0	500	5148	75%	75%	31.10.23	NA	Estimate Sanctioned. Work Tender awarded on 10.03.23. Material supplied by contractor. Work in progress. (5148).

20	53	Minimum Essential Amenities - Telecom, Expansion of Information System to facilitate Divyangjan and other passenger amenity items over Bikaner division.	21-22	17298	4203	0	6820	64%	64%	31.10.23	NA	Estimate Sanctioned. Work awarded on 15.03.22. RDSO Inspection call letters issued. Material supplied by contractor. 80 GPS Clock, 21 PA System installed. Platform cutting in progress at HSR & SGNR
21	53	Augmentation of PA by providing electronic Train Display Boards, Coach Guidance system and expansion of announcement system BKN division.	22-23	50999	3959	0	1746	10%	11%	31.03.24	NA	Detail Estimate Sanctioned. Tender awarded on 31.10.2022 Work in Progress. Platform Cutting at HMH, SOG, MBY, SSA in progress. Pole erection and foundation work in progress at LGH
22		Provision of Passenger amenities (Telecom items) at 15 stations (LGH, SOG, HMH, SGNR, MBY, SSA, BNW, HSR, CUR, SDLP, RTGH, CKD, KSI, GAMI, MHRG Stations) of BKN Div. in c/w Amrit Bharat Scheme under Umbrella 23-24 Item no. 1305.	23-24	99571	0	0	0	0%	0%	31.03.24	NA	Detail Estimate Sanctioned. Tender opened on 08.05.23. SnT-BKN ET-254 awarded on 08.06.23 and SnT-BKN ET-255 & SnT-BKN ET-256 under TC.
23	64	Implementation of HMIS at divisional hospital/BKN and 8 health units over Bikaner division	21-22	9998	3577	800	4050	80%	76%	31.08.23	Barcode printer (189), Tablet(150), Barcode reader (120), UPS 600VA (175), UPS 1KVA (44), QMS Display (386), Printer (267), PC(4050) reced.	Work Tender awarded on 28.03.22. Material. 09 location out of 09 commissioned.
24	64	Replacement cum augmentation of CCTV cameras & associated equipments of ISS at BKN railway station over BKN division.	21-22	23503	5055	5000	0	35%	22%	31.12.23	NA	Estimate Sanctioned. Tender awarded on 01.08.2022. Material supplied by contractor. Work in progress. 33 Pole erection and foundation completed. Cable laying 2000 meter completed.