

Annexure-A

Department - Engineering Bikaner division

Quarterly Progress Report to CVC under Category -I (Civil works) Quarter ending Dec. 2023

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Ancillary works in connection with deep screening by ballast cleaning machine 88.16 Kms from Km. 100.52 to 188.68 in between Bawani Khera-Bhattu station under ADEN/SSA.	65059130	59984518	7.80% Below	NWR/BKN/Civil/2 020/0067 dt. 08.12.2020	M/S Bhikha Ram Devrath, Dhigarla, Rajgarh, Churu.	01.12.20	08.09.21 15.03.22 30.10.22 30.03.23 30.08.23 31.12.23	100%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work Completed. Final variation under process.
2	Ancillary works in connection with deep screening by ballast cleaning machine 81.32 Kms from Km. 188.68 to 270 in between Bawani Khera-Bhattu station under ADEN/SSA.	60013209	55332179	7.80% Below	NWR/BKN/Civil/2 020/0065 dt. 08.12.2020	M/S Bhikha Ram Devrath, Dhigarla, Rajgarh, Churu.	27.10.20	30.09.21 15.04.22 31.07.22 05.10.22 31.12.22 15.05.23	100%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work Completed. Final variation under process.
3	TRR(P) - 108.056 Kms in Bathinda-Suratgarh section of existing 52 Kg rails with 60 Kg New rails under ADEN-I/HMH.	54008065	51577702	4.50% Below	NWR/BKN/Civil/2 020/0074 dt. 06.01.2021	Goel Brothers Rail Infra Pvt. Ltd. Bareilly.	19.10.20	05.10.21 30.05.22 30.07.22 30.10.22 31.12.22 28.02.23	100%	Sh. Manish Padmawat, DEN/North/Bikaner	Work Completed. Final variation under process.
4	Supply of 80000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Hisar under control of ADEN/SSA.	64704000	69996787	8.18% Above	NWR/BKN/Civil/2 021/0038 dt. 13.11.2021	B. B. Construction, 12-Naya Ganj Khura (UP)-203131	09.09.21	26.06.22 15.10.22 10.02.23 10.06.23 10.10.23 31.01.24	80%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work held up due to NGT.
5	Supply of 82600 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot BAP in the section of ADEN/Line/BKN.	59036698	69996787	2.93% Above	NWR/BKN/Civil/2 022/0018 dt. 19.03.22	M/S J. K. Construction Co., Naya Bazar, Nokha, Bikaner	03.12.21	14.01.23 13.08.23 13.12.23 13.02.24	99%	Sh. N. K. Sharma , Sr. DEN/West/Bikaner	Work is in progress.
6	Raising of Passenger Platform as High Level at Charkhi Dadri, Manheru & Jharli on RE-BTI section and Kalanaur Kalan on ROK-BNW section under ADEN/Bhiwani.	75076469	57996572	22.75% Below	NWR/BKN/Civil/2 022/0026 dt. 07.02.22	M/S Raj Kumar Ishwar Kumaer, Delhi	21.02.22	06.12.22 28.02.23 30.04.23 30.06.23 30.08.23 30.10.23 29.02.24	86%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
7	Supply of 60000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Suratpura under control of ADEN/SDLP.	65542800	52506337	19.89% Below	NWR/BKN/Civil/2 022/0148 dt. 23.12.22	R. D. Construction, Dehli	05.11.23	23.09.23 23.09.24	23%	Sh. Neeraj Kumar, DEN/South, Bikaner	Work is in progress.

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
8	Provision of additional second PF at DBI station and raising of PF no. 1 & 2 at PGK station on BTI-SOG section under ADEN/HMH-I.	78239409	63311329.9	19.08% Below	NWR/BKN/Civil/2 023/0009 dt. 09.02.23	M/S Satish Kumar and Co., Nai Abadi Gali NO.12, Rawatsar Road, Hanumangarh Town-225513.	17.12.22	29.08.23	100%	Sh.Manish Padmawat, DEN/North/Bikaner	Work Completed. Final variation under process.
9	Provision of Goods office, shed, goods PF , five units type-II qtrs, TRD rooms and other allied works in c/w Shifting of Goods shed from existing location from Rohtak (NR) to Lahli (NWR) Rly station under ADEN/Bhiwani.	68256733	59042073.9	13.50% Below	NWR/BKN/Civil/2 023/0041 dt. 19.05.2023	M/S Shiv Darshan Associate, Panipat.	04.03.23	15.11.23 15.01.24	93%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
10	Raising of passenger Platform as High Level at Kishangarh Balawas, Jatusana, Nangal Pathani , Patuwas Mahrana & Fatehgarh Haryana on RE-HSR section under ADEN/Bhiwani.	76888869	62279983.9	19.00% Below	NWR/BKN/Civil/2 023/0033 dt. 13.04.2023	M/s Shree Karmi Traders,,C-171, Kanta khaturia Colony-Bikaner	23.03.23	15.12.23	100%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work completed.
11	Soft upgradation of Ratangarh railway station under Amrit Bharat Station Scheme under ADEN/N.W.RLY - Ratangarh.	66508095	72480689	8.98% Above	NWR/BKN/Civil/2 023/0055 dt. 28.07.2023	M/S Shree Krishna Construction Co., Talaria Bass Rasisar, Bikaner (Raj.)-334801	19.06.23	31.01.24	22%	Sh. Neeraj Kumar, DEN/South, Bikaner	Work is in progress.
12	Soft upgradation of Hanumangarh railway station under Amrit Bharat Station Scheme under ADEN-I/Hanumangarh.	77746027	83090701	6.87% Above	NWR/BKN/Civil/2 023/0054 dt. 24.08.2023	M/S Satish Kumar and Co., Nai Abadi Gali NO.12, Rawatsar Road, Hanumangarh Town-225513.	16.06.23	01.02.24	25%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
13	Soft upgradation of Suratgarh Railway station under Amrit Bharat Station scheme" under control of ADEN/Suratgarh.	79518693	86357610	8.60% Above	NWR/BKN/Civil/2 023/0051 dt. 29.08.2023	M/S Satish Kumar and Co., Nai Abadi Gali NO.12, Rawatsar Road, Hanumangarh Town-225513.	17.06.23	31.01.24	40%	Sh. N.K. Sharma , Sr. DEN/ West /Bikaner	Work is in progress.
14	Soft upgradation of Hisar railway station under Amrit Bharat Station Scheme under ADEN/Sirsa	77891234	87053583	11.76% Above	NWR/BKN/Civil/2 023/0093 dt. 03.10.2023	M/S Kisan Construcion Co, Hisar	14.11.23	06.02.24	35%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
15	Soft upgradation of Sirsa railway station under Amrit Bharat Station Scheme under ADEN/Sirsa	55979699	63939957	14.22% Above	NWR/BKN/Civil/2 023/0092 dt. 03.10.2023	M/S Kisan Construcion Co, Hisar	19.06.23	06.02.24	20%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
16	Soft upgradation of Mandi Dabwali railway station under Amrit Bharat Station Scheme under ADEN-I/Hanumangarh.	58029108	66492955	14.58% Above	NWR/BKN/Civil/2 023/0067 dt. 29.08.2023	M/S Inderjeet Chhouda Contractor, Sriganganagar.	20.06.23	09.02.24	25%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
17	Soft upgradation of Gogameri railway station under Amrit Bharat Station Scheme under ADEN-II/Hanumangarh	57626851	65429000	13.54% Above	NWR/BKN/Civil/2 023/0077 dt. 27.09.2023	M/S Kisan Construcion Co, Hisar	14.08.23	16.02.24	25%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
18	Soft upgradation of Churu railway station under Amrit Bharat Station Scheme under ADEN/N.W.RLY - Ratangarh.	65989868	82098292	24.41% Above	NWR/BKN/Civil/2 023/0066 dt. 31.08.2023	M/S Hanumant Enterprises, BKN	15.07.23	02.03.24	20%	Sh. Neeraj Kumar, DEN/South, Bikaner	Work is in progress.
19	Soft upgradation of Sriganganagar railway station under Amrit Bharat Station Scheme under ADEN-II/Hanumangarh.	78215481	97839216	25.09% Above	NWR/BKN/Civil/2 023/0076 dt. 27.09.2023	M/S Surender Kumar Bansal, SGNR	07.08.23	02.03.24	25%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
20	Soft upgradation of Bhiwani railway station under Amrit Bharat Station Scheme under ADEN/Bhiwani	62064549	78467928	26.43% Above	NWR/BKN/Civil/2 023/0064 dt. 16.08.2023	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony-Bikaner	28.08.23	04.03.24	25%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
21	Soft upgradation of Lalgarh railway station under Amrit Bharat Station Scheme under ADEN/HQ/Bikaner.	78128211	97659698	24.99% Above	NWR/BKN/Civil/2 023/0068 dt. 21.09.2023	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony-Bikaner	18.08.23	02.03.24	25%	Sh. Amit Jain, Sr. DEN/ C/Bikaner	Work is in progress.
22	Soft upgradation of Charkhi Dadri railway station under Amrit Bharat Station Scheme under ADEN/Bhiwani.	44065599	54901329	24.59% Above	NWR/BKN/Civil/2 023/0060 dt. 09.08.2023	M/S Trimurti Constructions, 72-73, Marudhar Nagar, Bikaner-334001.	26.07.23	04.03.24	22%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
23	Soft upgradation of Sadulpur railway station under Amrit Bharat Station Scheme under ADEN/N.W.RLY - Sadulpur.	58176020	72719514	24.99% Above	NWR/BKN/Civil/2 023/0057 dt. 25.08.2023	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony-Bikaner	14.07.23	02.03.24	26%	Sh. Neeraj Kumar, DEN/South, Bikaner	Work is in progress.
24	Supply of 39000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Hanumangarh under ADEN/HMH-I.	52565370	61080960	16.20% Above	NWR/BKN/Civil/2 023/0102 dt. 20.10.23	M/S Aditya Traders, Hanumangarh.	30.08.23	08.03.24	40%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
25	Raising of Platform No. 2 at Nohar, Gajsinghpur & Kesrisinghpur stations from rail level to high level, Extension of existing high level Platform at Pathrala Halt station upto 400 metre and Improvement of Platform surface and circulating area at Jetsar station under control of ADEN-II/HMH.	66619899	61816604	7.21% Below	NWR/BKN/Civil/2 023/0084 dt. 23.10.23	M/S Surender Kumar Bansal, SGNR	20.09.23	23.04.24	25%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
26	Soft upgradation of Kosli railway station under Amrit Bharat Station Scheme under ADEN/Bhiwani	50952793	56664602	11.21% Above	NWR/BKN/Civil/2 023/0106 dt. 06.10.23	M/S Man Mohan Mittal Contractor, Jind	12.09.23	24.04.24	25%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
27	Provision of RUB covering alongwith allied works at RUB no.-15A, 15AB, 16A, 16AB, 39A & 41A on BTI-SOG section, 166A, 167A & 174A on RMN-BTI section and A-1 & 5A on BTI Bye pass section under ADEN-I/HMH.	61897544	67392734	8.88% Above	NWR/BKN/Civil/2 023/0101 dt. 23.10.23	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony-Bikaner		31.07.24	10%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
28	Soft upgradation of Mahendragarh railway station under Amrit Bharat Station Scheme under ADEN/Bhiwani	54862438	65179483	18.80% Above	NWR/BKN/Civil/2 023/0111 dt. 06.12.23	M/S Jai Baba Construction Co., Jaipur		03.06.24	6%	Sh. Y.K. Agarwal , Sr. DEN/ East /Bikaner	Work is in progress.
29	Provision of RUB of size 4.5m x 4.5m in lieu of LC no.- 9-I on Hanumangarh-Sadulpur section under ADEN-II/HMH.	61076638	55512557	9.11% Below		M/S Aditya Traders, Hanumangarh.		06.04.24	5%	Sh.Manish Padmawat, DEN/North/Bikaner	Work is in progress.
30	Construction of Foot Over Bridges at 15 Nos. stations over Bikaner Division under Amrit Bharat Station scheme.	1.132E+09	1469757862	29.82% Above	NWR/BKN/Civil/2 023/0	M/S Pragati Construction Consultants, New Delhi.		19.07.24	1%	Sh. Amit Jain, Sr. DEN/ C/Bikaner	Work is in progress.

Sr.DEN/C/BKN