

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
1	2	3	4	5	11	12	13	14	15	16	17	18
CE/C/HQ/JP-Dy. CE/C/II-JU												
1	NWR/SC/DNA/Civil-42315010 1-R-1	Phase-I - Earthwork in bank/cutting RKB- PPR from Km.622.550 to Km.577.00	Open Tender	04.10.2018	Yes	NWR/SC/DNA/Civil-423150101- R- 1 dated 08.02.2019	M/s K.K. Sorathia MMC Projects JV,	48.98 Cr. 58.06 Cr.	31.08.23	26.05.19	100%	Work completed and final variation sent to HQ
2	NWR/SC/DNA/Civil-423150610	Construction of 159 Units of Type-II, 72 Units of Type-III & 16 Units of Type-IV Residential accommodation ... Deganato Rai-ka-baghdoubling Project	Open Tender	23.12.2019	Yes	DYCE-C-I-JU-ENGINEERING/423150610 / 01040480019499 dated 26.05.2020	M/s Vishnu Prakash RPunglia Ltd, JU	53.96 Cr.	30.10.23	08.07.20	100%	Work completed
3	DYCECIIJP-MTD-RKB-01	Supplying and stacking stone ballast between Merta Road (Excluding) and (including) Rai-ka-Bag section	Open Tender		Yes	DyCE-C-II-JP-Engineering/DYCECIIJP-MTD-RKB01/00882180022727 dated 24.07.2020	M/s B B Construction - KHURJA, Uttar Pradesh	20.13 Cr.	20.03.23	13.08.20	100%	Work completed and final variation sanctioned.
4	NWR/SC/Civil-10214051 9R	Flash Butt Welding of 20 rail panels/Free Rails//2 Rail panels/3 Rail panels of all rail section (New/SH) at site (insitu/cess) using Mobile Flash Butt Welding plant in entire jurisdiction of North Western Railway	Open Tender		Yes	DYCE-C-I-JU-ENGINEERING/NWRSC CIVIL 102140519 R/00868280036419 Dated 04.06.2021	M/s Khem Chand-Varanasi-221010	10.79 Cr.	03.06.24	20.07.21	46%	Work in progress.
5	Dy CEC-III-JU-DNA-RKB-10	Welding of 52 kg/60 kg (90 UTS) 90 R (90 UTS/72 UTS) rail joints by At welding (SKV process) inc/w RKB-DNA doubling project	Open Tender	13.02.2021	Yes	DYCE-C-I-JU-ENGINEERING/DyCEC-III-JU-DNA-RKB-10/00854630035643 dated 18.05.2021	M/s The India T hermit corporation, Ltd, New Delhi	1.08 Cr.	7.05.23, 31.01.24 30.04.24	16.10.21	79%	Work in progress
6	Dy.CE/C-II/JU-MTD-RKB-04	Laying and linking of BG.. Km. 578.700 to Km.621.600 (excl. Pipar Road and including RaiKaBagh) inc/w RKB-DNA Project Phase-I	Open Tender		Yes	DYCE-C-I-JU-ENGINEERING/DyCEC-II-JU-MTD-RKB-04/01090680041906, dated 18.09.2021	M/s Chintpurni Const.Co. Sonapat	13.74 Cr.	30.05.23	01.10.21	100%	Work completed

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
7	RLDA/RFP/CD-45/SRD-07 of 2022 of dated 15.06.2022	Major upgradation Jodhpur Railway station (EPC)	Open Tender	15.06.2022	Yes	RLDA/2021/SD/Jodhpur Railway Station/2464 dated 29.09.2022	M/S Vishal infrastructure Ltd. & M/S OJSC EURO - Asian	474.52 Cr	28.09.25 36 MONTHS	"30.07.23 (ROW)"	4.00%	Work in progress
8	T. No. JU/Const./T-21/2022-23/EPC/PMS	T.No.JU/Const./T-21/2022-23/EPC/PMS - Project Management Services for Major Upgradation of Jodhpur Railway Station of North Western Railway	Open Tender		Yes	DyCE-C-I-JU-Engineering/T-21/00932200069347 dated 06.01.2023	M/s Lion Engineering Consultants, Pvt. Ltd.- Bhopal, Plot No. 97	474.52 Cr	06.01.26 36 Months	16.02.2023	12.00%	Work in progress
9	JU/Const./T-23-R/FLS/MTD-BKN-LGH & LN-KAI-MJ	Carrying out Final Location Survey, Luni – Kairla – Marwar Jn. Section (71.71 Kms) and New line work of Marwar Jn. Bye – Pass (10.00 Kms) (Total Length= 258.33 Kms).	Open Tender		Yes	DYCE-C-I-JU-ENGINEERING/23-R/10377730076954 Dated 15/05/2023	M/s Consulting Engineers Group Limited-Jaipur CEG Tower, Malviya Industrial Area, Jaipur-302017	3.85 Cr.	14.11.23 31.01.24 30.04.24	15.06.2023	50%	Work in progress
CE/C/HO-Dy.CE/C/I-JU												
1	Jenal-Bhildi/410161103-R	Construction of Station Building, Staff Quarters, approach road and circulating area, extension of existing bridges, etc. in c/w new crossing station at Km. 216.245 between Jenal & Bhildi stations of Samdari - Bhildi section of Jodhpur division	Open tender		YES	DYCE-C-I-JU-Engineering/410161103-R/01033770011353, dated 08.12.2019	M/s Bhanwar Lal Bhanjaria-Nagaur.	6.50 Cr. 9.62 Cr.	<u>07.09.20</u> <u>07.06.21</u> <u>31.10.22</u> <u>31.03.23</u> <u>31.01.24</u> 30.04.24	30.10.20	87%	Work in progress.
2	NWR/SC/Thaiyat/Civil-310111802	Construction of all Civil Work like Earthwork in cutting & filling for formation, Construction of Minor/Major Bridges, ROB/ RUBs building works, Electrical works & all P.Way works etc. in connection with Thaiyat-Hamira-Sanu New BG Line Project (56.250 kms)	Open tender		YES	NWR/SC/Thaiyat/Civil-310111802, dated 23.03.2016	M/s SCC JV PMP Infratech, A-Block, A-104, Ganesh Meridian Sola, Ahmedabad – 380060	117.33 Cr	30.09.22	27.04.16	100%	Final Bill sent to A/cs on 29.03.2024

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
3	T.No.JU/Const./T-14/2021-22/LHS/SMR-BME & RKB-JSM	Construction of LHS in lieu of level crossings, etc. (02 Nos. in Samdari – Barmer & 07 Nos. in Rai-ka-Bagh – Jaisalmer section).	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-14/00818480049355 Dated 08.02.2022	M/S MHK-OMB JV, By Pass Road Himatnagar	26.60 Cr 29.28 Cr.	30.03.2024 (further extension in process)	10.03.22	70%	Work in progress.
4	T.No. JU/Const./T-15/2021-22/LHS/BKN-MTD	Construction of LHS in lieu of level crossings, etc. (Total 06 Nos. of Merta Road – Bikaner section).	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-15/01060550050612, Dated 03.03.2022	M/s OSIANMAA BUILDERS-JODHPUR,	17.24 Cr.	31.03.2024 (further extension in process)	07.05.2022	75%	Work in progress.
5	T.No.Dy. CE/C/JSM/01	Major up-gradation of Jaisalmer Railway Station of Jodhpur Division of NWR on EPC mode.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/EPCJS M_01/00867950060929, Dated: 31/08/2022	M/s SKT-SGCCL JV, Bikaner	109.47 Cr.	30.07.2024	21.10.2022	27%	Work in progress.
6	T.No.JU/Const./T-18/2022-23/LHS/BKN-MTD	Construction of LHS in lieu of level crossings, etc. (08 Nos. in BKN-MTD, 01 No. in PPR-BARA, 01 No. in RKB-JSM & 02 Nos. in SMR-BLDI section).	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-18/00867950061029, dated 01.09.2022	M/s Shree Karni Traders-Bikaner.	40.98 Cr. 50.59 Cr.	29.02.2024	01.10.2022	100%	Work completed.
7	T. NO. JU/Const./T-20-R-1/ 2022-23/EPC/PMS	Project Management Services for Major upgradation of Jaisalmer Railway Station of Jodhpur Division of North Western Railway.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-20-R-1/10690890077732, Dated 25.05.2023	M/s Gian P Mathur & Associates Pvt. Ltd., New Delhi	1.45 Cr.	24.05.2025	03.07.2023	20%	Work in progress.
8	T. No. JU/Const./T-22/FLS RAS-MEC	Carrying out Final Location Survey in connection with Ras to MEC & MTD Bye Pass New Line work.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-22/01190660070232, dated 23.01.2023	M/s Delhi Integrated Multi Modal Transit System Ltd. Delhi	1.14 Cr.	31.12.2023 30.04.2024	10.04.2023	60%	Work in progress.
9	T. No. JU/Const./T-26/ 2022-23/ROB/72	Construction of 2 lane Road Over Bridge in lieu of LC No.C-72 near Degana station Yard.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-26/00963590076734, dated 11.05.2023	M/s Ravi Infrabuild Project Ltd., Udaipur.	26.62 Cr.	10.11.2024	20.08.2023	18%	Work in progress.
10	T. No. JU/Const./T-27/ 2023-24/LHS	Construction of LHS in lieu of Level Crossings (24 Nos.)	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-27-2023-24/00867950085615, dated 20.08.2023	M/s Shree Karni Traders-Bikaner.	103.43 Cr.	28.08.2025	20.09.2023	12%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
11	T. No. JU/Const./T-29/2023-24/ROB/27	Construction of 2 lane Road Over Bridge in lieu of LC No.C-27 near Nokha station Yard.	Open tender		YES	DYCE-C-I-JU-ENGINEERING / T-29-2023-24 /00963590092466	M/s Ravi Infrabuild Project Ltd., Udaipur.	30.55 Cr.	04.06.2025	-	-	Work in progress.
12	T. No. NWR-SC-BKN-5R-2022-23	Carrying out Final Location Survey in connection with doubling from LGH to JSM	Open tender		YES	DYCE-C-BKN-ENGINEERING/NWR-SC-BKN-SR-2022-23/10740160082682 DATED 26.07.2022	M/s S.M. Consultant Pvt. Ltd., Bhubaneswar	3.22 Cr.	25.01.2024 31.05.2024	Oct 2023	25%	Work in progress.
13	T. No. JU/Const./T-28/ARF/JSM/2023-24/	Earthwork in cutting/filling in embankment in c/with new ARF siding (6.60 Km. length) at JSM Army area on RKB=jSM section.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-28/2023-24/00867950097100 Dated 08.03.2024	M/s Shree Karni Traders-Bikaner.	44.93 Cr.	07.02.2026	-	0%	Work awarded on 08.02.24
14	T. No. JU/Const./T-31/2023-24/ROB/THM	Construction of 2 lane ROB in lieu of LC No.C-119 at THM on RKB-JSM section.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-31/2023-24/00930430099624 Dated 11.03.2024	M/s Sanjeev Brothers, C-10 Vaishali Nagar, Jaipur	19.45 Cr.	13.09.2025	-	0%	Work awarded on 14.03.2024
<u>CE/C/II-Dy. CE/C/I-UDZ</u>												
1	NWR/SC/UDZ-HMT(GC)/Civil-204140124	Construction of minor bridges and earthwork in cutting and filling between Umra and Zawar stations in connection with UDZ-HMTGC Project	Open	02.06.16	yes	DYCE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2015	Ravi Infrabuild Projects Pvt. Ltd.UDZ	69.81 Cr.	11.09.18, 30.06.20, 31.08.21, 15.02.22, 23.05.22	20.09.16	100%	Work Completed & Final Bill under preparation
2	NWR/SC/UDZ-HMT (GC)/Civil-205140539	Laying and linking of track in UDZ-HMT section.	Open	31.12.16	Yes	DYCE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2016	M/s BLB-SNCCJV, Jodhpur	11.28 Cr.	02.04.19 30.09.20. 31.03.21 30.09.21	17.05.17	100%	Work Completed & Final measurement
3	T. No. UDZ-HMT-GC-Misc-T-49	Const. of toe walls, retaining walls, trolley refuges, etc. b/w KRCD & DNR P stations	Open	23.05.18	Yes	DYCE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2017	M/SS.K. Builders Noida (UP)	35.07 Cr.	12.02.20 20.06.20 31.10.21 30.04.22	13.08.18	100%	Work completed Final Bill under preparation
4	UDZ-HMT- GC-T-51	-Const of Stn Bldg, S&T stretch at Zawar Semari, Kundalgarh, Rikhabdev Road Kotanastns	Open Tender	30.05.18	Yes	DYCE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2018	M/s Prem Fabricators, Ahmedabad	21.57 Cr.	12.08.19 30.09.22 31.10.22	02.01.18	100%	Work completed, Final Bill under preparation

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
5	T. No. UDZ-HMT-GC-T-61	Const of balance works of RUBs and ROB (Box Type) in lieu of LCs and all other works, retaining wall etc.	Open Tender	17.12.19	Yes	DY.CE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2019	M/s Shiv Enterprises, 424, Nemisagar, Vaishali Nagar,	12.22 Cr.	14.02.21 15.06.22 31.07.22	10.06.20	100%	Work completed, Final Bill under preparation
6	T.No. UDZ-HMT-GC/T-63 R-	Miscellaneous work for construction of minor bridges, earth work in cutting & filling for formation in c/w UDZ-HMT GC projec.....	Open Tender	6.2.20	Yes	DY.CE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2020	M/s Ramesh Chander Contractor Comp. Pvt Ltd. Sirsa	14.85 Cr.	30.09.21	20.10.20	100%	Work preparation completed, final bill under preparation
<u>CE/C/II-Dy.CE/C/IV-UDZ</u>												
1	Tender No. UDZ-MVJ-BI-GC-T-11	Dismantling of balance existing MG track, laying and linking of Mavli-Barisadri Gauge conversion project.	Open Tender	24.10.17	Yes	DY.CE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2022	M/s Jhawa Sales Corporation, Rani Bazar, Bikaner-	7.23 Cr. 7.68 Cr	12.06.2019 30.09.22	10.04.2018	100%	Work completed, final bill under preparation
2	T.No. MVJ-BI-T-19	Construction of station Building, Earthwork in filling in formati extension of minor Bridges & LHS, blanketing, etc....., fixing of boundary post in BI-NMH new line, 27 Nos - Staff qtrs, OH tank, TTM rest room, ORH, Running Room at Radi Sadri of Aimer Division	Open Tender	23.05.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2023	M/s Bhanwar Lal Bijarnia "Bijarnia House" Near Tagore College, Jhalra Road Kuchaman city	19.26 Cr	20/01/2025	07.08.2023	2.99%	Work in progress
3	T.No. DNRP-RTM-T-12	Construction of Station Building, ROB, RUB / LHS, Major Bridges, etc. in connection with Dungarpur - Ratlam via Banswara Project of Ajmer Division	Open Tender	22.07.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-12/00818480087326 date 20.09.2023	M/s MHK BUILDCON LLP- HIMATNAGAR First Floor Divine India Building Nr RTO Office	105.42 Cr	19.09.2025			Work in progress
4	T.No. DNRP-RTM-T-11	Construction of Station Building, ROB, RUB / LHS, Major bridges, Minor bridges Earthwork in cutting and filling, platform, passenger amenities work etc. from chainage 0 Km. to 17 Km between Dungarpur and Nawagaon station in connection with the new line work from Dungarpur-Ratlam via Banswara	Open Tender	10.08.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-11/00873040092299 date 04.12.2023	M/s S A Yadav Pune Office 213-214 2nd Floor Decesion Tower Near City Pride Pune Satara Road Pune-	184.32 Cr.	03.12.2025			Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
5	T.No. BI-NMH-T-01	Construction of new broad gauge line, including formation, bridges, station buildings, quarters, ROB/LHS and other ancillary civil works and electrical general works in between chainage 0.748 & chainage 21.500 between Badi Sadri(Excl.) and Barwara Goojar(Incl.) Stations in Badi Sadri to Nimach via Chhoti Sadri new Line project	Open Tender	26.07.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-11/00873040092299 date 04.12.2023	M/s RACHNA-MCPL JV Bikaner Road Nokha	140.25 Cr.	03.12.2025			Work in progress
6	T. No. RPZ-DRB-LHS-T-01	Construction of LHS & Covering arrangement, Providing approach road, retaining walls, steel height gauge & adequate drainage arrangement, dismantling, linking and tamping of track in lieu of LC no. 72 in Rana Pratap Nagar – Debari section of Ajmer Division	Open Tender	19.10.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/RPZ-DRB-LHS-T-01/10301460093159 date 13.12.2023	M/s SHIV Enterprises - Jaipur 424 Nemisagar Vaishali Nagar Jaipur 302021 Rajasthan India	3.40 Cr.	12.06.2024			Work in progress
7	NDT-DOHM-GC-T-2	Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings,	Open	07.05.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/NDT-DOHM-GC-T-	M/s GHV-MHK JV, 1st floor, AML	269.94 Cr.	27.07.2025	10.08.2023	----	NA
8	NDT-DOHM-GC-T-3R	Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROB,	Open	13.09.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/NDT-DOHM-GC-T-3R/00862610092440	M/s Rachana Construction Co, AT and PO Maktapur, TA	265.46 Cr.	04.12.2025	06.12.2023	----	NA
9	NWR-SC-MVJ-NDT-T-6	Construction of height gauges in c/w electrification of MVJ-NDT BG section	Open	27.07.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/NWR-SC-MVJ-NDT-T-6/00912960088303 dated	M/s Anupam Traders, 2nd Floor, Plot No. 252-A, Flat	1.56 Cr.	04.02.2024	16.10.2023	----	Extension Granted up to 30.06.2024
<u>CE/C/IV-Dy.CE/C/AII</u>												
1	AII/Const./LHS/T/9	Providing leftover LHS in lieu of LCs in MJ-PNU section in connection with elimination of existing gates	Open	08/09/2016	Yes	Dy.CE(C)/AII/Const/LHS/CA/06 Dated 06/09/2017	M/s Radhe Associate, 137-1st Floor Kenville Complex, Nr. Ramosana Circle, Mehsana-	8.95 Cr.	20.01.18 30.09.20 31.05.21 30.09.21	09.02.17	100%	Work Completed

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
2		Const of ROB at LC no 18 of Ajmer Div	Open Tender		Yes	NWR/S&C/CA/102 Dt. 28.01.20	M/s Vishnu PR Pungalia Ltd., Jodhpur	30.67 Cr.	24.10.21, 31.03.2022, 31.12.2022, 31.08.2023 & 30.04.2024	25.10.19	55%	Work in progress.
<u>CE/C/III--Dy.CE/C-I-MKN</u>												
1	NWR/SC/FL-DNA/Civil-419150108	Phase-I - Earthwork in bank / cutting including blanketing material, etc. in connection with Phulera - Degana Doubling Project	Open E-tender	31.10.18	Yes	NWR/S&C/CA/92 dt. 20.05.2019	M/s Rachna Shri Mohangarh JV, S-8, First Floor, Transport Nagar, Jaisalmer	51.06 Cr.	09.01.20 15.09.21 31.10.22 30.11.22 10.02.23	25.02.19	100%	Work completed, final bill under preparation
2	NWR/SC/FL-DNA/Civil-419151809	Phase-II - Earthwork in bank / cutting including blanketing material, etc. in connection with Phulera - Degana Doubling Project.	Open E-tender	06.11.18	Yes	NWR/S&C/CA/96 dt. 21.05.2019	M/s K.K. Sorathia MMC Projects JV, Gandhidham	53.73 Cr.	09.07.20 09.01.21 09.11.21 09.04.22 09.08.22 09.12.22 09.03.23 31.07.23	03.03.19	85%	Work in progress
3	NWR/SC/FL-DNA/Civil-419151810	Phase-III - Earthwork in bank / cutting including blanketing etc. in connection with Phulera- Degana Doubling Project .	Open E-tender	06.11.18	Yes	NWR/S&C/CA/94 dt. 20.05.2019	M/s Rachna Shri Mohangarh JVS-8, First Floor, Transport Nagar, Jaisalmer	50.34 Cr.	09.07.20 09.07.21 30.04.22 30.12.22 30.06.23 20.11.22	21.02.19	80%	Work in progress
4	NWR/SC/FL-DNA/Civil-419150311	Construction of Major Bridge No. 22 (10 X 24.40m Composite Welded Girder) at Ch.: 24326.45 between Gudha – Govindi Marwar Block section inc/ with doubling of Phulera-Degana section	Open E-tender	11.01.19	Yes	NWR/S&C/CA/99 Dt. 26.6.2019	M/s Radhe Guru JV- Mehsana, 137 Kenville Complex Nr, Ramosana Circle, Mehsana	22.46 Cr.	01.10.20 01.10.21 28.02.22 14.07.22 31.12.22 31.03.23 15.07.23 20.09.22	10.04.19	98%	Work in progress
5	NWR/SC/FL-DNA/Civil-419150413	Laying and linking of Broad Gauge main lines, from km 64.0 to km 108.75 & in connection with Phulera-Degana doubling project of Jodhpur Division.	Open E-tender	13.11.19	Yes	Dy.CE/C-I/MKN/CA-14 dated 27.06.20	M/s Jhanwar Sale Corporation-Bikaner-, Rani Bazar, Bikaner-334001	15.57 Cr.	06.03.21 06.09.21 06.04.22 15.06.22 15.07.22 30.09.22 31.12.22 28.02.23	21.03.20	100% 16.03.23	Work completed, final bill under preparation

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
6	T.No. NWR/SC/FL-DNA/Civil-419150414R1	Supplying and stacking machine crushed stone ballast confirming to Railwat Specification in stacks along the cessbet. Makrana & Nawa City from Km. 64.00 to Km. 34.50 inc/with FL-DNA Doubling Project.	Open E-Tender			Dy.CE/C/I-MKN/CA/15 Dt.25.11.2020	M/s Devender Singh Contractor, Hissar (Haryana)	6.82 Cr.	06.09.21 06.03.22 30.06.22 31.08.22 30.10.22 28.02.23 31.07.23 31.12.23 31.03.24	06.10.20	98%	Work in progress.
7	T. No.WR/SC/FL-DNA/Civil-419150418	Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards, spreading of ballast, tamping of track transportation of P. Way materials and other ancillary works from Makrana (Excluding) to Nawa City (including) stations from Km 64.00 to Km. 34.50 Km and in connection with Phulera-Degana doubling Project of Jodhpur Division.	Open T-Tender			Dy.CE/C-I/MKN/CA/17Dt. 19.01.22	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	10.45 Cr.	22.07.22 31.01.23 31.07.23 30.09.23 30.11.23 31.03.24	05.08.21	62%	Work in progress.
8	NWR/SC/FL-DNA/	Supply and stacking machine crushed stone ballast confirming to Railways specifications in stacks along the cess/on finished formation including stations between Nawa City (excluding) & Phulera (including) stations from Km. 34.50 to Km. 00.00 in connection with Phulera-Degana doubling Project	Open E-tender.		Yes	Dy.CE/C-II/MKN/CA/01 Dt.20.01.22	M/s. Devendra and Sons, Construction Private Limited-Hisar	8.9 Cr.	15.08.22 15.02.23 31.07.23 31.12.23 31.03.24	26.11.21	94%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
9	NWR/SC/FL-Civil-419150420 DNA/Civil-419150421-R	Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards, spreading of ballast, tamping of track transportation of P. Way materials and other ancillary works from stations bet. Nawa City (Excl.) and Phulera (Incl.) station from Km. 34.50 to Km. 00.00 inc/with FL-DNA Doubling Project.	Open E-Tender.		Yes	-	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	12.02 Cr.	26.11.22 26.07.23 15.11.23 31.03.24	13.04.22	64%	Work under progress
10	T. No. NWR/SC/FL-DNA/Civil-419150415	Providing fabrication and assembling "INSITU" Glued Insulated Rail Joints G3 (L) type for 52 Kg. and 60 Kg. rail section as per RDSO drawing No. RDSO/T-671 and RDSO/T-2572 respectively between Degana (including) and Phulera (including) stations from 108.75 Km. to 0.00 Km. in connection with Phulera-Degana Doubling Project of Jodhpur Division	Open E Tender				M/s. Dynamic Engineers Kota E-20, Chambal Industrial Area, Kota-324003	2.50 Cr	15.09.22 15.09.22 31.01.23 30.06.23 15.10.23 15.03.24	01.10.20	65%	Work in progress
11	Tender No. T.No. 419150423/1	Construction of Pedestrian Subway at Kuchaman City and Nawa City stations with ramp and linking of track and restoration of traffic, recoument of ballast, tamping and relaxation of speed restriction in Phulera-Degana section in connection with doubling of FL-DNA section of JU division.	Open E Tender		Yes		M/s Rachana Construction Company, AT and PO AKTUPUR, Tehsil Unjha, District-Mehsana-384170 Gujarat, India				15%	Work in progress.
12	Tender No. NWR/SC/FL-DNA/Civil-419150419R2	Construction of Quarters, Service /Link roads, supervisor office, RCC Over Head Tank and other ancillary work at various stations between Phulera to Thathana Mithri (Halt) in connection with Phulera-Degana Doubling Project	Open E Tender		Yes		M/s Jai Baba Construction Company, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021					Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
13	Tender No. 419150307R2	Balance left over works for construction of Major Prestressed Concrete Bridges (9 Nos.) & Minor Prestressed Concrete Bridges (04 Nos.) and other miscellaneous works between Phulera-Kuchaman City stations in connection with Phulera-Degana doubling project of Jodhpur Division.	Open E Tender		Yes		M/s Modi Construction Company, Jaipur				45%	Work in progress.
CE/C/VI-Dy.CE/C/I-JP												
1	NWR/S&C/Bridge/Civil-410640101	Construction of Major, Minor and road under bridge from Km. 0.00 to Km. 25.00.	Open Tender		Yes	NWR/S&C/CA/91 Dt. 28/05/19	M/s Modi Construction Co., Jaipur	39.68 Cr 55.90 Cr.	20.03.20 31.12.20 31.03.22 31.12.22 31/03/24	05.10.19	80%	Work in Progress.
2	Tender No. NWRSCCIVIL410640107	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between Km. 0.00 to 25.00 of Jodhpur	Open Tender		Yes	DyCE/C-I/JP/CA/03 dated 16/06/2022	M/s BHANWAR LAL BIJARNIA-NAGOUR Near Tegore College, Jhalra Road	10.58 Cr	30/08/23 31/03/24	01/09/22	20%	Work in Progress.
3	T. No. NWR/SC/Civil-410640110R :	Construction of S&T buildings, Hostel, Camp Office, Electro/Traction sub-station building and other misc. works between Gudha-Thathana Mithari sections in connection with Dedicated Test track for RDSO in Jodhpur division of North Eastern Railway	Open Tender		Yes	No. DYCE-C-I-JU-ENGINEERING/NWRSC CIVIL-410640110R/0125442008 1324 dated 13/07/2023	M/s. JAI BABA CONSTRUCTION COMPANY-JAIPUR, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021, Rajasthan	22.45 Cr	13/10/24	10/08/2023	15%	Work in Progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
4	T. No. NWR/S&C/Civil-410640118:	Earth work in bank/cutting including blanketing material, construction of Major/Minor, Road Under bridges, shed with 65 T EOT Crane, Pit Line/Sick Line, OC Building and misc. works in Mithri Loop and Nawa Yard in connection with Dedicated Test Track for RDSO between Gudha–Thathana Mithri section of Jodhpur Division of NWR	Open Tender		Yes	DyCE-C-I/JP-Engineering/NWRSC Civil-410640118/00862610092277 dated 04.12.2023	M/s Rachana Construction Company, At & P.O. Maktupur, Ta.-Unjha, Dist.-Mehsana (N. Gujarat)	196.74Cr	03/06/25		0	Work yet to be started.
5	T. No. NWR-SC-Civil-410640112:	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between (Km. 0.00 to 13.00) Gudha Loop, (Km. 0 to 3.10) Nawa Loop and (Km. 25.0 to 43.5) Mithdi Loop of Gudha-THMR Section of Jodhpur	Open Tender		Yes	DyCE-C-I/JU-Engineering/NWRSC-Civil-410640112/01090680086951 dated 15.09.2023	M/s Chintpurni Construction Company, SONIPAT, 63 Sec 14, SONIPAT-131001 HARYANA, INDIA	14.07Cr	14/09/25	03/01/24	0%	Work yet to be started.
6	T. No. NWR-SC-Civil-410640111:	Supplying and stacking machine crushed stone ballast in stacks in station yards or on cess/finished formation including station yards along the track at stations between Gudha & Thathana Mithri from KM 0/500 to Km 43/565 in connection with Dedicated Test Track of RDSO of Jodhpur division.	Open Tender		Yes	DyCE-C-I-JU-Engineering/NWR-SC-CIVIL-410640111/00898110079994 Dated 27.06.2023	M/s DEVENDRA SINGH CONTRACTOR-HISAR, H. NO.-7, PRATAP NAGAR SAKET COLONY, RAJGARH	8.25Cr	27/09/24	25/09/23	15%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
7	T. No. NWRSCCIVIL410640108R1	Earth work in bank/ cutting including blanketing material, construction of Minor/Major and Road Under bridges of Gudha loops and Nawa loop & Mithari yard etc. In connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	Open Tender		Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWRSCCIVIL410640108R1 / 10144030062424 dated 22/09/2022	M/s MCC-BPM JV 9, LEELA MANSION, RAJ BHAWAN ROAD, CIVIL LINES, JAIPUR-302006, RAJASTHAN	141.5 Cr	21/12/23	26.9.22	45%	Work in progress.
8	T. No. NWRSCCIVIL-410640109	Formation and Bridge work of Nawa yard, VCF laboratory and Left over works viz. Earth work in bank/ cutting including blanketing material, construction of Major/Minor & Road	Open Tender		Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWRSCCIVIL-410640109 / 01477480064315	M/s SHRI MOHANGARH CONSTRUCTION COMPANY- JAISALMER S-8	59.41 Cr	21/01/24	20.11.22	50%	Work in progress.
CE/C/I/JP-Dy.CE/C/BKN												
1	TenderNo.NWR-SC-BKN-17-2017-18 dated03.01.2018	Construction of 04 nos Road Over Bridge (7x36m + 2x30 m+ 1x18 m +1x24m span over Railway tracks) with RCC deck slab on composite girders upper structure/ PSC girder with RCC substructure & pile foundation along with Limited Height Subway in lieu of level crossing No. 54-A at km 85/2-3, 76 A at km 115/3-4, 123 at km 189/3-4 on Rewari-Hisar - Bathinda section and level crossing No. C-4-A at km 3/7-8 on Hisar - Sadulpur section of Bikaner division. connection	Open E Tender	03.01.2018	Yes	NWR/S&C/CA/86 dated 12.6.2018	M/S Vishnu Prakash Runglia Ltd., H-1, First Floor, Shivalik Complex, Near Gol Building, Sardarpura, Jodhpur-342003	Rs 4598.71 Lakh	05.10.2019 31.10.20 31.10.21 31.12.22 15.03.23	06.04.2018	100%	Work completed and final bill is in process
2	TenderNo NWR-SC-BKN-01-2018-19 Dated 09.05.2018	Dismantling of existing BG track, laying and linking of etc.... point chainage 0.00 to implant yard (including Birdhwal station yard) in Supercritical Thermal Power station.	Open E Tender	09.05.2018	Yes	47-NWR/Dy. CE/C/BKN/2018- 19 dated 05.10.2018	M/S Jhawa Sales Corporation, Rani Bazar, Bikaner-334001 (Raj)	Rs 828 lakhs	30.07.2019 31.12.20 30.11.21 30.11.22 31.03.23 30.09.23	31.07.2018	100%	Work completed and final bill under preparation.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
3	NWR-SC-BKN-01-2020-21 Dt.23.06.20	Carrying out Final allocation Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with Doubling from Bathinda-Bhildiviasirsa, Hisar, Rataangarh, Degana, Luni, Samdari excluding Degana-RaiKaBagh	Open ETender	23.06.20	Yes	54-NWR/Dy. CE/C/BKN/2020-21 Dt. 27.11.2020.	M/S BPC Consultant India Pvt Ltd., Concept Building, Prince Park, 514/A/1, Kalikapur Road, Kolkata-700099	Rs 546.93 lakhs	08.09.21 09.06.22 06.01.23 06.07.23 06.01.24	09.09.20	91%	Work is in progress
4	NWR-SC-BKN-02-2020-21	Construction of 4 nos Road Over Bridge (Railway portion) in lieu of Level Crossing No. 27 at km 41/4-5, Level Crossing No. 52 at km 81/9-82/0, Level Crossing No. 114 at km 172/1-2 on Rewari-Bhatinda section and Level Crossing No. 45 at km 40/8-9 on Rohtak-Bhiwani section with RCC deck slab on superstructure and RCC substructure with pile foundation.	Open ETender	04.01.2021	Yes	NWR/S&C/CA/109 Dt. 03.09.21	M/S Punia Construction Co. 30, Sector-13, Part-2 Hisar-125001 (Haryana)	Rs 3737.61 lakhs	20.10.2022 31.03.23 30.06.23 31.10.23 31.12.23	21.04.21	90%	Work is in progress
5	NWR-SC-BKN-02-2022-23	Raising/ rebuilding of 2 lane ROB no 76-A of Rly span 1x102m BOW String girder +2 x 7.00M RCC slab in lieu of LC No 89-B (existing Rly span 1x49m + 35.70m PSC girder cast in situ) at km 137/2-3 between Rewari- Hisar section to facilitate running of Double Stack container trains.	Open ETender	11.10.2022	Yes	NWR/NWRC/CIVIL/2023/0014 dated 10.04.2023	M/s PRAGATI CONSTRUCTION CONSULTANTS-NEW DELHI	Rs 2986.84 lakhs	02.10.2024	15.02.2023	1%	Work is in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode oftender	Dt. of publication ofNIT	Whethe rcontrac tawarde dto lowestte nderere	LAO No. and date	Nameofcontra ctor.	Value ofcontract (InCrores/L akhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actua l date of compl etion	Remarks/Reason fordelay ifany,
6	NWR-SC-BKN-03-2022-23	Carrying out FLS etc.... in connection with doubling from Hansi (HNS) to Hisar(HSR) - 23.11 Km and Rewari (RE) to Sadulpur (SDLP) - 141.28Km section of Bikaner Division of North Western Railway	Open ETender	19.11.2022	Yes	NWR/NWRC/CIVIL/2023/0014 dated 16.08.2023	M/s BPC CONSULTANT INDIA PRIVATE LIMITED-KOLKATA	Rs 239.73 lakhs	20.09.2023 31.01.2024	4/2023	25%	Work is in progress
7	NWR-SC-BKN-04-2022-23	Carrying out FLS etc..... in connection with doubling from Bathinda (BTI) toLalgarh (LGH) - 323.90 Km section of Bikaner Division of NorthWestern Railway	Open ETender	19.11.2022	Yes	NWR/NWRC/CIVIL/2023/0012 dated 16.08.2023	M/s DELHI INTEGRATED MULTI MODALTRANSIT SYSTEM LIMITED-DELHI	Rs 386.35 lakhs	20.09.2023 20.01.2024	4/2023	30%	Work is in progress
8	NWR-SC-BKN-07-2022-23	Construction of 2 lane Road Over Bridge (1x36 m) spanover railway track with RCC deck slab on composite girder and(20x18.00 m + 2x20.00 m) span with RCC deck slab on PSCgirder in via duct portion with 243.89 m RE wall includingdismantling of existing 2 lane ROB no. 32-B(LC No.51-c), (1x23.00 m span) PRC Box girder with(19x18 m span) RCCgirder in via duct portion & 2x217.00 m retaining wall inapproaches at KM 81/0-1 between Rewari- Hisar section ofBikaner Division to facilitate running of double stack container	Open ETender	23.03.2023	Yes	NWR/NWRC/CIVIL/2023/0019 dated 21.08.2023	M/s PUNIA CONSTRUCTION CO-HISAR	Rs 3826.89 lakhs	29.11.2024	19.06.2023	10%	Work is in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
9	NWR-SC-BKN-6R-2022-23	Construction of Road Under Bridge in lieu of LC no 8-I at Km 9/1-2 on Hanumangarh- Sadulpur section in connection with elimination of level crossing gate	Open ETender	19.04.2023	Yes	NWR/NWRC/Civil/2023/0017 dated 16.08.2023	M/s SHREE KARNI TRADERS-BIKANER	Rs 758.74 lakhs	28.02.2024	15.06.2023	30%	Work is in progress
10	NWR-SC-BKN-01-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Road Under Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, and other ancillary works in connection with doubling of Molisar (incl) to Ratangarh (incl) section of Bikaner Division	Open ETender	18.05.2023	Yes	NWR/NWRC/CIVIL/2023/0022 dated 29.08.2023	M/s SHREE KARNI TRADERS-BIKANER	Rs 3158.98 lakhs	13.10.2024	20.07.2023	5%	Work is in progress
11	NWR-SC-BKN-07-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Minor Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, and other ancillary works between Dobh Bahali to Bhiwani city (from Km 7/00 to Km 45/200) section in connection with Bhiwani- Dobh Bahali Doubling project	Open ETender	12.08.2023	Yes	In process	M/s CMIPL GSCPL JV, AGRA	Rs 8374.95 lakhs	05.05.2025	11/2023	1%	Work is in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
12	NWR-SC-BKN-05-2023-24	Supplying and stacking of 109000 cum 65mm gauge stone ballast machine crushed (hard stone) confirming to RDSO specifications between Km 7.00 to Km 36.8 on Dobh Bahali to Bamala (including yards) section in connection with doubling project of Bhiwani Dobh Bahali section	Open ETender	20.06.2023	Yes	PG yet to be submitted by the agency	M/s A.B. DURGA JV # 425, G.F. POCKET-3, SILVER BIRCH, OMAXECITY NEW CHANDIGARH-140901	Rs 1039.56 lakhs	17.09.2024	Work is under mobilisation	0%	Work is under mobilisation
13	NWR-SC-BKN-08-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Minor Bridges & LHS, FOB, Platform, Platform Sheds, S&T structures, staff quarters, and other ancillary works between Manheru to Bawani khera including Bhiwani Bypass in Connection with Manheru-Bawani Khera Doubling Project	Open ETender	19.08.2023	Yes	PG yet to be submitted by the agency	M/s S AND P GC JV, AGRA	Rs 9632.03 lakhs	20.05.2025	12/2023	1%	Work is in progress
14	NWR-SC-BKN-11-2023-24	Carrying out Final Location Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with new line between Anupgarh to Bikaner (130.00km) and Spur line from Rojhrito Khajuwala (55.00 km) of Bikaner Division of North Western Railway	Open ETender	19.09.2023	Yes	In process	M/s MNEC CONSULTANTS PRIVATE LIMITED-NAGPUR	Rs 160.82 lakhs	03.06.2025	12/2023	5%	Work is in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
15	NWR-SC-BKN-06-2023-24	Earthwork in filling and cutting in formation, blanketing, construction of trolley refuges, toe wall, retaining wall, pitching, Road Under Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, cable duct and other ancillary works between km 280.280 to 306.580 (Churu including to Molisar excluding) in connection Churu - Ratangarh Doubling project	Open ETender	12.08.2023	Yes	In process	M/s RACHNA-BLB JV	Rs 6291.15 lakhs	03.03.2025	12/2023	1%	Work is in progress
16	NWR-SC-BKN-09-2023-24	Laying and linking of Broad Gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-Way materials and other ancillary works from km 280.280 to km 325.900 on Churu-Ratangarh section (including all station yards) in connection with Churu- Ratangarh Doubling Project.	Open ETender	03.09.2023	Yes	In process	M/S B S SANGWAN, SONEPAT	Rs 2458.93 lakhs	10.06.2025	12/2023	1%	Work is in progress
17	NWR-SC-BKN-12-2023-24	Supplying and stacking 65mm gauge stone ballast machine crushed (hard stone)confirming to RDSO specifications along the cess, including station yards, between Churu (including) and Ratangarh (including) section between km 280.280 to KM 325.900 inb connection with Churu- Ratangarh Doubling project	Open ETender	27.10.2023	Yes	PG yet to be submitted by the agency	M/S MIRAL - VCC JV , 316 to 319, SUVAS Scala, Nr, Suvas Caspia. opp. Nikol Police, Station , Nikol , Ahmedabad -382350	Rs 1815.69 lakhs	20.03.2025	Work is under mobilisation	0%	Work is under mobilisation
CE/C/V -Dy.CE/C/IV-JP												

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
1	NWR/SC/CUR/Civil-102140514	Flash Butt Welding of 52Kg/60 kg, New / SH Rails at depot/site in Jaipur-Ringus section in c/w JP-SIKR-LHU&SIKR-CUR	Open tender	03.12.2018	Yes	NWR/S&C/CA/183 Dt. 04.04.2019	M/s Railtech Infraventure Pvt.Ltd., Allahabad	1.79 Cr.	05.03.19 04.06.19 31.03.21	10.12.2018	100%	Work physically completed.
2	NWR/SC/JP-RGS-Churu/Civil-101140508	Welding of Rail Joints by SKV process in Jaipur-Sikar & Sikar-Churu section	Open Tender	10.6.16	Yes	49/ NWR/Dy.CE/C-GC/JP /2016-17/JP-SIKR-CUR &SIKR-LHU dt. 11.01.2017	M/s Oberoi The Rmit Pvt. Haridwar.	3.50Cr. 3.58Cr	18.10.18 30.08.18 30.12.22	19.10.16	100%	Work completed and final bill under preparation
3	T. No. NWR/SC/Civil-102141117	Construction of station buildings, circulating area, platform shelters, subways, FOB setc. bet. JP-Palsana	Open tender.	27.07.2019	Yes	NWR/SC/CA/186 Dated 24.01.22	M/s V.K. Construction Co., Sri Ganganagar	25.22Cr. 30.40Cr.	22.04.21 31.08.22	30.10.2019	100%	Work Completed and final bill under preparation.
4	T. No. NWR/SC/JP-RGS-CUR-Civil/102141118 (R)-	Const of station buildings, circulating area, PF shelters, subways, FOBs, etc Goriyan, Kayamsar & Rashidpur Khori halt stations, other miscellaneous works in Palsana-Churu section	Open Tender	24.12.2019		Yes	M/s Modi Construction Company, Jaipur	20.33Cr. 25.15Cr.	15.09.21 31.08.22	05.06.2020	100%	Work Completed and final bill under preparation..
5	NWRSC/Civil-102140814[R-2]	Laying, linking & dismantling of BG inc/with providing crossing stations at Kayamsar, Rashidpur Khori, Goriyan, Baori Thikariya & Chhota Gudaha halt stations	Open Tender	06.02.2020	Yes	DY.CE[C]IV/JP/CA/11 Dated. 02.11.2020	M/s Bhanwar Lal Brijania, Nagaur	6.90Cr.	03.12.21 30.11.22	05.08.2020	100%	Work Completed and final bill under preparation.
6	NWR/SC/Civil-102140520	Construction of 2 lane Road over bridge of Railway span 1 x 60 m clear bow string Girder in lieu of LC No. 142 near Rajgarh station of Rewari-Jaipur section.	Open Tender	29.07.2021	Yes	.CANo. NWR/CA/S&C/194 Dated. 24.01.2022	M/s Punia Construction Co., Hisar.	26.69Cr. 31.54Cr.	22.05.23	23.12.2021	75%	Work is in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
7	NWR/SC/Civil-102140521	Construction of 4 lane Road over bridge on railway clear span 1x72 m (clear span) Bowstring Girder in lieu of LC No. 61 near Anaj Mandi of Rewari-Jaipur section.	Open Tender	04.08.2021	Yes	Acceptance letter No. DY. CE[C]II-JP/Engg./NWR/SC/Civil-102140521/835940045770 Dated. 01.12.21	M/s Ansari Erectors, Ahmedabad	25.71 Cr.	31.05.23		75%	Work is in progress.
CE/C-VI--Dy.CE/C/III-JP												
1	NWR-SC-Civil-13641916	Const. of 6 Nos. Type-VI Quarters, balance work of const. office and other misc. works at Jagatpura, Jaipur.	Open Tender		Yes	NWR/S&C/CA/13 Dt. 18/06/21	M/s Pradeep Kumar Jain, 140, Shree Vihar JV Avenue, Durgapura, Tonk Road Jaipur	13.49 Cr.	25.03.22 20.01.23	01.05.2021	100%	Work completed and final bill under preparation
2	T.No.NWR -SC-KWP-Civil-13641924:	Laying and linking of broad gauge line, including points & crossing, SEJ, spreading of ballast, Tamping of track, Transportation of P. Way materials and other ancillary works in connection with Khatipura-Development of new terminal facility at Khatipura Jaipur	Open tender			NWR/S&C/CA/18 dated 11/07/2022	M/s. Shivakriti International, Jaipur-302006, Rajasthan, India	5.82 Crore	09/09/2022 31.03.23	27/05/2022	100%	work completed & final variation under process.
3	T.No.NWR -SC-KWP-Civil-13641925	Construction of facilities & infrastructure for providing of quick watering arrangement	Open tender		Yes	29/06/2022	M/s. ALWOOD Construction, NG-09 JDA Shopping Centre, Subhash Nagar, Jaipur-302016 Rajasthan, India	5.79	28/10/2022 28.02.2023 30/06/2023 , 31/01/2024	13/07/2022	85%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
4	T. No. NWR-SC-KWP-Civil-13641931-R 1	Composite Works (Civil, Electrical, S&T, Mechanical) involving construction of Industrial sheds, other ancillary buildings, Pit Line Track works, Drainage system, Electrification and illumination works, Procurement and commissioning of specified Mechanical Machineries & Plant (EOT crane etc.) & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase-II).	Open tender		Yes	DYCE-C-III/JP-ENGINEERING/NWR-SC Civil-13641931R1/0092156000 091894 dated 28/11/2023	M/s BIHANI CONSTRUCTIONS PRIVATE LIMITED- JAIPUR, 64-130, Heera Path Mansarovar, Jaipur-302020 Rajasthan, India	117.50 Cr	27/05/2025	11/12/2023	1%	Work in progress
5	T.No.NWR-SC-EPC/GADJ-T-921	Major upgradation of Gandhi Nagar (Jaipur) Railway Station of Jaipur Division of North Western Railway on Engineering, Procurement and Construction (EPC).	Open tender		Yes	NWR/S&C /CA/196 dated 30/09/202	M/s. JCC INFRAPROJECTS BIL JV 761/30, AKLANK HOUSE, TIKAM GANJ, AJMER-305001	177.45 Crore	14/04/2025	15/10/2022	13%	Work in progress
6	T.No.NWR-SC-EPC/JP-T-926	Major upgradation of Jaipur Railway Station of North Western Railway on Engineering, Procurement and Construction (EPC).	Open tender		Yes	NWR/S&C/CA/198 dated 30/11/2022	M/s Girdhari Lal Construction Private Limited, Delhi C-102 Ansal Plaza,	577.77 Cr	24/07/2026	25/01/2023	20%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
7	T.No. NWR-SC-EPC-PMS-JP-T-928R	Project Management Services for Major upgradation of Jaipur Railway Station of Jaipur Division of North Western Railway on Engineering.	Open tender		yes	NWR/NWRC/Civil/2023/0021 dated 13/09/2023	M/s CEMOSA-INTROSOFT-JV, office No. 502, Fifth Floor, DDA-5 Building, Dist. Centre, Janakpuri, Delhi-India, 110058	4.78 Cr	27/10/2026	12/05/2023	14%	Work in progress
8	T.No. NWR-SC-EPC-PMS-GADJT-927 R	Project management services for Major upgradation of Gandhinagar (Jaipur) Railway Station of Jaipur Division of North Western Railway.	Open tender		yes		M/s THEME ENGINEERING SERVICES PRIVATE LIMITED- JAIPUR , B-24 Gokul Vatika Jawahar Circle Jaipur- 302018 Rajasthan, India	2.44 Cr	30/08/2025	01/04/2023	24%	Work in progress
CE/C/V/JP-Dy.CE/C/IL-JP												
1	NWR/SC/DO-GGC/CIV IL/514110468	Supplying and stacking machine crushed stone ballast in stacks as per Railway's specifications between Dausa & Ganga pur city stations in connection with Dausa-Ganga pur city new line project	open		Yes	Dy.CE/C/DOCA/81 dated 23/12/16	M/s J.K. Construction co. Nokha Distt. Bikaner.	Rs.14.32 Crore	06-04-18 Extended up to 31/03/22	19.10.2016	100%	work completed final variation under process.
2	NWR/SC /DO-GGC/CIV IL/514111804	Construction of balance work of single line BG standard straight alignment tunnel in soil and rock including cut & cover portion, side drains, protection works on approaches of tunnel and other ancillary works from chainage 38600 to 40900 between Didwana & Lalsot Railway stations in connection with Dausa-Ganga pur city new BG line project	Open	15.5.2016	Yes	NWR/S&C/CA/165 dated 01/02/17	M/s TCL-UTMJV, Gurgaon	Rs.54.46 Crore	22-03-18, 31.12.23	09.12.2016	95%	Work in progress, further extension under process

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
3	NWR/SC/Alwar-Bandikui /Civil/514150803	Flashbutt welding of 60/53kg New/SH (72/90 UTS) Rail joints by using mobile flash butt welding plant in connection with Alwar-Bandikui and Dausa-Gangapur city new line project.	Open tender		Yes	Dy. CE/C/DO/CA/85 dated 06/03/17	M/s Railtech Infrastructure Pvt. Ltd. Allahabad	Rs.11.15 Crore	15-05-18 extended up to 31/01/22	16.12.2016	85%	Work in progress.
4	NWR/SC/DO-GGC/Civil/514110873	Laying and linking of Broad gauge main line, loop lines including points and crossings in yard, spreading of ballast, tamping of track transportation of P-ay materials and other ancillary works between Didwana & Gangapur city station and at Baniyana & Arnya Kala Salempur stations in connection with Dausa-Gangapur city new line project.	Open		Yes	Dy. CE/C/DO/CA/96 dated 10/05/18	M/s Laxyo Energy Limited, Ratlam	Rs.14.67 Crore	27-03-19 Extended upto 31-12-22	10.01.2018	100%	Work completed final bill under preparation
5	NWR/SC/DO-GGC/Civil/514110277	Balance work of minor bridges, Road Under Bridge, like PSC slabs, bed blocks, returns, toe wall, pitching, drop & curtain wall, height gauge, road work etc. and construction of Limited Height Subway between Didwana to Gangapur city stations in connection with Dausa-Gangapur city new Line Project	Open	25.9.2017	Yes	NWR/S&C/CA/173 dated 26/03/18	M/s. Lall Construction Co. Delhi	Rs.46.41 Crore	26/06/19. Extended upto 31/10/2023	7.02.2018	100%	Work completed final bill under technical check
6	NWR/SC /DO-GGC/Civil/514110676	Miscellaneous works like construction of station buildings, providing FOB, platform covering, circulating area, balance work of platform setc. from Lalsot to Gangapur city in connection with Dausa-Gangapur city New Line Project.	Open		Yes	Dy. CE/C/DO/CA/93 dated 24/03/18	M/s MCDPL-Sunrise Infra (JV), Jaipur	Rs.17.95 Crore	19/03/19. Extended up to 31/12/21, 30/06/22, 15.12.23	01.03.2018	100%	Work completed final variation under approval of competent authority

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
7	NWR/SC/DO-GGC/Civil/514110979	Construction of 2 lane Road over Bridges including approaches in lieu of Level Crossing No. 28 on SH-25 connecting Sikandra-Gangapur city Road & Level Crossing No. 29 on NH-11B (Gangapur city bypass) between Khuntla & Gangapur city station and construction of Road Under Bridge at chainage 44949 between Lalsot & Mandawaria stations in connection with Dausa-Gangapur city new line project	Open	30.07.18	Yes	NWR/S&C/CA/184 dated 20/06/19	M/s SKT-Yash Enterprises (JV), Jodhpur	Rs.42.23 Crore	09-07-20 Extended up to 31.03.21, 30.04.22	28.02.2019	100%	Work completed final bill passed
8	NWR/SC/DO-GGC/Civil/514111181	Balance work of 150 unit type II, 7 unit type-III at affluents and IOW office and other facilities	Open		Yes	Dy.CE/C/DO/CA/108 dated 28/09/19	M/s Sunrise Infra Projects Jaipur	Rs.16.48 Cr.	17-04-20 Extended up to 31/10/22	28.08.2019	70%	Work in progress.
9	NWR/SC/ROB/Civil/5143000982	Construction of Road Over Bridge at Chainage 67470 LC No.24 Bon Dausa-Gangapur city section	Open		Yes	NWR/S&C/CA/189 dated 10/02/20	M/s Shree Karni Traders Bikaner	Rs.28.97 Crore	03-11-20 Extended up to 30/04/22	25.11.2019	100%	Work completed final bill passed
10	NWR/SC/DO-GGC/Civil/514111180R4	Construction of Ballastless track and transition from ballastless to ballasted track in two tunnels with contractor's own proven fastening system (Total approx. length 3.10 Km.) between Didwana-Lalsot section of Dausa-Gangapur city new line project and between Kharwa Chanda-Zawar section of Udaipur Himmatnagar Gauge conversion project in North Western Railway in the state of Rajasthan (India.)	Open		Yes	Dy.CE/C/DO	M/s PCM Strescon Overseas Venture Ltd., Siliguri	Rs.13.17 Cr.	11-08-20 Extended upto 15/01/24		70%	Work in progress
11	NWR/SC/DO-GGC/Civil-514110284R4	Const. of LHS/RUB including covering shed, minor bridges, ORH, cross drain, supply of stone ballast and other ancillary works bet. DO-GGC station in DO-GGC New Line Project.	Open	20.4.2020	Yes, Award to L-1.	NWR/S&C/CA/193 Dt. 28/10/20	M/s Jai matadi Energy System, Narodara, Laxmangarh Distt. Sikar (Raj.)	39.99 Crores	10.02.2021 Extended upto 31/12/2023	23.07.2020	90%	Work in progress. Further extension under process

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF April, 2024

Sr. No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
CSTE/C/JP-Dy.CSTE/C/JU												
1	SnT_C_JU_21-22_01R	Provision of Electronic Interlocking STD-II(R) with MACLSat New Crossing Station between JNZ-BLDI block section on SMR-BLDI section of Jodhpur Division of North Western Railway with RE Standard Indoor Measuring instruments, DG sets and other indoor outdoor material required to make EI system functional for centralized operation of signals and points	Open Tender	4/22/2006	Yes	DYCSTE-C-JU-SANDT/SnT_C_JU_21-22_01R/873220055572 dt.3-6-22	M/s L N ENTERPRISE S-JAIPUR.7 KESARGARH COMPOUND JLN MARG TRI MURTI CIRC LE jaipur.-302004 Rajasthan, India	4.078	3/22/2002	3/22/2002	60%	under progress

Dy.CE/C/Works/JP