

Annexure-A

Department - Engineering Bikaner division

Quarterly Progress Report to CVC under Category -I (Civil works) Quarter ending March 2025

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Ancillary works in connection with deep screening by ballast cleaning machine 81.32 Kms from Km. 188.68 to 270 in between Bawani Khara-Bhattu station under ADEN/SSA.	60013209	55332179	7.80% Below	NWR/BKN/Civil/2 020/0065 dt. 08.12.2020	M/S Bhikha Ram Devrath, Dhigarla, Rajgarh, Churu.	27.10.20	30.09.21 15.04.22 31.07.22 05.10.22 31.12.22 15.05.23 31.12.24	100%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work Completed. Final bill paid in March 25.
2	Supply of 82600 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot BAP in the section of ADEN/Line/BKN.	59036698	69996787	2.93% Above	NWR/BKN/Civil/2 022/0018 dt. 19.03.22	M/S J. K. Construction Co., Naya Bazar, Nokha, Bikaner	03.12.21	14.01.23 13.08.23 13.12.23 13.02.24	100%	Sh. N. K. Sharma , Sr. DEN/West/Bikaner	Work completed.
3	Raising of Passenger Platform as High Level at Charkhi Dadri, Manheru & Jharli on RE-BTI section and Kalanaur Kalan on ROK-BNW section under ADEN/Bhiwani.	75076469	57996572	22.75% Below	NWR/BKN/Civil/2 022/0026 dt. 07.02.22	M/S Raj Kumar Ishwar Kumaer, Delhi	21.02.22	06.12.22 28.02.23 30.04.23 30.06.23 30.08.23 30.10.23 29.02.24 30.04.24	100%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work completed.
4	Supply of 60000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Suratpura under control of ADEN/SDLP.	65542800	52506337	19.89% Below	NWR/BKN/Civil/2 022/0148 dt. 23.12.22	R. D. Construction, Dehli	05.11.23	23.09.23 23.09.24 22.03.25 30.07.25	72%	Sh. Aman Aggarwal, DEN/South, Bikaner	Work is in progress.
5	Supply of 97258 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Bap I the section of ADEN/Line/BKN.	70520803.22	75845123.9	7.55% Above	NWR/BKN/Civil/2 023/0119 dt. 22.02.24	M/S J. K. Construction Co., Naya Bazar, Nokha, Bikaner	02.12.23	19.02.25	38%	Sh. N. K. Sharma , Sr. DEN/West/Bikaner	Work is in progress.
6	Provision of Goods office, shed, goods PF , five units type-II qtrs, TRD rooms and other allied works in c/w Shifting of Goods shed from existing location from Rohtak (NR) to Lahli (NWR) Rly station under ADEN/Bhiwani.	68256732.88	59042073.9	13.50% Below	NWR/BKN/Civil/2 023/0041 dt. 19.05.2023	M/S Shiv Darshan Associate, Panipat.	04.03.23	15.11.23 15.01.24 30.06.24 30.09.24 31.12.24 30.04.25	97%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
7	Soft upgradation of Ratangarh railway station under Amrit Bharat Station Scheme under ADEN/N.W.RLY - Ratangarh.	66508095	72480689	8.98% Above	NWR/BKN/Civil/2 023/0055 dt. 28.07.2023	M/S Shree Krishna Construction Co., Talaria Bass Rasisar, Bikaner (Raj.)-334801	19.06.23	31.01.24 31.03.24 31.07.24 31.12.24 30.03.25	90%	Sh. Aman Aggarwal, DEN/South, Bikaner	Work is in progress.

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
8	Soft upgradation of Hanumangarh railway station under Amrit Bharat Station Scheme under ADEN-II/Hanumangarh.	77746027	83090701	6.87% Above	NWR/BKN/Civil/2 023/0054 dt. 24.08.2023	M/S Satish Kumar and Co., Nai Abadi Gali NO.12, Rawatsar Road, Hanumangarh Town-225513.	16.06.23	01.02.24 01.07.24 30.09.24 30.11.24 08.02.25	98%	Sh. Neeraj Singh, DEN/North/Bikaner	Work is in progress.
9	Soft upgradation of Suratgarh Railway station under Amrit Bharat Station scheme" under control of ADEN/Suratgarh.	79518693	86357610	8.60% Above	NWR/BKN/Civil/2 023/0051 dt. 29.08.2023	M/S Satish Kumar and Co., Nai Abadi Gali NO.12, Rawatsar Road, Hanumangarh Town-225513.	17.06.23	31.01.24 31.05.24 31.08.24 31.12.24	96%	Sh. N.K. Sharma , Sr. DEN/ West /Bikaner	Work is in progress.
10	Soft upgradation of Hisar railway station under Amrit Bharat Station Scheme under ADEN/Sirsa	77891234	87053583	11.76% Above	NWR/BKN/Civil/2 023/0093 dt. 03.10.2023	M/S Kisan Construcion Co, Hisar	14.11.23	06.02.24 30.04.24 20.06.24 31.07.24 31.10.24 15.12.24 15.01.25 28.02.25	98%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
11	Soft upgradation of Sirsa railway station under Amrit Bharat Station Scheme under ADEN/Sirsa	55979699	63939957	14.22% Above	NWR/BKN/Civil/2 023/0092 dt. 03.10.2023	M/S Kisan Construcion Co, Hisar	19.06.23	06.02.24 30.04.24 25.06.24 31.07.24 31.10.24 15.12.24 15.01.25 28.02.25	98%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
12	Soft upgradation of Mandi Dabwali railway station under Amrit Bharat Station Scheme under ADEN-II/Hanumangarh.	58029108	66492955	14.58% Above	NWR/BKN/Civil/2 023/0067 dt. 29.08.2023	M/S Inderjeet Chhouda Contractor, Sriganganagar.	20.06.23	09.02.24 31.05.24 31.08..24 09.10.24 09.11.24 15.02.25	100%	Sh. Neeraj Singh, DEN/North/Bikaner	Work completed.
13	Soft upgradation of Gogameri railway station under Amrit Bharat Station Scheme under ADEN-II/Hanumangarh	57626851	65429000	13.54% Above	NWR/BKN/Civil/2 023/0077 dt. 27.09.2023	M/S Kisan Construcion Co, Hisar	14.08.23	16.02.24 31.05.24 31.07.24 30.09.24 30.12.24 28.02.25	100%	Sh. Neeraj Singh, DEN/North/Bikaner	Work completed.
14	Soft upgradation of Churu railway station under Amrit Bharat Station Scheme under ADEN/N.W.RLY - Ratangarh.	65989868	82098292	24.41% Above	NWR/BKN/Civil/2 023/0066 dt. 31.08.2023	M/S Hanumant Enterprises, BKN	15.07.23	02.03.24 30.07.24 30.09.24 31.01.25 31.05.25	80%	Sh. Aman Aggarwal, DEN/South, Bikaner	Work is in progress.

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
15	Soft upgradation of Sriganganagar railway station under Amrit Bharat Station Scheme under ADEN-II/Hanumangarh.	78215481	97839216	25.09% Above	NWR/BKN/Civil/2 023/0076 dt. 27.09.2023	M/S Surender Kumar Bansal, SGNR	07.08.23	02.03.24 30.04.24 15.07.24 30.09.24 31.01.25 31.05.25	98%	Sh. Neeraj Singh, DEN/North/Bikaner	Work is in progress.
16	Soft upgradation of Bhiwani railway station under Amrit Bharat Station Scheme under ADEN/Bhiwani	62064549	78467928	26.43% Above	NWR/BKN/Civil/2 023/0064 dt. 16.08.2023	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony-Bikaner	28.08.23	04.03.24 30.04.24 30.06.24 30.09.24 31.10.24 25.01.25 31.03.25	98%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
17	Soft upgradation of Lalgarh railway station under Amrit Bharat Station Scheme under ADEN/HQ/Bikaner.	78128211	97659698	24.99% Above	NWR/BKN/Civil/2 023/0068 dt. 21.09.2023	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony-Bikaner	18.08.23	02.03.24 30.04.24 15.07.24 30.09.24 31.12.24 28.02.25 27.04.25	97%	Sh. Amit Jain, Sr. DEN/ C/Bikaner	Work is in progress.
18	Soft upgradation of Charkhi Dadri railway station under Amrit Bharat Station Scheme under ADEN/Bhiwani.	44065599	54901329	24.59% Above	NWR/BKN/Civil/2 023/0060 dt. 09.08.2023	M/S Trimurti Constructions, 72-73, Marudhar Nagar, Bikaner-334001.	26.07.23	04.03.24 30.04.24 30.06.24 31.07.24 30.09.24 30.11.24 31.01.25 31.05.25	97%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
19	Soft upgradation of Sadulpur railway station under Amrit Bharat Station Scheme under ADEN/N.W.RLY - Sadulpur.	58176020	72719514	24.99% Above	NWR/BKN/Civil/2 023/0057 dt. 25.08.2023	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony-Bikaner	14.07.23	02.03.24 31.05.24 31.08.24 25.01.25 31.03.25	98%	Sh. Aman Aggarwal, DEN/South, Bikaner	Work is in progress.
20	Supply of 39000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IRS-GE I-June 2004 and loading the same into Railway Wagons/ Hoppers at ballast Depot Hanumangarh under ADEN/HMH-I.	52565370	61080960	16.20% Above	NWR/BKN/Civil/2 023/0102 dt. 20.10.23	M/S Aditya Traders, Hanumangarh.	30.08.23	08.03.24 07.05.24 08.08.24 05.10.24 31.12.24 31.01.25	100%	Sh. Neeraj Singh, DEN/North/Bikaner	Work completed.
21	Raising of Platform No. 2 at Nohar, Gajsinghpur & Kesrisighpur stations from rail level to high level, Extension of existing high level Platform at Pathrala Halt station upto 400 metre and Improvement of Platform surface and circulating area at Jetsar station under control of ADEN-II/HMH.	66619899	61816604	7.21% Below	NWR/BKN/Civil/2 023/0084 dt. 23.10.23	M/S Surender Kumar Bansal, SGNR	20.09.23	23.04.24 31.08.24 31.10.24 31.12.24 30.04.25	95%	Sh. Neeraj Singh, DEN/North/Bikaner	Work is in progress.

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completi on	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
22	Soft upgradation of Kosli railway station under Amrit Bharat Station Scheme under ADEN/Bhiwani	50952793	56664602	11.21% Above	NWR/BKN/Civil/2 023/0106 dt. 06.10.23	M/S Man Mohan Mittal Contractor, Jind	12.09.23	24.04.24 30.06.24 31.07.24 30.09.24 31.10.24 31.12.24 30.04.25	95%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
23	Provision of RUB covering alongwith allied works at RUB no.-15A, 15AB, 16A, 16AB, 39A & 41A on BTI-SOG section, 166A, 167A & 174A on RMN-BTI section and A-1 & 5A on BTI Bye pass section under ADEN-I/HMH.	61897544	67392734	8.88% Above	NWR/BKN/Civil/2 023/0101 dt. 23.10.23	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony- Bikaner	09.10.23	31.07.24 15.10.24 31.12.24 15.01.25	100%	Sh. Neeraj Singh, DEN/North/Bikaner	Work completed. Final bill under process.
24	Soft upgradation of Mahendragarh railway station under Amrit Bharat Station Scheme under ADEN/Bhiwani	54862438	65179483	18.80% Above	NWR/BKN/Civil/2 023/0111 dt. 06.12.23	M/S Jai Baba Construction Co., Jaipur	05.11.23	03.06.24 30.08.24 30.10.24 31.01.25	70%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
25	Supply of 148,000 cum stone ballast (M/C) 65 mm gauge as per revised specification of RDSO track ballast of IRS-GE I June-2004 and loading the same into Railway wagons/hoppers at ballast depot Parihara under ADEN/NWR/Ratangarh.	177160440	131258170	25.91% Below	NWR/BKN/Civil/2 023/0122 dt. 21.12.2023	M/S J.K. Const. Co. , Naya Bazar, Nokha- Bikaner	27.10.23	12.04.25	48%	Sh. Aman Aggarwal, DEN/South, Bikaner	Work is in progress.
26	Provision of RUB of size 4.5m x 4.5m in lieu of LC no.- 9-I on Hanumangarh-Sadulpur section under ADEN-II/HMH.	61076638	55512557	9.11% Below	NWR/BKN/Civil/2 024/0005 dt. 07.02.2024	M/S Aditya Traders, Hanumangarh.	02.02.24	06.04.24 31.08.24 30.10.24 15.12.24	100%	Sh. Neeraj Singh, DEN/North/Bikaner	Work completed. Final bill paid in March 25.
27	Construction of Foot Over Bridges at 15 Nos. stations over Bikaner Division under Amrit Bharat Station scheme.	1132147483	1469757862	29.82% Above	NWR/BKN/Civil/2 024/0042 dt. 03.02.2024	M/S Pragati Construction Consultants, New Delhi.	22.11.23	19.07.24 18.02.25 31.10.25	20%	Sh. Amit Jain, Sr. DEN/C/Bikaner Sh.Manish Padmawat, Sr.DEN/East/BKN Sh. N.K. Sharma , Sr.DEN/West/BKN Sh. Neeraj Singh, DEN/North/BKN Sh. Aman Aggarwal, DEN/South, BKN	Work is in progress.
28	Upgradation Modernization of infrastructure at Bhattu Goods Sheds under ADEN/Sirsa.	82168616	77013399	6.27% Below	NWR/BKN/Civil/2 024/0042 dt. 20.08.2024	M/S Garg Construction Co,15/158B Bansal Colony, Sirsa		22.02.25 30.06.25	25%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
29	Upgradation Modernization of infrastructure at Kalanwali Goods Sheds under ADEN/Sirsa.	78138839	72067451	7.77% Below	NWR/BKN/Civil/2 024/0043 dt. 20.08.2024	M/S L.S. Contractor, Sirsa		22.02.25 30.11.25	5%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
30	Suratgarh-Lalgarh Section CTR(P)= 26.500 Tkm under the Jurisdiction of ADEN/Line/Bikaner.	150814954	176565633	17.07% Above	NWR/BKN/Civil/2 024/0031 dt. 21.06.2024	LAXYO Engreegy Ltd., Laxyo Tower, 46/1, TIT road, Ratlam (MP)- 457001	07.05.24	02.05.25	33%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Work is in progress.

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
31	TBR - 88.375 Km between Km. 2.60 to 69.805 in Rewari - Manheru section (UP line) & between km 70.00 to 100.06 in Manheru - Hisar section (Single line) under ADEN/Bhiwani	99255210	104000952	4.78% Above	NWR/BKN/Civil/2 024/0033 dt. 02.07.2024	M/S Dev Construction Co., Bandikkui.		03.05.25	25%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
32	Supply of 39045 cum stone ballast (M/C) 65 mm gauge as per revised specification of RDSO track ballast of IS/RDSO-GE/0001:2023 and loading the same into Railway wagons/hoppers at ballast depot Ramsinghpur under control of ADEN/Suratgarh.	70849495	56452877.8	20.32% Below	NWR/BKN/Civil/2 024/	M/S Babu Lal and Co.,C-202, MDV Nagar, Bikaner.		29.07.25	0%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Work awarded on 29.07.2024.
33	Construction of RUB of size 4.50m x 4.50m in lieu of LC no. 113 at Km 174/0-1 on Suratgarh-Lalgarh section over Bikaner division	74843622	67287303	10.10% Below	NWR/BKN/Civil/2 024/	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony-Bikaner		22.08.25	5%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Work is in progress.
34	Construction of RUB with size 4.50m x 4.50m on trespassing location at Km 230/3-4 in Suratgarh-Lalgarh Section using Cut and Cover Method under control of ADEN/Suratgarh.	65922452.6	57022921.5	13.50% Below	NWR/BKN/Civil/2 024/	M/S Surender Kumar Bansal, SGNR		22.08.25	10%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Work is in progress.
35	Supply of 50000 Cum Stone ballast (Machine Crushed) 65 mm Gauge as per specification of RDSO track ballast of IS/RDSO-GE/0001: 2023, February- 2023 and loading the same into Railway Wagons/Hoppers at ballast Depot Hisar, under control of ADEN/Sirsa.	57511000	58730233	2.12% Above	NWR/BKN/Civil/2 024/	M/S B.B. Construction Khurja	01.10.24	06.05.25	36%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
36	Soft upgradation of Loharu station of Bikaner Division under Amrit Bharat Station Scheme under ADEN/N.W.RLY - Sadulpur.	79720975	82861186	3.94% Above	NWR/BKN/Civil/2 025/0010 dt. 13.02.2025	M/S Shekhawati Construction Co., Vill. Doltabad, Ward No.33, Fatehpur, Sikar-332301	03.12.24	20.11.25	8%	Sh. Aman Aggarwal, DEN/South, Bikaner	Work is in progress.
37	Soft Upgradation of Raisinghnagar station of Bikaner division under Amrit Bharat Station Scheme under ADEN/Hanumangarh-II.	69715181	71597491	2.70% Above		M/S Aditya Traders, Hanumangarh.		25.09.25	0%	Sh. Neeraj Singh, DEN/North/Bikaner	Awarded on 25.11.24
38	Soft upgradation of Kalanwali railway station under Amrit Bharat Station Scheme under ADEN/Sirsa.	83064056	87807770	5.71% Above		M/S V.K. Construction Co., Sriganganagar.		27.07.25	0%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Awarded on 27.11.24 but terminated.
39	Through Welding Renewal (52Kg Rail) by Flash butt welding from kms 0.00 to 100.00 in Hanumangarh-Sadulpur section in the jurisdiction of ADEN/N.W.RLY- Hanumangarh II.	99900456	207693047	107.90% Above	NWR/BKN/Civil/2 025/0032 dt. 19.03.2025	M/S Railtech Infrastructure Pvt. Ltd., Lucknow.		03.12.26	1%	Sh. Neeraj Singh, DEN/North/Bikaner	Work is in progress.
40	Soft upgradation of Hansi railway station under Amrit Bharat Station Scheme under ADEN/Sirsa.	131281738	141903581	8.09% Above	NWR/BKN/Civil/2 025/0021 dt. 25.02.2025	M/S V.K. Construction Co., Sriganganagar.		03.08.25	5%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
41	Soft upgradation of Anupgarh station of Bikaner Division under Amrit Bharat Station Scheme.	88312111	92077767	4.26% Above	NWR/BKN/Civil/2 024/0111 dt. 11.02.2025	M/S Hanumant Enterprises, BKN		05.12.25	0%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Awarded on 05.12.24

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completi on	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
42	Soft upgradation of Bhattu railway station under Amrit Bharat Station Scheme under ADEN/Sirsa.	100325329	106618980	6.27% Above		M/S V.K. Construction Co., Sriganganagar.		08.08.25	0%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Awarded on 08.12.24 but terminated.
43	Soft upgradation of Mandi Adampur railway station under Amrit Bharat Station Scheme under ADEN/Sirsa.	107321256	121215126	12.95% Above		M/S Shekhawati Construction Co., Vill. Doltabad, Ward No.33, Fatehpur, Sikar-332301		08.08.25	2%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Work is in progress.
44	Provision of RCC boxes of size 2.4m x 1.2m in lieu of various pipe crossings in Rewari-Hisar (Western corridor) & Hisar-Bathinda (Eastern corridor) in the jurisdiction of Sr.DEN/East under control of ADEN/Bhiwani	93404434	76473566	18.13% Below		M/s Shree Karni Traders,,C-171, Kanta khaturia Colony- Bikaner		12.06.26	0%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Awarded on 12.12.24
45	Provision of 12m wide Foot over bridge at Loharu station in connection with soft upgradation of Loharu station of Bikaner Division under Amrit Bharat Station Scheme under ADEN/N.W.RLY – Sadulpur.	71823894	64451767	10.26% Below		M/S Pitamber Vensi, Ashirwad, Municipal Supervisory Colony, Near TV Center, Jamner Road, Bhusawal, Jalgaon (Maharashtra)-		17.08.25	0%	Sh. Aman Aggarwal, DEN/South, Bikaner	Awarded on 17.12.24
46	Construction of RUB of Size 2 X 4 m x 4.5m in lieu of LC No. 98 at Km 132.159 on RE-SDLP section under ADEN/Bhiwani	72391460	59951827	17.18% Below		M/s Shree Karni Traders,,C-171, Kanta khaturia Colony- Bikaner		20.08.25	0%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Awarded on 20.12.24
47	Construction of RUB of size 4.50m x 4.50m in lieu of LC no. 258 at Km 446/1-2 on Bikaner -Ratangarh section over Bikaner division under jurisdiction of ADEN/Line/Bikaner	67965856.37	54447447.5	19.89% Below	NWR/BKN/Civil/2 025/0016 dt 11.02.2025	M/S Surender Kumar Bansal, SGNR	10.01.25	03.01.26	20%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Work is in progress.
48	Supply of 55580.00 cum Stone ballast (Machine Crushed) 65 mm Gauge as per revised specification of RDSO track ballast of IS/RDSO-GE/0001:2023, February- 2023 and loading the same into Railway Wagons/Hoppers at ballast Depot Hanumangarh, under ADEN/HMH-I.	114648756.6	81400617.2	29.0% Below	NWR/BKN/Civil/2 025/0036 dt 28.03.2025	M/S Jai Durga Construction Co., Bathinda	27.01.25	06.11.25	15%	Sh. Neeraj Singh, DEN/North/Bikaner	Work is in progress.
49	Provision of RUB in lieu of LC no. 16 at Km 20/7-8 in Suratgarh-Anupgarh section over Bikaner division under jurisdiction of ADEN/Suratgarh.	74760766.99	59992885.6	19.75% Below	NWR/BKN/Civil/2 025/0007 dt 07.03.2025	M/s Shree Karni Traders,,C-171, Kanta khaturia Colony- Bikaner		07.01.26	0%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Awarded on 07.01.25
50	Strengthening of super structure of bridges by replacing of slab/girder to make them fit for 25T-2008 loading on RE-HSR section western corridor under ADEN/Bhiwani.	55338414.57	58416748.5	5.56% Above		M/s Swastic Enterprises, SGNR		07.09.25	0%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Awarded on 07.01.25
51	Provision of RCC box of size 2.4m x 1.2m in lieu of various pipe crossings in Hisar- Bathinda & Bathinda-Birdhwal (Eastern corridor) in the jurisdiction of DEN/North & Sr.DEN/West under control of ADEN/HMH-I (66 no. Bridges)	192296550.6	150395132	21.79% Below		M/s Damodar Construction Co., Bathinda		20.01.27	2%	Sh. Neeraj Singh, DEN/North/Bikaner	Work is in progress.

S.No.	Name of Works and Location	Estt.Cost	Tendered Cost	% Above/ Below SOR	Agmt. No.	Agency	Date of start	Time of Completion	Physical Progress	Name of EIC with address	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
52	Construction of RUB of size 4.50m X 4.50m on trespassing location at Km 231/5-6 in Suratgarh-Lalgarh section over Bikaner division under jurisdiction of ADEN/Suratgarh	67347438.65	62801486.5	6.75% Below	NWR/BKN/Civil/2 025/0035 dt 28.03.2025	M/S Aditya Traders, Hanumangarh.		31.01.26	0%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Awarded on 07.01.25
53	Improvement to Road surface at various LCs over Bikaner Division (59 no. LCs).	61845404.1	55400251.2	10.42% Below		M/S Avadh Rail Infra Ltd, Kandhipuram		03.02.26	0%	Sh. Amit Jain, Sr. DEN/C/Bikaner	Awarded on 03.02.25
54	Provision of Tool cum Rest Room - 64 Nos in the jurisdiction of Sr. DEN/E under control of ADEN/Bhiwani.	65861334.21	74587961	13.25% Above	NWR/BKN/Civil/2 025/0034 dt 25.03.2025	M/S Trimurti Constructions, 72-73, Marudhar Nagar, Bikaner-334001.		03.10.25	0%	Sh.Manish Padmawat, Sr.DEN/East/BKN	Awarded on 03.02.25
55	Provision of Tool Cum Rest Room 64-Nos in the jurisdiction of Sr.DEN/W under control of ADEN/Line/Bikaner.	65861334.21	77624168.5	17.86% Above	NWR/BKN/Civil/2 025/0025 dt 07.03.2025	M/S Trimurti Constructions, 72-73, Marudhar Nagar, Bikaner-334001.		03.02.26	0%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Work is in progress.
56	Construction of RUB of size 5.0m x 4.50m in lieu of LC no. 15A at Km 14/7-8 on Hisar-Sadulpur section and RUB of size 4.50m x 4.50m on trespassing locations at Km 204/6-7 and 198/9-199/0 in Rewari - Sadulpur section over Bikaner division under ADEN/N.W.RLY - Sadulpur.	170933993.7	153353743	10.28% Below		M/s Shree Karni Traders,,C-171, Kanta khaturia Colony- Bikaner		22.02.26	2%	Sh. Aman Aggarwal, DEN/South, Bikaner	Work is in progress.
57	Construction of RUB in lieu of LC No. 173 at Km 276/9-0, 176 at Km 281/0-1 and 178 at Km 284/8-9 of Hisar-Bathinda section under ADEN/Hanumangarh-I.	185688278.9	166465563	10.35% Below		M/s Shree Karni Traders,,C-171, Kanta khaturia Colony- Bikaner		22.02.26	0%	Sh. Neeraj Singh, DEN/North/Bikaner	Awarded on 22.02.25
58	Construction of RUB in lieu of LC No. 4 at Km 6/9-10 and 78 at Km 105/5-6 of Bathinda - Suratgarh section under ADEN/Hanumangarh-I.	110758998.7	99233872.5	10.41% Below		M/s Shree Karni Traders,,C-171, Kanta khaturia Colony- Bikaner		26.01.26	0%	Sh. Neeraj Singh, DEN/North/Bikaner	Awarded on 27.02.25
59	Anupgarh-SuratgarhLalgarh-Kolayat-Phalodi (Loop lines) - 81.155 TKm under jurisdiction of Sr DEN/W/BKN.	132052617.9	125023289	5.32% Below		M/s DEV Construction Co., Shylawas Kala, Bandikui, Distt. Dausa		11.03.26	0%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Awarded on 11.03.25
60	Suratgarh- Anupgarh - TRR (P) of 60kg-R260 for 43.251 TKm under jurisdiction of ADEN/Suratgarh	67883897.23	60964427.7	10.19% Below		M/s Sanjeev Brothers, C-10, Vaishali Nagar, Jaipur- 302021		04.04.26	0%	Sh. N.K. Sharma , Sr.DEN/West/BKN	Awarded on 04.04.25