

STATEMENT SHOWING THE POSITION OF ONGOING WORKS CONTRACT UNDER CAO/C/JP FOR THE MONTH OF -July 2025

S.No.	Name of works (In short)	Name of Agency	Date of LOA / Agmt. No. & Date	Original DOC	Extended DOC	Cost of work	Physical progress	Remarks
1	2	3	4	5	6	7	8	9
	CE/C/HQ /JP (Dy. CE/C-II-JU)							
1	NWR/SC/Civil-102140519 R-Flash Butt Welding of 20 rail panels/Free Rails//2 Rail panels/3 Rail panels of all rail section (New/SH) at site (in situ/cess) using Mobile Flash Butt Welding plant in entire jurisdiction of North Western Railway	M/s Khem Chand -Varanasi - 221010	Dy CE-C-I-JU-Engg/NWRSCCIVIL102140519R/0868280036419 04.06.21/ Dy CE/C-II/ JU/CA/06 dated 14.10.2021	03.06.2024	30.06.2025 30.06.2026 without panelty	10.79 Cr.	65%	Work in progress.
2	Major upgradation Jodhpur Railway station (EPC)	M/S Vishal infrastructure Ltd.& M/S OJSC EURO - Asian Construction(JV)	RLDA/2021/SD/JU RAILWAY STATION/2464/ DATED 29.09.22/ NWR/S&C/CA/115 (EPOC) 14.07.2023	28.09.2025	-	474.52 Cr	20.00%	Work in progress.
3	T.No.JU/Const./T-21/2022-23/EPC/PMS - Project Management Services for Major Upgradation of Jodhpur Railway Station of North Western Railway	M/s Lion Engineering Consultants, Pvt. Ltd.-Bhopal, Plot No. 97, Elegant Estate, BHOPAL -462024	DY CE-C-I-JU-ENGG-T-21/00932200069347 DATED 06.01.23/ NWR/S&C/CA/117 EPOC) 14.07.2023	06.01.2026	-	4.04 Cr	32.00%	Work in progress.
4	JU/Const./T-23-R/FLS/MTD-BKN-LGH & LN-KAI-MJ: Carrying out Final Location Survey, Luni – Kairla – Marwar Jn. Section (71.71 Kms) and New line work of Marwar Jn. Bye – Pass (10.00 Kms) (Total Length= 258.33 Kms).	M/s Consulting Engineers Group Limited-Jaipur CEG Tower, Malviya Industrial Area, Jaipur-302017	DY CE-C-I-JU-ENGG/23-R/10377730076954 DATED 15.05.23/ Dy CE/C-II/JU/CA/12 dt. 04.11.2023	14.11.2023	31.01.2024 30.04.2024 30.09.2024 31.01.2025 31.05.2025 31.10.2025 without panelty	3.85 Cr.	91%	Work in progress.
5	T. No. DY CE/C-II-JU-T-01R-LUNI-SMR-BLDI - Construction of Important and Major Prestressed Concrete Bridges (19 Nos.) and other miscellaneous works between Luni to Bishangarh & Marwar Kori to Bhildi stations of LUNI - SMR - BLDI section in connection with LUNI - SMR - BLDI doubling project of Jodhpur Division, North Western Railway	M/s Rachana Construction Co-Bharuch, Plot No.1815, Phase-I, GIDC Panoli,	DY CE-C-I-JU-ENGG/T-01R-LUNI-SMR-BLDI/00862610106829 DATED 03.07.24/ NWR/NWRC/Civil/2024/ 0057 dated 27.11.2024	02.07.2026	-	171.31 Cr.	12%	Work in progress.
6	T.No. DY CE/C-II-JU-T-03-LUNI-SMR-BLDI - Earthwork in filling/cutting in formation etc, Electrical General work and all other ancillary works between Marwar Kori - Bhildi stations from Km.133.00 to 223.440 in connection with Luni-Samdari-Bhildi doubling project."	M/s Tansingh Chouhan- Barmer, Krishi Mandi Road, Gandhi Nagar, Barmer-344001	DYCE-C-I-JU-ENGG/DYCEC-II-JU-T-03/01305730109243 DATED 31.07.24/ NWR/NWRC/Civil/2024/ 0053 dated 05.11.2024	30.01.2026	-	227.21 Cr.	20%	Work in progress.

7	T.No DY CE/C-II-JU-T-04-LUNI-SMR-BLDI - Earthwork in filling/cutting in formation etc. & Electrical General work and all other ancillary works between Bishangarh (Excl.) - Modran (Excl.) stations from Km.49.00 to 92.00 in connection with Luni-Samdari-Bhildi doubling project.	M/s Radhakishan Infra Developers Pvt. Ltd.- Jaipur 3rd Floor, Park Vaishali Shivaraj Niketan, 302, Vaishali Circl, Jaipur-302021	DYCE-C-I-JU-ENGG/DYCEC-II-JU-T-04/ 11039730113189 DATED 19.09.24/ NWR/NWRC/Civil/2024/	18.03.2026	-	192.8 Cr.	5%	Work in progress.
8	T. No. DY CE/C-II-JU-T-05-LUNI-SMR-BLDI - Earthwork in filling/cutting in formation etc. Electrical General work and all other ancillary works between Modran (Incl.) to Marwar Kori (Incl.) stations from Km. 92.00 to Km 133.00 in connection with Luni-Samdari-Bhildi doubling project."	M/S Mundan Construction Co- Jodhpur, Opp. Nasrani Petrol Pump, Village –Pal, Jodhpur-342001 Rajasthan India	DYCE-C-I-JU-ENGG/DYCEC-II-JU-T-05 / 10596770113670 DATED 25.09.24/ NWR/NWRC/Civil/2024/ 0063 dated 14.11.2024	24.03.2026	-	200.54 Cr.	25%	Work in progress.
9	T. No. DY CE/C-II-JU-T-06-LUNI-SMR-BLDI - Supplying and stacking 64 MM guage stone ballast machine crushed (hard stone) conforming to RDSO specification along the cess including all station yards from KM 133.000 KM to 223.440 Between SMR-BLDI section of Jodhpur Division Doubling project."	M/S B.B Construction Khurja 12 Naya Ganj Khurja-203131 (UP)	DYCE-C-I-JU-ENGG/DYCEC-II-JU-T-06 / 00882180127649 DATED 21.04.25/	20.10.2026	-	26.22 Cr.	1%	Work in progress.
10	T. No. DY CE/C-II-JU-T-08-LUNI-SMR-BLDI - Hiring of agency for land acruisition as per Railway Act-1989 or any other land acquisition act in connection with LUNI-SMR-BLDI Doubling project, RAS-MERTA New line project & Marwar By-Pass New line project of jodhpur division of North Western Railway under Dy.CE/Construction-I and Dy.CE/Construction-II units of Jodhpur.."	M/S A.R Inrternation consultancy- jaipur 69 Nalanda vihar maharani farm Jaipur-302018	DYCE-C-I-JU-ENGG/DYCEC-II-JU-T-08 /11051640126059 DATED 26.03.25/	25.03.2026	-	43.8 Lakh	4%	Work in progress.
	CE/C/HQ /JP (Dy. CE/C/I-JU)							
1	T. No. EPCJSM-01 - Major up-gradation of Jaisalmer Railway Station of Jodhpur Division of North Western Railway on Engineering, Procurement and Construction (EPC)mode	M/s SKT-SGCCL, C-171, Kanta Khaturia Colony, Bikaner (Raj.)	NWR/S&C/CA/113 (EPC) Dt. 10.10.2022	30.08.2024	31.03.25 31.08.25	109.47 Cr.	95%	Work in progress
2	Project Management Services for Major upgradation of Jaisalmer Railway Station of Jodhpur Division of North Western Railway.	M/s Gian P Mathur And Associates Private Ltd., New Delhi	DYCE-C-I-JU-ENGINEERING/T-20-R-1/ 10690890077732, Dated 25.05.2023	24.05.2025	31.10.25	1.45 Cr.	85%	Work in progress
3	T.No. JU/Const./T-02-2024-25-PSS – Project Supervision Services (PSS) of various works etc. in c/w LUNI-SMR-BLDI doubling project.	M/s ISAN Corporation (Joint Venture), Ahmedabad	DYCE-C-I-JU-ENGINEER / T-02-2024-25-PSS / 10674570124832, dated 06.03.2025	05.03.2028	-	11.17 Cr.	5%	LOA issued on 06.03.25
4	T-26 - Construction of 2 lane Road Over Bridge in lieu of LC No.C-72 near Degana station Yard.	M/s Ravi Infrabuild Projects Pvt. Ltd., Udaipur-313001	DYCE-C-I-JU-ENGINEERING/T-26/ 00963590076734, dated 11.05.2023	10.11.2024	10.07.25, 10.04.26	26.62 Cr. / 34.61 Cr	68%	Work is in progress

5	T-28 - Earthwork in cutting/filling in embankment in c/with new ARF siding (6.60 Km. length) at JSM Army area on RKB-JSM section.	M/s Shree Karni Traders, Bikaner	DYCE-C-I-JU-ENGINEERING/T-28/2023-24/00867950097100 Dated 08.02.2024	07.02.2026	-	44.93 Cr.	45%	Work is in progress
6	T-29 - Construction of 2 lane Road Over Bridge in lieu of LC No.C-27 near Nokha station Yard.	M/s Ravi Infrabuild Projects Pvt. Ltd., Udaipur-313001	DYCE-C-I-JU-ENGINEERING / T-29-2023-24 /00963590092466	04.06.2025	05.10.26	30.55 Cr.	15%	Work is in progress
7	T-05R - Carrying out Final Location Survey in connection with doubling from LGH to JSM	M/s S M Consultant Pvt. Ltd., Bhubaneswar	DYCE-C-BKN-ENGINEERING/NWR-SC-BKN-SR-2022-23/10740160082682 DATED 26.07.2023	25.01.2024	31.05.2024 31.03.25 30.09.25	3.22 Cr.	65%	Work is in progress
8	T-30-R - Construction of LHS in lieu of LCs (07 Nos.)	M/s Shree Karni Traders, Bikaner	DYCE-C-I-JU-Engineering/T-30-R/2023-24/ 00867950101734, dated 24.04.2024.	23.10.2025	-	40.37 Cr.	65%	Work is in progress
9	T-31 - Construction of 2 lane ROB in lieu of LC No.C-119 at THM on RKB-JSM section.	M/s Sanjeev Brothers, C-10, Jaipur	DYCE-C-I-JU-ENGINEERING/T-31/2023-24/00930430099624 Dated 14.03.2024	13.09.2025	-	19.45 Cr.	40%	Work is in progress
10	T.No. 2023-WP-Engg.-BGKT-WT-03 - Composite Works in c/w Upgradation/ Development of maintenance infrastructure at JU (NWR) as Maintenance cum Workshop Depot for Vande Bharat Sleeper Trains as per conditions under WTA-527.	M/s HYT Engineering Co. Pvt. Ltd., Pune	WPO-HO-Engineering/2023-WP-Engg.BGKT-WT-03/100408800B0274, dtd. 30.06.2023.	29.12.2024	31.12.2025	140.22 Cr.	45%	Work is in progress
11	T.No.JU/Const./T-01/2024-25/LN-SMR-BLDI Doubling - Earthwork in filling/ cutting in formation, in c/with Luni- Samdari- Bhildi doubling project.”.	M/s MKC Infrastructure Ltd., Anjar Katch	DYCE-C-I-JU-ENGINEERING/T-01-2024-25/ 00901450109831, Dated 08.08.2024	07.08.26	-	346.86 Cr.	20%	Work in progress
12	T.No.JU/Const./T-03-R/Qtrs.-JSM/2024-25 - Construction of staff quarters (11 Nos. of Type-II & 01 No. of Type-III), etc. in c/w Re-development of Jaisalmer station work	M/s Hanumant Enterprises, D-123, Karni Nagar, Lalgah, Bikaner	DYCE-C-JU-ENGINEERING/T-03R / 00921650126876, Dated 07.04.2025	06.04.26	-	4.19 Cr.	5%	Work in progress
13	T.No.JU/Const.-I/ T-06/2024-25/LN-SMR-BLDI Doubling - Supplying and stacking 65mm gauge Stone Ballast etc. from Km.0.00 to 49.00 in connection with LN-SMR-BLDI doubling project	M/s B B Construction – Khurja	DYCE-I-JU-ENGINEERING/T-06-2024-25/ 00882180127653, dated 21.04.2025	20.10.26	-	30.25 Cr.	2%	Work awarded on 21.4.25
14	T.No.JU/Const.-I/T-07/2024-25/LN-SMR-BLDI Doubling/ Linking - Laying and linking of Broad gauge main line, loop lines etc. from Km.656.510 to 705.050 and SMR-BISH stations from Km.0.00 to 49.00 in c/w LN-SMR-BLDI doubling project	M/s B S Sangwan – Sonapat	DYCE-I-JU-ENGINEERING/T-07-2024-25/PWAY / 01116180128408, dated 01.05.2025	30.04.27	-	38.21 Cr.	1%	Work awarded on 01.05.25

15	T.No. JU/Const./T-16-R-2/2022-23/ ROB/ BANE – Carrying out feasibility study, in connection with raising / Rebuilding of existing ROB at KM: 630/0-1 in BGKT - Basni block section of JU Divn in connection with provision of High rise OHE	M/s RSPS SIPRA Private Limited, R.T.Nagar, BANGALORE	DYCE-C-I-JU-ENGINEERING/T-16-R-2/ 10268090072912, Dated 06.03.2023	05.12.2023	31.03.2024 29.07.2024 31.12.24	27.98 lakhs	40%	Work is in progress
	CE/C/HQ /JP (Dy. CE/C/III-JU)							
1	T-22 - Carrying out Final Location Survey in connection with Ras to MEC & MTD Bye Pass New Line work.	M/s Delhi Integrated Multi Modal Transit System Ltd. DELHI	DYCE-C-I-JU-ENGINEERING/T-22/01190660070232, dated 23.01.2023	22.04.2023	25.07.23, 31.12.23, 30.04.24, 31.08.24, 31.12.24, 31.03.25, 30.06.25 (further DOC Extn under process)	1.14 Cr.	90%	Work is in progress
2	.No. JU/Const./T-08-2024-25-BR-RAS-MEC - Construction of ROB No.5 (1 x 36.0 M Composite Girder) at Ch.15281, ROR No.13 (1 x 30.5 M Composite Girder) at Ch.20649, ROR No.14 (1 x 30.5 M. composite girder) at Ch.20999, 01 No. Important Bridge No.48 (34 x 18.30 M. PSC Girder) at Ch.42959, ROR-77 (1x45.70 m. open web girder) at Ch.57923, ROB No.79 (1 x 36.0 M Composite Girder) at Ch.60575, including substructure, superstructure and all other ancillary works complete as per direction of Engineer in charge in connection with Merta City - Ras New line Project of Jodhpur Division.	M/s Rachana Construction Co, Bharuch	DYCE-C-I-JU-ENGINEERING/T-08-2024-25-BR-RAS-MEC/ 00862610131696, dated 17.06.2025	16.06.2027	-	98.72 Cr.	-	LOA issued on 17.06.2025, Agreement under preparation.
	CE/C-II-JP (Dy.CE/C/II-UDZ)							
1	T.No. MVJ-BI-T-19 Construction of station Building, Earthwork in filling in formatiextension of minor Bridges & LHS, blanketing, etc....., fixing of boundary post in BI-NMH new line, 27 Nos - Staff qtrs, OH tank, TTM rest room, ORH, Running Room at Badi Sadri of Ajmer Divisionon.	M/s Bhanwar Lal Bijarnia 'Bijarnia House" Near Tagore College, Jhalra Road Kuchamancity Nagaur 341508	DY.CE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2023, Agreement No. NWR/Civil/2023/037 Dated 04.11.2023	20/01/2025	31.07.2025 without penalty	19.26 Cr	95%	Work in progress
2	NDT-DOHM-GC-T-2 Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROB, RUBs, linking of new BG track, etc. from Chainage 90000 to 135000 in c/w Nathdwara - Devgarh Madariya GC Project.	M/s GHV-MHK JV, 1st floor, AML Center, 8 Mahal Industrial Area, Mahakali Caves Road, Andheri East, Mumbai - 400093	DY.CE-C-I-UDZ-ENGINEERING/NDT-DOHM-GC-T-2/01120160082947 dated 28.07.2023, Agreement No. NWR/Civil/2023/0033 Dated 30.10.2023	27.07.2025	-	269.94 Cr	73%	Work in progress

3	NDT-DOHM-GC-T-3R Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROB, RUBs, linking of new BG track, etc. from Chainage 51000 to 90000 in c/w Nathdwara - Devgarh Madariya GC Project.	M/s Rachana Construction Co, AT and PO Maktapur, TA Unjha, Dist. Mehsana - 384170 (Gujarat).	DY.CE-C-I-UDZ-ENGINEERING/NDT-DOHM-GC-T-3R/00862610092440 dated 05.12.2023 Agreement No. NWR/NWRC/Civil/2024/0010, Dated- 03.04.2024	04.12.2025	-	265.46 Cr.	30%	Work in progress
4	NWR-SC-MVJ-NDT-T-6 Construction of height gauges in c/w electrification of MVJ-NDT BG section	M/s Anupam Traders, 2nd Floor, Plot No. 252-A, Flat No. S-01, Tirupati Vihar, Mangiyawas, Sanganer, Jaipur - 302020 (Rajasthan)	DY.CE-C-I-UDZ-ENGINEERING/NWR-SC-MVJ-NDT-T-6/00912960088303 dated 05.10.2023	04.02.2024	31.03.2024 (under Clause 17(A)(ii) of GCC.) 30.06.2024 (17(A)(ii)), 31.03.2025(Extension of DOC granted under Clause 17(A)(ii) of GCC)	1.56 Cr.	80%	Work in progress
5	NWR/SC-NDT-NDTT-NL-T-11 Construction of major and minor bridges, earthwork in cutting and filling, blanketing, construction of new station building, other service buildings, platforms, PF shelters, circulating area, staff quarters, Road Over Bridges, Road Under Bridges, supply of track ballast, laying and linking of new BG track including turnouts, SEJs, etc, transportation of P-way material and carrying out all other ancillary civil works and track works between Nathdwara (excluding) and Nathdwara Town (including) stations in connection with Nathdwara - Nathdwara Town New Line Project.	M/s SBCC INFRA PRIVATE LIMITED, 81-82/194 Banar Road, Madan Vihar, BANAR ROAD, JODHPUR-342027.	LOA No. Dy CE/C-I-UDZ-Engineering/NWR-SC/NDT-NDTT-NL-T-11/10647670105550 Dated 16.06.2024	16.12.2025		109.92	2%	Work in progress
	CE/C-II-JP-(Dy.CE/C/IV-UDZ)							
1	T. No. NWR-SC-EPC/UDZ-T-1 Major up-gradation of Udaipur City Railway Station of Ajmer Division of North Western Railway through Engineering, Procurement and Construction(EPC).	M/s VPRPL-KSIPL Udaipur JV, H-1, Shivalik Complex, Near Gol Building, Sardarpura, Jodhpur Raj. 342001	EPC LOA letter no. NWR-SC-EPC-UDZ-T-1 01040480060766 dated 29.08.2022 & Agmt. NWR/S&C/CA/197(EPC) dated 12.10.2022	26.10.2025		304.08 Cr	49%	Work in progress

2	T. No. NWR-SC-EPC-PMS-UDZ-T-3R- Providing Project Management Services for MAJOR UPGRADATION OF UDAIPUR CITY RAILWAY STATION OF AJMER DIVISION OF NORTH WESERN RAILWAY	M/s Chaitanya Projects Consultancy Pvt. Ltd.- Ghaziabad C-5, 2nd Floor, RK Tower, Sector 4, Vaishali, Ghaziabad-201010, Uttar Pradesh, India	LOA No. DY.CE-C-I-UDZ-ENGINEERING/NWR-SC-EPC-PMS-UDZ-T-3R/10547390077356 dated 20.05.2023 & Agmt.NWR/S&C/CA/201 (PMS) dated 26.07.2023	20.05.2026		3.81Cr	50%	Work in progress
3	T. No. DNRP-RTM-T-11-Construction of Station buildings, ROB, RUB/LHS, Major bridges, Minor bridges, Earthwork in cutting and filling, Platofrms, Passenger amenities works etc. from chainage 0km to 17km between Dungarpur and Nawagaorn station in connection with the new line work from Dungarpur-Ratlam via Banswara Project.	M/s S A Yadav Pune Office 213-214 2nd Floor Decesion Tower Near City Pride Pune Satara Road Pune-411037 Maharashtra india	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-11/00873040092299 dated 04/12/2023	04-12-2025		184.32 Cr	18%	Work in progress
4	T.No. DNRP-RTM-T-12 Construction of Station Building, ROB, RUB / LHS, Major Bridges , etc. in connection with Dungarpur -Ratlam via Banswara Project of Ajmer Division	M/s MHK BUILDCON LLP- HIMATNAGAR First Floor Divine India Building Nr RTO Office By Pass Road Himatnagar-383001 Gujrat India	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-12/00818480087326 Daetd 20.09.2023	20-09-2025		105.42Cr		
5	Tender No. DNRP-RTM-T-13– Construction of Station Building, ROB,RUB/LHS, Major Bridges, Earthwork in Cutting and filling, Platform, Passenger Amenities work etc. from Chainage 142.9-154.4 & 161.5-176.6 Km other ancillary works etc. in connection with Dungarpur- Ratlam via Banswara project.	M/s Velji Ratna Sorathia Infra Pvt Ltd-Vadodara, A401, KAlpvruX comoplex, Gotri Road, Vadodara-390021 Gujarat	LOA no. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-13/10406410094784 Date.04.01.2024	04.01.2026		279.59 Cr	12.50%	Work in progress
6	T. No. DNRP-RTM/T-23-Study of the proposed alignment in the vicinity of proposed Seven tunnels, fixing location of portals, conducting Geological & Geo-technical investigations including drilling trial bores and testing samples etc, and preparation of Detailed Project Report along with design & drawings for construction of seven Railway Tunnels in connection with construction of New line project from Dungarpur to Ratlam via Banswara (Single Tender)	M/s RITED LIMITED-GURGAON, RCED Unit, 5th Floor, RITES Bhawan Sector 29, Gurgaon-122001, Haryana, INDIA	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-23/01056930089825 dated 26.10.2023	26.04.2024	31.10.2024 31.03.2025 31.07.2025 Without penalty	7.10 Cr	95%	Work in progress
7	T.No. Dy.CE-C-BNSW-T-12R for Carrying out final location survey, geotechnical studies design, preparation drawings & other preliminary activities and work out actual realistic cost & ROR estimated in connection with Gauge conversion project between Marwar- Mavli (152KM).”	M/s Pioneer Surveyors, AB-109, New Town, Opposite water Tank No. 2 Kolkata-700156	NWR/BNSW/S&C-484266030 Vol-0 dated 19.05.2018	18.05.2019	18.05.2020, 18.05.2021, 26.09.2021, 26.09.2022 ,24.09.2023, 24.09.2024, 31.03.2025, 31.12.2025 Without penalty	2.91Cr	85%	Work in progress

8	T.N. BI-NMH-T-04 Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station yards, disposal of unusable boulders & debris, between Bari Sadri (excl.) from Km: 0.785 to Nimach (excl.) Km: 46.278 in connection with Bari Sadri - Nimach new line project	M/s RSPS SIPRA PVT LTD BANGALORE, No.26, 1st Cross, I main, P&T Colony, RT Nagar, Bangalore-560032	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-24/10268090110518 Dated 17/08/2024	17-08-2025		1.01 Cr	10%	Work in progress
9	T.N. BI-NMH-T-04 Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station yards, disposal of unusable boulders & debris, between Bari Sadri (excl.) from Km: 0.785 to Nimach (excl.) Km: 46.278 in connection with Bari Sadri - Nimach new line project	M/s Vinayak Construction Co. Nagaur	LOA No. DY.CE-C-I-UDZ-ENGINEERING/BI-NMH-T-04/10631650121447 Dated 15/01/2025	14.01.2026		10.48		
10	T.No. BI-NMH-T-02 Construction of new line between chainage 21.500 & chainage 46.278 (24.778 km) including electrical general services between Barwara Goojar (Excl.) to Nimach (Excl.) station in Bari Sadri to Nimach via Chhoti Sadri new line project.	M/s MHK BUILDCON LLP- HIMMATNAGAR First Floor Divine India Building Nr RTO Office By Pass Road Himatnagar Himatnagar- 383001 Gujrat, India	DYCE-C-I-UDZ-ENGINEERING/BI-NMH-T-02/00818480096717 dated 02.02.2024	02.02.2026		142.61 Cr	30%	Work in progress
11	T.No. BI-NMH-T-01 Construction of new broad gauge line, including formation, bridges, station buildings, quarters, ROB/LHS and other ancillary civil works and electrical general works in between chainage 0.748 & chainage 21.500 between Badi Sadri(Excl.) and Barwara Goojar(Incl.) Stations in Badi Sadri to Nimach via Chhoti Sadri new Line project	M/s RACHNA-MCPL JV Bikaner Road Nokha	DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-11/00873040092299 date 04.12.2023	04.12.2025		140.25 Cr.	42%	Work in progress
	CE/C-V-JP (Dy.CE/C/I/AII							
S.No.	Name of works (In short)	Name of Agency	Date of LOA / Agmt. No. & Date	Original DOC	Extended DOC	Cost of work	Physical progress	Remarks

1	Const of ROB at LC 18 of Ajmer Div	M/s Vishnu Prakash R Pungaliala, Jodhpur	NWR/S&C/CA/102 dt.28.01.2020	24.10.21	(i) From 25/10/2021 to 31/03/2022 under clause 17-A (iii) of GCC-2018 (ii) From 01/04/2022 to 31/12/2022 under clause 17-A (iii) of GCC-2018 (iii) From 01/01/2023 to 31/08/2023 under clause 17-A (iii) of GCC-2018 (iv) From 01/09/2023 to 30/04/2024 under clause 17-A (iii) of GCC-2018 (v) From 01/05/2024 to 31/12/2024 under clause 17-A (iii) of GCC-2018. (vi) From 01/01/2025 to 30/04/2025 under clause 17-A (iii) of GCC-2018. (vii) From 01/05/2025 to 30/10/2025 under	30.67 Cr.	85%	Work in progress.
2	AII-Const-LHS-T-2-AII-COR: Construction of Limited Height Sub-ways in lieu of level crossings in Ajmer-Chittaurgarh section in connection with elimination of existing Level Crossing Gates (Total 05 Nos.).	M/s. Ravi Infrabuild Projects Limited, (Formerly known as Ravi Infrabuild Projects Pvt. Ltd.), 95, Hiran Magri, Sector-11, Udaipur-313001	NWR/NWRC/Civil/2023/0029 dated 10/10/2023	02.02.2025	(i) From 02/02/2025 to 30/04/2025 under clause 17 (A) (iii) of GCC-2022 (ii) From 01/05/2025 to 15/07/2025 under clause 17 (A) (iii) of GCC-2022 (iii) From 16/07/2025 to 15/09/2025 under clause 17 (B) of GCC-2022 (Under process)	23.5 Cr. 25.70 Cr.	95%	Work under progress.

3	NWR-SC-AII-COR-DL-T-1: Earth work in bank/cutting including Blanketing, Construction of Minor Bridges, RUB/LHS, FOB, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Adarsh Nagar (Including) to Singawal (Including) between Km 4/6 to 53/3 in connection with Doubling of Ajmer-Chanderiya in Ajmer division of North Western Railway	M/s K.R.C INFRAPROJECTS PVT. LTD., B1-3 BLOCK B, SECTOR 11, Faridabad- 121006, Haryana, India	-	28.08.2026	-	276.54 Cr.	9.00%	Work under progress.
4	NWR-SC-AII-COR-DL-T-2: Earth work in bank/cutting including Blanketing, Construction of Minor Bridges, RUB/LHS, FOB, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Singawal (Excluding) to Raila Road (Including) between km 53/3 to km 99/0 in connection with Doubling of Ajmer-Chanderiya in Ajmer division of North Western Railway	M/s K.R.C INFRAPROJECTS PVT. LTD., B1-3 BLOCK B, SECTOR 11, Faridabad- 121006, Haryana, India	-	10.09.2026	-	196.15 Cr.	5.00%	Work under progress.
5	NWR-SC-AII-COR-T-3 :Construction of Major and Importantbridges and other ancillary works from Adarsh Nagar(Including) to RailaRoad (Including) between km 4/6 to km99/0 in connection with Doubling of Ajmer-Chanderiya inAjmer division of North Western Railway	M/s VISHNU PRAKASH R PUNGLIA LTD.-Mumbai Flat No 605 VI Floor B Wing Kignston ClassicChincholi Bandar Raod Malad W Mumbai Mumbai- 400064	-	08.12.2026	-	102.93 Cr.	7.00%	Work under progress.
6	NWR-SC-AII-COR-DL-PSSA-T4:Project Supervision Services Agency (PSSA)for Various Construction Sites/Sections for Ajmer-Chanderiya BG Doubling project being executed by Construction Organisation in the jurisdiction of Ajmer Division of North Western Railway	M/s SA INFRASTRUCTURE CONSULTANTSPRIVATE LIMITED, 1101 A, 11th Floor, Tower A-II, Corporate Park, Plot No. 7A/1, Sector 142 Noida- 201301 Uttar Pradesh, India	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-DL-PSSA-T4 / 10692780126188 dated 27/3/2025	26.03.2028	-	19.47 Cr.	3%	Work under progress.
7	NWR-SC-AII-COR-P-Way-T-5: Laying and linking of Broad Gauge main Line, including points and crossings, spreading of Ballast, tamping of track, transportation of P.Way Materials and other ancillary works from Adarsh Nagar (Including) Km 4/6 to Singawal (Including) Km 53/3 in connection with Ajmer-Chanderiya doubling project of North Western Railway	M/s B S SANGWAN-SONEPAT, 4GF Harry Plaza Subhash Chowk Sonapat- 131001 Haryana, India	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-P-Way-T-5 / 01116180122669 dated 03/02/2025	02.08.2026	-	18.69 Cr.	4.50%	Work under progress.

8	NWR-SC-AII-COR-DL-T-6: Manufacturing, Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station Yards between Adarsh Nagar (Including) Km 4/6 to Raila Road (Including) KM 99/0 Stations in connection with Ajmer - Chanderiya Doubling Project	JK Construction Company, 302, 3rd Floor, Royal World, Sansar Chandra Road, Jaipur-302001 (Rajasthan)	DYCE-C-I-AII- ENGINEERING /NWR- SC-AII-COR-DL-T-6 / 00910990121989 dated 23/01/2025	22.09.2026	-	25.95 Cr.	5.00%	Work under progress.
9	NWR-SC-AII-COR-P-Way-T-7:Laying and linking of Broad Gauge main Line, including points and crossings, spreading of Ballast, tamping of track, transportation of P.Way Materials and other ancillary works from Singawal (Excluding) Km 53/3 to Raila Road (Including) Km 99/0 in connection with Ajmer-Chanderiya doubling project of North Western Railway	M/s B S SANGWAN- SONEPAT, 4GF Harry Plaza Subhash Chowk Sonapat- 131001 Haryana, India	DYCE-C-I-AII- ENGINEERING /NWR- SC-AII-COR-DL-T-6 / 00910990121989 dated 10/03/2025	02.08.2026	-	15.06 Cr.	1.5	Work under progress.
10	NWR-SC- PUHT-MEC-T-1 – Construction of major/minor Bridges, Road Under Bridges (RUBs), Earthwork in embankment/cutting on both sides approaches of bridges/RUBs, Construction of Platforms, Platforms Shelters, Circulating area, staff Quarters, offices and other ancillary works between Pushkar – Katyasani section in connection with Pushkar-Merta New BG line in Ajmer Division of North Western Railway	M/s VISHNU PRAKASH R PUNGLIA LTD.-Mumbai, Flat No 605 VI Floor B Wing Kingston Classic Chincholi Bandar Road Malad W Mumbai- 40006	DYCE-C-I-AII- ENGINEERING / NWR- SC-PUHT-MEC-T-1 / 01040480108515 dated 24/07/2024	23.07.2026	-	88.62 Cr.	7.00%	Work under progress.
11	NWR-SC-PUHT-MEC-T-3 : Earth work in bank/cutting including Blanketing, Construction of Minor/Major Bridge/s, RUB/LHS, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Pushkar (Excluding) to Riyan (Excluding) between km 25/7 to km 55/7 in connection with construction of New Line between Pushkar-to -Katyasani (Merta) in Ajmer division of North Western Railway	"M/s MCC SNCC JV (Joint Venture) OPP NASRANI PETROL PUMP VILLAGE PAL JODHPUR"	DYCE-C-I-AII- ENGINEERING / NWR- SC-PUHT-MEC-T-3 / 10596770129453 dated 16/05/2025	15.11.2026	-	176.99 Cr.	-%	Work under progress.
	CE/C-V -JP (Dy. CE/C/III/AII							

1	Tender No. 419150427-Formation works involving earthwork in filling in embankment, cutting and blanketing, Bridge works involving construction of important bridges, major bridges, minor bridges, Road Under Bridges/Limited Height Subways, Foot Over Bridges, trolley refuges, toe wall, retaining wall, pitching, side drain, Building works involving construction of station buildings and other service buildings related to Civil and Traction Distribution, platform shelters, staff quarters, P.Way Works involving supplying of ballast, transportation of P.Way material, laying and linking of Broad Gauge track and other miscellaneous works including Electrical (General) Works from Mandpiya (including) to Chanderiya (including) in connection with Ajmer – Chanderiya doubling project of Ajmer division of North Western Railway	M/s VPRPL-SBEL JV, B – 31/32, Second Floor, Industrial Estate, New Power House Road, Jodhpur – 342003, Rajasthan	Dy.CE-C-I-JU-ENGINEERING/419150427/00810060124454 dated 28.02.2025	28.02.2027	NIL	2696859518	0%	Work in progress
2	Tender No. 419150428-"Formation works involving earthwork in filling in embankment, cutting and blanketing, Bridge works involving construction of important bridges, major bridges, minor bridges, Road Under Bridges/Limited Height Subways, Foot Over Bridges, trolley refuges, toe wall, retaining wall, pitching, side drain, Building works involving construction of station buildings and other service buildings related to Civil and Traction Distribution, platform, platform shelters, staff quarters, P.Way Works involving supply of ballast, transportation of P.Way material, laying and linking of Broad Gauge track and other miscellaneous works including Electrical (General) Works from Raila Road (excluding i.e. from Km. 99.00) to Mandpiya (excluding) in connection with Ajmer - Chanderiya doubling project of Ajmer division of North Western Railway."	M/s BALAJI-MODI JV (Joint Venture) Near R.T.O. office, Aspur Road, Tijwad, Distt. Dungarpur, Rajasthan-314001	DYCE-C-I-JU-ENGINEERING / 419150428 / 10924390126966 dated 09.04.2025	09.04.2027	NIL	2702818877	0%	Work in progress
3	Tender no. AII-Const.-LHS-T-1R COR-UDZ-Construction of Limited Height Sub-ways in lieu of level crossings in Chitaurgarh – Udaipur section in connection with elimination of existing level crossing Gates (Total 09 Nos.)	M/s Ravi Infrabuild Projects Private Limited, 95, Hiran Magri, Sector-11, Udaipur, Rajasthan-313001	Letter of Acceptance No. 00963590079215 dated 15.06.2023	15.12.2024	15.02.2025 without penalty 30.04.2025 without penalty 31.08.2025 without penalty	40,41,99,413.99	85%	Work in progress
	CE/C-VI - JP (Dy. CE/C/II-JP)							
1	T. No. NWR/S&C/Bridge/Civil-410640101 - Construction of Major Bridges & Minor Bridges (PSC Slab) in connection with Test Track for RDSO (Km.0.00 to 25.00) to Jodhpur Division	M/s Modi Construction Co, Civil Line, Jaipur	NWR/S&C/CA/ 91 Dt. 28/05/19	20.03.20	30.04.24	39.68 Cr.	100%	Work physically completed.

2	NWR/SC/Civil-410641105: Consultancy service for preparation of environment impact Assessment (ELA) & environment Management plan (EMP) for dedicated Test Track project of North western Railway	Rites Limited, Rites Bhawan, Gurgaon	SC/CA/112 Dated 14-09-2	17-09-2022	31-03-2025	57.24 Lakh	98%	Work in progress.
3	Tender No. NWR/S&C/Civil-410640107:Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.Way materials and other ancillary works in connection with Dedicated Test Track for RDSO between (KM 0.00 to 25.00) of Jodhpur division.	M/s Bhanwar Lal Bijarnia, Kuchamancity, Nagaur.	Dy.CE(C)-I/CA/03 Dated.22.09.2022	30.08.2023	31.03.24, 31/12/24	10.58 Cr.	90%	Work in progress.
4	Tender No. NWR/S&C/Civil-410640108 [R1] : Earth work in bank/ cutting including blanketing material, construction of Minor/Major and Road Under bridges of Gudha loops and Nawa loop & Mithari yard etc. in connection with Dedicated Test Track for RDSO between Gudha – Thathana Mithari sections of Jodhpur Division of NWR.	M/s MCC-BPM JV CIVIL LINES, JAIPUR.	NWR/NWRC/CIVIL/2022/ 002 Dated 06-01-2023	22.12.2023	31/03/2025	141.50 Cr	85%	Work in progress.
5	Tender No NWR/SC/Bridges/Civil-410640109:Formation and Bridge work of Nawa yard, VCF laboratory and Left over works viz. Earth work in bank/ cutting including blanketing material, construction of Major/Minor & Road Under bridges and Misc. works between Km. 15.000 to 22.800 in connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	<i>M/s Mohangarh Construction Company Jaisalmer, S-8 First Floor Transport Nagar Jaisalmer-345001 Rajasthan India</i>	NWR/NWRC/Civil/2022/ 0003 dated 06/01/2023	21/01/2024	31.12.2025	59.50 Crore	95%	Work in progress.
6	Tender No. NWR/SC/Civil-410640110R : Closing date 30/06/2023,for Construction of S&T buildings, Hostel, Camp Office, Electro/Traction sub-station building and other misc. works between Gudha-Thathana Mithari sections in connection with Dedicated Test track for RDSO in Jodhpur division of North Eastern Railway	M/s. JAI BABA CONSTRUCTION COMPANY- JAIPUR, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021, Rajasthan Jaipur, India		13/10/2024	15/10/2025	22.45 Crore	75%	Work in progress.
7	T. No. NWR-SC-Civil-410640111: Supplying and stacking machine crushed stone ballast in stacks in station yards or on Cess/finished formation including station yards along the track at stations between Gudha & Thathan Mithri from Km. 0/500 to Km 43.565 in connection with Dedicated Test of RDSO of Jodhpur Division.	M/s Devender Singh Contractor Hisar House No. 7, Pratap Nagar, Saket Colony, Rajgarh Road Hissar 125001 (Haryana)	NWR/NWRC/Civil/2023/ 0028 dated 26/09/2023	27/09/2024	30.09.2025	8.25 Crore	99%	Work in progress.

8	Tender No. NWR-SC-CIVIL-410640112 closing date 19-06-2023 15:00 for Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P. Way materials and other ancillary works in connection with Dedicated Test Track for RDSO between (KM 0.00 to 13.00) Gudha loop, (KM0.00 to 3.10) Nawa loop and (KM25.0 to 43.5) Mithri loop of Gudha-THMR section of Jodhpur division	M/s CHINTPURNI CONSTRUCTION COMPANY-SONIPAT, 63 Sec 14, Sonipat-131001, Haryana, India		15/09/2025		14.07 Crore	75%	Work in progress.
9	Tender No.: NWR/SCCivil-410640118: Earth work in bank/cutting including blanketing material, construction of Major/Minor, Road Under bridges, shed with 65 T EOT Crane, Pit Line/Sick Line, OC Building and misc. works in Mithri Loop and Nawa Yard in connection with Dedicated Test Track for RDSO between Gudha-Thathana Mithri section of Jodhpur Division of NWR	M/s Rachana Construction Company, At & P.O. Maktupur, Ta.-Unjha, Dist.-Mehsana (N.Gujarat)	NWR/NWRC/Civil/2024/0012 Dt.27/02/2024	03-06-2025	04.02.2026	196. 75 Crore	85%	Work in progress.
10	Tender No. NWRSCCIVIL410640120 : Construction of new Gauntlet (Meter Gauge + 610 mm Narrow Gauge) Rail Over Rail Bridge(1x45.70m Open Web Girder) at km 7/1-2 in lieu of old Rail Over Rail Bridge(1x7.0+1x12.85+2x13.20 m Steel Girder) and other approach P. Way and Civil works required for Sambhar Salt Limited at Sambhar Lake station of Phulera - Merta Road section & construction of foot over bridge for connecting passenger platforms at Sambhar Lake and Nawa City stations in connection with Phulera -Degana doubling project of Jodhpur Division of North Western Railway	M/s SP Infracon Bhavik Engineers JV, 150 1st Floor Kensvilla Market Nr Ramosana Circle, Highway Road Mehsana Gujarat 384002		11-03-2026		22.26 Crore	5%	Work in progress.
11	GSU/ENGG/JP/2023-24/24/01191130088364Construction of Road over bridge [4 Lane] in lieu of LC No.-189 near Sikar Station of RGS-SIKR section JP Division.	M/s PUNIA CONSTRUCTION CO-HISAR	NWR/JP/GS/2024/0007 Dated 08-03-2024	05-04-2026	05.04.2026	68.40 Crore	95%	Work in progress.
12	Tender No. NWR-SC-Civil-13641934 closing date 25-10- 2024 15:00 for Construction of multipurpose hall, basement Parking, landscaping and other ancillary works at North Western Railway HQ office campus in connection with Setting up of North Western Railway, Jaipur and Construction of other building at Eco Park, Jagatpura & Transit camp at Rail Nikunj, Jagatpura Jaipur. Construction of Store shed, Over Head Tank & 50 KLD capacity STP at Khatipura in connection with New Coach Care complex Khatipura, Jaipur (Phase-II).	M/s GULSHAN RAI JAIN II-JAIPUR N 29 ADINATH NAGAR JAI JAWAN COLONY III JAIPUR- 302017 Rajasthan, India	Letter No: DYCE-C-III-JP-ENGINEERING / NWRSC-Civil-13641934 / 11114530119580 Dated 18/12/2024	15 Month	-	31.79 Cr	17%	Work in progress.

13	T.No. NWR/SC/FL-DNA/Civil-419151809 -Phase-II - Earthwork in bank / cutting including blanketing material, Construction of minor Bridges in connection with Phulera -Degana Doubling Project of Jodhpur Division	M/s K.K. Sorathia MMC Projects JV, Tagore Road, Gandhidham	NWR/S&C/CA/96 dt. 21.05.2019	09.07.20	31.08.2024	36.75 Cr.	100%	Work Completed.
14	T.No. NWR/SC/FL-DNA/Civil-419151810 -Phase-III - Earthwork in bank / cutting including blanketing material, Construction of minor Bridges s in connection with Phulera -Degana Doubling Project of Jodhpur Division.	M/s Rachna Shri Mohangarh JVS-8, Jaisalmer	NWR/S&C/CA/94 dt. 20.05.2019	09.07.20	24.05.2024	47.88 Cr.	100%	Work Completed.
15	T.No.NWR/SC/FL-DNA/Civil-419150307-R - Construction of Major Bridges (12 Nos.) and Minor Bridges (PSC Slab) from Km.0.00 to Km. 108.75 between Phulera - Degana section icw doubling of Phulera - Degana	M/s NELAKUDURU INFRASRIGANESH JV- Bangalore	NWR/S&C/CA/97 dt. 22.05.2019	24.08.20	28.02.2023	29.70 Cr.	75%	Work has been terminated on 24.02.2023.
16	T N. NWR/SC/FL-DNA/Civil -419150311 Construction of Major Bridge No. 22 (10 X 24.40m Composite Welded Girder) at Ch.: 24326.45 between Gudha - Govindi Marwar Block section icw doubling of Phulera - Degana	M/s RADHE- GURU JV- MEHSANA,	NWR/S&C/CA/99 Dt.26.6.2019	01.10.20	12.12.2023	20.68 Cr.	100%	Work Completed.
17	T. No. WR/SC/FL-DNA/Civil-419150418 Laying and linking of Broad Gauge main lines, loop lines including points anc crossings in yards, spreading of ballast, tamping of tracktransportation of P.Way materials and other ancillary works from Makrana (Excluding) to Nawa City (including) stations from Km 64.00 to Km. 34.50 Km and in connection with Phulera-Degana doubling Project of Jodhpur Division.	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	Dy. CE/C-I/ MKN/CA/17dated 19.01.22	22.07.22	30.04.2025	10.45 Cr.	100%	Work Completed.
18	Tender No. NWR/SC/FL-DNA/Civil-419150421-R- Laying and linking of Broad Gauge Main Lines, loop lines including points and crossings in yard, spreading of ballast, temping of track, transportation of P.Way materials and other ancillary works stations between Nawa City (Excl.) and Phulera (incl.) stations from Km.34.50 to Km. 00.00 in connection with Phulera-Degana doubling project.	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	Dy. CE/C-II/MKN/CA/02 dated 28.05.2022	26.11.2022	31.03.24	12.02 Cr.	100%	Work Completed.
19	Tender No: 419150423 - Phulera - Degana section - Construction of Pedestrian Subway at Kuchaman City and Nawa City stations with ramp & linking of track and restoration of traffic, recoupment of ballast, tamping and relaxation of speed restriction in FL-DNA section in c/ with doubling of FL-DNA.	M/s Rachana Construction Co., Mehsasna (Gujrat)	NWRC/Civil-2023/0001	24.08.23	04-02-26	10.70 Cr.	100%	Work Completed.
	CE/C-I-JP (Dy. CE/C/BKN)							

1	Carrying out Final allocation Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with Doubling from Bathinda-Bhildivira Sirsa, Hisar, Rataangarh, Degana, Luni, Samdari excluding Degana-Rai Ka Bagh	M/S BPC Consultant India Pvt Ltd., Kolkata-700099	54-NWR/Dy.CE/C/BKN/2020-21 Dt.27.11.2020.	08.09.2021	(i) 1 st DOC 09.02.22 under clause 17A(iii) of GCC. (ii) 2 nd DOC upto 06.09.22 under clause 17A(iii) of GCC., (iii) 3rd DOC upto 06.01.23 under clause 17A(iii) of GCC, (iv) 4th DOC upto 06.07.23 under clause 17A(iii) of GCC (v) 5th DOC upto 06.01.24 under clause 17B of GCC, (vi) 6th DOC upto 06.04.24 under clause 17B of GCC, (vii) 7th DOC upto 06.07.24 under clause 17B of GCC, (viii) 8th DOC upto 07.10.24 under clause 17A(i) & (iii) of GCC, (ix) 9th DOC upto 06.01.25 under clause 17A(i) & (iii) of GCC, (x) 10th DOC upto 06.04.25	Rs 546.93 lakhs	95%	Work is in progress
2	Carrying out FLS etc.... in connection with doubling from Hansi (HNS) to Hisar (HSR) - 23.11 Km and Rewari (RE) to Sadulpur (SDLP) - 141.28 Km section of Bikaner Division of North Western Railway	M/S BPC Consultant India Pvt Ltd., Kolkata-700099	NWR/NWRC/CIVIL/2023/0014 dated 16.08.2023	20.09.2023	(i) 1 st DOC upto 20.11.23 under clause 17A(i) of GCC. (ii) 2 nd DOC upto 31.01.24 under clause 17B of GCC., (iii) 3rd DOC upto 30.04.24 under clause 17 B of GCC, (iv) 4th DOC upto 30.06.24 under clause 17B of GCC (v) 5th DOC upto 30.06.25 under clause 17(ii) of GCC. Contractor has applied for further DOC upto 31.12.2025 which is in process.	Rs 239.73 lakhs	50%	Work is in progress

3	Carrying out FLS etc..... in connection with doubling from Bathinda (BTI) to Lalgah (LGH) - 323.90 Km section of Bikaner Division of NorthWestern Railway	M/s DELHI INTEGRATED MULTI MODAL TRANSIT SYSTEM LIMITED-DELHI	NWR/NWRC/CIVIL/2023/0012 dated 16.08.2023	20.09.2023	(i) 1 st DOC upto 20.11.23 under clause 17A(i) of GCC and from 21.11.23 to 20.01.24 under Clause 17 B of GCC. (ii) 2 nd DOC upto 30.06.24 under clause 17B of GCC., (iii) 3rd DOC upto 31.12.24 under clause 17B of GCC, (iv) 4th DOC upto 31.03.2025 under clause 17A (i) of GCC	Rs 386.35 lakhs	75%	Work is in progress
4	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Road Under Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, and other ancillary works in connection with doubling of Molisar (incl) to Ratangarh (incl) section of Bikaner Division	M/s SHREE KARNI TRADERS-BIKANER	NWR/NWRC/CIVIL/2023/0022 dated 29.08.2023	13.10.2024	(i) 1 st DOC upto 25.01.25 under clause 17A(iii) of GCC (ii) 2 nd DOC upto 31.03.25 under clause 17A(iii) of GCC., (iii) 3rd DOC upto 31.05.25 under clause 17A(iii) of GCC	Rs 3158.98 lakhs (OCA) Rs 3766.27 lakhs (revised)	99%	Work is in progress
5	Earthwork in filling and cutting in formation, blanketing, construction of trolley refuges, toe wall, retaining wall, pitching, Road Under Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, cable duct and other ancillary works between km 280.280 to 306.580 (Churu including to Molisar excluding) in connection Churu - Ratangarh Doubling project	M/s RACHNA -BLB JV , Ahmedabad	NWR/NWRC/Civil/2024/0006 dated 28.02.2024	03.03.2025	(i) 1 st DOC upto 30.09.25 under clause 17A(i) (iii) of GCC	Rs 6291.15 lakhs	80%	Work is in progress
6	Laying and linking of Broad Gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-Way materials and other ancillary works from km 280.280 to km 325.900 on Churu-Ratangarh section (including all station yards) in connection with Churu- Ratangarh Doubling Project.	M/S B S SANGWAN, SONEPAT	NWR/NWRC/Civil/2024/0002 dated 20.02.2024	10.06.2025	(i) 1 st DOC upto 31.08.25 under clause 17A(ii) of GCC	Rs 2458.93 lakhs	90%	Work is in progress
7	Supplying and stacking 65mm gauge stone ballast machine crushed (hard stone) confirming to RDSO specifications along the cess, including station yards, between Churu (including) and Ratangarh (including) section between km 280.280 to KM 325.900 in connection with Churu- Ratangarh Doubling project	M/S MIRAL -VCC JV , Ahmedabad -382350	NWR/NWRC/Civil/2024/0025 dated 22.03.2024	20.03.2025	(i) 1 st DOC upto 30.06.25 under clause 17A(iii) of GCC , (ii) 2nd DOC upto 15.08.25 under clause 17A(iii) of GCC	Rs 1815.69 lakhs	99%	Work is in progress

8	Earthwork in filling and cutting in formation, blanketing, trolley refuges, toe, wall, retaining wall, pitching, construction of Minor Bridges & LHS, FOB, Platform, Platform Shelters, S&T structures, cable duct and other ancillary works between Sadulpur to Churu in Connection with Churu- Sadulpur Doubling Project	VISHNU PRAKASH R PUNGLIA LTD.- Mumbai	NWR/NWRC/Civil/2024/0039 dated 09.09.2024	17.12.2025	—	9089.70 lakhs	55%	Work is in progress
9	Major Upgradation of Bikaner Railway Station of NWR on Engineering , Procurement and Construction (EPC)	VPRPL-KSIPL BKN JV , Jodhpur	NWR/NWRC/Civil/2024/0054 dated 20.11.2024	08.10.2027	—	38242.55 lakhs	3.00%	Work is in progress
10	Laying and linking of Broad gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-way materials and other ancillary works from KM: 222.780 (Including Sadulpur) to KM: 280.280 (Excluding Churu) of Sadulpur-Churu section in connection with Sadulpur-Churu Doubling Project	CHINTPURNI CONSTRUCTION COMPANY-SONIPAT	LOA No. 01090680116505 dated 05.11.2024	05.11.2025	—	1619.99 lakhs	20.00%	Work is in progress
11	Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station Yards, between Sadulpur (Including) and Churu (Excluding) Section between Km 222.780 to KM 280.280 in connection with Sadulpur - Churu Doubling Project	PMP INFRATECH LIMITED-AHMEDABAD	LOA No. 00848460125028 dated 10.03.2025	10.03.2026	—	2105.21 lakhs	55.00%	Work is in progress
12	Request for Proposal (RFP) for providing Project Supervision Services (PSS) for various construction sites/ sections for Projects being executed by Construction Organization in the jurisdiction of Bikaner Division of North Western Railway	AYOLEEZA CONSULTANTS PRIVATE LIMITED-GAUTAM BUDH NAGAR	NWR/NWRC/Civil/2024/0041 dated 14.10.2024	01.07.2026	—	331.97 lakhs	50.00%	Work is in progress
13	Providing Project Management Services (PMS) for Major Upgradation of Bikaner Railway Station of Bikaner division of North Western Railway	BLOOM COMPANIES LLC-GURUGRAM	NWR/NWRC/Civil/2024/0064 dated 26.12.2024	06.09.2027	—	481.93 lakhs	35%	Work is in progress
	CE/C-I-JP (Dy. CE/C/BNW)							
1	Tender No. NWR-SC- BkN- 02-02-2020-21 dated 04-01-2021:- Construction of 4nos Road OverBridge (Railway Portion) in lieu of Level Crossing No. 27 at km 41/4-5 (span 1 x 42 m Bow string girder) along with Limited Hight subway (1 x4.0m x 2.50 m), L.C. No. 52 at km 81/9-82/0(Span 1 x 36 m +1 x 24 m Composit Girder), L.C. No. 114 at km 172/1-2 (1x 36 m +2 x 18 m composit Girder) on Rewari -Bhitinda section and Level Crossing No. 45 at km 40/8-9 (span 1 x 60 M Bow string Girder) on Rohtak - Bhiwani section with RCCdeck slab on super structure and RCC substructure with pile foundation	M/s Punia construction Co. 30,sector -13, Part 2 Hissar-125001 (Haryana)	NWR/S&C/CA/109 Dated 03.09.2021	21.04.2022	31-3-2023 30-6-2023 31-10-2023 31-12-2023	37.37Cr Finel Variation 39.23Cr	100%	Work completed

2	Tender No. NWR- SC-BKN - 02-2022-23 dated 12-10-2022 :- Raising / rebuilding of 2 lane Rob no. 76 - A of Railway span 1x 102 m Bow string Girder +2x7.00 Rcc slab in lieu of LC No. 89-B (existing Railway span 1x49m+35.70m PSC girder cast in situ) at km 137/2-3 between Rewari -Hisar section to facilitate running of double Stack container trains. der 0 on Rewari -Bhatinda Section and Level Crossing NO. 45 at km 40/8-9 (span 1x60 m Bow String Girder) on Rohtak -Bhiwani section with RCC Deck slab on super structure and RCC substructure with pile foundation	M/S pargati Construction Consultants 28/12, Est Punjabi Bagh, Main ring road New Delhi	NWR/NWR/C/CIVEL/2023/0014 dated 10-04-2023	02.08.2024	-	29.86Cr	1%	Terminated
3	Tender No. NWR- SC-BKN - 07-2022-23 :- Construction of 2lane Road Over Bridge (1x36 m) spanover Railway track with RCC deck slab on composite Girder and (20x18.00 m + 2x20.00 m)span with RCC deck slab on PSC Grider in via duct portion with 243.89 m RE wall includingdismantling of exiting 2 lan ROB NO. 32-B (LC No. 51c),(1x23.00m Spa) PRC box	M/s Punia construction Co-Hissar	NWR/NWR C/CIVEL/2023/0019 dated 21/08/2023	30-11-2024	31.08.2025	32.26Cr 1st Variation 43.38cr	38%	Work in progress
4	Tender No. NWR- SC- BKN - 07-2023-24: Earthwork in filling and cutting in formation , blanketing , trolley refuses , toe well retaining wall, pitching construction on minor Bridge ,FOB,Platefrom platefrom sheds, s& Tstructures, staff quarters and other ancillary works between Dobh Bahali to Bhiwani city (from km 7/00km 45/200) section	M/s CMIPL GSCPL JV, AGRA	NWR/NWR/C/CIVEL/2023/0041 dated 05-03-2024	06.02.2025	31.07.2025, 31.01.2026	83.47Cr 1st variation 100.cr	46%	Work in progress
5	Tender No. NWR -SC-BKN 08-2023-24 :- Earthwork in filling and cutting in formation, blanketing, trolley refuse ,toe wall , retaining wall pitching, construction of Minor Bridge & LHS,FOB,Platfrom , platefrom sheds, s&t structures , staff quarters, and other ancillary works between Manheru to Bawanikhera including Bhiwani Bypass in Connection	M/s S ANDP GC JV, AGRA	NWR/NWR/C/CIVEL/2024/0020 dated 04-04-2024	21.05.2025	31.12.2025	96.32Cr 1st variation 112.3cr	40%	Work in progress
6	Tender No. NWR-SC-BKN-05- 2023-24 :- Supplying and stacking of 109000 cum65mm gauge stone ballast machine crushed (hard stone)confirming to RDSO specifications between Km 7.00 to Km36.8 on Dobh Bahali to Bamala (including yards) section inconnection with doubling project of Bhiwani Dobh Bahalisection	M/s A.B. DURGA JV # 425, G.F. POCKET-3, SILVER BIRCH, OMAXECITY NEW CHANDIGARH-140901	NWR/NWRC/Civil/2022/0029 date 19.07.24	18.09.2025	31.03.2025, 30.09.2025	10.39Cr 1st Variaton 11.24Cr	52%	Work in progress

7	Tender No. NWR-SC-BKN-13- 2023-24 :- Laying and linking of Broad gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-way materials and other ancillary works from Dobh Bahali (including) to Bhiwani City (Including) in connection with Dobh Bahali-Bhiwani Doubling Project	M/s SHIVAKRITI INTERNATIONAL LIMITED- JAIPUR Corporate Park, 7th Floor, Ajmer Puliya Near Gopal Bari Jaipur- 302006 Rajasthan, India	NWR/NWRC/Civil/2024/0031 date 14.09.24	10.09.2025	-	12.76Cr	25%	Work in progress
8	Tender No. NWR-SC-BKN-14- 2023-24 :-Provision of additional longer loop lines including Earthwork , blanketing , Minor bridges, LHS, laying , linking of points and crossing in yards, supply and spreading of ballast , tamping of track , transportation of P.way materials and other ancillary works at Kishangarh Balawas station on Rewari- Bhiwani section in connection with provision of additional loop line at Kishangarh Balawas station (Deposit work)	M/s SHREE KARNI TRADERS- BIKANER	NWR/NWRC/Civil/2024/0027date-8.4.24	06.08.2024	25.01.2025 15.05.2025	6.57Cr	90%	Work in progress
9	Tender No NWR-C-BNW-17R1-2023-24 date 03.10.2024 Supplying and stacking 65MM gauge stone ballast machine crushed (hard Stone) Conforming to RDSO Specification along the cess including all station Yards between KM: 69.680 to KM:101.800 of Manheru- Bawanikhera section & KM: 36.800 to KM: 49.00 of Rothak-Bhiwani section (Including Bhiwani City, Manheru, Bhiwani and Bawanikhera stations) of Bikaner division in connection with Manheru- Bawanikhera and Dobh Bahali Doubling Project.	M/s Devender Singh Contractor- Hisar, H.No-7, Pratap Nagar saket Colony, Rajgarh Road, Hisar-125001	NWR/NWRC/Civil/2024/0061date-04.11.24	03.12.2025	-	14.51%	50%	Work in progress
10	T.NO NWR-SC-BKN-18-2023-24 date 14.03.2024 Laying and linking of Broad gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-way materials and other ancillary works from Manheru-Bawani Khera and Dobh Bahali-Bhiwani section Doubling project	SHIVAKRITI INTERNATIONAL LIMITED-JAIPUR	NWR/NWRC/Civil/2024/0031 date14/09/2024	06.12.2025	-	12.78Cr	40%	Work in progress
11	T.No. NWR-SC-BNW-1-2024-25 date 06.12.2024 Construction of two-lane ROB in lieu of LC No-19A at km 17/0-1 between lahli-kalanaur station on Rothak –Bhiwani section and construction of four lane ROB in lieu of LC no-35 km 56/2-3 in CharkhiDadri Yard on Rewari –Hisarsection both under construction unit of NWR-Dy./CE/C/BNW.	M/s Kisan Construction Co.-Hisar	Under Preparation	02.10.2026	-	24.47Cr	1%	Work in progress
12	T.No. NWR-C-BNW-2R-2024-25 date 03.03.2025 for laying of ductile iron strom water pipe line for PHED AT rob 35B(LC-51C) at KM81/0-1 between Rewari - Hisar section of Bikaner Division.	M/s Punia Constuction Co.Hisar	NWR/NWRC/CIVIL/2025/0027 date 17.06.2025	20.06.2025	31.08.2025	1.65Cr	80%	Work in progress

13	T.No. NWR-C-BNW-3-2024-25 date 03.03.2025 for Extension of existing Pit line at BNW jn. station.	M/s Shree Karni Traders-Bikaner	CAO-C-HQ-ENGINEERING / NWR-C-BNW-3-2024-25 / 00867950129286 date 14.05.2025	13.05.2026	-	11.99Cr	0	LOA issued on 14.05.2025
	CE/C-VI-JP (Dy. CE/C/III-JP)							
1	Tender No: NWR-SC-EPC-GADJ-T-921 - Major upgradation of Gandhinagar (Jaipur) Railway Station of Jaipur Division of North Western Railway through Engineering , Procurement and Construction(EPC).	M/s JCC Infraprojects BIL JV, 761/30 Aklank House, Tikamganj, Ajmer-305001	NWR/S&C/CA/196 (EPC) Dt. 30.09.2022	16-04-2025	25/01/2026	177.45 Cr.	80.00%	Work in progress.
2	T.No. NWR-SC-EPC-JP-T-926: Major upgradation of Jaipur Railway Station of North Western Railway on Engineering, Procurement and Construction (EPC).	M/s Girdhari Lal Construction Private Limited, Delhi C-102 Ansal Plaza, HUDCO place, Khelgaon Marg New Delhi-110049	NWR/S&C/CA/187 (EPC) Dt. 30.11.2022	42 Months. (24/07/2026)	-	577.77 Cr	51.00%	Work in progress.
3	T.No. NWR-SC-EPC-PMS-GADJT-927 R Project management services for Major upgradation of Gandhinagar (Jaipur) Railway Station of Jaipur Division of North Western Railway.	M/s THEME ENGINEERING SERVICESPRIVATE LIMITED-JAIPUR , B-24 Gokul Vatika Jawahar Circle Jaipur- 302018 Rajasthan, India	DYCE-C-III-JP-ENGINEERING/NWR-SC-EPC-PMS-GADJ-927R/10783970072609 dated 01/03/2023	30 Month	-	2.44 Cr	90.00%	Work in progress.
4	T.No. NWR-SC-EPC-PMS-JP-T-928R Project Management Services for Major upgradation of Jaipur Railway Station of Jaipur Division of North Western Railway on Engineering.	M/s CEMOSA-INTROSOFT-JV, office No. 502, Fifth Floor, DDA-5 Building, Dist. Centre, Janakpuri, Delhi-India,110058	DYCE-C-III-JP-ENGINEERING/NWR-SC-EPC-PMS-JP-928R/01382720075905 dated 27/04/2023	42 Month (26/10/2026)	-	4.78 Cr	63.00%	Work in progress.
5	T. No. NWR-SC-KWP-Civil-13641931-R 1 Composite Works (Civil, Electrical, S&T, Mechanical) involving construction of Industrial sheds, other ancillary buildings, Pit Line Track works, Drainage system, Electrification and illumination works, Procurement and commissioning of specified Mechanical Machineries & Plant (EOT crane etc.) & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase-II).	M/s BIHANI CONSTRUCTIONS PRIVATE LIMITED-JAIPUR, 64-130, Heera Path Mansarovar, Jaipur-302020 Rajasthan, India	DYCE-C-III/JP-ENGINEERING/NWR-SCCivil-13641931R1/0092156000 091894 dated 28/11/2023	18 Month (15/07/2025)	31/10/2025	117.50 Cr 157.11 Cr	85.00%	Work in progress.
6	Tender No. NWR-SC-KWP-Civil-13641932 closing date 08-05-2024 15:00 for Laying and linking of Broad Gauge line, including points & crossing, SEJ, spreading of ballast, Tamping of track, Transportation of P. Way materials, supply of stone ballast & Providing quick watering facilities at Khatipura yard line No. 3 & 6 and other ancillary works in connection with developing new coach care complex at Khatipura (Phase-II).	M/s BIHANI CONSTRUCTIONS PRIVATE LIMITED-JAIPUR 64-130 HEERA PATH MANSAROVAR JAIPUR- 302020 Rajasthan, India	Letter No: DYCE-C-III-JP-ENGINEERING / NWRSC-KWP-Civil-13641932 / 00921560109579 Dated 05/08/2024	05-05-2025	15/08/2025	10.06 Cr	85.00%	Work in progress.

7	T.No.NWR-SC-Civil-102140524R-1 Carrying out Final Location Survey, Geotechnical Studies, Preparation of LOP for engineering/Electrical/S&:T Works. ESP and L-Section, general Arrangement Drawings of Bridges/RUB/ROB,Preparation of Detailed Project Report, (DPR) & amp: EPC Tender Document and other Preliminary Activities for preparing Detailed Estimate on actual realistic cost in connection with Sirmutra-Gangapur city (75.68 Km) new line Project.	M/s INTROSOFIT SOLUTIONS-NEW DELHI 1st Floor, Plot No-5, Pokcet-10, Block-B, Sector-13, Dwarka, New Delhi, West- Delhi, Delhi, 110078, Jankpuri, New Delhi-110058 Delhi, India.	DY/CE/C/IV/JP-ENGINEERING/NWRSC Civil-102140524R-1/10236640073603 Dated:17/03/2023	03 Month (17/06/2023)	31/01/2024 30/04/2024 30/09/2024 30/11/2024 30/03/2025 31/10/2025	1.20 Cr	70%	Work in progress.
8	T. No. NWR-SC-Civil-13641937: Balance Works (Civil) involving construction of PEB Shed, watering facility, Drains, CC roads, flooring, boundary wall/retaining wall & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase-II).	M/s MHK BUILDCON LLP-HIMATNAGAR, First Floor Divine India Building Nr. RTO Office, By Pass Road Himatnagar, Himatnagar- 383001, Himatnagar- 383001	letter No. DYCE-C-III-JP-ENGINEERING / NWR-SC-Civil-13641937/008184801272 01 dated 11/04/2025	06 Month (11/10/2025)	-	38.11 Cr	25%	Work in progress.
9	Tender No. NWR-SC-Civil-13641938 closing date 25-03-2025 15:00for Construction of Sports complex in Jaipur area includingdevelopment of facilities like parking, water supply, Sanitary works,MEPF etc at Jaipur division of NWR.	M/s GULSHAN RAI JAIN, N 29 ADINATH NAGAR, JAI JAWAN COLONY III, JAIPUR- 302017, Rajasthan, India	Letter No: DYCE-C-III-JP-ENGINEERING / NWR-SC-Civil-13641938 / 11114530128183 dated 28/04/2025	15 Month (28/07/2026)		29.19 Cr		Yet not started.
	CE/C/III-JP (Dy. CE/C/IV-JP)							
1	NWR/SC/Civil-102140520-Constructionof2laneRoadoverbridgeofRailway span 1 x 60 mclear bow string GirderinlieuofLCNo.142nearRajgarhstationofRewari-Jaipursection.	M/sPuniaConstruction Co.,Hisar.	.CANo.NWR/CA/S&C/1 94 Dated.24.01.2022	22.05.23	25.07.24 Without Penalty.	26.69Cr. 31.54Cr.	100%	Work has been completed. Final bill passed and submitted to accounts
2	NWR/SC/Civil-102140521-Constructionof4laneRoadoverbridgeofrailwayclearspan1x72 m (clear span) Bowstring Girderin lieuofLCNo.61nearAnajMandi of Rewari-Jaipursection.	M/s Ansari Erectors,Ahmedabad	Acceptanceletter No. DY.CE[C]II-JP/Engg./NWR/SC/Civil-102140521/83594004577 0 Dated. 01.12.21	31.05.23	31.05.2025 Without Penalty.	25.71Cr.	100%	Work has been completed and final bill under process.
3	Tender No. NWR/SC/Civil-102140525 : Construction of Limited Height Sub- way in lieu of level crossings No. 209,210,218, 221,259,262 in SIKR-LHU sections and Level Crossing No. 36 & 43 in SIKR- CUR sections in connection with elimination of existing level crossing gates (Total 08 Nos)	M/s M.H. Khanusia, Himatnagar	NWR/NWRC/Civil-2023/0018 Dated. 12.07.2023	11.05.2024	31.05.2025 Without Penalty.	46.65 Cr.	100%	Work Completed. Final bill passed and submitted to accounts.

4	Tender No. NWR/SC/Civil-102140526 [R] Residual civil works viz. Earth work, blanketing, bridge work and other ancillary works in connection with Rewari-Sadulpur Bypass line.	M/s GUJRAT INFRACON-BILASPUR	NWR/NWRC/Civil-2023/0025 Dated. 12.09.2023	15.06.2024	30.06.2025 (Without Penalty) .Further extension upto 15.10.2025 is under process without penalty.	19.94 Cr	95%	Work in progress.
5	Tender No. NWR/SC/Civil-102140530 : Earth work in bank and cutting, Blanketing, Construction of RUBs/ Minor Bridges, staff Quarters, Station building, Platform, FOB, Overhead tank, Auto hut, bore well, Pump house, Laying and linking of Broad Gauge main Line, including points and crossings, supply and spreading of ballast, tamping of track, transportation of P.Way Materials and other miscellaneous work at AEL,MBV & NNL stations in connection with Kathuwas- Narnaul doubling project.	M/s GIRRAJJI CREATIVE J.V.-AGRA	NWR/NWRC/Civil-2023/0021 Dated. 23.08.2023	09.01.2025	31.10.2025. Without Penalty.	52.71 Cr	55%	Work in progress.
6	Tender No. NWR/SC/Civil-102140531 : Construction of Integrated Road Over Bridgewith Limited Height Subway at Level Crossing No. 3 (4Lane) at Km. 1/5-6 on Rewari- Narnaul section with 1x36mand 1x18m composite girder & at LC No. 59-A (2Lane)Km. 84/0-1 on Rewari - Sadulpur section with 1x36m spancomposite girder (Railway Portion) including soil exploration and testing (04 bore Holes), construction andtesting of Test piles (02 Nos) each at Proposed ROBlocations.	M/s SHREE RAM KRIPA CONSTRUCTIONS-JAIPUR	NWR/NWRC/Civil-2024/0005	03.01.2025	31.10.2025 Without Penalty.	22.82 Cr	30%	Work in progress.
7	Tender No.: NWR/SC/Civil-102140538 : Earthwork in filling and cutting in fformation, Blanketing, trolley refuges, toe wall, retaining wall, pitching, construction/ extension of Minor bridges, Major bridges and LHS, Construction/extension of station buildings, other service buildings, platforms, PF shelters, circulating areas, staff quarters, underground and overhead RCC water tanks and other ancillary and Electrical (General) works between REWARI (excluding)to KATHUWAS (including) in connection with Rewari- Kathuwas Doubling Project of North Western Railway.	M/s Shiva Buildtech Pvt. Ltd., New Delhi	NWR/NWRC/Civil/2024/0026 dated. 09.04.2024	24.07.2025	Further extension upto 31.12.2025 is under process. without penalty.	83.64 Cr.	35%	Work in progress.

8	Tender No. NWR-SC-CIVIL-102140529 closingdate 16-02-2024 15:00 for Supplying and stackingmachine crushed stone ballast in stacks in stationyards or on cess/finished formation including stationyards along the track at stations between Rewari-Kathuwas in connection with Rewari-KathuwasDoubling Project and Rewari-Sadulpur in connectionwith Rewari Sadulpur Bypass line project of NorthWestern Railway	M/s Devendra Sing Contractor, Hisar	NWR/NWRC/Civil/2024/0032 dated. 21.05.2024	15.03.2025	30.09.2025 without Penalty.	11.80 Cr.	72%	Work in progress.
9	Tender No. NWR-SC-CIVIL-102140528 Laying and linking of Broad Gauge main Line, including points and crossings,tamping of track, transportation of P.Way Materials in connection with RE-KTWS doubling project of North Western Railway.	M/s LAXYO ENERGY LIMITED	NWR/NWRC/Civil/2024/0035 dated. 01.07.2024	26.07.2025	31.03.2026 Without Penalty.	19.02 Cr	20%	Work in progress.
10	Tender No. NWR/SC/Civil-102140545: Constructing four six-meter wide foot over bridges with ramps at Pali, Kund, Ateli, and Mirzapur Bachhod, including the ismantling of the existing FOB at Ateli. Additionally, building one Type-III quarter in Rewari and an Officer's Rest House in Narnaul and construction of S&T cable ducts in Seven yards: Khor, Kund, Pali, Kathuwas, Ateli, Mirzapur Bachhod, and Narnaul and any other miscellaneous civil works in the vicinity of Rewari of North Western Railway.	M/s GIRRAJJI CREATIVE J.V.- AGRA	NWR/NWRC/Civil/2024/0069 dated. 03.01.2025	03.10.2025	-	65.44 Cr	15%	Work in progress.
11	Tender No. NWR/SC/Civil-102140533: Earth work in formation, earth work in Cutting, Blanketing, Construction of Road Over Bridge (at CH. 3390 on NH-552 1x30m composite Girder & 4x 18.30m PSC girder including soil exploration and testing (04 bore Holes),construction and testing of Test piles (02 Nos) each), Construction of Major/Minor Bridges, RUBs, Station Building, FOB, Platforms etc. & all other ancillary works in connection with SWM Bypass new line Project.	M/s MHK Buildcon LLP, Himatnagar	NWR/NWRC/Civil/2004/0004 dated. 03.01.2024	04.06.2025	31.12.2025 without Penalty.	113.86 Cr.	45%	Work in progress.
12	Tender No.NWR/SC/SWM-JP/Doubling/Civil-514110104 : Earthwork in filling/cutting in formation, Blanketing construction of Station building including electrical and S&T structures, Passenger/Goods Platforms, Platform Shelter, Foot Over Bridges, Passenger Amenities work, Construction/extension of LHS/RUBs, Minor Bridges Retaining walls, Toe wall, Pitching work, overhead water tank and all other ancillary works between Sawaimadhopur-Isarda stations from Km. 0.00 to Km. 40.7 in connection with Jaipur Sawaimadhopur-Jaipur Doubling Project.	M/s LNA Infraprojects Pvt. Ltd., Jaipur	Letter No: DYCE-C-II-JPENGINEERING / NWRSCSWMJPCIVIL514110104 / 01302940116352 Dated. 04.11.2024	04.05.2026	-	103.24 Cr	3%	Work in progress.

13	Tender No. NWR/SC/ SWM/BypassC514110107: Construction of approach work of four lane Road Over Bridge at Ch: 3390 on NH-552 in connection with Swai Madhopur Bypass New Line project.	M/s Karni Traders, Bikaner	NWR/NWRC/Civil/2025/0015 dated. 13.03.2025	27.10.2025	-	43.47 Cr.	22%	Work in progress.
	CE/C/III-JP (Dy. CE/C/V-JP)							
1	NWR/SC/DO-GGC/CIVIL/514110468- Supplying and stacking machine crushed stone ballast in stacks as per Railway's specifications between Dausa & Gangapurcity stationsicw Dausa- Gangapurcity new line project	M/s J.K. Construction Co. Nokha Distt. Bikaner	Dy. CE/C/ DO/CA /81 dated 23/12/2016	06.04.18	31.03.22	14.32 Cr.	100%	Work has been completed on 15.12.23
2	NWR/SC/DO-GGC/CIVIL/514111804- Construction of balance work of single line BG standard straight alignment tunnel in soil and rock including cut & cover portion, side drains, protection works on approaches of tunnel and other ancillary works from chainage 38600 to 40900 between Didwana & Lalsot Railway stations iicw Dausa- Gangapurcity new BG line project	M/s TCM-UTL (JV), Gurgaon	NWR/S&C /CA/165 dated 01/02/17	22.03.18	31.12.23	54.46 Cr.	100%	Work completed and final bill is under technical check.
3	NWR/SC/DO-GGC/Civil/514110873- Laying and linking of Broad gauge main line, loop lines including points and crossings in yard, spreading of ballast, tamping of track transportation of P-ay materials and other ancillary works between Didwana & Gangapurcity stations and at Baniyana & Arnya Kala Salempura stations iicwDausa- Gangapurcity new line project.	M/s Laxyo Energy Limited, Ratlam	Dy. CE (C) DO/ CA/96 dated 10/05/2018	27.03.19	31.12.22	14.67 Cr.	100%	Work has been completed and final bill under process.
4	NWR/SC/DO-GGC/Civil/514110277-Balance work of minor bridges, Road Under Bridge, like PSC slabs, bed blocks, returns, toe wall, pitching, drop & curtain wall, height gauge, road work etc. and construction of Limited Height Subway between Didwana to Gangapurcity stations	M/s Lall Construction Co., F-105, Shalimar Bagh, Delhi - 110088	NWR/S&C/ CA/173 Dt.26.03.2018	26.06.19	31.10.23	45.43 Cr.	100%	Work completed and final bill under technical check.
5	NWR/SC/DO-GGC/Civil/514111181:Balance work of 150no ty-II, 7 no ty-III staff qtr, IOW office and other ancill work	M/s Sunrise Infra Project Jaipur	Dy. CE/C /DO /CA /108dated 28/09/19	17.04.20	31.10.22	16.48 Cr.	100%	Work Completed.
	CE/C/IV/JP-Dy.CE/C/ABR							
1	Tender No. NWR-SC-TRAH-ABR-NL-T7- Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges,ROR, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, Station Building, Circulating area, Quarters and other ancillary works from between KM: 99.608 to Km:116.654(Kui Stn. to Aburoad stn.) in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway".	M/s KONKAN RAILWAY CORPORATION LIMITED NAVI MUMBAI BELAPUR BHAVAN SECTOR 11 POB NO 9 CBD BELAPUR, NAVI MUMBAI Maharashtra-400614 INDIA	LOA dated 04/07/2024.	04.01.2027		389.67Cr. Updated cost: 398.24Cr.	10%	Work in progress

2	Tender No. NWR-SC-TRAH-ABR-NL-T8- Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs) and other ancillary works from between KM: 93.000 to Km:99.608 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	M/s KONKAN RAILWAY CORPORATION LIMITED NAVI MUMBAI BELAPUR BHAVAN SECTOR 11 POB NO 9 CBD BELAPUR, NAVI MUMBAI Maharashtra-400614 INDIA	LOA dated-18/07/2024.	18.01.2027		326.13 Crore Updated cost: 326.80 Cr.	2.5 %	Work in progress
3	NWRSC-TRAH-ABR-NL-T9-onstruction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, Station Building, Circulating area and other ancillary works from between KM: 85.000 to Km:93.000 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam- 788001.	LOA dated 04/07/2024.	04.01.2027		343.38 Crore Updated cost: 343.80 Cr.	2.5 %	Work in progress
4	NWR-SC-ABR-TRAH-DDC-15-Carrying out detail design and preparation of drawings including proof check from NIT/IIT for construction of Bridges, ROBs and supper passage from km 61 to 116 in connection with Taranga Hill -Ambaji- Abu Road New line project in Ajmer Division of North Western Railway	M/s STUP CONSULTANTS PRIVATE LIMITED-MUMBAI Unit No. 2702, Rupa Renaissance, Plot No. D 33 and D 207, Juinagar, MIDC TTC Industrial Area, Thane Mumbai-400705	LOA Dated: 30/09/2024	31.03.2025	31.07.2025 31.10.2025 Without Penalty	2.32 Crore	35%%	Work in progress
5	DYCEC-ABR-TRAH-T-2-Expert Engineering Services for fixing of allignment, cunducting geotechnical and geological investigation, designing and preparation of detailed drawings, estimate and detailed project report for the proposed tunnels (Total Length= 9.06 Km) in connection with Abu Road-Taranga Hill new Line project.	MITES LIMITED-.GURGAON	LOA dated 01.11.2022 NWR/NWRC/Civil/2022/0005 Dated	01.03.2023	30.04.2024	11.93 Cr Updated cost: 14,66,86,405/-	100%	Work completed. Final bill passed
6	NWR-SC-TRAH-ABR-T-25: Slope stability analysis of embankments filling/cutting fulfilling the RDSO guideline between chainage KM 61.000 to KM 116.654 of section TRAH-ABR via Ambaji New BG Line project.	MITES LIMITED-.GURGAON	ABR-ENGINEERING/NWR-SC-TRAH-ABR-T-25/00754480135111, Dated-26.07.2025	26.01.2026				Work in progress
	CE/C/IV/JP-Dy.CE/C/II/ABR							
1	NWR/SC/EPC/TRAH-ABR-T-1R:Construction of 4 Lane Road Over Bridge No. 1, Railway chainage 1133 and Railway Bridge (Major Bridge No. 116 at Railway chainage 42760) for Taranga Hill – Ambaji – Abu Road New Railway Line Project	Rachna Construction, Mehsana	LOA dated 20/05/2023 Agreement No. NWR/NWRC/Civil/2023/0034 Dated 26/10/2023	26.04.2026		57.04 Cr	66%	Work in progress

2	NWR-SC-TRAH-ABR-NL-T-3R-Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 0.00 to Km. 30.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway	MKC Infrastructure House, Anjar	LOA dated 01/12/2023 & CONTRACT AGREEMENT NO.: NWR/NWRC/Civil/2024/0013 Dated 11.04.2024	01.06.2026		342.23 Cr	28%	Work in progress
3	NWR-SC-PSSA-ABR-TRAH-T-6-Project Supervision services (PSS) for "Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 0.00 to Km. 61.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project.	M/s RITES LTD.-MUMBAI, Mumbai	LOA dated 15/04/2024 CONTRACT AGREEMENT NO.: NWR/NWRC/Civil/2024/0036 Dated 24.12.2024	15.04.2027		9.67 Cr	29%	Work in progress
4	NWR-SC-TRAH-ABR-NL-T-10-Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Super passage, Construction of Platform, Platform shelters, Station Building, circulating area and other ancillary works from KM: 61.000 to Km: 73.120 in connection with Taranga Hill Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	LOA dated 04/07/2024 CONTRACT AGREEMENT NO.: NWR/NWRC/Civil/2024/0042 Dated 20.11.2024	04-01-2027		368.42 Cr	2.7 %	Work in progress
5	NWR-SC-TRAH-ABR-NL-T-11-Construction of Tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs), super passage and other ancillary works from Km. 73.120 to Km. 78.060 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	LOA dated 10/07/2024	10-01-2027		237.20 Cr	1.30%	Work in progress
6	NWR-SC-TRAH-ABR-NL-T-12-Construction of Tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Under Bridges (RUBs), super passage and other ancillary works from Km. 78.060 to Km. 85.000 & Km: 39.160 to km 39.360 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	LOA dated 04/07/2024	04-01-2027		158.83 Cr	6%	Work in progress

7	NWR-SC-TRAH-ABR-T-13-Laying and linking of BG main lines/loop lines/sidings, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.Way materials and other ancillary works from Km. 0.00 to Km. 34.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project of Ajmer Division	JHAWAR SALES CORPORATION-BIKANER	Letter No: DYCE-C-II-AII-ENGINEERING/NWR-SC-TRAH-ABR-NL-T-13 /00909480110039 Dated :-09/08/2024	09.08.2025		14.33 cr	7%	Work in progress
8	NWR-SC-TRAH-ABR-T-14R-Manufacturing, Supply and stacking of machine crushed track ballast in between 0 to 33 Km in c/w Abu Road-Taranga Hill New line project of Ajmer division.	MUNDAN CONSTRUCTION CO.-JODHPUR	LOA Date 30/07/2024 CONTRACT AGREEMENT NO.: NWR/NWRC/Civil/2024/0065 Dated 19.12.2024	30.01.2025	30.06.2025 (Without Peanlty) 30.11.2025 (Without Peanlty)	7.67 Cr	73%	Work in progress
9	Tender No. NWR-SC-PSSA-ABR-TRAH-T-16-Project Supervision Services (PSS) for Works of Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, ROR, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Super Passage, Construction of Platform, Platform Shelters, Station Building, Circulating area, Quarters and other ancillary works from between KM: 61.000 to Km:116.654 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	M/s AARVEE ASSOCIATES ARCHITECTS ENGINEERS AND CONSULTANTS PRIVATE LIMITED-HYDERABAD	Letter No: ABR-ENGINEERING / NWR-SC-PSSA-ABR-TRAH T-16 / 00939180120514 Dated: 02/01/2025	02-07-2027		35.54 Cr	18%	Work in progress
10	Tender No. NWR-SC-TRAH-ABR-NL-T17 : Construction of Staff Qtrs. (111 Units) and various service buildings for Engg, S&T, TRD and Operating departments between Taranga hill and Ambaji (Km 0.00 to 61.00), in connection with construction of Taranga hill-Abu Road via Ambaji New BG line project.	BUILD WELL ENGINEERS-AN	Letter No: DYCE-C-I-JU-ENGINEERING / NWR-SCTRAH-ABR-NL-T17 / 00863300123169 dated 10/02/2025	10-05-2026	-	59.49	1.70%	Work in progress
	CE/C/IV/JP-Dy.CE/C/III/ABR							

1	AII/Const./FLS/T/2-R-Carrying out Final Location Survey, Geotechnical Studies, design preparation drawings and other preliminary activities and work out actual realistic cost in connection with new B.G. Line project between Tarangahill-Abu Road via Ambaji (89.38 Km.	Pioner Surveyors, "Swagat Gardens", Block-C, Ground Floor, Deshbandhu Nagar, Chaulpatty, Baguiti, Kolkata-700059 (WB)	LOA dated 14/02/2018 Contract Agreement No. Dy. CE/C/AII/FLS/CA/8 Dated 12-07-2024	13.02.2020	13.02.2021 (Without Peanlty) 31.10.2021 (With Peanlty) 30.10.2022 (With Peanlty) 30.04.2023 (With Peanlty) 30.10.2023 (With Peanlty) 25.03.2024 (With Peanlty) 25.09.2024 (With Peanlty) 25.11.2024 (With Peanlty) 31.12.2024 (With Peanlty) 28.02.2025 (With Peanlty)	2.77 Cr	100%	Work completed
2	NWR-SC-EPCABR-TRAH-T-2 to RFP No. Dy.CE/C/AII/AMBAJI/01-Construction of railway station building, facilities for passenger/pilgrim stay (Yatri-niwas), platforms, underpasses, p/f shelters, passenger facilities, circulating area and other misc. works at Ambaji in connection with Taranga hill-Ambaji-Abu road new line project	VPRPL-CIPEL Ambaji (JV), Jodhpur	LOA dated 03/11/2023. CONTRACT AGREEMENT NO.: NWR/NWRC/Civil/2023/0040 Dated 19.02.2024	18.01.2027	-	174.68 Cr	13%	Work in progress
3	NWR-SC-TRAH-ABR-NL-T-4R-Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 30.00 to Km. 61.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	MKC Infrastructure House, Anjar	LOA Dated: 23/11/2023 CONTRACT AGREEMENT NO.: NWR/NWRC/Civil/2024/0014 Dated 11.04.2024	23.05.2025	-	322.27 Cr	30%	Work in progress
4	NWR-SC-PMS-ABR-TRAH-T-5R1-Providing Project Management Services For Development of new Ambaji railway station, Development of new Taranga hill railway station &Construction of 4 lane Road Over Bridge no. 1, railway chainage 1133 and railway bridge (major bridge no. 116 at railway chainage 42760) for Taranga hill - Ambaji - Aburoad new railway line project of Ajmer division of North Western Railway	M/s LEA Associates South Asia Pvt. Ltd. Orion Infra Consulting Pvt. Ltd. (JV) B-1/E-27, MCIE, Mathura Road, New Delhi	LOAdated 10/05/2024 CONTRACT AGREEMENT NO.: NWR/NWRC/Civil/2024/0056 Dated 24.12.2024	10-05-2027	-	5.81Cr	30%	Work in progress

[illegible]