

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

CE/C/I- - Dy. CE/C/II-III-JU

1	NWR/S C/DNA/ Civil- 423150 101-R-1	Phase-I - Earthwork in bank/cutting RKB- PPR from Km. Km.622.550 to Km.577.00	Open Tender	04.10.2018	Two bid System	26.10.2018		NA	NA	Yes	NWR/S&C /CA/93 dt. 21.05.17	M/s K.K. Sorathia MMC Projects JV,	48.98 Cr. 58.06 Cr.	07.08.20 31.12.21 30.06.22	26.05.19	52%	Work in progress.
2	NWR/S C/DNA/ Civil- 423150 102R	Phase-II - Earthwork in bank/cutting PPR-MTD stations from Km.577.00 to Km.520.00	Open Tender	17.09.2018	Two bid system	22.10.2018		NA	NA	Yes	NWR/S&C/C A/95 dt. 21.05.17	M/s NGPL-NEPL- BLB (JV) JP	51.67 Cr.	04.08.20 04.11.21 30.06.22	01.07.19	75%	Work in progress
3	NWR/S C/DNA/ Civil- 423150 103	Phase-III - Earthwork in bank/cutting MTD to DNA Section from Km Km.520.00 to Km.476.100	Open Tender	17.09.2018	Two bid system	22.10.2018		NA	NA	Yes	NWR/S&C /CA/90 dt. 18.04.19	M/s Vishnu Prakash R Punglia Ltd, JU	34.31 Cr. 36.41 Cr.	26.06.20 30.06.21 31.12.21 30.04.22	07.03.19	92%	Work in progress.
4	NWR/S C/DNA/ Civil- 423150 610	Construction of 159 Units of Type-II,72 Units of Types-III & 16 Units of Type-IV Residential accommodation ...Degana to Rai-ka-bagh doubling Project	Open Tender	23.12.2019	Two bid system	27.01.2020	4	NA	NA	Yes	NWR/S&C /CA/103 dt. 21.07.2020	M/s Vishnu Prakash R Punglia Ltd, JU	53.96 Cr.	25.11.22	08.07.20	20%	Work in progress.
5	NWR/S C/DNA/ Civil- 423150 509	Laying and linking of Broad gauge line MTD-DNA Km. 521.740 to 478.00 on RKB-DNA Doubling	Open Tender	26.12.2019	Two bid system	28.01.2020	2	NA	NA	Yes	NWR/S&C /CA/03 dt. 11.09.2020	M/s BLB SNCC JV- JOHDPUR	15.51 Cr.	05.12.21 31.03.22	15.06.20	100%	Work Completed.
6	DY CECIIJ p- MTD- RKB-01	Supplying and stacking stone ballast between Merta Road (Excluding) and (including) Rai-ka-Bag section	Open Tender		Two bid system			NA	NA	Yes	NWR/S&C/ CA/102 Dt. 05.11.2020	M/s B B Construction - KHURJA, Uttar Pradesh	20.13 Cr.	23.01.22 23.07.22	13.08.20	82%	Work in progress.
7	Dy CE/C- II-JU- MTD- RKB-05	Laying and linking of Board gauge km 521.740 km 578.700 (excluding Merta Road to including Pipar Road) in c/w RKB-DNA Project phase-II	Open Tender		Two bid system			NA	NA	Yes	Dy .CE/C- II/JU/CA/ 04 dated 29.7.2021	M/s Bhanwar Lal Bijrnia Kuchaman Ciy, Nagaur	17.17 Cr.	02.11.22	02.06.21	75%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
8	NWR/S C/Civil-102140 519 R	Flash Butt Welding of 20 rail panels/Free Rails/2 Rail panels/3 Rail panels of all rail section (New/SH) at site (in situ/cess) using Mobile Flash Butt Welding plant in entire jurisdiction of North Western Railway	Open Tender		Two bid system			NA	NA	Yes	Acceptance letter date 04.06.2021	M/s Khem Chand - Varanasi -221010	10.79 Cr.	03.06.24	20.07.21	20%	Work in progress.
9	Dy CEC-III-JU-DNA-RKB-10	Welding of 52 kg/60 kg (90 UTS) 90 R (90 UTS/72 UTS) rail joints.....by At welding(SKV process) in c/w RKB-DNA doubling project	Open Tender	13.02.2021	Single packet	05.03.2021	2			Yes	Acceptance letter date 18.05.2021	M/s The India Thermit corporation, Ltd, New Delhi	1.08 Cr.	17.05.23			Work awarded on 18.05.21.
10	Dy.CE/C-II/JU-MTD-RKB-04	Laying and linking of BG.. Km. 578.700 to Km. 621.600 (excl. Pipar Road and including Rai Ka Bagh) in c/w RKB-DNA Project Phase-I	Open Tender		Two bid system			NA	NA	Yes	Dy.CE/C/JU /CA/8 Dt/ 19/01/22	M/s Chintpurni Const. Co. Sonapat	13.74 Cr.	17.09.22	11.10.21	22%	Work is in progress.

CE/C/I -- Dy. CE/C/I-JU

1	NWR/SC/ROB/Civil-410300009086	NWR/SC/ROB/Civil-410300009086 construction of complete ROB including Approaches in lieu of existing LC No. C-56 at JM: 77/2-3 and C-109 at KM: 145/9 - 146/0 on SMR-BLDI section	Open tender	09.02.2017	Two packet system	10.03.17	08	04 Nos. • M/s Sona Builders • M/s MHK Khunisiya • M/s Ravi Const. • M/s Lal Construction. Co.	• M/s Shree Karni Traders, Bikaner • M/s Rachana Ankleshwar • VPRPL-RBIPL Samdari JV • Radhe associates Mehsana	L-1	NWR/S&C/CA/81 dated 19.12.17	M/s Sona Builders – RC Patel (JV), ,	36.99 Cr.	04.07.19 31.03.20 20.01.21 30.06.21 31.03.22	26.09.17	85%	Work in progress.
2	NWR/SC/ROB/Civil-41030001009	Merta Road - Bikaner section - Road under bridges in lieu of LC (21 Nos. LCs under Pink Book item No. 106 of 2017-18 & 02 Nos LCs under Pink book item No.113 of 2017-	Open tender	04.08.17	Two packet system	11.09.17	03	2 Nos. • M/s Rachana Const. Company Mehsana • M/s Shree	NIL	L-1	NWR/S&C/CA/83, dated 10.04.2018	M/s Rachana Construction Co., Mehsasna	52.25 Cr.	10.12.19 30.03.20 30.09.20 15.06.21 31.12.21	11.01.18	97%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

		18)						Karni Traders						31.03.22			
3	NWR/SC/RUB/Civil-41030001011	DNA-MTD & RTGH-DNA section - Road under bridges in lieu of LC (20 Nos. LCs under Pink Book item No. 122 of 2017-18, 01 No LC under Pink book item No. 112 of 2017-18)	Open tender	04.08.17	Two packet system	11.09.17	03	<ul style="list-style-type: none"> 02 Nos. M/s Rachana Const. Company Mehsana M/s Pragati Const. Co. New Delhi 	01 Nos. M/s Mehta Const. Co Karnal	L-1	NWR/S&C/CA/84, dated 10.04.2018	M/s Rachana Construction Company, AT & PO Maktupur, Ta. Unjha, Mehsana (Gujrat).	53.06 Cr.	10.12.19 30.03.20 30.09.20 30.03.21 31.07.21	09.03.18	100%	Work in progress
4	NWR/S C/FL-DNA/Civil-41951006-	Extension of existing RUB (08 Nos.) and Constr of RUB in lieu of manned LCs (08 Nos.), in FL-DNA	Open tender	30.11.18	Two packet system	31.12.18	04	<ul style="list-style-type: none"> 04 Nos. M/s HJKIPL-DRAIPL JV M/s Shree Karni Traders M/s Modi Const. Co. M/sRachana-SCC (JV) 	NA	Yes	NWR/S&C/CA/98 Dt. 10.06.2019	M/s HJKIPL DRAIPL JV, DEESA-	32.07 Cr.	26.09.20 26.03.21 31.05.21 31.07.21	11.03.19	31.07.21	Work in progress.
5.	Jenal-Bhildi/410161103-R	Construction of Station Building, etc. icw new crossing station betw Jenal & Bhildi stations	Open tender		Single Packet System			NA	NA	Yes	NWR/S&C/CA/32 Dt. 13.08.20	M/s Bhanwar Lal Bijrania – Nagaur.	6.50 Cr.	07.09.20 07.06.21 31.10.22	16.03.20	50%	Work in progress
6.	NWR/SC/Thaiyat/Civil-310111802	Construction of all Civil work & all other misc. works between THM-Sanu new BG line project (56.250 kms.).	Open tender	11.09.15	Two packet	17.11.15	07	M/s SCC JV PMP Infratech, A-Block, A-104, Ganesh Meridian, Ahmedabad	4 Nos M/s DRD MI JV M/s Bhaniyana Const. JV M/S Apex Termic PVT (JV) M/S Ravi-HG (JV)	L-1	NWR/SC/CA/73 dt. 17.08.16	M/s SCC JV PMP Infratech, Ahmedabad	117.33 Cr.	22.03.18 31.08.20 30.11.20 31.03.21 31.07.21 31.11.21 31.03.22	27.04.16	98%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

7	NWR/SC/RUB/Civil-41030001004	SMR-BLDI section - RUB in lieu of LC (10 Nos. LCs under P B item No. 112 of 2017-18)	Open tender	04.02.20	Two packet system	28.02.20	05	4 Nos. 1. Shree Karni Traders. 2. M/s MH Khanusiy a 3. M/s DRA-MMK Infra 4. M/s SG-CCL-Osian MAA Builders (JV)	01 No. M/s Rama Kishan Ashok Kumar (JV) JU	Yes L-1	NWR/S&C/CA/ 106 Dt. 20.10.2020	M/s M.H. Khanusiy a, Himantnagar	37.36 Cr.	01.07.21 31.08.22	30.10.20	30%	Work in progress.
---	------------------------------	--	-------------	----------	-------------------	----------	----	--	--	---------	--------------------------------	----------------------------------	-----------	----------------------	----------	-----	-------------------

CE/C/II- Dy. CE/C/I-UDZ

1	NWR/SC/UDZ-HMT (GC)/Civil-204140124	Construction of minor bridges and earth work in cutting and filling between Umra and Zavar stations in connection with UDZ-HMT GC Project	Open	02.06.16	Two bid system	12.07.16	05	02		Yes	NWR/S&C/CA/ 164 dtd. 08.12.2016	Ravi Infrabuild Projects Pvt. Ltd. UDZ	69.81 Cr.	11.09.18 30.06.20 31.08.21 15.02.22	20.09.16	99%	Work in progress
2	NWR/SC/UDZ-HMT (GC)/Civil-204140426	Supply & stacking 50 mm stone track ballast in UDZ-HMT section	Open	06.02.16	Two bid system	16.03.16	04	02		Yes	Dy. CE/C/UDZ/CA/34 dated 20.10.17	M/s Choyash Infra Solution Ravindra DNRP	13.45 Cr.	30.06.18 31.07.20 31.12.21 15.03.22	10.09.16	99%	Work in progress
3	NWR/SC/UDZ-HMT (GC)/Civil-204140627	Construction of station buildings, S&T structures, and ancillary works in connection with UDZ-HMT GC project	Open	05.04.16	Two bid system	11.05.16	01	01		Yes	NWR/S&C/CA/ 162 dtd. 24.10.16	M/S Jainsons Cons Co.	49.79 Cr.	01.02.18 31.10.20 30.09.21	02.08.16	92%	Work in progress
4	NWR/SC/UDZ-HMT (GC)/Civil-204140334	Constriction of Super structure of 32 Nos Major bridge in UDZ-HMT section	Open	04.12.16	Two bid system	11.01.17	04	04		Yes	NWR/S&C/CA/ 167 dtd. 09.04.17	M/S Rachana-MI (JV), Ahmedabad	56.74 Cr.	26.02.19 30.09.20 28.02.22 30.04.22	08.03.17	98%	Work in progress
5	NWR/SC/UDZ-HMT(GC)/Civil-204140538	Flash butt welding of Rails in UDZ-HMT section	Open	31.12.16	Single Packet	08.03.17	02	02		Yes	Dy. CE/C/UDZ/CA/49 dated 28.10.17	M/s ITC., Kanpur	6.48 Cr.	30.11.18 30.10.20 30.10.21	28.07.19	56%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
6	NWR/SC/UDZ-HMT (GC)/Civil-205140539	Laying and linking of track in UDZ-HMT section.	Open	31.12.16	Single Packet	10.02.17	02	02		Yes	Dy. CE/C/UDZ/CA/40 dated 17.04.17	M/s BLB-SNCC JV, Jodhpur	11.28 Cr.	02.04.19 30.09.20 31.03.21	17.05.17	23%	Work in progress.
7	UDZ/HMT/GC/ T-43-R	Fabrication, transp, assembling and erection of superstr consisting of open web girders (4X45.7m) and composite	Open Tender	19.07.17	Two packet	24.08.17	03	02		Yes	Dy. CE/C/UDZ/CA/53 dated 15.02.18	M/s Dynamic Engineers Infratrack, Pvt Ltd, Kota	15.10 Cr.	15.01.19 30.06.20 31.01.22 15.04.22	15.12.17	85%	Work in progress.
8	UDZ/HMT/GC/T-46 R	Track linking & transp at km 111- 160 incl UDZ, Umra, Kharwa Chanda, Zawar	Open Tender	19.07.17	Two packet	24.08.17	03	02		Yes	Dy.CE/C-I/UDZ/CA/60 dated 21.06.2018	M/s B.S.Sangwan Sonipat	14.66 Cr.	19.09.19 31.07.20 30.11.21 31.03.22	26.02.18	80%	Work in progress.
9	T. No. UDZ-HMT-GC-Miscl-T-49	Const. of toe walls, retaining walls, trolley refuges, etc. b/w KRCD & DNRP stations	Open	23.05.18	Two packet	28.06.18	07	06		Yes	NWR/S&C/CA/179 Dt. 17.10.2018	M/S S.K.Builders Noida (UP)	35.07 Cr.	12.02.20 20.6.20 31.10.21	13.08.18	89%	Work in progress.
10	T. No. UDZ-HMT-GC-Tunnel/T-50	Construction of new single line broad gauge tunnel including cut & cover between Kharwa Chanda-Zawar station in UDZ-HMT Section.	Open	23.05.18	Two packet	28.06.18	07	06		Yes	NWR/S&C/CA/182 Dt. 01.03.2019	M/s ABCI Infrastructure Pvt. Ltd., Kolkatta	41.80 Cr.	19.05.20 20.11.20 31.12.21 30.04.22	15.09.18	98%	Work in progress.
11	UDZ-HMT-GC-T-51	-Const of Stn Bldg, S&T str etc.at Zawar Semari, Kundalgarh,Rikhabdev Road, Kotanastns	Open Tender	30.05.18	Two packet	04.07.18	06	05		Yes	NWR/S&C/CA/180 4.12.2018	M/s Prem Fabricators, Ahmedabad	21.57 Cr.	12.08.19 15.11.20 31.10.21 30.04.22	02.01.18	52%	Work in progress. Further extension under process.
12	UDZ-HMT- GC-Blanketing/ T-54	Provision of blanketing on top ...for Ch. 137000 to 227000	Open Tender		Two bid system		NA	NA		Yes	Dy. CE/C/I/UDZ/Engineering/UDZ-HMT-GC - Blanketing T-54/ 0102554000 2369 Dt. 20.06.2019	M/s Sanwariya-Rajendra JV, Udaipur	15.41 Cr.	19.06.20 31.05.21 10.01.22 30.04.22	01.08.19	95%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

13	T.No. UDZ-HMT/GC/T-57	Construction of two new single tunnels	Open Tender	17.02.19	Two bid system	23.4.19	02	02		Yes	Dy. CE/C/I-UDZ/Engineering/UDZ-HMT-GC-T- 57 Dt. 27.06.2019	M/s Mosh Varaya Infra. Ltd Raipur	18.56 Cr.	26.03.20 31.07.20 31.05.21 31.12.21	27.06.19	100%	Work in progress
14	T. No. UDZ-HMT-GC-T-61	Const of balance works of RUBs and ROBs (Box Type) in lieu of LCs and all other works, retaining wall etc.	Open Tender	17.12.19	Two bid system	17.01.20	02	02		Yes	Dy CE/C-I/UDZ/Eng. UDZ-HMT/GC/T-61 dt.15.5.20	M/s Shiv Enterprises, 424, Nemisagar, Vaishali Nagar, JP	12.22 Cr.	14.02.21 31.05.21 31.01.22	10.06.20	60%	Work in progress
15	T.No. UDZ-HMT-GC/T-62	Supply & stacking of 65mm machine crushed stone ballast confirming to.....in c/w UDZ-HMT GC project	Open Tender	20.03.20	Single	12.5.20	04	04		Yes	Dy CE/C-I/UDZ/Eng. UDZ-HMT/GC/T-62 Dt.17.6.20	M/s Vikas Stone Crushing Company, Udaipur	2.36 Cr.	11.10.20 31.01.21 30.09.21	4.7.2020	51%	Work in progress
16	T.No. UDZ-HMT-GC/T-63 R-	Miscellaneous work for construction of minor bridges, earth wrok in cutting & filling for formation..... in c/w UDZ-HMT GC project	Open Tender	6.2.20	Two bid system	29.6.20	09	05		Yes	Dy CE/C-I/UDZ/Eng. UDZ-HMT/GC/T-63-R Dt. 03.09.20	M/s Ramesh Chander Contractor Comp. Pvt Ltd. Sirsa	14.85 Cr.	02.06.21 30.09.21	20.10.20	21%	Work in progress.

CE/C/II - Dy. CE/C/IV-UDZ

1.	UDZ-HMT-GC-T-66	Misc. protection work bridges, Earth work in cutting & filling for formation , side drain ,catch water, drain work, road work gemmating work pitching work etc.	Open Tender		Single Packet			NA	NA	NA	23.04.21	M/s Sunrise Infra, Jaipur.	9.66 Cr.	22.04.22	25.06.21	40%	Work in progress.
----	-----------------	---	-------------	--	---------------	--	--	----	----	----	----------	----------------------------	----------	----------	----------	-----	-------------------

CE/C/III - Dy.CE/C/I-II/AII

1.	NWR/SC/AII-BNGM/Civil - 3081518 01	Earth work in bank/cutting including Blanketing material, Construction of Major/Minor Bridges, Construction of	Open	02/03/16	Double packet	12/04/16	06 (Six)	02 (Two)	M/s. Rajendra Singh Bhamboo Infra Pvt. Ltd. 108,	Yes	NWR/S&C/CA/74 dated 30/8/2016	M/s. Shivakriti-Shri Mohangarh (JV), Corporate Park, 7 th Floor,	113.37 Cr.	23/06/18 30/06/20 31.03.21 31.08.21	20.07.16	96%	Work in progress.
----	------------------------------------	--	------	----------	---------------	----------	----------	-----------------	--	-----	-------------------------------	---	------------	--	----------	-----	-------------------

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
		Quarters, S&T structures & Miscellaneous structures, Dismantling of existing Buildings, Platforms & Steel structures etc., in connection with Ajmer-Bangurgram BG Doubling project.							First Floor, Neel Kanth Building, Gandhi Path, Vaishali Nagar, Jaipur - 302021 and M/s. Balajee-Modi (JV), 9, Leela Mension, Raj Bhawan Road, Civil Lines, Jaipur-302006 Jaipur-302006			Ajmer Puliya, Jaipur						
2	NWR/SC/ Bangurgram-Guriya-Patch/ Civil-3081518 01	Earth work in bank/cutting including Blanketing materials, Construction of Major/Minor Bridges, Construction of Quarters, S&T structures & Miscellaneous structures, dismantling of existing buildings, platforms & steel structures etc., ... in connection with Bangurgram - Guriya BG Doubling project.	Open	28/06/16	Double packet	10/08/2016	05 (Five)	01 (One)	VPRPL-RBIPL "Guriya" (JV) H-1, First Floor Shivalik Complex, Near Gol Building, Sardarpura, Jodhpur (Rajasthan) 342001	Yes	NWR/S&C/ CA/76 dated 24/01/17	M/s H.S. Mehta Infra - JCC Infra Projects (JV), AII	161.36 Cr.	10/11/18 31/12/20 30.06.21 31.10.21	25.09.20	92%	Work in progress.	
3	AII/ Const./ LHS/T/ 6	Providing Limited Height Subway in lieu of LCs bet Swaroopganj & Palanpur of Marwar Jn.-Palanpur sec with elimination of existing gates	Open	21.02.2013	Two packet system	13.08.14	04 Nos.	1st Lowest M/s. Ravi Infrabuild Projects Pvt. Ltd. Office 95, Hiran Magri Sector-11, Udaipur-313002 (Raj.).	03 (Three)	Yes	NWR/S&C/ CA/67 dated 27/02/2015	M/s Ravi Infrabuild Projects Pvt. Ltd., 95, Udaipur	38.73 Cr.	18/05/16 30/09/20 31.01.22	08/12/2014	92%	Work in progress.	
4.	AII/ Const./ LHS/T/ 9	Providing leftover LHS in lieu of LCs in MJ-PNU section in connection with elimination of existing gates	Open	08/09/2016	Single Packet System	14/10/2016	03 Nos.	03 (Three)	NIL	Yes	Dy. CE (C) /AII/ Const. /LHS/CA /06 Dated 06/09/2017	M/s Radhe Associate, 137-1st Floor Kensvilla Complex, Nr. Ramosana Circle, Mehsana-Unjha Highway Road-384002	8.95 Cr.	26/01/18 30/09/20 31.05.21 30.09.21	09/02/17	92%	Work in progress. Further extension under process.	

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

5.		Const of ROB at LC no 18 of Ajmer Div	Open Tender		Two packet system					Yes	NWR/S&C/CA/102 Dt. 28.01.20	Vishnu P R Pungalialia Ltd., Jodhpur	30.67 Cr.	24.10.21	25.10.19	20%	Work in progress.
----	--	---------------------------------------	-------------	--	-------------------	--	--	--	--	-----	-----------------------------	--------------------------------------	-----------	----------	----------	-----	-------------------

CE/C/IV -- Dy. CE/C/I-II-MKN

1	NWR/SC/FL-DNA/Civil-419150108	Phase-I - Earthwork in bank / cutting including blanketing material, etc. in connection with Phulera - Degana Doubling Project	Open E-tender	31.10.18	Two bid System	26.11.18	03	NA	NA	Yes	NWR/S&C/CA/92 dt. 20.05.2019	M/s Rachna Shri Mohangarh JV, S-8, First Floor, Transport Nagar, Jaisalmer	40.94 Cr.	09.01.20 09.12.20 09.06.21 15.09.21 30.04.22	25.02.19	85%	Work in progress
2	NWR/SC/FL-DNA/Civil-419151809	Phase-II - Earthwork in bank / cutting including blanketing material, etc. in connection with Phulera -Degana Doubling Project.	Open E-tender	06.11.18	Two bid system	29.11.18	04	NA	NA	Yes	NWR/S&C/CA/96 dt. 21.05.2019	M/s K.K. Sorathia MMC Projects JV, Gandhidham	36.75 Cr.	09.07.20 09.01.21 09.11.21 09.04.22	03.03.19	67%	Work in progress
3	NWR/SC/FL-DNA/Civil-419151810	Phase-III - Earthwork in bank / cutting including blanketing etc. in connection with Phulera - Degana Doubling Project .	Open E-tender	06.11.18	Two bid system	04.12.18	03	NA	NA	Yes	NWR/S&C/CA/94 dt. 20.05.2019	M/s Rachna Shri Mohangarh JVS-8, First Floor, Transport Nagar, Jaisalmer	47.88 Cr.	09.07.20 09.07.21 30.04.22	21.02.19	42%	Work in progress
4	NWR/SC/FL-DNA/Civil-419150307-R	Construction of Major Bridges (12 Nos.) and Minor Bridges (PSC Slab) from Km.0.00 to Km. 108.75 in c/w doubling of Phulera - Degana section	Open E-tender	22.11.18	Two bid system	12.12.18		NA	NA	Yes	NWR/S&C/CA/97 dt. 22.05.2019	M/s Nelakuduru Infra Sriganesh JV, Plot No. 56, 8th Cross, , Bengaluru	29.70 Cr.	24.08.20 24.02.21 24.08.21 24.01.22 31.07.22	24.03.19	72%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
5	NWR/SC/ FL-DNA/Civil- 4191503 11	Construction of Major Bridge No. 22 (10 X 24.40m Composite Welded Girder) at Ch.: 24326.45 between Gudha – Govindi Marwar Block section in c/ with doubling of Phulera - Degana section	Open E-tender	11.01.19	Two bid system	05.02.19	10	NA	NA	Yes	NWR/S&C /CA/99 Dt. 26.6.2019	M/s Radhe Guru JV-Mehsana,137 Kensvilla Complex Nr, Ramosana Circle, Mehsana.	20.68 Cr.	01.10.20 01.10.21 28.02.22 31.07.22	10.04.19	82%	Work in progress
6	T. No. 4191504 12	Supply and stacking machine crushed, 108.75 to KM:64.00 in connection with Phulera-Degana doubling project	Open E-tender	26.06.19	Single bid system	18.07.19	07	NA	NA	Yes	Dy. CE/ C-I/ MKN /CA/13 Dt. 04.12.2019	M/s Devendrasingh Const. H No.-7, Partap Nagar, Hisar	9.49 Cr.	24.09.20 24.03.21 24.03.22	18.10.19	99%	Work in progress
7	NWR/SC/ FL-DNA/ Civil- 4191504 13	Laying and linking of Broad Gauge main lines, from km 64.0 to km 108.75 & in connection with Phulera -Degana doubling project of Jodhpur Division.	Open E-tender	13.11.19	Two bid system	05.12.19	03	NA	NA	Yes	Dy. CE/ C-I/ MKN /CA-14 dated 27.06.20	M/s Jhanwar Sale Corporation-Bikaner-, Rani Bazar, Bikaner-334001	15.57 Cr.	06.03.21 06.09.21 06.04.22	21.03.20	70%	Work in progress
8.		Supplying and stacking machine crushed, stone ballast confirming to Railwat Specification in stacks along the cess bet. Makrana & Nawa City from Km. 64.00 to Km. 34.50 in c/with FL-DNA Doubling Project.	Open E-Tender		Single Packet						Dy. CE/C/ I- MKN/CA/ 15 Dt. 25.11.2020	M/s Devender Singh Contractor, Hissar (Haryana)	6.82 Cr.	06.09.21 06.03.22 30.06.22	06.10.20	70%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
9.	T. No. WR/SC/FL-DNA/Civil-419150418	Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards, spreading of ballast, tamping of track transportation of P.Way materials and other ancillary works from Makrana (Excluding) to Nawa City (including) stations from Km 64.00 to Km. 34.50 Km and in connection with Phulera-Degana doubling Project of Jodhpur Division.	Open T-Tender		Single Packet						Dy.CE/C-I/MKN/CA/17 Dt. 19.01.22	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	9.7 Cr.	22.07.22		35%	Work in progress.
10	NWR/SC/FL-DNA/Civil-419150420	Supply and stacking machine crushed stone ballast conforming to Railway specifications in stacks along the cess/on finished formation including stations between Nawa City (excluding) & Phulera (including) stations from Km.34.50 to Km.00.00 in connection with Phulera-Degana doubling Project	Open E-tender.		Single Packet			NA	NA	Yes	Dy.CE/C-II/MKN/CA/01 Dt. 20.01.22	M/s. Devendra and Sons, Construction Private Limited-Hisar	8.9 Cr.	15.08.22	26.11.21	7%	Work in progress.
11	NWR/SC/FL-DNA/Civil-419150421-R	Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards,	Open E-Tender.		Two bid system			NA	NA	Yes	-	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road,	12.02 Cr.				Work under mobilization.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

		spreading of ballast, tamping of track transportation of P.Way materials and other ancillary works from stations bet. Nawa City (Excl.) and Phulera (Incl.) station from Km. 34.50 to Km. 00.00 in c/with FL-DNA Doubling Project.										Kuchaman City Nagaur-341509 (Raj)					
--	--	--	--	--	--	--	--	--	--	--	--	-----------------------------------	--	--	--	--	--

CE/C/IV - Dy. CE/C/I-JP

1	NWR/S&C/Bridge/Civil-410640 102	Construction of embankment by cutting and raising of existing bank, Minor and Road Under Bridge from Km.0.00 to Km.12.00 between Gudha & Thathana Mithri stations of Jodhpur Division in connection with Test Track for RDSO.	Open tender		Two packet system			NA	NA	Yes	NWR/S&C /CA/100 Dt. 05.08.2019	M/s BGCC- Modi [JV], Jaipur	30.63 Cr. 37.93 Cr.	20.12.19 31.12.20 30.06.21 31.10.21 31.03.22	01.11.2019	98%	Work in progress.
2	NWR/S&C/Bridge/Civil-410640 103	Construction of embankment by cutting and raising of existing bank, Minor and Road Under Bridge from Km.12.00 to Km. 25.00 between Gudha & Thathana Mithri stations of Jodhpur Division in connection with Test Track for RDSO.	Open Tender		Two Packet system			NA	NA	Yes	NWR/S&C /CA/ 101 Dt. 05.08.2019	M/s BGCC-Modi [JV], Jaipur	35.34 Cr. 33.82 Cr.	20.12.19 31.12.20 31.03.22	01.11.2019	70%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

3.	NWR/S&C/Bridge/Civil-410640-101	Construction of Major, Minor and road under bridge from Km. 0.00 to Km. 25.00.	Open Tender		Two Packet system			NA	NA	Yes	NWR/S&C/CA/91 Dt. 28/05/19	M/s Modi Construction Co., Jaipur	39.68 Cr.	20.03.20 31.12.20 31.03.22	05.10.2019	70%	Work in progress.
----	---------------------------------	--	-------------	--	-------------------	--	--	----	----	-----	----------------------------	-----------------------------------	-----------	----------------------------------	------------	-----	-------------------

CE/C/V-- Dy. CE/C/BKN

1	Tender No. NWR-SC-BKN-17-2017-18 dated 03.01.2018	Construction of 04 nos Road Over Bridge (7x36 m + 2x30 m+ 1x18 m + 1x24 m span over Railway tracks) with RCC deck slab on composite girder super structure / PSC girder with RCC substructure & pile foundation along with Limited Height Subway in lieu of level crossing No. 54-A at km 85/2-3, 76 A at km 115/3-4, 123 at km 189/3-4 on Rewari - Hisar - Bathinda section and level crossing No. C-4-A at km 3/7-8 on Hisar - Sadulpur section of Bikaner division.	Open tender	03.01.2018	Two Bid	09.02.18	03 Nos	03 Nos. 1. M/s Shree Karni Traders. 2. M/s Ram Kumar Contractor 3. M/s Vishnu Prakash R. Punglia Ltd.	NIL	Yes	NWR/S&C/CA/86 dated 12.6.2018	M/S Vishnu Prakash R Punglia Ltd., H-1, First Floor, Shivalik Complex, Near Gol Building, Sardarpura, Jodhpur-342003	Rs 4291.59 Lakhs	05.10.2019 31.10.2020 30.06.2021 31.10.2021	06.04.2018	90%	Work in progress
2	NWR-SC-BKN-10 (R)-2017-18 dated 11.01.2018	Earth work in bank / cutting including Blanketing materials, toe wall with pitching, buildings for Station Master, Commercial staff, yard master, Loco shed, end loading ramp, connecting roads / pathways and other ancillary works at Birdhwal station and from takeoff point	Open tender	11.01.2018	Two Bid	16.02.18	09 Nos	09 nos i.e. (i) JMES-JDC(JV),(ii) M/S Backbone Projects Ltd, (iii) M/s Dhani Ram Ramchand er(iv) M/S Surrender Kumar Bansal (v)	Nil	Yes	44-NWR/Dy.CE/C/BKN/2018-19 Dated: 13.8.2018	M/S JMES JMDE (JV),VPO-Narodara, Tehsil-Laxmangarh, Sikar-332311 (Rajasthan)	Rs 1690.65 lakhs	16.04.2019 31.12.2020 30.06.2021 31.03.2022	17.04.2018	100%	Work physically completed

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
		chainage 0.00 to Implant yard in connection with providing Railway Track link to Unit No. 7 & 8 (2 x 660 MW) at Suratgarh Supercritical Thermal Power station						M/S Jandu Elless JV (vi) M/S Braham Prakash Modi (vii) M/S Bhagwati Construction (viii) M/S V.K.Const Co (ix) M/S Mohla Const Co.										
3	Tender No. NWR-SC-BKN - 18-2017-18 dated 03.02.2018	Construction of 09 Nos Road Under Bridge in lieu of existing Level Crossing no 79,84,86,90,93,96,108 ,109-A and 139 on Rewari- Sadulpur sections of Bikaner division in connection with elimination of level crossing gate	Open tender	03.02.2018	Two Bid	12.03.18	03 nos	3 Nos. 1. M/s Punia Const. Co. 2. Ms Mohla Const. Co. 3. M/s JMDES-BCS JV	01 (One) 1. M/s Jagtaji-SB (JV) New Delhi	Yes	NWR/S&C/CA/87 dated 18.09.18	M/S Mohla Construction Co.,476, Sector-15-A Hisar-125001	Rs 2668.75 lakhs	05.01.2020 31.12.2020 30.05.2021 30.09.2021	06.07.2018	95%	Work in progress.	
4	Tender No NWR-SC-BKN-01-2018-19 Dated 09.05.2018	Dismantling of existing BG track, laying and linking of Broad Gauge main line , loop lines including points and crossings in yards, spreading of ballast , tamping of track , transportation of p.way materials and other ancillary works from takeoff point chainage 0.00 to implant yard (including Birdhwal station yard) in connection with providing Railway track link to Unit no 7 & 8 (2 x 660 MW) at	Open tender	09.05.2018	Single Bid	14.06.18	04 Nos	01 i.e. M/S Jhawar Sales Corporation BKN	03 nos i.e. (i) M/s Kiran Infra Engineers Ltd Jaipur (ii) M/s Girdhari Ram Jodhpur (iii) M/S Chintpurni Const Co. Sonipat	Yes	47-NWR/Dy. CE/ C/ BKN/2018-19 dated 05.10.2018	M/S Jhawar Sales Corporation, Rani Bazar, Bikaner -334001 (Raj)	Rs 750.91 lakhs	30.07.2019 31.12.2020 30.07.2021 30.11.2021	31.07.2018	77%	Work is in progress	

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

		Suratgarh Supercritical Thermal Power station.															
5	Tender No. NWR-SC-BKN - 03-2018-19 dated 15.05.2018	Construction of 11 Nos Road Under Bridge in lieu of existing Level Crossing no 5,7,15,16,21,23,30,47, 71,74 and 77 on Rewari- Hisar sections of Bikaner division in connection with elimination of level crossing gate	Open tender	15.05.2018	Two Bid	21.06.18	02 nos	02 Nos. 1. M/s JMES-JDC Panipet 2. M/s Mohla Const. Co.	Nil	Yes	NWR/S&C/CA/88 dated 25.10.18	M/S JMES-JDC(JV), VPO-Dahar, Near Tata Mobile Tower, Distt Paipat-132103 , Haryana	Rs 3298.60 lakhs	05.02.2020 31.12.2020 31.10.2021	06.08.2018	85%	Work is in progress.
6	Tender No. NWR-SC-BKN - 02-2018-19 dated 11.05.2018	Construction of 03 lane Road Over Bridge in Railway portion (Four span of 36m over railway tracks) with RCC deck slab on composite girder super structure with RCC substructure & pile foundation along with Limited height subway (1 x 4.50m x 2.50m for 3 track) in lieu of level crossing no 100 at km 151/8-9 on Hisar – Ghursal Road and level crossing No 112-A at km 170/6-7 on Barwala – Agroha-Adampur- Bhadra Road (SH -10) in Hisar District on Hisar-Bathinda section.	Open tender	11.05.2018	Two Bid	18.06.18	08 nos	07 nos i.e. (i) M/S MCC-Pragati (JV), (ii) M/S LCC-RIPL-KI (JV), (iii) M/S Mohala Co (iv) M/s Shree Karni Traders (v) M/s Jandu Construction Co ,(vi) M/s Punia Construction Co (vii) M/s Maan Builders	01 nos i.e. M/S Pawansut Infra Projects	Yes	49-NWR/Dy. CE/C/BKN/2018-19 Dated: 01.02.19	M/S Punia Construction Co., 30, Sector-13, Part-2 Hisar-125001 (Haryana)	Rs 1821 lakhs	18.09.2019 31.10.2020 31.03.2021 31.10.2021	18.09.18	87%	Work in progress
7	NWR-SC-BKN-06-2019-	Construction of 04 nos Road under Bridge in lieu of existing Level Crossing No 107,109,132 and 154	Open tender	16.01.20	Two Bid System	19.02.20	04 nos	01 No. (1) Shree Karni Traders	03 Nos. 1.M/s S.K. Bansal, Jodhpur 2. M/s Ramesh	Yes	NWR/S&C/ CA/ 104 Dt. 05.10.20	M/S Shree Karni Traders, C-171, Kanta Khaturia Colony, Bikaner (Rajasthan)	Rs 2633 lakhs	29.06.21 31.05.22	30.06.20	22%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

	20 dated 16.01.20	of Hisar- Bathinda section of Bikaner division in connection with elimination of level crossing gate							Kumar Bansal 3. M/s PMP Infratech. Pvt. Ltd.								
8	NWR-SC-BKN-08-2019-20 dated 16.01.20	Construction of 04 nos Road under Bridge in lieu of existing Level Crossing No 10,113 and 133 of Bathinda - Lalgarh and LC No 1 of Suratgarh Bye pass line section of Bikaner division in connection with elimination of level crossing gate	Open tender	16.01.20	Two Bid System	26.02.20	05 Nos	03 nos (1) M/s MG Contr. (2) Shree Karni Traders (3) M/s Modi Const.	2 nos 1.M/s JMES-JDC (JV) 2.M/s PMP Infratech.	Yes	NWR/S&C/ CA/ 105 Dt. 05.10.20	M/S Shree Karni Traders, C-171, Kanta Khaturia Colony, Bikaner (Rajasthan)	Rs 2538 lakhs	29.06.21 31.05.22	30.06.20	20%	Work in progress.
9	NWR-SC-BKN-01-2020-21 Dt 23.06.20	Carrying out Final location Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with Doubling from Bathinda- Bhildi via Sirsa, Hisar, Rataangarh, Degana, Luni, Samdari excluding Degana- Rai Ka Bagh	Open Tender	23.06.20	Single Bid	27.07.20	08 nos	01 nos i.e. M/S BPC Consultant India Pvt Ltd Kolakata .	07 nos i.e. (i) M/S Turkish Engg Consuting and Contracting Tumas India Pvt LTD Delhi (ii) M/S Skylark Designer and Enginers Pvt Ltd Patna (iii) M/S Satra Infrastructu reManagement Services Pvt Ltd Hyderabad (iv) Raveneye Geospatial Pvt Ltd Haridwar (v) S.M.Consul	Yes	54-NWR/Dy. CE/C/BKN/ 2020-21 Dt. 27.11.2020.	M/S BPC Consultant India Pvt Ltd., Concept Building, Prince Park, 514/A/1, Kalikapur Road, Kolkata-700099	Rs 593.03 lakhs	08.09.21 09.06.22	09.09.20	50%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

									tants-Bhubaneswar (vi) CE Testing Co Pvt Ltd Kolkata (vii) Delhi Intergrated Multi Modal Transit System Ltd Delhi								
10	NWR-SC-BKN-02-2020-21	Construction of 4 nos Road Over Bridge (Railway portion) in lieu of Level Crossing No. 27 at km 41/4-5, Level Crossing No. 52 at km 81/9-82/0 , Level Crossing No. 114 at km 172/1-2 on Rewari-Bhatinda section and Level Crossing No. 45 at km 40/8-9 on Rohtak - Bhiwani section with RCC deck slab on super structure and RCC substructure with pile foundation.	Open Tender	04.01.2021	Two Bid system	08.02.21	03 nos	02 nos i.e. (i) M/S Punia Const Co Hisar & (ii) M/S Ram Kumar Contractor , Narwana	01 no i.e. M/S Balabharti Infrastructu re Pvt Ltd Jaipur	Yes	NWR/S&C/CA/109 Dt. 03.09.21	M/S Punia Construction Co. 30, Sector-13, Part-2 Hisar-125001 (Haryana)	37.33 Cr.	20.10.2022	21.04.21	0%	Work is under mobilization.
11	-NWR-SC-BKN-01-2019-20	Laying and linking of BG ML, LL, sidings, for Sadulpur By pass line in c/w SURP-HMH-SGMR.	Open Tender	26.07.2019	Single packet system	27.08.19	03 nos	01 Nos i.e. M/S Karnani Constructi ons Jaipur	02 nos i.e. (1) M/S Gupta Constructio n Co., Bikaner , (2) M./s Bhikha Ram Devrath Churu	Yes	51/NWR/Dy CE/C/BKN /2019-20 dated 06.03.20	M/s Karnani Constructions, Jaipur	1.43 Cr.	10.04.2020 30.09.2020 31.01.2021 30.04.2021 31.07.2021	11.10.2019	81%	Work in progress.

CE/C/V - Dy.CE/C/IV-JP

1	NWR/SC/RE-SDLP/Civil-103160501	Earth work in formation, LHS. other works in C/W RE-SDLP Bye pass line	Open Tender		Two Bid system			NA	NA	Yes	NWR/S&C/CA/02, dt. 17.10.18	M/s Mohala Const Com, Hisar.	15.66 Cr.	21.11.19 30.06.20 30.03.22	22.05.18	81%	Work in progress
2	NWR/SC/Goods/C-103991109R	Const of Goods Shed and laying of loop lines ... etc. icw Shifting of	Open Tender		Two bid system			NA	NA	Yes	NWR/S&C/CA/190 Dt. 10.02.2020	M/s AIEN Meren Enterprises- Dimapur - 797 112	23.10 Cr.	03.02.21 03.04.21 31.01.22	28.11.19	99%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		Goods Shed to Mirzapur Bachod i.c.w DFCCIL Proj (Dep work)															
3	NWR/S C/CUR/ Civil-1021405 14	Flash Butt Welding of 52 Kg/60 kg, New / SH Rails at depot / site in Jaipur- Ringus section in c/w JP-SIKR-LHU & SIKR- CUR	Open tender	03.12.2018	Single Packet	06.12.2018	01	1 M/s Railtech Infraventure Pvt. Ltd., Ahmedabad	NIL	Yes	NWR/S&C/ CA/183 Dt. 04.04.2019	M/s Railtech Infraventure Pvt. Ltd., Allahabad	1.79 Cr.	05.03.19 04.06.19 31.03.21	0	46%	In progress.
4	NWR/SC /JP-RGS- Churu/Civil-1011405 08	Welding of Rail Joints by SKV process in Jaipur – Sikar & Sikar – Churu section	Open Tender	10.6.16	Single Packet system	14.07.16	02	NA	NA	Yes	49/ NWR/Dy. CE/C-GC/JP /2016-17/JP-SIKR-CUR & SIKR-LHU dt. 11.01.2017	M/s Oberoi Thermit Pvt. Haridwar.	3.50 Cr.	18.10.18 30.08.21	19.10.16	76%	In Progress.
5.	T. No. NWR/SC/ Civil-1021411 17 -	Construction of station buildings, circulating area, platform shelters, subways, FOBs etc. bet. JP-Palsana	Open tender.	27.07.2019	Two bid system	22.08.2019	07 Nos.	02 Nos. 1. M/s VK Const. Co. SGNR 2. M/s Aien Meren Enterprises, Dimapur	05 Nos. 1.Hardyal Const. 2.BNG SB-MD JV 3.Surendra Kumar Bansal 4.Shakti Const. 5.Krishna Const.	Yes	NWR/SC/CA / 186 Dated 24.01.2020.	M/s V.K. Construction Co., Sri Ganganagar	25.22 Cr.	22.04.21 31.01.22 31.05.22	30.10.2019	94%	Work is in progress.
6	No. NWR/ SC/JP-RGS-CUR-Civil/1021411 18(R)-	Const of station buildings, circulating area, PF shelters, subways, FOBs, etc Goriyan, Kayamsar & Rashidpur Khori halt stations, other misc works in Palsana-Churu section	Open Tender	24.12.2019	Two bid system	20.01.2020	07 Nos.	5 Nos. 1. AIEN-MEREN Enterprises 2. Hardyal Const. 3. Surendra Kumar Bansal 4. Build well Engineers 5. Modi Const.	02 1. S.K. Builders C 2. Jasvit Const. Pv	Yes	NWR/S&C /CA/191 Dt. 05.8.2020	M/s Modi Construction Company, Jaipur	20.33 Cr.	15.09.21 31.12.21 31.03.22	05.06.2020	85%	Work in progress.
7.		Laying, linking & dismantling of BG in c/with providing crossing stations at	Open Tender							Yes	DY. CE[C]IV /JP/CA /11 Dated. 02.11.2020	M/s Bhanwar Lal Birjania, Nagaur	6.9 Cr.	03.12.21 30.04.22	05.08.2020	75%	Work is in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

		Kayamsar, Rashidpur Khori, Goriyan, Baori Thikariya & Chhota Guda halt stations															
8	NWR/S C/Civil-102140520	Construction of 2 lane Road over bridge of Railway span 1 x 60 m clear bow string Girder in lieu of LC No. 142 near Rajgarh station of Rewari-Jaipur section.	Open Tender							Yes	Acceptance letter No. DY. CE[C]II-JP/Engg./NWR/SC/Civil-102140520/01191130045365 Dated. 23.11.2021	M/s Punia Construction Co., Hisar	26.69 Cr.	22.05.23	23.12.2021	8%	Work is in progress.
9.	NWR/S C/Civil-102140521	Construction of 4 lane Road over bridge of railway clear span 1 x 72 m (clear span) Bow string Girder in lieu of LC No. 61 near Anaj Mandi of Rewari-Jaipur section.	Open Tender							Yes	Acceptance letter No. DY. CE[C]II-JP/Engg./NWR/SC/Civil-102140521/00835940045770 Dated. 01.12.2021	M/s Ansari Erectors, Ahmedabad	25.71 Cr.	31.05.23	Yet to start	0%	Work is yet to start.

CE/C-VI -- Dy. CE/C/III-JP

1	NWR/SC/ROB/Civil-10330000901	Construction of two lane ROB in lieu of LC No. 206 of 1x33	Open Tender		Two Bid system			NA	NA	Yes	NWR/S&C/CA/04 Dt. 10.12.2018	M/s. Modi Const Company, Jaipur.	15.93 Cr.	25.12.19 24.06.20 31.03.21 31.12.21	01.09.18	95%	Work in progress
2		Const of Platform, P/F Shelter, FOB, Station Building, Circular area, P. Way etc and other ancillary work in c/w Getor- Jagatpura stn.	Open Tender		Single Bid system			NA	NA	Yes	NWR/S&C/CA/09 Dt. 12.12.2019	M/s Sunrise Infra Projects, Jaipur	6.78 Cr.	30.08.20 30.04.21 30.09.21	01.10.19	100%	Work in progress.
3	NWR/SC/KWP- C-103160101	Earth work in filling and cutting in additional lines, shelters and other misc. works icw Khatipura station as	Open Tender		Two bid system			NA	NA	Yes	NWR/S&C/CA/188 DT. 03.02.2020.	M/s Hari Narayan Khandelwal, Jaipur	24.37 Cr.	29.10.21 28.02.22 30.06.22	11.12.19	60%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

		terminal station.															
4		Const of Multi- storey Office for JP field unit, G. M. Bungalow & ORH incl. elect. and Telecom works at Jagatpura, JP	Open Tender		Two bid system			NA	NA	Yes	NWR/S&C/CA/11 Dt. 17.03.2020	M/s Hari Narayan Khandelwal, Jaipur	11.73 Cr.	16.01.21 30.06.21 31.12.21 31.03.22	18.02.20	100%	Work physically completed.
5	NWR-SC-ROB- C-1033000 0902	Const. of two lane ROB in lieu of LC No. 01 of 1x45 steel Girder + 18x24 PSC Girder & RCC substructures between Phulera-Sambhar section of Jaipur division.	Open tender	24.12.19	Two bid system	13.01.20	06 Nos.	03 Nos. 1. M/s Shri Ram Kripa Const. Jaipur 2. M/s JCC Infra Project. Pvt. Ltd. AII 3. M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd., ADI	03 Nos. 1. Shri Harsha Const. M.M. Shawl Engineers & Contract ors Pvt. Ltd. 3. M/s Maan Rana JV (JV)	Yes	NWR/S&C/CA/192 Dt. 07.10.2020	M/s Shree Ram Kripa Constructions, Plot No. 202, SDC Royal, Plot No. C-12, Moti Marg, Bapu Nagar, Jaipur-302019 (Raj.)	37.33 Cr.	14.11.21 31.03.22 15.07.22	23.07.20	60%	Work in progress.
6	NWR-SC-Civil-1364191 6	Const. of 6 Nos. Type-VI Quarters, balance work of const. office and other misc. works at Jagatpura, Jaipur.	Open Tender		Two Bid system			NA	NA	Yes	NWR/S&C/CA/13 Dt. 18/06/21	M/s Pradeep Kumar Jain, 140, Shree Vihar JV Avenure, Durgapura, Tonk Road, Jaipur	13.49 Cr.	25.03.22 31.08.22	01.05.2021	60%	Work in progress
7	NWR/S C/ROB /Civil/ 51430 0901	Construction of 2 lane Road Over Bridges including approaches and limited Height Subway in lieu of Level Crossing No. 175 between Dausa-Bhankari stations on Rewari Jaur section.	Open tender		Double packet system	22/07/19		NA	NA	Yes	NWR/S&C/CA/187 dated 03/02/20	M/s Modi Construction Co. Jaipur	Rs24.24 Crore	03/04/2021 30/09/2021 31.03.2022 31.05.2022	15.12.2019	85%	Work in progress.
8	NWR-SC-Civil-13641 917	Construction of trip shed with Pit line, Earthwork filling in formation and administrative office & other ancillary work etc. in connection with satellite facility at Khatipura Station	Open Tender		Single Packet System			NA	NA	Yes	NWR/S&C/CA /14 dated 29/7/2021	M/s Harinarayan Khandelwal, A-1, Janta Colony, Jaipur	Rs. 6.00 Cr.	03.12.21 30.04.22	01.07.2021	55%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

CE/C/HQ - Dy. CE/C/II-JP

1	NWR/S C/DO-GGC/C IVIL/5 14110 468	Supplying and stacking machine crushed stone ballast in stacks as per Railway's specifications between Dausa & Gangapurcity stations in connection with Dausa- Gangapurcity new line project	open		Two packet system	31/08/16	2	-	2	Yes	Dy. CE/C/DOC A/81 dated 23/12/16	M/s J.K. Construction Co., Nokha, Distt Bikaner	Rs.14.33 Crore	06/04/18 Extended upto 31/03/22	19.10.2016	95%	Work in progress.
2	NWR/S C/DO-GGC/C IVIL/5 14111 804	Construction of balance work of single line BG standard straight alignment tunnel in soil and rock including cut & cover portion, side drains, protection works on approaches of tunnel and other ancillary works from chainage 38600 to 40900 between Didwana & Lalsot Railway stations in connection with Dausa- Gangapurcity new BG line project	Open	15.5.2016	Two Packet system	20/06/16	5	3	2	Yes	NWR/S&C/CA/165 dated 01/02/17	M/s TCL-UTM JV, Gurgaon	Rs.54.46 Crore	22/03/18 31/12/20 30/06/21 30.06.22	09.12.2016	68%	Work in progress
3	NWR/S C/Alwar- Bandikui/Civil /5141 50803 -R	Flash butt welding of 60/ 53kg New/SH (72/90UTS) Rail joints by using mobile flash butt welding plant in connection with Alwar- Bandikui and Dausa- Gangapurcity new line project.	Open tender		Two packet system	28/10/16	1	1	0	Yes	Dy. CE/C/DO/CA/ 85 dated 06/03/17	M/s Railtech Infraventure Pvt. Ltd. Allahabad	Rs.11.15 Crore	15/05/18 extended upto 31/01/22	16.12.2016	57%	Work in progress.
4.	NWR/S C/DO-GGC/C ivil/51 41108 73	Laying and linking of Broad gauge main line, loop lines including points and crossings in yard, spreading of ballast, tamping of track transportation of P-ay	Open		Two Packet system	11/10/17	3	1	2	Yes	Dy. CE /C/DO/CA/96 dated 10/05/18	M/s Laxyo Energy Limited, Ratlam	Rs.14.67 Crore	27/03/19 Extended upto 31/01/22 31/12/22	10.01.2018	70%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		materials and other ancillary works between Didwana & Gangapurcity stations and at Baniyana & Arnya Kala Salempura stations in connection with Dausa- Gangapurcity new line project.															
5	NWR/S C/DO-GGC/C ivil/51 41102 77	Balance work of minor bridges, Road Under Bridge, like PSC slabs, bed blocks, returns, toe wall, pitching, drop & curtain wall, height gauge, road work etc. and construction of Limited Height Subway between Didwana to Gangapurcity stations in connection with Dausa- Gangapurcity new Line Project	Open	25.9.2017	Two Packet System	27/10/17	2	1	1	Yes	NWR/S&C/CA/173 dated 26/03/18	M/s. Lall Construction Co. Delhi	Rs.46.41 Crore	26/06/19. Extended upto 31/12/21 30/4/22	7.02.2018	93%	Work in progress.
6	NWR/S C/DO-GGC/C ivil/51 41106 76	Miscellaneous works like construction of station buildings, providing FOB, platform covering, circulating area, balance work of platforms etc. from Lalsot to Gangapurcity in connection with Dausa-Gangapurcity New Line Project.	Open		Two Packet system	27/10/17	6	3	3	Yes	Dy. CE /C/DO/CA/93 dated 24/03/18	M/s MCDPL-Sunrise Infra (JV), Jaipur	Rs.17.95 Crore	19/03/19. Extended upto 31/12/21 30/06/22	01.03.2018	92%	Work in progress.
7	NWR/S C/DO-GGC/C ivil/51 41109 79	Construction of 2 lane Road over Bridges including approaches inlieu of Level CrossingNo. 28 on SH-25 connecting Sikandra- Gangapurcity Road & Level CrossingNo. 29 on NH-11B (Gangapurcity bypass) betweenKhuntla & Gangapurcity station and construction of	Open	30.07.18	Two Packet system	31/08/18	6	NA	NA	Yes	NWR/S&C/CA/184 dated 20/06/19	M/s SKT-Yash Enterprises (JV), Jodhpur	Rs.42.23 Crore	09/07/20 Extended upto 31.03.21 30.04.22	28.02.2019	75%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

		Road Under Bridge at chainage 44949 between lalsot & Mandawaria stations in connection with Dausa- Gangapurcity new line project															
8	NWR/S C/AWR - BkI/Ci vil514 15060 6	Construction of 2 nd entry station building and platform shelters and other ancillary work in connection with Alwar- Bandikui Doubling project	Open		Single Packet system	17/12/18	4	NA	NA	Yes	Dy.CE/C/D O/CA/104 dated 24/07/20	M/s LNA Infra Projects Pvt. Ltd, Jaipur	Rs.4.22 Crore	19/08/19 Extended upto 30/03/21			Work in progress
9	NWR/S C/DO- GGC/C ivil/51 41111 81	Balance work of 150 unit type II, 7 unit type-III ataff quarter and IOW office and other ancillary works	Open		Double packet system	01/05/19		NA	NA	Yes	Dy. CE/C/DO/C A/108 dated 28/09/19	M/s Sunrise Infra Projects Jaipur	Rs.16.48	17/04/20 Extended upto 31/10/22	28.08.2019	62%	Work in progress.
10	NWR/S C/ROB /Civil/ 51430 00982	Construction of Road Over Bridge at Chainage 67470 LC No. 24B on Dausa-Gangapurcity section	Open		Double packet system	23/09/19		NA	NA	Yes	NWR/S&C/ CA/189 dated 10/02/20	M/s Shree Karni Traders Bikaner	Rs.28.97 Crore	03/11/20 Extended upto 30/04/22	25.11.2019	42%	Work in progress.
11	NWR/S C/DO- GGC/C ivil/51 41111 80R4	Construction of Ballastless track and transition from ballastless to ballasted track in two tunnels with contractor's own proven fastening system (Total approx. length 3.10Km.) between Didwana-Lalsot section of Dausa- Gangapurcity new line project and between Kharwa Chanda-Zawar section of Udaipur Himmatnagar Gauge conversion project in North Western Railway in the state of Rajasthan (india.)	Open		Double packet system	14/09/19		NA	NA	Yes	Dy.CE/C/D O/CA/110 dated 29/06/20	M/s PCM Strescon Overseas Venture Ltd., Siliguri	Rs.13.17 Cr.	28/11/20 Extended upto 30.11.22		0%	Work not started due to const. of tunnel.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

12	NWR/ SC/DO - GGC/ Civil- 51411 0284	Const. of LHS/RUB including covering shed, minor bridges, ORH, cross drain, supply of stone ballast and other ancillary works bet. DO-GGC station in DO-GGC New Line Project.	Open	20.4.2020	Two Packet system	27.05.20	06 Nos.	02 Nos. 1. Jaimatadi Energy System- Sikar. 2. Shree Ram Kripa Const. Jaipur	04 Nos. 1.Vishnu Prakash R.Pungalia Ltd. Mumbaii 2.Sanjeev Kumar Goyal Contractor- Mansa 3.Shri Karni Traders, Bikaner 4.Lall Constructio n Co. New Delhi	Yes, Award to L-1.	NWR/S&C/ CA/193 Dt. 28/10/20	M/s Jai matadi Energy System, Narodara, Laxmangarh Distt. Sikar (Raj.)	39.99 Crores	10.02.2021 Extended upto 31/03/22	23.07.2020	50%	Work in progress.
----	-------------------------------------	---	------	-----------	-------------------	----------	---------	---	---	--------------------	------------------------------	--	--------------	--------------------------------------	------------	-----	-------------------

CE/C/HQ - Dy. CE/C/II-UDZ

1	T. No. NWR/ SC/All- COR- UDZ/ Civil- 3041408 03-R	Flash Butt Welding of 60Kg / 52Kg New / SH Rails at Depot / Site using Mobile Flash Butt Welding Plant in Mavli – Bari Sadri section in connection with Mavli– Badi Sadri gauge conversion project	Open	10.10.16	Single Packet	25.11.16	2 Nos.	01 No	01 No	Yes	Acceptance letter No.UDZ/MVJ- BI/GC/Weldin g/T-3R Dated 20.02.17	M/s Railtech Infraventure Pvt.Ltd., 147/91-A Old Bairahana, Allahabad-211003 (UP)	Rs.03.93 Cr	19.08.18 Extended upto 18.07.2020	Yet to start		
2	T.No. UDZ- MVJ-BI- GC- T-9	T.No.UDZ-MVJ-BI-GC-T- 9 - Balance work of “Construction, extension, strengthening, rebuilding of existing major & minor bridges, Earthwork in cuttings and filling including blanketing material for	Open E tender	25.10.17	Two Packet	27.11.18	3 Nos.	NIL	NIL	YES	Contract agreement No. NWR/ S&C/CA/177 dated 28.05.18	M/s Ravi Infrabuid Projects Pvt. Ltd, 95 Hiran magari- Sector- 11 Udaipur-313002	54.32 Cr. 54.39 Cr.	11.09.2019 Extended upto 31.01.22	25.03.18	98%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		widening of existing MG formation for making formation width as per BG standard profile ,construction of station building, S&T structures, platform wall, PF shelters, FOB, circulating area, retaining wall, boundary wall, approach road, etc.& all other ancillary works from Ch.0 to Ch.41000 between Mavli Jn. and Bhinder stations in connection with Mavli Jn.-Barisadri Gauge Conversion Project”.															
3	T.No. UDZ-MVJ-BI-GC-T-10	T.No.UDZ-MVJ-BI-GC-T-10- Balance work for “Construction, extension, strengthening, rebuilding of existing minor bridges, Earthwork in cuttings and filling including blanketing material for widening of existing MG formation for making formation width as per BG standard profile, construction of station building, S&T structures, platform wall, PF shelters, FOB, circulating area, retaining wall, boundary wall, approach road, etc.& all other ancillary works from Ch.41000 to Ch.82610 between Bhinder and	Open E tender	25.10.17	Two Packet	28.11.17	3 Nos.	03 Nos. (1) M/s Ravi Infrabuild Project Private Ltd. (2)M/s CEIGALL-Modi JV (3)M/s Mehta Const. Co.	NIL	YES	NWR/S&C/CA/178 dated 28.05.18	M/s Ravi Infrabuild Projects Pvt. Ltd, 95 Hiran magri- Sector-11 Udaipur-313002	60.84 Cr. 67.10 Cr.	11.09.2019 Extended upto 25.01.2022	25.03.18	99%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

		Bari Sadri stations in connection with Mavli Jn.- Barisadri Gauge Conversion Project”															
4	Tender No. UDZ-MVJ-BI-GC-T-11	Tender No. UDZ-MVJ-BI-GC-T-11 Dismantling of balance existing MG track, laying and linking of Broad gauge main line, loop lines / sidings including points and crossings, SEJs, etc. in yards, spreading of ballast, tamping of track, Pre NI/NI works in Mavli station yard and other ancillary works from Mavli (including) - Bhinder (Including)- Ch. 0.000 to Ch.41000.00 and transportation of P. Way materials in connection with Mavli - Barisadri Gauge conversion project.	Open E tender	24.10.17	Single Packet	5.12.17	2 Nos.	Nil	NIL	Yes	Acceptance letter No. NWR/S&C/UDZ-474461463 dated 13.03.18	M/s Jhawar Sales Corporation, Rani Bazar, Bikaner-334001(Raj)	7.23 Cr. 7.68 Cr.	12.06.2019 extended up to 30.04.22	10.04.2018	95%	Work in progress
5	Tender No. UDZ-MVJ-BI-GC-T-12	Tender No. UDZ-MVJ-BI-GC-T-12 Dismantling of balance existing MG track, laying and linking of Broad gauge main line, loop lines / sidings including points and crossings, SEJs, etc. in yards, spreading of ballast, tamping of track, and other ancillary works from Bhinder (excluding) - Bari Sadri (Including)- Ch. 41.000 to Ch.82610.00 and transportation of P. Way materials in connection	Open E tender	24.10.17	Single Packet	6.12.17	2 Nos.	Nil	NIL	Yes	Acceptance letter No. NWR/S&C/UDZ-474461464 dated 13.03.18	M/s B.S.Sangwan 4GF, Harry Plaza, Subash Chowk, Sonipat - 131001 Haryana	7.56 Cr. 9.07 Cr.	12.06.2019 extended up to 30.06.22	21.03.2018	95%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JUNE, 2022

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		with Mavli -Barisadri Gauge conversion project.															

For CAO/C/JP