

मुख्य सतर्कता आयुक्त के दिशा-निर्देशों की सूचना

दिनांक 18.04.2023 तक

अभियांत्रिकी विभाग

मद. सं.	मद	अभ्युक्तियां
1	व्यय अनुबंधों के लिए ठेकेदारों/आपूर्तिकर्ताओं/विक्रेताओं का पंजीकरण जिसके लिए पंजीकृत/अनुमोदित सूची रखी जाती है ।	लागू नहीं
2	ठेकेदारों का पंजीकरण जिसके लिए पंजीकृत/अनुमोदित सूची रखी जाती है ।	लागू नहीं
3	स्टोर विभाग द्वारा फर्मों का पंजीकरण खरीद के संबंध में व्यापार समूहवार और श्रेणीवार किया जाना ।	लागू नहीं
4	चिकित्सा आपूर्ति/स्वास्थ्य सेवा के लिए फर्मों/अस्पतालों का पंजीकरण ।	लागू नहीं
5	आरडीएसओ द्वारा विक्रेताओं की स्वीकृति (दोनों भाग I या भाग II स्रोत के रूप में) निदेशालय संचालन प्रक्रिया (डीओपी) और तकनीकी आवश्यकता (एसटीआर) की अनुसूची के साथ। इसी तरह की कार्रवाई कोर, डीएलडब्ल्यू, सीएलडब्ल्यू, आईसीएफ, आरसीएफ द्वारा उन्हें आवंटित मदों के स्रोतों के अनुमोदन के लिए की जानी चाहिए ।	लागू नहीं
6	आरडीएसओ द्वारा वेंडरों के अनुमोदन का नवीनीकरण (दोनों भाग I और भाग II) आरडीएसओ, कोर, डीएलडब्ल्यू आईसीएफ, आरसीएफ द्वारा ।	लागू नहीं
7	विक्रेता का भाग II सूची से भाग I सूची में उन्नयन ।	लागू नहीं
8	STBA और JTBS के लाइसेंस।	लागू नहीं
9	कमर्शियल प्लॉट्स ।	लागू नहीं
10	स्टेक लगाने की अनुमति ।	लागू नहीं
11	'भुगतान करें और उपयोग करें' शौचालय लाइसेंस ।	लागू नहीं
12	पार्सल और ट्रांसशिपमेंट लाइसेंस।	लागू नहीं
13	मांगपत्र का पंजीकरण और रेक का आवंटन ।	लागू नहीं
14	पर्यटक कार, कोच और ट्रेन बुकिंग।	लागू नहीं
15	दावों के मुआवजे के लिए आवेदन पत्र।	लागू नहीं
16	माल ढुलाई व किराये की वापसी के लिए आवेदन पत्र ।	लागू नहीं
17	विलंबशुल्क और घाटशुल्क की छूट ।	लागू नहीं
18	संविदा पर सलाहकार चिकित्सक के रूप में नियुक्ति ।	लागू नहीं
19	सांस्कृतिक कोटा, खेल कोटा, विकलांग कोटा और स्काउट्स कोटा में नियुक्तियां ई ।	लागू नहीं
20	अनुकंपा के आधार पर नियुक्ति की आवश्यकता वाले मामले ।	लागू नहीं
21	ठेकेदारों/आपूर्तिकर्ताओं आदि को सभी बिल भुगतान की स्थिति।	लागू नहीं
22	रेलवे भर्ती बोर्ड और आरपीएफ/आरपीएसएफ द्वारा भर्ती।	लागू नहीं
a	रिक्ति स्थिति, श्रेणी, राज्य (केवल आरपीएफ/आरपीएसएफ के मामले में), समुदायवार पात्रता, मानदंड आदि की रोजगार सूचना।	लागू नहीं
b	आवश्यक सूचना के साथ आवेदनों की प्राप्ति की स्पष्ट स्थिति ।	लागू नहीं

c	आवेदनों की अस्वीकृति का विवरण।	लागू नहीं
d	कॉल लेटर जारी करने का विवरण।	लागू नहीं
e	परीक्षाओं की तिथि, समय और स्थान।	लागू नहीं
f	परिणामों और पैनों का प्रकाशन।	लागू नहीं
g	परीक्षा के परिणाम को रोकने या रद्द करने के संबंध में सूचना।	लागू नहीं
23	इंजीनियरिंग विभाग की 5 करोड़ रुपये से अधिक मूल्य की निविदाओं/कार्य अनुबंधों का विवरण।	लागू नहीं
24	सभी कार्य अनुबंधों का सारांश।	लागू नहीं
25	सभी प्रकार के लाइसेंस, अनुमतियां, मंजूरी।	लागू नहीं
26	सभी आवेदन प्रपत्र/प्रोफार्मा वेबसाइट पर डाउनलोड करने योग्य रूप में उपलब्ध होने चाहिए। आवेदन पत्रों की प्राप्ति के बाद प्रस्तुत दस्तावेजों/सूचनाओं में पायी गयी कमियां।	लागू नहीं

3.7.7

Jaipur Division list of works Rs. 5 Crore & above as on 30.09.2022											(Fig. In thousand)
S. No.	Name of works and location	Estt. Cost (In 000)	Tendered cost	% above/ below SOR	Agmt. No.	Agency	Date of start	Time of compl.	Phy. Prog.	Name of EIC with address	Remarks
1	DEN (HQ)/JP Section - Providing boundary wall at various locations nears stations and its approaches to safeguard track and avoid encroachments.	60470	52252	Sch. A USSOR items 13.59 % above on base rate	ENGG-JP-2019-20-130 / 913490012533 dated 27.12.19	M/s TRIMURTI CONSTRUCTIONSBIKANE R 72-73 MARUDHAR NAGAR NEAR MAHILA THANA BIKANER- 334001 Rajasthan, India	06.11.20	27.11.20 30.06.21	20%	Sr.DEN(HQ)	Remaining work is freeze due to paucity of funds. Tobe short closed. Contractor demanded for arbitration. Work shortly closed final bill under process.
2	Bandikui - Construction of 120 bedded staff barrack, 30 bedded ladies barrack & 20 bedded officers barrack for RPF training center	65264	59188	Sch. A USSOR items 9.31% below on base rate & Sch. B NS items 9.31% below	ENGG-JP-2019-20-247 / 01288500018058 dated 09.04.20	M/s MEENESH CONTRACTORS AND DEVELOPEERS PVT. LTD.- JAIPUR 308, Aishwarya Complex, Civil Lines, Ajmer Road, Jaipur Jaipur- 302006	-	08.12.21	0%	DEN(E)	Work awarded on 09.04.20. Work not start due paucity of funds .
3	JP Division- Supplying and loading into ballast hoppers 65mm size machine crushed railway track ballast at Phulera ballast Depot. (118165 Cum)	80191	77714	Sch. A NS item 3.09% below & Sch. B NS item 3.09 % below	ENGG-JP-2020-21-36 / 00898110024867 dated 29.08.20	M/s DEVENDER SINGH CONTRACTORHISAR HNO-7 PARTAP AGAR,SAKETCOLONY, RAJGARH ROAD HISAR-125001	04.10.20	28.08.22 31-10-22	98%	Sr DEN(S)	Work is likely to be completed
4	1- Rewari - Jaipur - CTR(P) - 14.60 km. 2- ADEN/BKI Sub Div:- CTR work at approach of BKI yard at AWR end = 1.5 km. 3- ADEN/BKI Sub Div:- CTR work at BKI Yard DN M/Line = 1.5 km. 4- ADEN/BKI Sub Div:- CTR work in SSE/PW/II BKI Jurisdiction between BKI-BU = 1.5 km. 5- Delhi - Rewari: TRR (P) - 1.70 kms. 6- BKI Loop line - CTR(P)- 0.986 km (between km 0.00 to 0.986). 7- BKI-JP - CTR(P)- 1 km (between km 204.5 to 205.5) & DO-Didwana main line -TRR(P) 0.946 km	82852	86327	Sch. A USSOR items 5.51% above on base rate & Sch. B NS items 2.51% above	ENGG-JP-2020-21-44 / 01130850024315 dated 21.08.20	M/s NAVRATTAN KUMAR ANAND-AMBALA 46 RAJAPARK AMBALA CANTT AMBALA- 133001	25.08.20	20.08.21 31.12.21 31.03.22 30.04.22	100%	DEN(E)	Work completed and final bill under process.


Ch/S/WA


BC/AWR BC/BKI BC/HQ-III/JP


BC/FL


BC/FL/Line BC/RGS/Sikar BC/HQ-II/JP


BC/HQ-I/JP

Sr. SO/WA


Sr.DEN(Co.)JP

S. No.	Name of works and location	Estt. Cost (In 000)	Tendered cost	% above/ below SOR	Agmt. No.	Agency	Date of start	Time of compl.	Phy. Prog.	Name of EIC with address	Remarks
5	Bandikui- Construction of New Foot Over Bridge at	67280	62040	Sch. A USSOR items 7.89% below on base rate & Sch. B NS items 18% below	ENGG-JP-2020-21-57 / 0083413002 8227 dated 11.11.2020	M/s MAVANI CONSTRUCTIONRAJKOT 312, cosmocomplex near kalawad road underbridge Rajkot-360001 Gujarat, India	01.05.21	30.09.21 28.02.22 30.06.22 31-12-22	25%	DEN(E)	Work is in progress
6	DEN (N) JP Division- NIP Depot -Supplying and loading into ballast hopper machine crushed railway track ballast. (Qty. 1,40,000 Cum)	89754	76838	Sch. A NS items 14.39% below & Sch. B NS items 14.39% below	ENGG-JP-2020-21-89 / 0128942003 4717 dated 21.04.2021	M/s DEVENDRA AND SONS CONSTRUCTION PRIVATE LIMITED, HISAR, DSS NO.372 SECTOR 16-17, HISAR, HISAR- 125001	-	20.07.22 31-12-22	40%	Sr DEN(N)	Work is in progress
7	JP Division- Supplying of machine crushed railway track ballast at BKI Depot.	82346	77203	Sch. A IRUSSOR items 70.20% below & Sch. B NS items 9% above.	ENGG-JP-2021-22-21 / 0087511004 2440 dated 28.09.2021	M/s CREATIVE MINERALS INDIA PVT. LTD- MATHURA AGRAWAL MARKET, BYE PASS ROAD NH 2 KOSI KALAN KOSI KALAN MATHURA- 281403	08.10.21	27.09.23	47%	DEN(E)	The above work had been short closed on railway account
8	(i) Rewari-Alwar (UP & DN)- CTR(P)- 37.820 kms (ii) JP Divn: TRR(P) - 5.728 km (Bandikui-Jaipur (DN)-0.311 km, Garhaharsaru -Rewari-2.106 km & Jaipur phulera- 3.311 kms) (iii) Rewari-Alwar (UP & DN)-TRR (P)-3.20 Kms. (iv) JP divn- CTR(P) between section Bandikui -Jaipur (DN) 36.524 km, Garhaharsaru- Rewari (UP)- 0.166 km & Alwar- Bandikui (DN)- 0.376 km (Total = 37.066 kms.) Two packet system	199295	167985	Sch. A IRUSSOR items 15.71% below & Sch. B NS items 15.71% below.	ENGG-JP-2021-22-23 / 0109068004 2072 dated 22.09.2021	M/s CHINTPURNI CONSTRUCTION COMPANY-SONIPAT 63 Sec 14 sonipat- 131001	23.09.21	21.09.22 31-3-23	80%	Sr. DEN/HQ/JP	Work awarded on 22.09.2021 & work is in progress.
9	DEN/E/JP Section :- TBR-86.98 track km, TBR 50 sets Turn outs and Minor modification of curves – 61 Nos. between BAI to RE.	80738	58131	Sch. A CPWD DSR items 2019= 28% below Sch. B IRUSSOR items 2019=28% below	ENGG-JP-2021-22-79 / 0093018005 0383 Dated 27.02.22	M/s HAR LAL MEENA-NAGDA 2/145 NAGDA- 456335 Madhya Pradesh	27.02.22	26.02.23	10%	Sr. DEN(E)	Work awarded on 27.02.22 & work is in progress.

ChOS/WA

BC/AWR

BC/BKI

BC/HQ-III/JP

Amit
Belfe

BC/FL/Line

BC/ RGS/Sikar BC/HQ-II/JP

BC/HQ-I/JP

Sr. SO/WA

Sr.DEN(Co.)JP

ॐ.प.३

S. No.	Name of works and location	Estt. Cost (In 000)	Tendered cost	% above/ below SOR	Agmt. No.	Agency	Date start	Time of compl.	Phy. Prog.	Name of EIC with address	Remarks
10	JP Division-Supply of 120000 cum stone ballast (Machine Crushed) 65mm Gauge as per revised specification of RDSO track ballast and loading the same into Railway Wagons/Hoppers at ballast Depot BKI under ADEN/BKI of Jaipur Division.	84462	89751	Sch. A USSOR 2019= 7.33% below ,Sch. B NS items =7.15% below	ENGG-JP-20222-23-64 / 0093018005 0383 Dated 27.02.23	M/s R.D. CONSTRUCTION- DELHI FLAT NO 271, GROUND FLOOR, PKT D SHRI KESAV KUNJ APPT, SECTOR 17, DWARKA DELHI- 110078 Delhi	19-8-22	18-8-23	5%	DEN(E)	Work awarded on 19-8-2022 & work is in progress.
11	JP Division-Supply of 128771 cum stone ballast (Machine Crushed) 65mm Gauge as per revised specification of RDSO track ballast and loading the same into Railway Wagons/Hoppers at ballast Depot FL under ADEN/FL of Jaipur Division.	89352	82668	Sch. A USSOR 2019= 7.48% below Sch. B NS items =7.48% below	ENGG-JP-22-23-81/01254630 062544 dated 26-9-22	M/s R.D. CONSTRUCTION- DELHI FLAT NO 271, GROUND FLOOR, PKT D SHRI KESAV KUNJ APPT, SECTOR 17, DWARKA DELHI- 110078 Delhi	26-9-22	25-12-23	0%	Sr. DEN(S)/JP	Work awarded on 26-9-2022
12	Alwar - Bandikui (DN) - CTR(P) - 3.890 Tkm & Rewari - Alwar - CTR(P) - 31.690 Tkm.	97038	89787	Sch. A USSOR 2019= 7.88 % below Sch. B NS items 21% above (Rebate 0.25% on total amount)	ENGG-JP-2022-23-74/00922360 05945 dated 3-8-2022	M/s DEV CONSTRUCTION COMPANY-BANDIKUI	3/8/2022	2/8/2023	20%	DEN(E)/JP	Work awarded on 3-8-22 and work is in progress

CHQ/ANA

BC/AWR

BC/BKI

BC/HQ-III/JP

BC/PL

BC/PL/Line

BC/ RGS/Sikar

BC/HQ-II/JP

BC/HQ-I/JP

Sr. SO/WA

Sr.DEN(CO.)JP

3.7.2