

Information as per CVC guidelines











As on 16.08.2023

Engineering Department

S. No.	Item	Remarks
1	Registration of contractors/ suppliers/ vendors for expenditure contracts for which registered / approved list is	Not Applicable
2	Registration of contractors for earning contracts for which registered	Not Applicable
3	Registration of firms Trade group wise and category wise in respect of procurement to be done by Stores Department	Not Applicable
4	Registration of firms/Hospitals for medical supplies / Healthcare	Not Applicable
5	Approval of vendors by RDSO (both as Part I or Part II source) along with Directorate Operating Procedure (DOP) and Schedule of Technical Requirement (STR). Similar action should be taken by CORE, DLW, CLW, ICF, RCF for approving sources for the items allotted to them.	Not Applicable
6	Renewal of approval of vendors by RDSO (both Part I & Part II Sources) by RDSO, CORE, DLW, CLW, ICF & RCF.	Not Applicable
7	Up gradation of a vendor from Part II list to Part I list.	Not Applicable
8	Licenses of STBA and JTBS.	Not Applicable
9	Commercial plots	Not Applicable
10	Stacking permission	Not Applicable
11	'Pay and use' toilet licenses	Not Applicable
12	Parcel handling & transshipment licenses.	Not Applicable
13	Registration of indents and allotment of rakes.	Not Applicable
14	Tourist car, coach and train booking.	Not Applicable
15	Application forms for claims compensation.	Not Applicable
16	Application forms for Refund of freight & fare.	Not Applicable
17	Waival of Demurrage and wharfage	Not Applicable
18	Appointments as consultant Doctors on contract & its renewal.	Not Applicable
19	Appointments against Cultural quota, Sports quota, Handicap quota and Scouts & Guides quota, Vacancies / examination dates.	Not Applicable
20	Cases requiring appointments on compassionate grounds	Not Applicable
21	Status of all bill payments to contractors/suppliers etc.	Not Applicable
22	Recruitment by Railway Recruitment Boards and RPF/RPSF.	Not Applicable
a	Employment notices indicating vacancy position, category. State (in case of RPF/RPSF only), community wise, eligibility Criteria etc.	Not Applicable
b	Clear position of receipt of applications with necessary Information.	Not Applicable
c	Details of rejection of applications.	Not Applicable
d	Details of issue of call letters.	Not Applicable
e	Date, time and venues of examinations.	Not Applicable
f	Publication of results and panels	Not Applicable

g	Information regarding with holding of result or cancellation of Examination.	Not Applicable
23	Details of tenders / works contracts of engineering dept of value more than rupees 5 crores	Applicable (List Attached)
24	Summary of all works contracts	Not Applicable
25	All types of licenses, permissions, clearances.	Not Applicable
26	All applications forms/ proformas should be available on website in downloadable form. After receipt of application forms, the deficiencies found about documents/ information submitted.	Not Applicable

Jaipur Division list of works Rs. 5 Crore & above as on 30.09.2022										(Fig. In thousand)	
S. No.	Name of works and location	Estt. Cost (In 000)	Tendered cost	% above/ below SOR	Agmt. No.	Agency	Date start	Time of compl.	Phy. Prog.	Name of EIC with address	Remarks
1	DEN (HQ)/JP Section - Providing boundary wall at various locations nears stations and its approaches to safeguard track and avoid encroachments.	60470	52252	Sch. A USSOR items 13.59 % above on base rate	ENGG-JP-2019-20-130 / 913490012533 dated 27.12.19	M/s TRIMURTI CONSTRUCTIONSBIKANE R 72-73 MARUDHAR NAGAR NEAR MAHILA THANA BIKANER- 334001 Rajasthan, India	06.11.20	27.11.20 30.06.21	20%	Sr.DEN(HQ)	Remaining work is freeze due to paucity of funds. Tobe short closed. Contractor demanded for arbitration. Work shortly closed final bill under process.
2	Bandikui - Construction of 120 bedded staff barrack, 30 bedded ladies barrack & 20 bedded officers barrack for RPF training center	65264	59188	Sch. A USSOR items 9.31% below on base rate & Sch. B NS items 9.31% below	ENGG-JP-2019-20-247 / 01288500018058 dated 09.04.20	M/s MEENESH CONTRACTORS AND DEVELOPOERS PVT. LTD.- JAIPUR 308, Aishwarya Complex, Civil Lines, Ajmer Road, Jaipur Jaipur- 302006	-	08.12.21	0%	DEN(E)	Work awarded on 09.04.20. Work not start due paucity of funds .
3	JP Division- Supplying and loading into ballast hoppers 65mm size machine crushed railway track ballast at Phulera ballast Depot. (118165 Cum)	80191	77714	Sch. A NS item 3.09% below & Sch. B NS item 3.09 % below	ENGG-JP-2020-21-36 / 00898110024867 dated 29.08.20	M/s DEVENDER SINGH CONTRACTORHISAR HNO-7 PARTAP AGAR,SAKETCOLONY, RAJGARH ROAD HISAR-125001	04.10.20	28.08.22 31-10-22	98%	Sr DEN(S)	Work is likely to be completed
4	1- Rewari - Jaipur - CTR(P) - 14.60 km. 2- ADEN/BKI Sub Div:- CTR work at approach of BKl yard at AWR end = 1.5 km. 3- ADEN/BKI Sub Div:- CTR work at BKl Yard DN M/Line = 1.5 km. 4- ADEN/BKI Sub Div:- CTR work in SSE/PW/II BKl Jurisdiction between BKl-BU = 1.5 km. 5- Delhi - Rewari: TRR (P) - 1.70 kms. 6- BKl Loop line - CTR(P)- 0.986 km (between km 0.00 to 0.986). 7- BKl-JP - CTR(P)- 1 km (between km 204.5 to 205.5) & DO-Didwana main line -TRR(P) 0.946 km	82852	86327	Sch. A USSOR items 5.51% above on base rate & Sch. B NS items 2.51% above	ENGG-JP-2020-21-44 / 01130850024315 dated 21.08.20	M/s NAVRATTAN KUMAR ANAND-AMBALA 46 RAJAPARK AMBALA CANTT AMBALA- 133001	25.08.20	20.08.21 31.12.21 31.03.22 30.04.22	100%	DEN(E)	Work completed and final bill under process.

 ChOS/WA
  BC/AWR
  BC/BKI
  BC/HQ-III/JP
  BC/FL/Line
  BC/RGS/Sikar
  BC/HQ-II/JP
  BC/HQ-I/JP
  Sr.SO/WA
  Sr.DEN(Co.)JP

S. No.	Name of works and location	Estt. Cost (in 000)	Tendered cost	% above/ below SOR	Agmt. No.	Agency	Date start	Time of compl.	Phy. Prog.	Name of EIC with address	Remarks
5	Bandikui- Construction of New Foot Over Bridge at	67280	62040	Sch. A USSOR items 7.89% below on base rate & Sch. B NS items 18% below	ENGG-JP-2020-21-57 / 0083413002 8227 dated 11.11.2020	M/s MAVANI CONSTRUCTIONRAJKOT 312, cosmocomplex near kalawad road underbridge Rajkot- 360001 Gujarat, India	01.05.21	30.09.21 28.02.22 30.06.22 31-12-22	25%	DEN(E)	Work is in progress
6	DEN (N) JP Division- NIP Depot -Supplying and loading into ballast hopper machine crushed railway track ballast. (Qty. 1,40,000 Cum)	89754	76838	Sch. A NS items 14.39% below & Sch. B NS items 14.39% below	ENGG-JP-2020-21-89 / 0128942003 4717 dated 21.04.2021	M/s DEVENDRA AND SONS CONSTRUCTION PRIVATE LIMITED, HISAR, DSS NO.372 SECTOR 16-17, HISAR, HISAR- 125001		20.07.22 31-12-22	40%	Sr DEN(N)	Work is in progress
7	JP Division- Supplying of machine crushed railway track ballast at BKI Depot.	82346	77203	Sch. A IRUSSOR items 70.20% below & Sch. B NS items 9% above.	ENGG-JP-2021-22-21 / 0087511004 2440 dated 28.09.2021	M/s CREATIVE MINERALS INDIA PVT. LTD- MATHURA AGRAWAL MARKET, BYE PASS ROAD NH 2 KOSI KALAN KOSI KALAN MATHURA- 281403	08.10.21	27.09.23	47%	DEN(E)	The above work had been short closed on railway account
8	(i) Rewari-Alwar (UP & DN)- CTR(P)- 37.820 kms (ii) JP Divn: TRR(P) - 5.728 km (Bandikui-Jaipur (DN)-0.311 km, Garhiharsaru -Rewari-2.106 km & Jaipur phulera- 3.311 kms) (iii) Rewari-Alwar (UP & DN)-TRR (P)-3.20 Kms. (iv) JP divn- CTR(P) between section Bandikui -Jaipur (DN) 36.524 km, Garhiharsaru- Rewari (UP)- 0.166 km & Alwar- Bandikui (DN)- 0.376 km (Total = 37.066 kms.) Two packet system	199295	167985	Sch. A IRUSSOR items 15.71% below & Sch. B NS items 15.71% below.	ENGG-JP-2021-22-23 / 0109068004 2072 dated 22.09.2021	M/s CHINTPURNI CONSTRUCTION COMPANY-SONIPAT 63 Sec 14 sonipat- 131001	23.09.21	21.09.22 31-3-23	80%	Sr. DEN/HQ/JP	Work awarded on 22.09.2021 & work is in progress.
9	DEN/E/JP Section : - TBR-86.98 track km, TBR 50 sets Turn outs and Minor modification of curves – 61 Nos. between BAI to RE.	80738	58131	Sch. A CPWD DSR items 2019= 28% below Sch. B IRUSSOR items 2019=28% below	ENGG-JP-2021-22-79 / 0093018005 0383 Dated 27.02.22	M/s HAR LAL MEENA-NAGDA 2/145 NAGDA- 456335 Madhya Pradesh	27.02.22	26.02.23	10%	Sr. DEN(E)	Work awarded on 27.02.22 & work is in progress.

ChOS/WA

BC/AWR

BC/BKI

BC/HQ-III/JP

BC/FL/Line

BC/FL/Line

BC/ RGS/Sikar BC/HQ-II/JP

BC/HQ-I/JP

Sr. SO/WA

Sr.DEN(Co.)JP

3.7.2

S. No.	Name of works and location	Estt. Cost (In 000)	Tendered cost	% above/ below SOR	Agmt. No.	Agency	Date start	Time of compl.	Phy. Prog.	Name of EIC with address	Remarks
10	JP Division-Supply of 120000 cum stone ballast (Machine Crushed) 65mm Gauge as per revised specification of RDSO track ballast and loading the same into Railway Wagons/Hoppers at ballast Depot BKI under ADEN/BKI of Jaipur Division.	84462	89751	Sch. A USSOR 2019= 7.33% below ,Sch. B NS items =7.15% below	ENGG-JP-20222-23-64 / 0093018005 0383 Dated 27.02.23	M/s R.D. CONSTRUCTION- DELHI FLAT NO 271, GROUND FLOOR, PKT D SHRI KESAV KUNJ APPT, SECTOR 17, DWARKA DELHI- 110078 Delhi	19-8-22	18-8-23	5%	DEN(E)	Work awarded on 19-8-2022 & work is in progress.
11	JP Division-Supply of 128771 cum stone ballast (Machine Crushed) 65mm Gauge as per revised specification of RDSO track ballast and loading the same into Railway Wagons/Hoppers at ballast Depot FL under ADEN/FL of Jaipur Division.	89352	82668	Sch. A USSOR 2019= 7.48% below Sch. B NS items =7.48% below	ENGG-JP-22-23-81/01254630 062544 dated 26-9-22	M/s R.D. CONSTRUCTION- DELHI FLAT NO 271, GROUND FLOOR, PKT D SHRI KESAV KUNJ APPT, SECTOR 17, DWARKA DELHI- 110078 Delhi	26-9-22	25-12-23	0%	Sr. DEN(S)/JP	Work awarded on 26-9--2022
12	Alwar - Bandikui (DN) - CTR(P) - 3.890 Tkm & Rewari - Alwar - CTR(P) - 31.690 Tkm.	97038	89787	Sch. A USSOR 2019= 7.88 % below Sch. B NS items 21% above (Rebate 0.25% on total amount)	ENGG-JP-2022-23-74/00922360 05945 dated 3-8-2022	M/s DEV CONSTRUCTION COMPANY-BANDIKUI	3/8/2022	2/8/2023	20%	DEN(E)/JP	Work awarded on 3-8-22 and work is in progress

उ.प.३

 BC/AWR
 BC/BKI
 BC/HQ-III/JP

 BC/PL

 BC/PL/Line
 BC/RGS/Sikar
 BC/HQ-II/JP

 BC/HQ-I/JP
 Sr. SO/WA
 Sr. DEN(Co.)JP