

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

CE/C/I- - Dy. CE/C/II-III-JU

1	NWR/SC/DNA/Civil-42315010 1-R-1	Phase-I - Earthwork in bank/cutting RKB- PPR from Km. Km.622.550 to Km.577.00	Open Tender	04.10.2018	Two bid System	26.10.2018		NA	NA	Yes	NWR/S&C /CA/93 dt. 21.05.17	M/s K.K. Sorathia MMC Projects JV,	48.98 Cr. 58.06 Cr.	07.08.20 31.12.21 30.06.22	26.05.19	52%	Work in progress.
2	NWR/SC/DNA/Civil-42315010 2R	Phase-II - Earthwork in bank/cutting PPR-MTD stations from Km.577.00 to Km.520.00	Open Tender	17.09.2018	Two bid system	22.10.2018		NA	NA	Yes	NWR/S&C/ CA/95 dt. 21.05.17	M/s NGPL-NEPL-BLB (JV) JP	51.67 Cr.	04.08.20 04.11.21 30.06.22	01.07.19	75%	Work in progress
3	NWR/SC/DNA/Civil-42315010 3	Phase-III - Earthwork in bank/cutting MTD to DNA Section from Km Km.520.00 to Km.476.100	Open Tender	17.09.2018	Two bid system	22.10.2018		NA	NA	Yes	NWR/S&C /CA/90 dt. 18.04.19	M/s Vishnu Prakash R Punglia Ltd, JU	34.31 Cr. 36.41 Cr.	26.06.20 30.06.21 31.12.21 30.04.22	07.03.19	92%	Work in progress.
4	NWR/SC/DNA/Civil-42315061 0	Construction of 159 Units of Type-II,72 Units of Types-III & 16 Units of Type-IV Residential accommodation ...Degana to Rai-ka-bagh doubling Project	Open Tender	23.12.2019	Two bid system	27.01.2020	4	NA	NA	Yes	NWR/S&C /CA/103 dt. 21.07.2020	M/s Vishnu Prakash R Punglia Ltd, JU	53.96 Cr.	25.11.22	08.07.20	20%	Work in progress.
5	NWR/SC/DNA/Civil-42315050 9	Laying and linking of Broad gauge line MTD-DNA Km. 521.740 to 478.00 on RKB-DNA Doubling	Open Tender	26.12.2019	Two bid system	28.01.2020	2	NA	NA	Yes	NWR/S&C /CA/03 dt. 11.09.2020	M/s BLB SNCC JV-JOHDPUR	15.51 Cr.	05.12.21 31.03.22	15.06.20	100%	Work Completed.
6	DY CECIJP-MTD-RKB-01	Supplying and stacking stone ballast between Merta Road (Excluding) and (including) Rai-ka-Bag section	Open Tender		Two bid system			NA	NA	Yes	NWR/S&C/ CA/102 Dt. 05.11.2020	M/s B B Construction - KHURJA, Uttar Pradesh	20.13 Cr.	23.01.22 23.07.22	13.08.20	82%	Work in progress.
7	Dy CE/C-II-JU-MTD-RKB-05	Laying and linking of Board gauge km 521.740 km 578.700 (excluding Merta Road to including Pipar Road) in c/w RKB-DNA Project phase-II	Open Tender		Two bid system			NA	NA	Yes	Dy .CE/C-II/JU/CA/ 04 dated 29.7.2021	M/s Bhanwar Lal Bijrnia Kuchaman Ciy, Nagaur	17.17 Cr.	02.11.22	02.06.21	75%	Work in progress.
8	NWR/SC/Civil-10214051 9 R	Flash Butt Welding of 20 rail panels/Free Rails//2 Rail panels/3 Rail panels of all rail section (New/SH) at site (in situ/cess) using Mobile Flash Butt Welding plant in entire jurisdiction of	Open Tender		Two bid system			NA	NA	Yes	Acceptance letter date 04.06.2021	M/s Khem Chand - Varanasi -221010	10.79 Cr.	03.06.24	20.07.21	20%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		North Western Railway															
9	Dy CEC-III-JU-DNA-RKB-10	Welding of 52 kg/60 kg (90 UTS) 90 R (90 UTS/72 UTS) rail joints.....by At welding(SKV process) in c/w RKB-DNA doubling project	Open Tender	13.02.2021	Single packet	05.03.2021	2			Yes	Acceptance letter date 18.05.2021	M/s The India Thermit corporation, Ltd, New Delhi	1.08 Cr.	7.05.23			Work awarded on 18.05.21.
10	Dy.CE/C-II/JU-MTD-RKB-04	Laying and linking of BG.. Km. 578.700 to Km. 621.600 (excl. Pipar Road and including Rai Ka Bagh) in c/w RKB-DNA Project Phase-I	Open Tender		Two bid system			NA	NA	Yes	Dy.CE/C/JU/CA/8 Dt/ 19/01/22	M/s Chintpurni Const. Co. Sonapat	13.74 Cr.	7.09.22	1.10.21	22%	Work is in progress.

CE/C/HQ - Dy. CE/C/I-JU

1	NWR/SC/ROB/Civil-410300009086	NWR/SC/ROB/Civil-410300009086 construction of complete ROB including Approaches in lieu of existing LC No. C- 56 at JM: 77/2-3 and C- 109 at KM: 145/9 - 146/0 on SMR-BLDI section	Open tender	09.02.2017	Two packet system	10.03.17	08	04 Nos. • M/s Sona Builders • M/s MHK Khunisiya • M/s Ravi Const. • M/s Lal Construction. Co.	• M/s Shree Karni Traders, Bikaner • M/s Rachana Ankleshwar • VPRPL-RBIPL Samdari JV • Radhe associates Mehsana	L-1	NWR/S&C/CA/81 dated 19.12.17	M/s Sona Builders – RC Patel (JV), ,	36.99 Cr.	04.07.19 31.03.20 20.01.21 30.06.21 31.03.22 31.01.23	26.09.17	90%	Work in progress.
2	NWR/SC/ROB/Civil-41030001009	Merta Road - Bikaner section - Road under bridges in lieu of LC (21 Nos. LCs under Pink Book item No. 106 of 2017-18 & 02 Nos LCs under Pink book item No.113 of 2017-18)	Open tender	04.08.17	Two packet system	11.09.17	03	2 Nos. • M/s Rachana Const. Company Mehsana • M/s Shree Karni Traders	NIL	L-1	NWR/S&C/CA/83, dated 10.04.2018	M/s Rachana Construction Co., Mehsana	52.25 Cr.	10.12.19 30.03.20 30.09.20 15.06.21 31.12.21 31.03.22 31.10.22	11.01.18	100%	Work completed.
3	NWR/SC/FL-DNA/Civil-41951006	Extension of existing RUB (08 Nos.) and Constr of RUB in lieu of manned LCs (08 Nos.), in FL-DNA	Open tender	30.11.18	Two packet system	31.12.18	04	04 Nos. • M/s HJKIPL-DRAIPL JV • M/s Shree Karni Traders • M/s Modi Const. Co. • M/s Rachana-SCC (JV)	NA	Yes	NWR/S&C/CA/98 Dt. 10.06.2019	M/s HJKIPL DRAIPL JV, DEESA-	32.07 Cr.	26.09.20 26.03.21 31.05.21 31.07.21	11.03.19	100%	Work completed.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
4	Jenal-Bhildi/410161103-R	Construction of Station Building, etc. icw new crossing station betw Jenal & Bhildi stations	Open tender		Single Packet System			NA	NA	Yes	NWR/S&C/CA/32 Dt. 13.08.20	M/s Bhanwar Lal Bijrania – Nagaur.	6.50 Cr.	07.09.20 07.06.21 31.10.22 31.03.23	16.03.20	50%	Work in progress
5	NWR/S C/RUB/ Civil-41030001004	MR-BLDI section - RUB in lieu of LC (10 Nos. LCs under B item No. 112 of 2017-8)	Open tender	04.02.20	Two packet system	28.02.20	05	1. Shree Karn Traders. 2. M/s MH Khanusiya 3. M/s DRA-MMK Infra 4. M/s SG-CCL- Osian MAA Builders (JV)	01 No. M/s Rama Kishan Ashok Kumar (JV) JU	Yes L-1	NWR/S&C/CA/106 Dt. 20.10.2020	M/s M.H. Khanusiya, Himantnagar	37.36 Cr.	01.07.21 31.08.22 31.01.23	30.10.20	30%	Work in progress.

CE/C/II- Dy. CE/C/I-UDZ

1	NWR/SC/UDZ-HMT (GC)/Civil-204140124	Construction of minor bridges and earth work in cutting and filling between Umra and Zawar stations in connection with UDZ-HMT GC Project	Open	02.06.16	Two bid system	12.07.16	05	02		Yes	NWR/S&C/CA/164 dtd. 08.12.2016	Ravi Infrabuild Projects Pvt. Ltd. UDZ	69.81 Cr.	11.09.18 30.06.20 31.08.21 15.02.22 23.05.22	20.09.16	23.05.22	work completed Final measurements under progress
2	NWR/SC/UDZ-HMT(GC)/Civil-204140538	Flash butt welding of Rails in UDZ-HMT section	Open	31.12.16	Single Packet	08.03.17	02	02		Yes	Dy. CE/C/UDZ/CA/49 dated 28.10.17	M/s ITC., Kanpur	6.48 Cr.	30.11.18 30.10.20 30.10.21 30.06.22	28.07.19	30.06.22	Work Completed & Final Bill under preparation
3	NWR/SC/UDZ-HMT (GC)/Civil-205140539	Laying and linking of track in UDZ-HMT section.	Open	31.12.16	Single Packet	10.02.17	02	02		Yes	Dy. CE/C/UDZ/CA/40 dated 17.04.17	M/s BLB-SNCC JV, Jodhpur	11.28 Cr.	02.04.19 30.09.20 31.03.21 30.09.21	17.05.17	30.09.2022	Work Completed & Final measurement under progress .
4	UDZ/HMT/GC/ T-43-R	Fabrication, transp, assembling and erection of superstr consisting of open web girders (4X45.7m) and composite	Open Tender	19.07.17	Two packet	24.08.17	03	02		Yes	Dy. CE/C/UDZ/CA/53 dated 15.02.18	M/s Dynamic Engineers Infratrack, Pvt Ltd, Kota	15.10 Cr.	15.01.19 30.06.20 31.01.22 15.04.22 15.06.22 30.07.22 30.09.22	15.12.17	30.09.2022	Work completed & Final bill under preparation

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
5	UDZ/ HMT/ GC/T-46 R	Track linking & transp at km 111- 160 incl UDZ, Umra, Kharwa Chanda, Zawar	Open Tender	19.07.17	Two packet	24.08.17	03	02		Yes	Dy.CE/C-I/ UDZ/CA/ 60 dated 21.06.2018	M/s B.S.Sangwan Sonipat	14.66 Cr.	19.09.19 31.07.20 30.11.21 31.03.22 28.10.22	26.02.18	28.10.2022	Work Completed Final measurement under progress .
6	T. No. UDZ-HMT-GC-MiscI-T-49	Const. of toe walls, retaining walls, trolley refuges, etc. b/w KRCD & DNRP stations	Open	23.05.18	Two packet	28.06.18	07	06		Yes	NWR/S&C/ CA/ 179 Dt. 17.10.2018	M/S S.K.Builders Noida (UP)	35.07 Cr.	12.02.20 20.6.20 31.10.21 30.04.22	13.08.18	30.04.22	Work completed Final Bill under preparation
7	T. No. UDZ-HMT-GC-Tunnel/T-50	Construction of new single line broad gauge tunnel including cut & cover between Kharwa Chanda-Zawar station in UDZ-HMT Section.	Open	23.05.18	Two packet	28.06.18	07	06		Yes	NWR/S&C/ CA/182 Dt. 01.03.2019	M/s ABCI Infrastructure Pvt. Ltd., Kolkata	41.80 Cr.	31.12.2022	15.09.18	31.12.2022	work completed & Final variation under sanction of competent authority .
8	UDZ-HMT-GC-T-51	-Const of Stn Bldg, S&T str etc.at Zawar Semari, Kundalgarh,Rikhabdev Road Kotanastns	Open Tender	30.05.18	Two packet	04.07.18	06	05		Yes	NWR/S&C/ CA/180 4.12.2018	M/s Prem Fabricators, Ahmedabad	21.57 Cr.	12.08.19 15.11.20 31.10.21 30.04.22 15.06.22 31.07.22 30.09.22 31.10.22	02.01.18	09.12.2022	Work completed, Final Bill under preparation
9	UDZ-HMT-GC-Blanketing/T-54	Provision of blanketing on top ...for Ch. 137000 to 227000	Open Tender		Two bid system		NA	NA		Yes	Dy. CE/C/I/ UDZ/ Engineering /UDZ-HMT-GC -Blanketing T-54/ 0102554000 2369 Dt. 20.06.2019	M/s Sanwariya-Rajendra JV, Udaipur	15.41 Cr.	19.06.20 31.05.21 10.01.22 30.04.22 30.05.22	01.08.19	30.05.22	Work completed, final bill under preparation
10	T. No. UDZ-HMT-GC-T-61	Const of balance works of RUBs and ROBs (Box Type) in lieu of LCs and all other works, retaining wall etc.	Open Tender	17.12.19	Two bid system	17.01.20	02	02		Yes	Dy CE/C-I/UDZ/Eng. UDZ-HMT/GC/T-61 dt.15.5.20	M/s Shiv Enterprises, 424, Nemisagar, Vaishali Nagar, JP	12.22 Cr.	14.02.21 31.05.21 31.01.22 15.06.22 31.07.22	10.06.20	95%	Work in progress
11	T.No. UDZ-HMT-GC/T-62	Supply & stacking of 65mm machine crushed stone ballas confirming to.....in c./w UDZ-HMT GC project	Open Tender	20.03.20	Single	12.5.20	04	04		Yes	Dy CE/C-I/UDZ/Eng. UDZ-HMT/GC/T-62 Dt.17.6.20	M/s Vikas Stone Crushing Company, Udaipur	2.36 Cr.	11.10.20 31.01.21 30.09.21 31.03.22	4.7.2020	13.06.22	Work Terminated on dated 13.06.22 Final variation

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

																		under sanction
12	T.No. UDZ-HMT-GC/T-63 R-	Miscellaneous work for construction of minor bridges, earth work in cutting & filling for formation..... in c/w UDZ-HMT GC projec	Open Tender	6.2.20	Two bid system	29.6.20	09	05		Yes	Dy CE/C-I/UDZ/Eng. UDZ-HMT/GC/T-63-R Dt. 03.09.20	M/s Ramesh Chander Contractor Comp. Pvt Ltd. Sirsa	14.85 Cr.	02.06.21 30.09.21	20.10.20	31.05.2022	Work preparation completed, final bill under	

CE/C/II - Dy. CE/C/IV-UDZ

1.	UDZ-HMT-GC-T-66	Misc. protection work bridges, Earth work in cutting & filling for formation , side drain ,catch water, drain work, road work gemmating work pitching work etc.	Open Tender		Single Packet			NA	NA	NA	23.04.21	M/s Sunrise Infra, Jaipur.	9.66 Cr.	22.04.22 30.09.22	25.06.21	29.09.22	Work completed Final variation under sanction
2.	Tender No. UDZ-MVJ-BI-GC-T-11	Tender No. UDZ-MVJ-BI-GC-T-11 Dismantling of balance existing MG track, laying and linking of Broad gauge main line, loop lines / sidings including points and crossings, SEJs, etc. in yards, spreading of ballast, tamping of track, Pre NI/NI works in Mavli station yard and other ancillary works from Mavli (including) - Bhinder (Including)- Ch. 0.000 to Ch.41000.00 and transportation of P. Way materials in connection with Mavli -Barisadri Gauge conversion project.	Open E tender	24.10.17	Single Packet	5.12.17	2 Nos.	NII	NIL	Yes	Acceptance letter No. NWR/S&C/UDZ- 474461463 dated 13.03.18	M/s Jhwar Sales Corporation, Rani Bazar, Bikaner-334001(Raj)	7.23 Cr. 7.68 Cr.	12.06.2019 extended up to 30.09.22	10.04.2018	100%	Work completed

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

CE/C/IV - Dy.CE/C/II/AII

1	AII/ Const./ LHS/T/9	Providing leftover LHS in lieu of LCs in MJ-PNU section in connection with elimination of existing gates	Open	08/09/2016	Single Packet System	14/10/2016	03 Nos.	03 (Three)	NIL	Yes	Dy. CE (C) /All/ Const. /LHS/CA /06 Dated 06/09/2017	M/s Radhe Associate, 137-1st Floor Kensvilla Complex, Nr. Ramosana Circle, Mehsana-Unjha Highway Road-384002	8.95 Cr.	26/01/18 30/09/20 31.05.21 30.09.21	09/02/17	92%	Work in progress. Further extension under process.
2		Const of ROB at LC no 18 of Ajmer Div	Open Tender		Two packet system					Yes	NWR/S&C/ CA/102 Dt. 28.01.20	M/s Vishnu P R Pungalia Ltd., Jodhpur	30.67 Cr.	24.10.21	25.10.19	20%	Work in progress.

CE/C/III -- Dy. CE/C/I-MKN

1	NWR/SC/F L-DNA/ Civil- 419150108	Phase-I - Earthwork in bank / cutting including blanketing material, etc. in connection with Phulera - Degana Doubling Project	Open E-tender	31.10.18	Two bid System	26.11.18	03	NA	NA	Yes	NWR/S&C /CA/92 dt. 20.05.2019	M/s Rachna Shri Mohangarh JV, S-8, First Floor, Transport Nagar, Jaisalmer	51.06 Cr.	09.01.20 09.12.20 09.06.21 15.09.21 30.04.22 30.06.22 31.10.22	25.02.19	95%	Work in progress
2	NWR/SC/F L-DNA/Civil- 419151809	Phase-II - Earthwork in bank / cutting including blanketing material, etc. in connection with Phulera -Degana Doubling Project.	Open E-tender	06.11.18	Two bid system	29.11.18	04	NA	NA	Yes	NWR/S&C /CA/96 dt. 21.05.2019	M/s K.K. Sorathia MMC Projects JV, Gandhidham	53.73 Cr.	09.07.20 09.01.21 09.11.21 09.04.22 09.08.22 09.12.22	03.03.19	70%	Work in progress
3	NWR/SC/F L-DNA/Civil- 419151810	Phase-III - Earthwork in bank / cutting including blanketing etc. in connection with Phulera - Degana Doubling Project .	Open E-tender	06.11.18	Two bid system	04.12.18	03	NA	NA	Yes	NWR/S&C /CA/94 dt. 20.05.2019	M/s Rachna Shri Mohangarh JVS-8, First Floor, Transport Nagar, Jaisalmer	50.34 Cr.	09.07.20 09.07.21 30.04.22 30.12.22	21.02.19	55%	Work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
4	NWR/SC/FL-DNA/Civil-419150307-R	Construction of Major Bridges (12 Nos.) and Minor Bridges (PSC Slab) from Km.0.00 to Km. 108.75 in c/w doubling of Phulera - Degana section	Open E-tender	22.11.18	Two bid system	12.12.18		NA	NA	Yes	NWR/S&C /CA/97 dt. 22.05.2019	M/s Nelakuduru Infra Sriganesh JV, Plot No. 56, 8th Cross, , Bengaluru	40.28 Cr.	24.08.20 24.02.21 24.08.21 24.01.22 31.07.22 31.01.23	24.03.19	75%	Work in progress
5	NWR/SC/FL-DNA/Civil-419150311	Construction of Major Bridge No. 22 (10 X 24.40m Composite Welded Girder) at Ch.: 24326.45 between Gudha – Govindi Marwar Block section in c/ with doubling of Phulera - Degana section	Open E-tender	11.01.19	Two bid system	05.02.19	10	NA	NA	Yes	NWR/S&C/ CA/99 Dt. 26.6.2019	M/s Radhe Guru JV-Mehsana,137 Kensvilla Complex Nr, Ramosana Circle, Mehsana.	22.46 Cr.	01.10.20 01.10.21 28.02.22 31.07.22 31.12.22	10.04.19	85%	Work in progress
6	NWR/SC/FL-DNA/Civil-419150413	Laying and linking of Broad Gauge main lines, from km 64.0 to km 108.75 & in connection with Phulera -Degana doubling project of Jodhpur Division.	Open E-tender	13.11.19	Two bid system	05.12.19	03	NA	NA	Yes	Dy. CE/ C-I/ MKN /CA-14 dated 27.06.20	M/s Jhanwar Sale Corporation-Bikaner-, Rani Bazar, Bikaner-334001	15.57 Cr.	06.03.21 06.09.21 06.04.22 15.07.22 31.12.22	21.03.20	95%	Work in progress
7.	T.No. NWR/SC/FL-DNA/Civil-419150414 R1	Supplying and stacking machine crushed, stone ballast confirming to Railwat Specification in stacks along the cess bet. Makrana & Nawa City from Km. 64.00 to Km. 34.50 in c/with FL-DNA Doubling Project.	Open E-Tender		Single Packet						Dy. CE/C/ I- MKN/CA/15 Dt. 25.11.2020	M/s Devender Singh Contractor, Hissar (Haryana)	6.82 Cr.	06.09.21 06.03.22 30.06.22 31.08.22 31.10.22	06.10.20	98%	Work in progress.
8.	T. No. WR/SC/FL-DNA/Civil-419150418	Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards, spreading of ballast, tamping of track transportation of P.Way materials and other ancillary works from Makrana (Excluding) to Nawa City (including) stations from Km 64.00	Open T-Tender		Single Packet						Dy.CE/C-I/ MKN/CA/17 Dt. 19.01.22	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	10.45 Cr.	22.07.22 31.01.23	05.08.21	40%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
		to Km. 34.50 Km and in connection with Phulera-Degana doubling Project of Jodhpur Division.																
9.	NWR/ SC/FL-DNA/ Civil-419150420	Supply and stacking machine crushed stone ballast confirming to Railway specifications in stacks along the cess/on finished formation including stations between Nawa City (excluding) & Phulera (including) stations from Km.34.50 to Km.00.00 in connection with Phulera-Degana doubling Project	Open E-tender.		Single Packet			NA	NA	Yes	Dy.CE/C-II/MKN/CA/01 Dt. 20.01.22	M/s. Devendra and Sons, Construction Private Limited-Hisar	8.9 Cr.	15.08.22 15.02.23	26.11.21	70%	Work in progress.	
10	NWR/ SC/FL-DNA/Civil -419150421 -R	Laying and linking of Broad Gauge main lines, loop lines including points anc crossings in yards, spreading of ballast, tamping of track transportation of P.Way materials and other ancillary works from stations bet. Nawa City (Excl.) and Phulera (Incl.) station from Km. 34.50 to Km. 00.00 in c/with FL-DNA Doubling Project.	Open E-Tender.		Two bid system			NA	NA	Yes	-	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	12.02 Cr.	26.11.22	13.04.22	20%	Work under mobilization	
11	T. No. NWR/SC/ FL-DNA/Civil-419150418	Providing fabrication and assembling "IN SITU" Glued Insulated Rail Joints G3 (L) type for 52 Kg. and 60 Kg. rail section as per RDSO drawing No. RDSO/T-671 and RDSO/T-2572 respectively between Degana (including) and Phulera (including)	Open E Tender		Single Packet							M/s.Dynamic Engineers Kota E-20, Chambal Industrial Area, Kota-324003	2.50 Cr	15.09.22 31.01.23	01.10.20	65%		

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		stations from 108.75 Km. to 0.00 Km. in connection with Phulera-Degana Doubling Project of Jodhpur Division															

CE/C/IV - Dy. CE/C/I-JP

1	NWR/S&C/Bridge/Civil-41064010 2	Construction of embankment by cutting and raising of existing bank, Minor and Road Under Bridge from Km.0.00 to Km.12.00 between Gudha & Thathana Mithri stations of Jodhpur Division in connection with Test Track for RDSO.	Open tender		Two packet system			NA	NA	Yes	NWR/S&C/CA/100 Dt. 05.08.2019	M/s BGCC- Modi [JV], Jaipur	30.63 Cr. 44.92 Cr.	20.12.19 31.12.20 30.06.21 31.10.21 31.03.22	01.11.2019	100%	Work physically completed
2	NWR/S&C/Bridge/Civil-41064010 3	Construction of embankment by cutting and raising of existing bank, Minor and Road Under Bridge from Km.12.00 to Km. 25.00 between Gudha & Thathana Mithri stations of Jodhpur Division in connection with Test Track for RDSO.	Open Tender		Two Packet system			NA	NA	Yes	NWR/S&C/CA/ 101 Dt. 05.08.2019	M/s BGCC-Modi [JV], Jaipur	35.34 Cr. 33.82 Cr.	20.12.19 31.12.20 31.03.22 31.05.22	01.11.2019	100%	Work Physically completed
3.	NWR/S&C/Bridge/Civil-41064010 1	Construction of Major, Minor and road under bridge from Km. 0.00 to Km. 25.00.	Open Tender		Two Packet system			NA	NA	Yes	NWR/S&C/CA/91 Dt. 28/05/19	M/s Modi Construction Co., Jaipur	39.68 Cr. 55.90 Cr	20.03.20 31.12.20 31.03.22 31.12.2022	05.10.2019	75%	Work in progress.

CE/C/I/JP - Dy. CE/C/BKN

1	Tender No. NWR-SC-BKN-17-2017-18 dated 03.01.2018	Construction of 04 nos Road Over Bridge (7x36 m + 2x30 m+ 1x18 m + 1x24 m span over Railway tracks) with RCC deck slab on composite girder super structure / PSC girder with RCC substructure &	Open tender	03.01.2018	Two Bid	09.02.18	03 Nos	03 Nos. 1. M/s Shree Karni Traders. 2. M/s Ram Kumar Contractor 3. M/s Vishnu	NIL	Yes	NWR/S&C/C/A/86 dated 12.6.2018	M/S Vishnu Prakash R Punglia Ltd., H-1, First Floor, Shivalik Complex, Near Gol Building , Sardarpura, Jodhpur-342003	Rs 4598.71 Lakhs	05.10.2019 31.10.2020 30.06.2021 31.10.2021 30.04.2022 31.08.2022 31.12.2022 15.03.2022	06.04.2018	98%	Work in progress.
---	---	---	-------------	------------	---------	----------	--------	---	-----	-----	--------------------------------	---	------------------	--	------------	-----	-------------------

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/CJP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		pile foundation along with Limited Height Subway in lieu of level crossing No. 54-A at km 85/2-3, 76 A at km 115/3-4, 123 at km 189/3-4 on Rewari - Hisar - Bathinda section and level crossing No. C-4-A at km 3/7-8 on Hisar - Sadulpur section of Bikaner division.						Prakash R. Punglia Ltd.									
2	Tender No NWR-SC-BKN-01-2018-19 Dated 09.05.2018	Dismantling of existing BG track, laying and linking of Broad Gauge main line , loop lines including points and crossings in yards, spreading of ballast , tamping of track , transportation of p.way materials and other ancillary works from takeoff point chainage 0.00 to implant yard (including Birdhwal station yard) in connection with providing Railway track link to Unit no 7 & 8 (2 x 660 MW) at Suratgarh Supercritical Thermal Power station.	Open tender	09.05.2018	Single Bid	14.06.18	04 Nos	01 i.e. M/S Jhawar Sales Corporation BKN	03 nos i.e. (i) M/s Kiran Infra Engineers Ltd Jaipur (ii) M/s Girdhari Ram Jodhpur (iii) M/S Chintpurni Const Co. Sonipat	Yes	47-NWR/Dy. CE/ C/BKN/2018-19 dated 05.10.2018	M/S Jhawar Sales Corporation, Rani Bazar, Bikaner - 334001 (Raj)	Rs 828 lakhs	30.07.2019 31.12.2020 30.07.2021 30.11.2021 31.03.2022 31.08.2022 30.11.2022 31.03.2023	31.07.2018	99%	Work in progress.
3	NWR-SC-BKN-01-2020-21 Dt 23.06.20	Carrying out Final location Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with Doubling from Bathinda-Bhildi via Sirsa, Hisar, Rataangarh, Degana, Luni, Samdari excluding Degana- Rai Ka Bagh	Open Tender	23.06.20	Single Bid	27.07.20	08 nos	01 nos i.e. M/S BPC Consultant India Pvt Ltd Kolakata .	07 nos i.e. (i) M/S Turkish Engg Consulting and Contracting Tumas India Pvt LTD Delhi (ii) M/S Skylark Designer and Enginers Pvt Ltd Patna (iii) M/S Satra Infrastructure Management Services Pvt Ltd Hyderabad (iv) Raveneye	Yes	54-NWR/Dy. CE/C/BKN/2020-21 Dt. 27.11.2020.	M/S BPC Consultant India Pvt Ltd., Concept Building, Prince Park, 514/A/1, Kalikapur Road, Kolkata-700099	Rs 546.93 lakhs	08.09.21 09.06.22 06.09.22 06.01.23	09.09.20	91%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

									Geospatial Pvt Ltd Haridwar (v) S.M.Consultants-Bhubaneswar (vi) CE Testing Co Pvt Ltd Kolkata (vii) Delhi Intergrated Multi Modal Transit System Ltd Delhi								
4	NWR-SC-BKN-02-2020-21	Construction of 4 nos Road Over Bridge (Railway portion) in lieu of Level Crossing No. 27 at km 41/4-5, Level Crossing No. 52 at km 81/9-82/0 , Level Crossing No. 114 at km 172/1-2 on Rewari-Bhatinda section and Level Crossing No. 45 at km 40/8-9 on Rohtak -Bhiwani section with RCC deck slab on super structure and RCC substructure with pile foundation.	Open Tender	04.01.2021	Two Bid system	08.02.21	03 nos	02 nos i.e. (i) M/S Punia Const Co Hisar & (ii) M/S Ram Kumar Contractor, Narwana	01 no i.e. M/S Balabharti Infrastructure Pvt Ltd Jaipur	Yes	NWR/S&C/A/109 Dt. 03.09.21	M/S Punia Construction Co. 30, Sector-13, Hisar-125001 (Haryana)	Rs 3737.61 lakhs	20.10.2022 31.03.2023	21.04.21	55%	Work in progress.

CE/C/V - Dy.CE/C/IV-JP

1	NWR/SC/CUR/Civil-102140514	Flash Butt Welding of 52 Kg/60 kg, New / SH Rails at depot / site in Jaipur-Ringus section in c/w JP-SIKR-LHU & SIKR- CUR	Open tender	03.12.2018	Single Packet	06.12.2018	01	1 M/s Railtech Infracventure Pvt. Ltd., Ahmedabad	NIL	Yes	NWR/S&C/CA/183 Dt. 04.04.2019	M/s Railtech Infracventure Pvt. Ltd., Allahabad	1.79 Cr.	05.03.19 04.06.19 31.03.21	10.12.2018	100%	Work physically completed.
2	NWR/SC/JP-RGS-Churu/Civil-101140508	Welding of Rail Joints by SKV process in Jaipur – Sikar & Sikar – Churu section	Open Tender	10.6.16	Single Packet system	4.07.16	02	NA	NA	Yes	49/ NWR/Dy. CE/C-GC/JP /2016-17/JP-SIKR-CUR & SIKR-LHU dt. 11.01.2017	M/s Oberoi Thermit Pvt. Haridwar.	3.50 Cr. 3.58 Cr	18.10.18 30.08.21 30.12.2022	19.10.16	80%	In Progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3.	T. No. NWR/SC/Civil-102141117 -	Construction of station buildings, circulating area, platform shelters, subways, FOBs etc. bet. JP-Palsana	Open tender.	27.07.2019	Two bid system	22.08.2019	07 Nos.	02 Nos. M/s VK Const. Co. SGNR 2. M/s Aien Meren Enterprises, Dimapur	05 Nos. 1.Hardyal Const. 2.BNG SB-MD JV 3.Surendra Kumar Bansal 4.Shakti Const. 5.Krishna Const.	Yes	NWR/SC/CA/186 Dated 24.01.2020.	M/s V.K. Construction Co., Sri Ganganagar	25.22 Cr. 30.40 Cr.	22.04.21 31.01.22 31.05.22 31.08.2022	30.10.2019	90%	Work is in progress.
4	T. No. NWR/SC/JP-RGS-CUR-Civil/102141118 (R)-	Const of station buildings, circulating area, PF shelters, subways, FOBs, etc Goriyan, Kayamsar & Rashidpur Khori halt stations, other misc works in Palsana-Churu section	Open Tender	24.12.2019	Two bid system	20.01.2020	07 Nos.	5 Nos. 1. AIEN-MEREN Enterprises 2. Hardyal Const. 3. Surendra Kumar Bansal 4. Build well Engineers 5. Modi Const.	02 S.K. Builders G 2. Jasvit Const. Pvt	Yes	NWR/S&C/CA/191 Dt. 05.8.2020	M/s Modi Construction Company, Jaipur	20.33 Cr. 25.15 Cr.	15.09.21 31.12.21 31.03.22 30.06.22 [Extension upto 31.08.22 is under process]	05.06.2020	85%	Work in progress.
5.	NWRSC/Civil-102140814 [R-2]	Laying, linking & dismantling of BG in c/with providing crossing stations at Kayamsar, Rashidpur Khori, Goriyan, Baori Thikariya & Chhota Guda halt stations	Open Tender	06.02.2020	Single PKT System	02.03.2020	01	bhanwar Lal Bijarnia, Nagaur	NIL	Yes	DY. CE[C]IV/JP/CA /11 Dated. 02.11.2020	M/s Bhanwar Lal Birjania, Nagaur	6.90 Cr.	03.12.21 30.04.22 30.11.22	05.08.2020	75%	Work is in progress.
6	NWR/SC/Civil-102140520	Construction of 2 lane Road over bridge of Railway span 1 x 60 m clear bow string Girder in lieu of LC No. 142 near Rajgarh station of Rewari- Jaipur section.	Open Tender	29.07.2021	Two Packet	23.08.2021	22	M/s Punia Construction Co., Hisar		Yes	Acceptance letter No. DY. CE[C]II-JP/Engg./NWR/SC/Civil-102140520/0119113004536 5 Dated. 23.11.2021. CA No. NWR/CA/S&C/194 Dated. 24.01.2022	M/s Punia Construction Co., Hisar.	26.69 Cr. 31.54 Cr	22.05.23	23.12.2021	25%	Work is in progress.
7.	NWR/SC/Civil-102140521	Construction of 4 lane Road over bridge of railway clear span 1 x 72 m (clear span) Bow string Girder in lieu of LC No. 61 near Anaj Mandi of Rewari-Jaipur section.	Open Tender	04.08.2021	Two packet	27.08.2021	23	M/s Ansari Erectors, Ahmedabad.		Yes	Acceptance letter No. DY. CE[C]II-JP/Engg./NWR/SC/Civil-102140521/0083594004577 0 Dated. 01.12.2021. CA No. NWR/S&C/JP/	M/s Ansari Erectors, Ahmedabad	25.71 Cr.	31.05.23	Yet to be started	0%	Work is yet to start.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
											CA/195 Dated. 02.05.2022						

CE/C-VI -- Dy. CE/C/III-JP

1	NWR/SC/ KWP- C- 103160101	Earth work in filling and cutting in additional lines, shelters and other misc. works icw Khatipura station as terminal station.	Open Tender		Two bid system			NA	NA	Yes	NWR/S&C/CA/A/188 Dt. 03.02.2020.	M/s Hari Narayan Khandelwal, Jaipur	24.37 Cr.	29.10.21 28.02.22 30.06.22 31.12.22	11.12.19	92%	Work in progress
2		Const of Multi- storey Office for JP field unit, G. M. Bungalow & ORH incl. elect. and Telecom works at Jagatpura, JP	Open Tender		Two bid system			NA	NA	Yes	NWR/S&C/CA/A/11 Dt. 17.03.2020	M/s Hari Narayan Khandelwal, Jaipur	11.73 Cr.	16.01.21 30.06.21 31.12.21 31.03.22	18.02.20	100%	Work physically completed on 31/03/2022. Final bill under process
3	NWR-SC-Civil- 13641916	Const. of 6 Nos. Type-VI Quarters, balance work of const. office and other misc. works at Jagatpura, Jaipur.	Open Tender		Two Bid system			NA	NA	Yes	NWR/S&C/CA/13 Dt. 18/06/21	M/s Pradeep Kumar Jain, 140, Shree Vihar JV Avenure, Durgapura, Tonk Road Jaipur	13.49 Cr.	25.03.22 31.08.22 30/10/2022 31/12/2022 20/01/2023	01.05.2021	98%	Work in progress
4	NWR-SC-Civil- 13641917	Construction of trip shed with Pit line, Earthwork filling in formation and administrative office & other ancillary work etc. in connection with satellite facility at Khatipura Station	Open Tender		Single Packet System			NA	NA	Yes	NWR/S&C/CA/A/14 dated 29/7/2021	M/s Harinarayan Khandelwal, A-1, Janta Colony, Jaipur	Rs. 6.00 Cr.	03.12.21 28/02/2022 30.04.22 30/06/22 30/09/22 31/12/2022	01.07.2021	95%	Work in progress.
5	T. No. NWR-SC-KWP-Civil- 1364 1924:	Laying and linking of broad gauge line, including points & crossing, SEJ, spreading of ballast, Tamping of track, Transportation of P. Way materials and other ancillary works in connection with Khatipura- Development of new terminal facility at Khatipura Jaipur	Open tender		Single Packet System						NWR/S&C/CA/18 dated 11/07/2022	M/s. Shivakriti International Limited, Corporate Park, 7 th Floor, Ajmer Puliya, Near Gopal Bari, Jaipur-302006, Rajasthan, India	5.82 Crore	09/09/2022 15/12/2022 31/03/2023	27/05/2022	70%	work in progress

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
6	T. No. NWR -SC- KWP- Civil- 1364 1924:	Construction of facilities & infrastructure for providing of quick watering arrangement facility and other ancillary work at Khatipura station in connection with new satellite facility at Khatipura	Open tender		Single Packet System					Yes	29/06/2022	M/s. ALWOOD Construction, NG-09 JDA Shopping Centre, Subhash Nagar, Jaipur-302016 Rajasthan, India	5.790	28/10/2022 28/02/2023	13/07/2022	55%	Work in progress
7	T.No. NWR- SC- EPC/G ADJ-T- 921:	Major upgradation of Gandhi Nagar (Jaipur) Railway Station of Jaipur Division of North Western Railway on Engineering, Procurement and Construction (EPC).	Open tender		Two Packet system					Yes	NWR/S&C /CA/196 dated 30/09/202	M/s. JCC INFRAPROJECTS BIL JV 761/30, AKLANK HOUSE, TIKAM GANJ, AJMER-305001	177.45 Crore	14/04/2025	15/10/2022	0.20%	Work in progress
8	T.No. NWR- SC- EPC/JP -T-926:	Major upgradation of Jaipur Railway Station of North Western Railway on Engineering, Procurement and Construction (EPC).	Open tender		Two Packet system					Yes	NWR/S&C /CA/198 dated 30/11/2022	M/s Girdhari Lal Construction Private Limited, Delhi C-102 Ansal Plaza, HUDCO place, Khelgaon Marg New Delhi-110049	577.77 Cr				Work in progress

CE/C/V/JP - Dy. CE/C/II-JP

1	NWR/SC /DO- GGC/CIV IL/5141 10468	Supplying and stacking machine crushed stone ballast in stacks as per Railway's specifications between Dausa & Gangapurcity stations in connection with Dausa- Gangapurcity new line project	open		Two packet system	31/08/16	2	-	2	Yes	Dy. CE/C/DOCA/ 81 dated 23/12/16	M/s J.K. Construction Co., Nokha, Distt Bikaner	Rs.14.33 Crore	06/04/18 Extended upto 31/03/22	19.10.2016	95%	Work in progress.
---	-----------------------------------	--	------	--	-------------------	----------	---	---	---	-----	----------------------------------	---	----------------	------------------------------------	------------	-----	-------------------

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
2	NWR/SC /DO-GGC/CIV IL/51411 11804	Construction of balance work of single line BG standard straight alignment tunnel in soil and rock including cut & cover portion, side drains, protection works on approaches of tunnel and other ancillary works from chainage 38600 to 40900 between Didwana & Lalsot Railway stations in connection with Dausa-Gangapurcity new BG line project	Open	15.5.2016	Two Packet system	20/06/16	5	3	2	Yes	NWR/S&C/C A/165 dated 01/02/17	M/s TCL-UTM JV, Gurgaon	Rs.54.46 Crore	22/03/18 31/12/20 30/06/21 30.06.22	09.12.2016	68%	Work in progress
3	NWR/SC /Alwar-Bandikui /Civil/514150803 -R	Flash butt welding of 60/ 53kg New/SH (72/90UTS) Rail joints by using mobile flash butt welding plant in connection with Alwar-Bandikui and Dausa-Gangapurcity new line project.	Open tender		Two packet system	28/10/16	1	1	0	Yes	Dy. CE/C/ DO/CA/ 85 dated 06/03/17	M/s Railtech Infraventure Pvt. Ltd. Allahabad	Rs.11.15 Crore	15/05/18 extended upto 31/01/22	16.12.2016	57%	Work in progress.
4.	NWR/SC /DO-GGC/Civil/51411 0873	Laying and linking of Broad gauge main line, loop lines including points and crossings in yard, spreading of ballast, tamping of track transportation of P-ay materials and other ancillary works between Didwana & Gangapurcity stations and at Baniyana & Arnya Kala Salempura stations in connection with Dausa-Gangapurcity new line project.	Open		Two Packet system	11/10/17	3	1	2	Yes	Dy. CE /C/ DO/CA/96 dated 10/05/18	M/s Laxyo Energy Limited, Ratlam	Rs.14.67 Crore	27/03/19 Extended upto 31/01/22 31/12/22	10.01.2018	70%	Work in progress
5	NWR/SC /DO-GGC/Civil/51411 0277	Balance work of minor bridges, Road Under Bridge, like PSC slabs, bed blocks, returns, toe wall, pitching, drop & curtain wall, height gauge, road work etc. and construction of Limited Height Subway between Didwana to Gangapurcity stations	Open	25.9.2017	Two Packet System	27/10/17	2	1	1	Yes	NWR/S&C/C A/173 dated 26/03/18	M/s. Lall Construction Co. Delhi	Rs.46.41 Crore	26/06/19. Extended upto 31/12/21 30/4/22	7.02.2018	93%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		in connection with Dausa- Gangapurcity new Line Project															
6	NWR/SC /DO-GGC/Civil/51411 0676	Miscellaneous works like construction of station buildings, providing FOB, platform covering, circulating area, balance work of platforms etc. from Lalsot to Gangapurcity in connection with Dausa-Gangapurcity New Line Project.	Open		Two Packet system	27/10/17	6	3	3	Yes	Dy. CE /C/ DO/CA/93 dated 24/03/18	M/s MCDPL-Sunrise Infra (JV), Jaipur	Rs.17.95 Crore	19/03/19. Extended upto 31/12/21 30/06/22	01.03.2018	92%	Work in progress.
7	NWR/SC /DO-GGC/Civil/51411 0979	Construction of 2 lane Road over Bridges including approaches in lieu of Level CrossingNo. 28 on SH-25 connecting Sikandra-Gangapurcity Road & Level CrossingNo. 29 on NH-11B (Gangapurcity bypass) between Khuntla & Gangapurcity station and construction of Road Under Bridge at chainage 44949 between lalsot & Mandawaria stations in connection with Dausa-Gangapurcity new line project	Open	30.07.18	Two Packet system	31/08/18	6	NA	NA	Yes	NWR/S&C/CA/184 dated 20/06/19	M/s SKT-Yash Enterprises (JV), Jodhpur	Rs.42.23 Crore	09/07/20 Extended upto 31.03.21 30.04.22	28.02.2019	75%	Work in progress
8	NWR/SC /AWR-BkI/Civil 5141506 06	Construction of 2 nd entry station building and platform shelters and other ancillary work in connection with Alwar- Bandikui Doubling project	Open		Single Packet system	17/12/18	4	NA	NA	Yes	Dy.CE/C/DO /CA/104 dated 24/07/20	M/s LNA Infra Projects Pvt. Ltd, Jaipur	Rs.4.22 Crore	19/08/19 Extended upto 30/03/21			Work in progress
9	NWR/SC /DO-GGC/Civil/51411 1181	Balance work of 150 unit type II, 7 unit type-III ataff quarter and IOW office and other ancillary works	Open		Double packet system	01/05/19		NA	NA	Yes	Dy. CE/C/DO/CA /108 dated 28/09/19	M/s Sunrise Infra Projects Jaipur	Rs.16.48	17/04/20 Extended upto 31/10/22	28.08.2019	62%	Work in progress.

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10	NWR/SC /ROB/Ci vil/5143 000982	Construction of Road Over Bridge at Chainage 67470 LC No. 24B on Dausa-Gangapurcity section	Open		Double packet system	23/09/19		NA	NA	Yes	NWR/S&C/C A/189 dated 10/02/20	M/s Shree Karni Traders Bikaner	Rs.28.97 Crore	03/11/20 Extended upto 30/04/22	25.11.2019	42%	Work in progress.
11	NWR/SC /DO-GGC/Civ il/51411 1180R4	Construction of Ballastless track and transition from ballastless to ballasted track in two tunnels with contractor's own proven fastening system (Total approx. length 3.10Km.) between Didwana-Lalsot section of Dausa-Gangapurcity new line project and between Kharwa Chanda-Zawar section of Udaipur Himmatnagar Gauge conversion project in North Western Railway in the state of Rajasthan (india.)	Open		Double packet system	14/09/19		NA	NA	Yes	Dy.CE/C/DO /CA/110 dated 29/06/20	M/s PCM Strescon Overseas Venture Ltd., Siliguri	Rs.13.17 Cr.	28/11/20 Extended upto 30.11.22		0%	Work not started due to const. of tunnel.
12	NWR/ SC/DO-GGC/ Civil- 5141102 84	Const. of LHS/RUB including covering shed, minor bridges, ORH, cross drain, supply of stone ballast and other ancillary works bet. DO-GGC station in DO-GGC New Line Project.	Open	20.4.2020	Two Packet system	27.05.20	06 Nos.	02 Nos. Jaimatadi Energy System- Sikar. Shree Ram Kripa Const. Jaipur	04 Nos. 1.Vishnu Prakash R.Pungalia Ltd. Mumbvai 2.Sanjeev Kumar Goyal Contractor- Mansa 3.Shri Karni Traders, Bikaner 4.Lall Construction Co. New Delhi	Yes, Award to L-1.	NWR/S&C/ CA/193 Dt. 28/10/20	M/s Jai matadi Energy System, Narodara, Laxmangarh Distt. Sikar (Raj.)	39.99 Crores	10.02.2021 Extended upto 31/03/22	23.07.2020	50%	Work in progress.

CE/C/V/JP - Dy. CE/C/II-UDZ

1	Tender No. UDZ-MVJ-BI-GC-T-12	Tender No. UDZ-MVJ-BI-GC-T-12 Dismantling of balance existing MG track, laying and linking of Broad gauge main line, loop lines / sidings including points and crossings, SEJs, etc. in	Open E tender	24.10.17	Single Packet	6.12.17	2 Nos.	NIL	NIL	Yes	Acceptance letter No. NWR/S&C/UD Z- 474461464 dated 13.03.18	M/s B.S.Sangwan 4GF, Harry Plaza, Subash Chowk, Sonipat - 131001 Haryana	7.56 Cr. 9.07 Cr.	12.06.2019 extended up to 30.06.22	21.03.2018	30.06.22	Work completed
---	-------------------------------	---	---------------	----------	---------------	---------	--------	-----	-----	-----	--	--	-------------------	------------------------------------	------------	----------	----------------

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		yards, spreading of ballast, tamping of track, and other ancillary works from Bhinder (excluding) - Bari Sadri (Including)- Ch. 41.000 to Ch.82610.00 and transportation of P. Way materials in connection with Mavli - Barisadri Gauge conversion project.															

CSTE/C/JP- Dy.CSTE/C/JU

1	SnT_C_J U_21- 22_01R	Provision of Electronic Interlocking STD-II(R) with MACLS at New Crossing Station between JNZ-BLDI block section on SMR-BLDI section of Jodhpur Division of North Western Railway with RE Standard Indoor and Outdoor Signalling as well as Telecom work. The work involves Trenching and laying of signalling cables, Installation of Point Machines & SMPS based IPS, Supply and Installation of Apparatus cases, Signals, HASSDAC equipment, SSBPAC for Block working, Track circuit equipment, Earthing material, Communication Equipment, Data loggers, Tools & Measuring instruments, DG sets and other indoor outdoor material required to make EI system functional for centralized operation of signals and points	Open E tender	6-4-22	Single	28-4-22	4	NA	NA	Yes	DYCSTE-C-JU-S AND T / SnT_C_JU_21-22_01R / 00873220055 572 dt. 3-6-22	M/s L N ENTERPRISES- JAIPUR. 7 KESARGARH COMPOUND JLN MARG TRIMURTI CIRCLE jaipur.- 302004 Rajasthan, India	4.078	2-3-22	4-6-22	under progress	
---	----------------------------	---	---------------	--------	--------	---------	---	----	----	-----	---	---	-------	--------	--------	----------------	--

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs. 1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF JULY, 2023

Sr. No	Tender No.	Item /nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single /two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & date. Date of LOA	Name of contractor.	Value of contract (In Crores /Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/ Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

For CAO/C/JP