

**STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF Dec,2023**

Sr.No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Types of bidding (single / two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. and names of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<b>CE/C/HO/JP-Dv. CE/C-II-JU</b>																	
1	NWR/SC/DNA/Civil-423150101-R-1	Phase-I - Earthwork in bank/cutting RKB- PPR from Km.622.550 to Km.577.00	Open Tender	04.10.2018	Two bid system	26.10.2018		NA	NA	Yes	NWR/SC/DNA/Civil-423150101-R-1 dated 08.02.2019	M/s K.K. Sorathia MMC Projects JV,	48.98 Cr. 58.06 Cr.	31.08.23	26.05.19	100%	Work completed
2	NWR/SC/DNA/Civil-423150102R	Phase-II - Earthwork in bank/cutting PPR-MT DStations from Km.577.00 to Km.520.00	Open Tender	17.09.18	Two bid system	22.10.18		NA	NA	Yes	NWR/SC/DNA/Civil-423150102 R-dated 05.02.2019	M/s NGPL-NEPL-BLB(JV)JP	51.67 Cr	31.05.23	01.07.19	100%	Work completed and final bill passed
3	NWR/SC/DNA/Civil-423150610	Construction of 159 Units of Type-II, 72 Units of Type-III & 16 Units of Type-IV Residential accommodation ... Deganato Rai-ka-baghdoubling Project	Open Tender	23.12.2019	Two bid system	27.01.2020	4	NA	NA	Yes	DYCE-C-I-JU-ENGINEERING/423150610 / 01040480019499 dated 26.05.2020	M/s Vishnu Prakash RPNglia Ltd, JU	53.96 Cr.	30.10.23	08.07.20	100%	Work completed
4	DYCEC-II-JU-MTD-RKB-01	Supplying and stacking stone ballast between Merta Road (Excluding) and (including) Rai-ka-Bag section	Open Tender		Two bid system			NA	NA	Yes	DYCE-C-II-JU-Engineering/ DYCEC-II-JU-MTD-RKB01/	M/s B B Construction - KHURJA, Uttar Pradesh	20.13 Cr.	23.01.22 20.03.22	13.08.20	100%	Work completed.
5	DYCEC-II-JU-MTD-RKB-05	Laying and linking of Board gauge..... km 521.740 km 578.700 (excluding Merta Road to including Pipar Road) inc/w RKB-DNA Project phase-II	Open Tender		Two bid system			NA	NA	Yes	DYCE-C-I-JU-ENGINEERING/DYCEC-II-JU-MTD-RKB-05/0103377003514	M/s Bhanwar Lal Bijmia Kuchaman City, Nagaur	17.17 Cr.	02.11.22	02.06.21	100%	Work completed final bill under preparation.
6	NWR/SC/Civil-102140519R	Flash Butt Welding of 20 rail panels/Free Rails/2 Rail panels/3 Rail panels of all rail section (New/SH) at site (in situ/cess) using Mobile Flash Butt Welding plant in entire jurisdiction of North Western Railway	Open Tender		Two bid system			NA	NA	Yes	DYCE-C-I-JU-ENGINEERING/NWRSC CIVIL 102140519 R/00868280036419 Dated 04.06.2021	M/s Khem Chand-Varanasi-221010	10.79 Cr.	03.06.24	20.07.21	45%	Work in progress.
7	DYCEC-III-JU-DNA-RKB-10	Welding of 52 kg/60 kg (90 UTS) 90 R (90 UTS/72 UTS) rail joints by AT welding (SKV process) inc/w RKB-DNA doubling project	Open Tender	13.02.2021	Single pack	05.03.2021	2			Yes	DYCE-C-I-JU-ENGINEERING/DYCEC-III-JU-DNA-RKB-10/00854630035643 dated 18.05.2021	M/s The India Thermit Corporation, Ltd, New Delhi	1.08 Cr.	7.05.23, 31.01.24	16.10.21	55%	Work in progress
8	DYCEC-II-JU-MTD-RKB-04	Laying and linking of BG. Km. 578.700 to Km.621.600 (excl. Pipar Road and including RaiKaBagh) inc/w RKB-DNA Project Phase-I	Open Tender		Two bid system			NA	NA	Yes	DYCE-C-I-JU-ENGINEERING/DYCEC-II-JU-MTD-RKB-04/01090680041906, dated 18.09.2021	M/s Chintpurni Const.Co Sonapat	13.74 Cr.	30.05.23	01.10.21	100%	Work completed
9	RLDA/RFP/C D-45/SRD-07 of 2022 of dated 15.06.2022	Major upgradation Jodhpur Railway station (EPC)	Open Tender	15.06.2022						Yes	RLDA/2021/SD/Jodhpur Railway Station/2464 dated 29.09.2022	M/S Vishal Infrastructure Ltd. & M/S OJSC EURO - Asian Construction (JV) Bangalore	474.52 Cr	28.09.25 36 MONTHS	"30.07.23 (ROW)"	0.07%	Work in progress
10	T.No. JU/Const./T-21/2022-23/EPC/PMS	T.No. JU/Const./T-21/2022-23/EPC/PMS - Project Management Services for Major Upgradation of Jodhpur Railway Station of North Western Railway	Open Tender							Yes	DYCE-C-I-JU-Engineering/T-21/00932200069347 dated 06.01.2023	M/s Lion Engineering Consultants, Pvt. Ltd.- Bhopal, Plot No. 97, Elegant Estate, BHOPAL -462024	474.52 Cr	<b>06.01.26 36 Months</b>	16.02.2023	<b>8.00%</b>	Work in progress

11	JU/Const./T-23-R/FLS/MTD-BKN-LGH & LN-KAI-MJ	Carrying out Final Location Survey, Luni – Kairla – Marwar Jn. Section (71.71 Kms) and New line work of Marwar Jn. Bye – Pass (10.00 Kms) (Total Length= 258.33 Kms).	OpenTender						Yes	DYCE-C-I-JU-ENGINEERING/23-R/10377730076954 Dated 15/05/2023	M/s Consulting Engineers Group Limited-Jaipur CEG Tower, Malviya Industrial Area, Jaipur-302017	3.85 Cr.	14.11.23 31.01.24	15.06.2023	40%	Work in progress	
<b>CE/C/HO-Dy.CE/C/I-JU</b>																	
1	Jenal-Bhildi/410161103-R	Construction of Station Building, Staff Quarters, approach road and circulating area, extension of existing bridges, etc. in c/w new crossing station at Km. 216.245 between Jenal & Bhildi stations of Samdari - Bhildi section of Jodhpur division	Opentender		Singlepacket			NA	NA	YES	NWR/S&C/CA/32, dated 13.08.2020	M/s BhanwarLaBjirania-N agaur.	6.50Cr. 9.62 Cr.	07.09.20, 07.06.21, 31.10.22, 31.03.23, 31.01.24	30.10.20	85%	Work completed
2	NWR/SC/Thaiyat/Civil-310111802	Construction of all Civil Work like Earthwork in cutting & filling for formation, Construction of Minor/Major Bridges, ROB/ RUBs building works, Electrical works & all P.Way works etc. in connection with Thaiyat-Hamira-Sanu New BG Line Project (56.250 kms	Opentender						YES	NWR/S&C/CA/73., dated 17.08.2016.	M/s SCC JV PMP Infratech, A-Block, A-104, Ganesh Meridian Sola, Ahmedabad – 380060.	117.33 Cr	30.09.22	27.04.16	30.09.22	Work completed Final Variation under process	
3	T.No.JU/Const./T-14/2021-22/LHS/SMR-BME & RKB-JSM	Construction of LHS in lieu of level crossings, etc. (02 Nos. in Samdari – Barmer & 07 Nos. in Rai-ka-Bagh – Jaisalmer section).	Opentender						YES	NWR/S&C/CA/110, dated 25.04.2022	M/s MHK-OMB JV, By Pass Road Himatnagar	26.60 Cr 29.28 Cr.	30.03.2024	10.03.22	65%	Work in progress.	
4	T.No. JU/Const./T-15/2021-22/LHS/BKN-MTD	Construction of LHS in lieu of level crossings, etc. (Total 06 Nos. of Merta Road – Bikaner section).	Opentender						YES	NWR/S&C/CA/111, dated 17.05.2022	M/s OSIANMAA BUILDERS-JODHPUR,	17.24 Cr.	31.03.2024	07.05.2022	70%	Work in progress.	
5	T.No.Dy.CE/C/JSM/01	<b>Major up-gradation of Jaisalmer Railway Station of Jodhpur Division of NWR on EPC mode.</b>	Opentender						YES	NWR/S&C/CA/113 (EPC) Dt. 10.10.2022	M/s SKT-SGCCIL JV, Bikaner	109.47 Cr.	30.07.2024	21.10.2022	25%	Work in progress.	
6	T.No.JU/Const./T-18/2022-23/LHS/BKN-MTD	Construction of LHS in lieu of level crossings, etc. (08 Nos. in BKN-MTD, 01 No. in PPR-BARA, 01 No. in RKB-JSM & 02 Nos. in SMR-BLDI section).	Opentender						YES	NWR/S&C/CA/114 Dated 26.10.2022	M/s Shree Karni Traders-Bikaner.	40.98 Cr. 50.59 Cr.	29.02.2024	01.10.2022	55%	Work in progress.	
7	T. NO. JU/Const./ T-20-R-1/2022-23/EPC/PM S	<b>Project Management Services for Major upgradation of Jaisalmer Railway Station of Jodhpur Division of North Western Railway.</b>	Opentender						YES	NWR/ S&C/ CA/114, dated 26.10.22	M/s Gian P Mathur & Associates Pvt. Ltd., New Delhi	1.45 Cr.	24.05.2025	03.07.2023	7%	Work in progress.	
8	T. No. JU/Const./T-22/FLS RAS-MEC	Carrying out Final Location Survey in connection with Ras to MEC & MTD Bye Pass New Line work.	Opentender						YES	NWR/ NWR/ Civil/2023/0006, dt. 15.07.2023	M/s Delhi Integrated Multi Modal Transit System Ltd., Delhi.	1.14 Cr.	31.12.2023, 30.04.2024	10.04.2023	60%	Work in progress.	
9	T. No. JU/Const./ T-26/ 2022-23/ROB/72	Construction of 2 lane Road Over Bridge in lieu of LC No.C-72 near Degana station Yard.	Opentender						YES	NWR/ NWR/Civil/2023/0016 dated 17.08.2023	M/s Ravi Infrabuild Project Ltd., Udaipur.	26.62 Cr.	10.11.2024	20.08.2023	15%	Work in progress.	
10	T. No. JU/Const./ T-27/ 2023-24/LHS	Construction of LHS in lieu of Level Crossings (24 Nos.)	Opentender						YES	NWR/ NWR/Civil/2023/0035 dated 27.10.2023	M/s Shree Karni Traders-Bikaner.	103.43 Cr.	28.08.2025	20.09.2023	10%	Work in progress.	

11	T. No. JU/Const/T-29/2023-24/ROB/27	Construction of 2 lane Road Over Bridge in lieu of LC No.C-27 near Nokha station Yard.	Opentender							YES	-	M/s Ravi Infrabuild Project Ltd., Udaipur.	30.55 Cr.	04.06.2025			Work awarded on 05.12.2023
12	T. No. NWR/SC-BKN-5R-2022-23	Carrying out Final Location Survey in connection with doubling from LGH to JSM	Opentender							YES	NWR/ NWR/ Civil/2023/0036, dt 20.10.23	M/s S.M. Consultant Pvt. Ltd., Bhubaneswar	3.22 Cr.	25.01.2024	Oct-23	25%	Work in progress.
<b>CE/C/II-Dv. CE/C/I-UDZ</b>																	
1	NWR/SC/UDZ-HMT(GC)/Civil-204140124	Construction of minorbridgesandearthworkin cutting and fillingbetweenUmra and Zawar stations inconnectionwithUDZ-HMTGCProject	Open	02.06.16	TwoPacket system	12.07.16	5	2		yes	DY.CE-C-I-UDZ-ENGINEERING/MV J-BI-T-19/1060919008210 5 date 20.07.2015	Ravi Infrabuild Projects Pvt. Ltd.UDZ	69.81 Cr.	11.09.18, 30.06.20, 31.08.21, 15.02.22, 23.05.22	20.09.16	100%	WorkCompleted &FinalBillunderpreparation
2	NWR/SC/UDZ-HMT (GC)/Civil-205140539	Layingandlinking of trackin UDZ-HMTsection.	Open	31.12.16	SinglePacket	10.02.17	2	2		Yes	DY.CE-C-I-UDZ-ENGINEERING/MV J-BI-T-19/1060919008210 5 date 20.07.2016	M/sBLB-SNCCJV Jodhpur	11.28 Cr.	02.04.19 30.09.20, 31.03.21 30.09.21	17.05.17	100%	WorkCompleted &Final measurement
3	T. No. UDZ-HMT-GC-Miscel-T-49	Const. of toe walls, retainingwalls,trolleyrefuges,etc.b/wKRCD&DNRPstations	Open	23.05.18	Two packet	28.06.18	7	6		Yes	DY.CE-C-I-UDZ-ENGINEERING/MV J-BI-T-19/1060919008210 5 date 20.07.2017	M/S.S.K.BuildersNoida(UP)	35.07 Cr.	12.02.20 20.06.20 31.10.21 30.04.22	13.08.18	100%	WorkcompletedFinal Billunderpreparation
4	UDZ-HMT-GC-T-51	Const of Smbldg, S&T strete.atZawarSemari,Kundalgarh,Rikha bdev RoadKotanastns	OpenTender	30.05.18	Two packet	04.07.18	6	5		Yes	DY.CE-C-I-UDZ-ENGINEERING/MV J-BI-T-19/1060919008210 5 date 20.07.2018	M/sPremFabricators,Ahmedabad	21.57 Cr.	12.08.19 30.09.22 31.10.22	02.01.18	100%	Workcompleted,Final Billunderpreparation
5	T. No. UDZ-HMT-GC-T-61	Const of balance works ofRUBs and ROB's (Box Type)in lieu ofLCs and all otherworks,retainingwallete.	OpenTender	17.12.19	Two bidsystem	17.01.20	2	2		Yes	DY.CE-C-I-UDZ-ENGINEERING/MV J-BI-T-19/1060919008210 5 date 20.07.2019	M/s Shiv Enterprises,424, Nemisagar,VaishaliNagar,JP	12.22 Cr.	14.02.21 15.06.22 31.07.22	10.06.20	100%	Workcompleted,Final Billunderpreparation
6	T.No. UDZ-HMT-GC-T-63 R-	Miscellaneous work forconstruction of minorbridges, earth work in cutting&fillingforformation.in c/wUDZ-HMT GC projec.....	OpenTender	6.2.20	Two bidsystem	29.6.20	9	5		Yes	DY.CE-C-I-UDZ-ENGINEERING/MV J-BI-T-19/1060919008210 5 date 20.07.2020	M/s Ramesh ChanderContractorComp.PvtLtd. Sirsa	14.85 Cr.	30.09.21	20.10.20	100%	Workpreparationcompleted,final billunderpreparation
<b>CE/C/II-Dv.CE/C/IV-UDZ</b>																	
1	Tender No.UDZ-MVJ-BI-GC-T-11	Dismantaling ofbalancexistng MGtrack, laying and linking o Mavli-Barisadri Gaugeconversionproject.	Open Etender	24.10.17	SinglePacket	5.12.17	2Nos.	Nil	NIL	Yes	DY.CE-C-I-UDZ-ENGINEERING/MV J-BI-T-19/1060919008210 5 date 20.07.2022	M/s JhavarSalesCorporation, Rani Bazar,Bikaner-334001(Raj)	7.23Cr. 7.68Cr	12.06.2019 30.09.22	10.04.2018	100%	Workcompleted,final billunder preparation
2	<a href="#">T.No. MVJ-BI-T-19</a>	Construction of station Building, Earthwork in filling in formatiextension of minor Bridges & LHS, blanketing, etc....., fixing of boundary post in BINMH new line, 27 Nos - Staff qtrs, OH tank, TTM rest room, ORH, Running Room at Badi Sadri of Ajmer Division.	Open Etender	23.05.2023						Yes	DY.CE-C-I-UDZ-ENGINEERING/MV J-BI-T-19/1060919008210 5 date 20.07.2023	M/s Bhanwar Lal Bijarnia 'Bijarnia House" Near Tagore College, Jhalra Road Kuchamancity Nagaur 341508	19.26 Cr	20-01-2025	07.08.2023	2.99%	Work in progress

3	T.No. DNRP-RTM-T-12	Construction of Station Building, ROB, RUB / LHS, Major Bridges , etc. in connection with Dungarpur -Ratlam via Banswara Project of Ajmer Division	Open Etender	22.07.2023						Yes	DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-12/00818480087326 date 20.09.2023	M/s MHK BUILDCON LLP-HIMATNAGAR First Floor Divine India Building Nr RTO Office By Pass Road Himatnagar-383001 Gujarat India	105.42 Cr	19.09.2025			Work in progress
4	T.No. DNRP-RTM-T-11	Construction of Station Building, ROB, RUB / LHS, Major bridges ,Minor bridges Earthwork in cutting and filling, platform, passenger amenities work etc. from chainage 0 Km. to 17 Km between Dungarpur and Nawagaon station in connection with the new line work from Dungarpur-Ratlam via Banswara Project.	Open Etender	10.08.2023						Yes	DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-11/00873040092299 date 04.12.2023	M/s S A Yadav Pune Office 213-214 2nd Floor Deccan Tower Near City Pride Pune Satara Road Pune-411037 Maharashtra india	184.32 Cr.	03.12.2025			Work in progress
5	<a href="#">T.No. BI-NMH-T-01</a>	Construction of new broad gauge line, including formation, bridges, station buildings, quarters, ROB/LHS and other ancillary civil works and electrical general works in between chainage 0.748 & chainage 21.500 between Badi Sadri(Excl.) and Barwara Goojar(Incl.) Stations in Badi Sadri to Nimach via Chhoti Sadri new Line project	Open Etender	26.07.2023						Yes	DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-11/00873040092299 date 04.12.2023	M/s RACHNA-MCPL JV Bikaner Road Nokha	140.25 Cr.	03.12.2025			Work in progress
6	T. No. RPZ-DRB-LHS-T-01	Construction of LHS & Covering arrangement, Providing approach road, retaining walls, steel height gauge & adequate drainage arrangement, dismantling, linking and tamping of track in lieu of LC no. 72 in Rana Pratap Nagar – Debari section of Ajmer Division	Open Etender	19.10.2023						Yes	DY.CE-C-I-UDZ-ENGINEERING/RPZ-DRB-LHS-T-01/10301460093159 date 13.12.2023	M/s SHIV Enterprises - Jaipur 424 Nemisagar Vaishali Nagar Jaipur 302021 Rajasthan India	3.40 Cr.	12.06.2024			Work in progress
<b>CE/CIV-Dv.CE/C/IAH</b>																	
1	All/Const./LHS/T/9	Providing leftover LHS in lieu of LCs in MJ-PNU section in connection with elimination of existing gates	Open	08-09-2016	Single Packet System	14-10-2016	03Nos.	03(Three)	NIL	Yes	Dy.CE(C)/All/Const./LHS/CA/06 Dated 06/09/2017	M/s Radhe Associate, 137-1st Floor Kensvilla Complex, Nr. Ramosana Circle, Mehsana Unjha Highway Road-384002	8.95Cr.	20.01.18 30.09.20 31.05.21 30.09.21	09.02.17	100%	Work Completed
2		ConstoROBatL Cno 18 of Ajmer Div	Open Tender		Two packetsystem					Yes	NWR/S&C/CA/102 Dt.28.01.20	M/s Vishnu PR Pungalialia Ltd., Jodhpur	30.67 Cr.	24.10.21, 31.03.2022, 31.12.2022, 31.08.2023 & 30.04.2024	25.10.19	55%	Work in progress.
<b>CE/CIII-Dv.CE/C/LMKN</b>																	
1	NWR/SC/FLDNA/Civil-419150108	Phase-I - Earthwork in bank / cutting including blanketing material, etc. in connection with Phulera - Degana Doubling Project	Open E-tender	31.10.18	Two bid System	26.11.18	3	NA	NA	Yes	NWR/S&C/CA/92 dt.20.05.2019	M/s Rachna Shri Mohangarh JV, S-8, First Floor, Transport Nagar, Jaipur	51.06 Cr.	09.01.20 15.09.21 31.10.22 30.11.22 10.02.23	25.02.19	100%	Work completed, final bill under preparation

2	NWR/SC/FL-DNA/Civil-419151809	Phase-II - Earthwork inbank / cutting includingblanketing material, etc.in connection withPhulera - DeganaDoublingProject.	Open E-tender	06.11.18	Two bidsystem	29.11.18	4	NA	NA	Yes	NWR/S&C/CA/96 dt.21.05.2019	M/sK.K.SorathiaMMCP rojectsJV,Gandhidham	53.73 Cr.	09.07.20 09.01.21 09.11.21 09.04.22 09.08.22 09.12.22 09.03.23 31.07.23 30.11.23 29.02.24	03.03.19	85%	Work inprogress
3	NWR/SC/FL-DNA/Civil-419151810	Phase-III - Earthwork inbank / cutting includingblanketing etc. inconnectionwith Phulera- Degana DoublingProject .	OpenE-tender	06.11.18	Two bidsystem	04.12.18	3	NA	NA	Yes	NWR/S&C/CA/94 dt.20.05.2019	M/sRachna ShriMohangarh JVS-8,First Floor, TransportNagar,Jaisalmer	50.34 Cr.	09.07.20 09.07.21 30.04.22 30.12.22 30.06.23 30.11.23 29.02.24	21.02.19	80%	Work inprogress
4	NWR/SC/FL-DNA/Civil-419150311	Construction of MajorBridge No. 22 (10 X24.40m CompositeWelded Girder)at Ch.24326.45 betweenGudha - GovindiMarwar Block section in/ with doublingof Phulera-Deganasecton	Open E-tender	11.01.19	Two bidsystem	05.02.19	10	NA	NA	Yes	NWR/S&C/CA/99 Dt.26.6.2019	M/s Radhe Guru JV- Mehsana,137Kensvilla ComplexNr. Ramosana Circle,Mehsana.	22.46 Cr.	01.10.20 01.10.21 28.02.22 14.07.22 31.12.22 31.03.23 15.07.23 30.09.23 10.11.23	10.04.19	98%	Work inprogress
5	NWR/SC/FL-DNA/Civil-419150413	LayingandlinkingofBroad Gauge main lines,fromkm64.0to km 108.75 & in connectionwith Phulera- DeganaDoublingprojecttoJodhpur Division.	Open E-tender	13.11.19	Two bidsystem	05.12.19	3	NA	NA	Yes	Dy.CE/C- I/MKN/CA-14 dated27.06.20	M/s Jhanwar SaleCorporation- Bikaner-,Rani Bazar, Bikaner-334001	15.57 Cr.	06.03.21 06.09.21 06.04.22 15.06.22 15.07.22 30.09.22 31.12.22 28.02.23 30.05.23	21.03.20	100% 16.03.23	Workcompleted ,final billunder preparation
6	T.No.NWR/SC/FL-DNA/Civil-419150414R1	Supplyingandstackingmachinecrushed,stoneballastconfirmingtoRailwat Specification instacksalongthecessbet.Makrana&NawaCity from Km. 64.00 toKm.34.50inc/withFL-DNADoublingProject.	Open E-Tender		SinglePacket						Dy.CE/C/ I-MKN/CA/15 Dt.25.11.2020	M/s Devender SinghContractor, Hissar(Haryana)	6.82 Cr.	06.09.21 06.03.22 30.06.22 31.08.22 30.10.22 28.02.23 31.07.23 31.12.23 31.03.24	06.10.20	98%	Work in progress.
7	T. No.WR/SC/FL-DNA/Civil-419150418	LayingandlinkingofBroad Gauge main lines,looplinesincludingpointsand crossingsinyards,spreadingofballast, tamping of tracktransportation of P.Waymaterialsandotherancillary worksfromMakrana(Excluding)to NawaCity(including)stationsfrom Km64.00 toKm.34.50Kmandinconnection withPhulera-DeganaDoubling Project ofJodhpur Division.	Open T-Tender		SinglePacket						Dy.CE/C- I/MKN/CA/17Dt. 19.01.22	M/s. BhanwarLalBijarnia, BjarniaHouse, TagoreCollege ke pas, JhalraRoad, Kuchaman CityNagaaur-341509 (Raj)	10.45 Cr.	22.07.22 31.01.23 31.07.23 30.09.23 30.11.23 31.03.24	05.08.21	62%	Work inprogress.

8	NWR/SC/FL-DNA/	Supply and stacking machine crushed stone ballast confirming to Railways specification in stacks along the access/ on finished formation including stations between Nawa City (excluding) & Phulera (including) stations from Km. 34.50 to Km. 00.00 in connection with Phulera-Degana doubling Project	Open E-Tender.		Single Packet		NA	NA	Yes	Dy.CE/C-II/MKN/CA/01 Dt.20.01.22	M/s. Devendra and Sons, Construction Private Limited-Hisar	8.9 Cr.	15.08.22 15.02.23 31.07.23 31.12.23 31.03.24	26.11.21	94%	Work in progress.
9	NWR/SC/FL-DNA/Civil-419150420 DNA/Civil-419150421 R	Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards, spreading of ballast, tamping of track transportation of P.Way materials and other ancillary works for stations bet. Nawa City (Excl.) and Phulera (Incl.) station from Km. 34.50 to Km. 00.00 in connection with FL-DNA Doubling Project.	Open E-Tender.		Two bid system		NA	NA	Yes	-	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	12.02 Cr.	26.11.22 26.07.23 15.11.23 31.03.24	13.04.22	64%	Work under progress
10	T. No. NWR/SC/FL-DNA/Civil-419150418	Providing fabrication and assembling "IN SITU" Glued Insulated Rail Joints G3 (L) type for 52 Kg. and 60 Kg. rail section as per RDSO drawing No. RDSO/T-671 and RDSO/T-2572 respectively between Degana (including) and Phulera (including) stations from 108.75 Km. to 0.00 Km. in connection with Phulera-Degana Doubling Project to Bhopur Division	Open E Tender		Single Packet						M/s. Dynamic Engineers Kota E-20, Chambal Industrial Area, Kota-324003	2.50 Cr	15.09.22 15.09.22 31.01.23 30.06.23 15.10.23 15.03.24	01.10.20	65%	Work in progress
11	Tender No. T.No. 419150423/1	Construction of Pedestrian Subway at Kuchaman City and Nawa City stations with ramp and linking of track and restoration of traffic, recoupage of ballast, tamping and relaxation of speed restriction in Phulera-Degana section in connection with doubling of FL-DNA section of JU division.	Open E Tender						Yes		M/s Rachana Construction Company, AT and PO AKTUPUR, Tehsil Unjha, District- Mehsana-384170 Gujarat, India				15%	Work in progress.
12	Tender No. NWR/SC/FL-DNA/Civil-419150419 R2	Construction of Quarters, Service / Link roads, supervisor office, RCC Over Head Tank and other ancillary work at various stations between Phulera to Thathana Mithri (Halt) in connection with Phulera-Degana Doubling Project	Open E Tender						Yes		M/s Jai Baba Construction Company, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021					Work in progress.
13	Tender No. 419150307 R2	Balance left over works for construction of Major Prestressed Concrete Bridges (9 Nos.) & Minor Prestressed Concrete Bridges (04 Nos.) and other miscellaneous works between Phulera-Kuchaman City stations in connection with Phulera-Degana doubling project of Jodhpur Division.	Open E Tender						Yes		M/s Modi Construction Company, Jaipur				45%	Work in progress.
<b>CE/C/VI-Dv.CE/C/JP</b>																

1	NWR/S&C /Bridge/Civil- 410640101	Construction of Major, Minor and road under bridge from Km. 0.00 to Km. 25.00.	Open Tender		Two Pack system			NA	NA	Yes	NWR/S&C/CA/91 Dt.28/05/19	M/s Modi Construction Co., Jaipur	39.68 Cr 55.90 Cr..	20.03.20 31.12.20 31.03.22 31.12.22 31/03/24	05.10.2019	80%	Work in Progress.
2	Tender No. NWRSCCVIL410640107	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between Km. 0.00 to 25.00 of Jodhpur division	Open Tender							Yes	DyCE/C-I/JP/CA/03 dated 16/06/2022	M/s BHANWAR LAL BIJARNIA-NAGAUR Near Tegore College, Jhalra Road Kuchamancity Nagaur-341508 Rajasthan, India	10.58 Cr	30/08/23 31/03/24	01-09-2022	20%	Work in Progress.
3	T. No. NWR/SC/Civil-410640110R :	Construction of S&T buildings, Hostel, Camp Office, Electro/Traction sub-station building and other misc. works between Gudha-Thathana Mithari sections in connection with Dedicated Test track for RDSO in Jodhpur division of North Eastern Railway	Open Tender							Yes	No. DYCE-C-I-JU-ENGINEERING/NWRSCCVIL-410640110R/01254420081324 dated 13/07/2023	M/s. JAI BABA CONSTRUCTION COMPANY-JAIPUR, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021, Rajasthan Jaipur, India	22.45 Cr	13-10-2024	10-08-2023	15%	Work in Progress.
4	T. No. NWR/S&C/Civil-410640118:	Earth work in bank/cutting including blanketing material, construction of Major/Minor, Road Under bridges, shed with 65 T EOT Crane, Pit Line/Sick Line, OC Building and misc. works in Mithri Loop and Nawa Yard in connection with Dedicated Test Track for RDSO between Gudha-Thathana Mithri section of Jodhpur Division of NWR	Open Tender							Yes	DyCE-C-I/JP-Engineering/NWRSCCVIL-410640118/00862610092277 dated 04.12.2023	M/s Rachana Construction Company, At & P.O. Maktupur, Ta.-Unjha, Dist.-Mehsana (N.Gujarat)	196.74Cr	03-06-2025		0%	Work yet to be started.
5	T. No. NWR-SC-Civil-410640112:	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between (Km. 0.00 to 13.00) Gudha Loop, (Km. 0 to 3.10) Nawa Loop and (Km. 25.0 to 43.5) Mithdi Loop of Gudha-THMR Section of Jodhpur division	Open Tender							Yes	DyCE-C-I/JP-Engineering/NWRSC-Civil-410640112/01090680086951 dated 15.09.2023	M/s Chintpurni Construction Company, SONIPAT, 63 Sec 14, SONIPAT-131001 HARYANA, INDIA	14.07Cr	14-09-2025		0%	Work yet to be started.
6	T. No. NWR-SC-Civil-410640111:	Supplying and stacking machine crushed stone ballast in stacks in station yards or on cess/finished formation including station yards along the track at stations between Gudha & Thathana Mithri from KM 0/500 to Km 43/565 in connection with Dedicated Test Track of RDSO of Jodhpur division.	Open Tender							Yes	DyCE-C-I/JP-Engineering/NWR-SC-CIVIL-410640111/00898110079994 Dated 27.06.2023	M/s DEVENDRA SINGH CONTRACTOR-HISAR, H. NO.-7, PRATAP NAGAR SAKET COLONY, RAJGARH ROAD, HISAR-125001 Haryana, India	8.25Cr	26-09-2024		15%	Work in progress.

7	T. No. NWRSCCI VIL410640 108R1	Earth work in bank/ cutting including blanketing material, construction of Minor/Major and Road Under bridges of Gudha loops and Nawa loop & Mithari yard etc. In connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	OpenTender						Yes	Letter No: DYCE-C-I-JU- ENGINEERING G / NWRSCCIVIL4 10640108R1 / 1014403006242 4 dated 22/09/2022	M/s MCC-BPM JV 9, LEELA MANSION, RAJ BHAWAN ROAD, CIVIL LINES, JAIPUR- 302006, RAJASTHAN	141.5 Cr	21-12-2023		45%	Work in progress.	
8	T. No. NWRSCCI VIL- 410640109	Formation and Bridge work of Nawa yard, VCF laboratory and Left over works viz. Earth work in bank/ cutting including blanketing material, construction of Major/Minor & Road Under bridges and Misc. works between Km. 15.000 to 22.800 in connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	OpenTender						Yes	Letter No: DYCE- C-I-JU- ENGINEERING / NWRSCCIVIL- 410640109 / 0147748006431 5	M/s SHRI MOHANGARH CONSTRUCTION COMPANY- JAISALMER S-8 FIRST FLOOR TRANSPORT NAGAR JAISALMER- 345001 Rajasthan, India	59.41 Cr	20-01-2024		50%	Work in progress.	
<b>CE/C/I/JP -Dv.CE/C/BKN</b>																	
1	TenderNo. NWR-SC- BKN-17- 2017-18 dated03.01. 2018	Constructionof4nosRoad Over Bridge (7x36m + 2x30 m+ 1x18 m +1x24mspanoverRailwaytracks)withRC Cdeckslaboncompositeregidersuperstructure/ PSCgirder withRCCsubstructure&pilefoundationalongwithLimitedHeightSubwayinlieuoflevelcrossing No. 54-A at km85/2-3, 76 A at km 115/3-4,123atkm189/3-4onRewari-Hisar - Bathinda sectionandlevelcrossingNo.C-4-Aatkm3/7-8on Hisar - Sadulpur sectionof Bikaner division, connection withprovidingRailwaytracklink to Unit no 7 & 8 ( 2 x660MW)atSuratgarh	Open ETender	03.01.2018	TwoBid	09.02.18	03Nos	03Nos. 1. M/s ShreeKarni Traders. 2. M/sRamKumarContractor 3. M/s Vishnu	NIL	Yes	NWR/S&C/CA/8 6dated12.6.2018	M/SVishnuPrakashR PungliaLtd.,H- 1,FirstFloor,Shivalik Complex,NearGolBulding , Sardarpura,Jodhpur- 342003	Rs4598.71 Lakh	05.10.2019 31.10.20 31.10.21 31.12.22 15.03.23	06.04.2018	100%	Work completed and final variation is in process
2	TenderNoN WR-SC- BKN-01- 2018-19 Dated09.05 .2018	DismantlingofexistingBGTrack,layingandlinkingof etc.... point chainage 0.00toimplantyard(including Birdhwalstation yard) in SupercriticalThermalPower station.	Open ETender	09.05.2018	SingleBid	14.06.18	04Nos	01i.e.M/SJhavarSales CorporationBKN (i) M/sKiranInfraEngineersLtd Jaipur GirdhariRamJodhpur(ii)M/SChintpurniConst Co.Sonipat	03nos.i.e.	Yes	47- NWR/Dy.CE/C/B KN/2018- 19 dated05.10.2018	M/S Jhavar SalesCorporation, RaniBazar,Bikaner- 334001(Raj)	Rs 828 laks	30.07.2019 31.12.20 30.11.21 30.11.22 31.03.23 30.09.23	31.07.2018	100%	Work completed and final bill under preparation.

3	NWR-SC-BKN-01-2020-21 Dt:23.06.20	CarryingoutFinallocation Survey,geotechnicalstudies,design,preparationofdrawings&otherpreliminaryactivitiesforpreparingdetailedestimateonactualrealisticcostin connection withDoubling from Bathinda-BhildiviaSirsahisar,Rataangarh,Degana,Luni, Samdari excludingDegana-RaiKaBagh	Open ETender	23.06.20	SingleBid	27.07.20	08nos	01 nosi.e.M/S BPC ConsultantIndiaPvtLtd Kolakata.	07 nosi.e.(i) M/S TurkishEngg ConsultingandContractingTumasIndiaPvt.LTDDelhi (ii) M/S SkylarkDesignandEngineersPvtLtdPatna(iii)M/S SatraInfrastructureManagementServicesPvtLtdHyderabad (iv)Raveneye	Yes	54-NWR/Dy.CE/C/BKN/2020-21 Dt:27.11.2020.	M/S BPC ConsultantIndiaPvtLtd, ConceptBuilding,Prince Park, 514/A/1, Kalikapur Road,Kolkata-700099	Rs 546.93 lakhs	08.09.21 09.06.22 06.01.23 06.07.23 06.01.24	09.09.20	91%	Work is in progress
4	NWR-SC-BKN-02-2020-21	Constructionof4nosRoadOverBridge(Railway portion) in lieuof Level Crossing No. 27atkm41/4-5,LevelCrossingNo.52atkm81/9-82/0,LevelCrossing No. 114 at km172/1-2onRewari-BhatindasectionandLevel Crossing No. 45 atkm40/8-9onRohtak-BhiwanisectionwithRCC deck slab on superstructureandRCC substructurewithpilefoundation.	Open ETender	04.01.2021	Two Bidsystem	08.02.21	03nos	02 nosi.e. (i) M/S PuniaConst CoHisar&(j) M/SRamKumarContractor,Narwana	01 no i.e. M/SBalabharatiInfrastructurePvt LtdJaipur	Yes	NWR/S&C/CA/109Dt:03.09.21	M/S Punia ConstructionCo.30,Sector-13,Part-2Hisar-125001 (Haryana)	Rs 3737.61 lakhs	20.10.2022 31.03.23 30.06.23 31.10.23 31.12.23	21.04.21	90%	Work is in progress
5	NWR-SC-BKN-02-2022-23	Raising/ rebuilding of 2 lane ROB no 76-A of Rly span 1x102m BOW String girder +2 x 7.00M RCC slab in lieu of LC No 89-B (existing Rly span 1x49m + 35.70mPSC girder cast in situ ) at km 137/2-3 between Rewari- Hisar section to facilitaterunning of Double Stack container trains.	Open ETender	11.10.2022						Yes	NWR/NWRC/CIVIL/2023/0014 dated 10.04.2023	M/s PRAGATI CONSTRUCTION CONSULTANTS-NEW DELHI	Rs 2986.84 lakhs	02.10.2024	15.02.2023	1%	Work is in progress
6	NWR-SC-BKN-03-2022-23	Carrying out FLS etc..... in connection with doubling from Hansi (HNS) to Hisar(HSR) - 23.11 Km and Rewari (RE) to Sadulpur (SDLP) - 141.28Km section of Bikaner Division of North Western Railway	Open ETender	19.11.2022						Yes	NWR/NWRC/CIVIL/2023/0014 dated 16.08.2023	M/s BPC CONSULTANT INDIA PRIVATELIMITED-KOLKATA	Rs 239.73 lakhs	20.09.2023 31.01.2024	Apr-23	25%	Work is in progress
7	NWR-SC-BKN-04-2022-23	Carrying out FLS etc..... in connection with doubling from Bathinda (BTI) toLalgarh (LGH) - 323.90 Km section of Bikaner Division of NorthWestern Railway	Open ETender	19.11.2022						Yes	NWR/NWRC/CIVIL/2023/0012 dated 16.08.2023	M/s DELHI INTEGRATED MULTI MODALTRANSIT SYSTEM LIMITED-DELHI	Rs 386.35 lakhs	20.09.2023 20.01.2024	Apr-23	30%	Work is in progress

8	NWR-SC-BKN-07-2022-23	Construction of 2 lane Road Over Bridge (1x36 m) spanover railway track with RCC deck slab on composite girder and(20x18.00 m + 2x20.00 m) span with RCC deck slab on PSCgirder in via duct portion with 243.89 m RE wall includingdismantling of existing 2 lane ROB no. 32-B(LC No.51-c),(1x23.00 m span) PRC Box girder with(19x18 m span) RCCgirder in via duct portion & 2x217.00 m retaining wall inapproaches at KM 81/0-1 between Rewari- Hisar section ofBikaner Division to facilitate running of double stack container	Open ETender	23.03.2023						Yes	NWR/NWRC/CIVIL/2023/0019 dated 21.08.2023	M/s PUNIA CONSTRUCTION CO-HISAR	Rs 3826.89 lakhs	29.11.2024	19.06.2023	10%	Work is in progress
9	NWR-SC-BKN-6R-2022-23	Construction of Road Under Bridge in lieu of LCno 8-1 at Km 9/1-2 on Hanumangarh- Sadulpur section inconnection with elimination of level crossing gate	Open ETender	19.04.2023						Yes	NWR/NWRC/Civil/2023/0017 dated 16.08.2023	M/s SHREE KARNI TRADERS-BIKANER	Rs 758.74 lakhs	28.02.2024	15.06.2023	30%	Work is in progress
10	NWR-SC-BKN-01-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Road Under Bridges, FOB, Platform , PlatformSheds , S&T structures, staff quarters, and other ancillary works in connection withdoubling of Molisar (incl) to Ratangarh (incl) section of Bikaner Division	Open ETender	18.05.2023						Yes	NWR/NWRC/CIVIL/2023/0022 dated 29.08.2023	M/s SHREE KARNI TRADERS-BIKANER	Rs 3158.98 lakhs	13.10.2024	20.07.2023	5%	Work is in progress
11	NWR-SC-BKN-07-2023-24	Earthwork in filling and cutting in formation,blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Minor Bridges, FOB, Platform, Platform Sheds, S&Tstructures, staff quarters, and other ancillary works between Dobh Bahali to Bhiwani city (from Km 7/00 to Km 45/200) section inconnection with Bhiwani-Dobh Bahali Doubling project	Open ETender	12.08.2023						Yes	In process	M/s CMIPL GSCPL JV, AGRA	Rs 8374.95 lakhs	05.05.2025	Nov-23	1%	Work is in progress
12	NWR-SC-BKN-05-2023-24	Supplying and stacking of 109000 cum65mm gauge stone ballast machine crushed ( hard stone)confirming to RDSO specifications between Km 7.00 to Km36.8 on Dobh Bahali to Bamala (including yards ) section inconnection with doubling project of Bhiwani Dobh Bahalisection	Open ETender	20.06.2023						Yes	PG yet to be submitted by the agency	M/s A.B. DURGA JV # 425, G.F. POCKET-3, SILVER BIRCH, OMAXECITY NEW CHANDIGARH-140901	Rs 1039.56 lakhs	17.09.2024	Work is under mobilisation	0%	Work is under mobilisation

13	NWR-SC-BKN-08-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Minor Bridges & LHS, FOB, Platform, Platform Sheds, S&T structures, staff quarters, and other ancillary works between Manheru to Bawani khera including Bhiwani Bypass in Connection with Manheru-Bawani Khera Doubling Project	Open ETender	19.08.2023						Yes	PG yet to be submitted by the agency	M/s S AND P GC JV, AGRA	Rs 9632.03 lakhs	20.05.2025	Dec-23	1%	Work is in progress
14	NWR-SC-BKN-11-2023-24	Carrying out Final Location Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with new line between Anupgarh to Bikaner (130.00km) and Spur line from Rojhrito Khajuwala (55.00 km) of Bikaner Division of North Western Railway	Open ETender	19.09.2023						Yes	In process	M/s MNEC CONSULTANTS PRIVATE LIMITED NAGPUR	Rs 160.82 lakhs	03.06.2025	Dec-23	5%	Work is in progress
15	NWR-SC-BKN-06-2023-24	Earthwork in filling and cutting in formation, blanketing, construction of trolley refuges, toe wall, retaining wall, pitching, Road Under Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, cable duct and other ancillary works between km 280.280 to 306.580 (Churu including to Molisar excluding) in connection Churu - Ratangarh Doubling project	Open ETender	12.08.2023						Yes	In process	M/s RACHNA -BLB JV	Rs 6291.15 lakhs	03.03.2025	Dec-23	1%	Work is in progress
16	NWR-SC-BKN-09-2023-24	Laying and linking of Broad Gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-Way materials and other ancillary works from km 280.280 to km 325.900 on Churu-Ratangarh section (including all station yards) in connection with Churu- Ratangarh Doubling Project.	Open ETender	03.09.2023						Yes	In process	M/S B S SANGWAN, SONEPAT	Rs 2458.93 lakhs	10.06.2025	Dec-23	1%	Work is in progress
17	NWR-SC-BKN-12-2023-24	Supplying and stacking 65mm gauge stone ballast machine crushed ( hard stone) conforming to RDSO specifications along the cess, including station yards, between Churu ( including) and Ratangarh (including) section between km 280.280 to KM 325.900 in connection with Churu-Ratangarh Doubling project	Open ETender	27.10.2023						Yes	PG yet to be submitted by the agency	M/S MIRAL -VCC JV , 316 to 319, SUVAS Scala, Nr, Suvas Caspia, opp. Nikol Police, Station , Nikol , Ahmedabad -382350	Rs 1815.69 lakhs	20.03.2025	Work is under mobilisation	0%	Work is under mobilisation
<b>CE/C/V -Dy.CE/C/IV-JP</b>																	

1	NWR/SC/Civil-102140514	Flash Butt Welding of 52Kg/60 kg, New / SH Railsat depot/site in Jaipur-Ringus section in c/w JP-SIKR-LHU&SIKR-CUR	OpenTender	03.12.2018	SinglePacket	06.12.2018	1	M/s RailtechInfraventurePvt.Ltd., Ahmedabad	NIL	Yes	NWR/S&C/CA/183 Dt.04.04.2019	M/s Railtech InfraventurePvt.Ltd., Allahabad	1.79 Cr.	05.03.19 04.06.19 31.03.21	10.12.2018	100%	Workphysicallycompleted.
2	NWR/SC/JP-RGS-Churu/Civil-101140508	Welding of Rail Joints bySKVprocessinJaipur-Sikar&Sikar-Churusection	OpenTender	10.6.16	SinglePacket	4.07.16	2	NA	NA	Yes	49/NWR/Dy,CE/C-GC/JP/2016-17/JP-SIKR-CUR&SIKR-LHU dt.11.01.2017	M/sOberoiThermitPvt.Haridwar.	3.50Cr. 3.58Cr	18.10.18 30.08.18 30.12.22	19.10.16	100%	Work completed and final bill under preparation
3	T. No.NWR/SC/Civil-102141117	Constructionofstationbuildings,circulatingarea,platformshelters,subways, FOBsetc. bet.JP-Palsana	OpenTender.	27.07.2019	Two bidsystem	22.08.2019	07Nos.	02 Nos. M/sVKConst. Co.SGNR 2. M/s AienMerenEnterprises,Dimapur 05 Nos.1.Hardyal Const. 2. BNGSB-MDJV 3. SurendraKumar Bansal4.Shakti Const. 5.KrishnaConst.	Yes	NWR/SC/CA/186 Dated 24.01.22	M/sV.K.ConstructionCo., SriGanganagar	25.22Cr. 30.40Cr.	22.04.21 31.08.22	30.10.2019	100%	Work Completed and final bill under preparation.	
4	T. No.NWR/SC/JP-RGS-CUR-Civil/102141118(R)-	Constofstationbuildings,circulatingarea,PFshelters,subways,FOBs,etcGoriyan,Kayamsar&RashidpurKhorihaltstations,othermiscworks in Palsana-Churusection	OpenTender	24.12.2019	Two bidsystem	20.01.2020	07Nos.	5Nos.	2	Yes		M/s ModiConstruction Company,Jaipur	20.33Cr. 25.15Cr.	15,09.21 31.08.22	05.06.2020	100%	Work Completed and final bill under preparation..
5	NWRSC/Civil-102140814 [R-2]	Laying,linking&dismantlingofB Ginc/with providingcrossingstationsatKayamsar,RashidpurKhor, Goriyan,Baori Thikariya&ChotaGudahaltstations	OpenTender	06.02.2020	Single PKTSystem	02.03.2020	1	BhanwarLalBirjania,Nagaur	NIL	Yes	DY.CE[C]IV/JP/CA/111 Dated.02.11.2020	M/s BhanwarLalBirjania,Nagaur	6.90Cr.	03.12.21 30.11.22	05.08.2020	100%	Work Completed and final bill under preparation.
6	NWR/SC/Civil-102140520	Constructionof2laneRoadoverbridgeofRailway span 1 x 60 mclear bow string GirderinlieuofLCNo.142nearRajgarhstationofRewari-Jaipursection.	OpenTender	29.07.2021	TwoPacket	23.08.2021	22	M/s PuniaConstructionCo.,Hisar		Yes	.CANo.NWR/CA/S&C/194 Dated.24.01.2022	M/sPuniaConstruction Co.,Hisar.	26.69Cr. 31.54Cr.	22.05.23	23.12.2021	75%	Work is in progress.
7	NWR/SC/Civil-102140521	Constructionof4laneRoadoverbridgeofrailwayclearspan1x72 m (clear span) Bowstring Girderin lieuofLCNo.61nearAnajMandi ofRewari-Jaipursection.	OpenTender	04.08.2021	Two packet	27.08.2021	23	M/s AnsariErectors ,Ahmedabad.		Yes	Acceptanceletter No. DY.CE[C]II- JP/Engg/NWR/SC/Civil-102140521/83594004 577 0 Dated. 01.12.21	M/s Ansari Erectors,Ahmedabad	25.71Cr.	31.05.23	Yet to bestarted	75%	Work is in progress.
<b>CE/C-VI-Dy.CE/C/III-JP</b>																	
1	NWR-SC-Civil-13641916	Const. of 6 Nos. Type-VI Quarters, balanceworkofconst. office and other misc. works at Jagatpura, Jaipur.	OpenTender		Two Bidsystem			NA	NA	Yes	NWR/S&C/CA/13 Dt.18/06/21	M/s Pradeep KumarJain, 140, Shree ViharJV Avenure,Durgapura, Tonk RoadJaipur	13.49 Cr.	25.03.22 20.01.23	01.05.2021	100%	Work completed and final bill under preparation

2	T.No.NWR-SC-KWP-Civil-13641924:	Layingandlinkingofbroadgaugeline,includingpoints&crossing, SEJ, spreadingofballast,Tampingoftrack,TransportationofP, Way materials and otherancillaryworksinconnection with Khatipura-Development ofnewterminalfacility at KhatipuraJaipur	Opentender		SinglePacket System						NWR/S&C /CA/18dated11/07/2022	M/s. ShivakritiInternational,Jaipur-302006,Rajasthan,India	5.82 Crore	09/09/2022 31.03.23	27-05-2022	100%	work incompleted final variation uder process.
3	T.No.NWR-SC-KWP-Civil-13641925	Construction of facilities&infrastructureforproviding of quick watering arrangement	Opentender		SinglePacket System				Yes	29-06-2022	M/s. ALWOOD Construction,NG-09 JDA Shopping Centre,Subhash Nagar,Jaipur-302016 Rajasthan,India	5.79	28/10/2022 28.02.2023 30/06/2023, 31/01/2024	13-07-2022	85%	Work in progress	
4	T. No. NWR-SC-KWP-Civil-13641931-R 1	Composite Works (Civil, Electrical, S&T, Mechanical) involving construction of Industrial sheds, other ancillary buildings, Pit Line Track works, Drainage system, Electrification and illumination works, Procurement and commissioning of specified Mechanical Machineries & Plant (EOT crane etc.) & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase II).	Opentender						Yes	DYCE-C-III/JP-ENGINEERING/NWR-SCCivil-13641931R1/0092156000091894 dated 28/11/2023	M/s BIHANI CONSTRUCTION PRIVATE LIMITED-JAIPUR, 64-130, Heera Path Mansarovar, Jaipur-302020 Rajasthan, India	117.50 Cr	27-05-2025	11-12-2023	1%	Work in progress	
5	T.No.NWR-SC-EPC/GADJT-921	MajorupgradationofGandhinagar(Jaipur)RailwayStationof JaipurDivision of North WesternRailwayon Engineering, Procurement and Construction (EPC).	Opentender		TwoPacketsystem				Yes	NWR/S&C /CA/196 dated30/09/2022	M/s. JCC INFRAPROJECTSBIL JV 761/30,AKLANK HOUSE,TIKAM GANJ,AJMER-305001	177.45 Crore	14-04-2025	15-10-2022	13%	Work in progress	
6	T.No.NWR-SC-EPC/JP-T-926	Major upgradationof Jaipur Railway Station of North WesternRailway onEngineering,Procurement and Construction (EPC).	Opentender		TwoPacketsystem				Yes	NWR/S&C/CA/198 dated30/11/2022	M/sGirdhariLalConstruction PrivateLimited, Delhi C-102 AnsalPlaza,	577.77 Cr	24-07-2026	25-01-2023	20%	Work in progress	
7	T.No. NWR-SC-EPC-PMS-JP-T-928R	Project Management Services for Major upgradation of Jaipur Railway Station of Jaipur Division of North Western Railway on Engineering.	Opentender						yes	NWR/NWRC/Civil/2023/0021 dated 13/09/2023	M/s CEMOSA-INTROSOFT-JV, office No. 502, Fifth Floor, DDA-5 Building, Dist. Centre, Janakpuri, Delhi-India,110058	4.78 Cr	27-10-2026	12-05-2023	14%	Work in progress	

8	T.No. NWR-SC- EPC-PMS- GADJT- 927 R	Project management services for Major upgradation of Gandhinagar (Jaipur) Railway Station of Jaipur Division of North Western Railway.	Opentender							yes		M/s THEME ENGINEERING SERVICES PRIVATE LIMITED- JAIPUR , B-24 Gokul Vatika Jawahar Circle Jaipur- 302018 Rajasthan, India	2.44 Cr	30-08-2025	01-04-2023	24%	Work in progress	
<b>CE/C/V/JP-Dv.CE/C/IL-JP</b>																		
1	NWR/SC/ DO- GGC/CIV IL/5141104 68	Supplying and stacking machine crushed stone ballast in stacks as per Railway's specifications between Dausa & Gangapur city stations in connection with Dausa-Gangapur city new line project	open		Two packets system	8/16/1931	2	-		2	Yes	Dy.CE/C/DO/CA/81 dated 23/12/16	B-24 Gokul Vatika Jawahar Circle Jaipur- 302018 Rajasthan, India	Rs.14.33 Crore	2006-04-18 Extended upto 31/03/22	19.10.2016	100%	work completed final variation under process.
2	NWR/SC/ DO- GGC/CIV IL/5141118 04	Construction of balance work of single line BG standard straight alignment tunnel in soil and rock including cut & cover, portion, sided drains, protection works on approaches of tunnel and other ancillary works from chainage 38600 to 40900 between Didwana & Lalsot Railway station in connection with Dausa-Gangapur city new BG line project	Open	15.5.2016	Two Packets system	6/16/2020	5	3		2	Yes	NWR/S&C/CA/165 dated 01/02/17	M/s TCL-UTM JV, Gurgaon	Rs.54.46 Crore	2022-03-18, 31.12.23	09.12.2016	95%	Work in progress, further extension under process
3	NWR/SC/ Alwar- Bandikui /Civil/5141 50803 GGC/Civil/ 514110873	Flash butt welding of 60/53 kg New/SH/72/90 UTS Rail joints by using mobile flash butt welding plant in connection with Alwar-Bandikui and Dausa-Gangapur city new line project.	Opentender		Two packets system	10/16/2028	1	1		0	Yes	Dy. CE/C/DO/CA/85 dated 06/03/17	M/s Railtech Infrastructure Pvt. Ltd. Allahabad	Rs.11.15 Crore	2015-05-18 extended upto 31/01/22	16.12.2016	85%	Work in progress.
4	NWR/SC/ DO- GGC/Civil/ 514110277	Laying and linking of Broad gauge main line, loop lines including points and crossings in yard, spreading of ballast, tamping of track transportation of P-ay materials and other ancillary works between Didwana & Gangapur city stations and between Banijana & Arnya Kala Salempur station in connection with Dausa-Gangapur city new line project.	Open		Two Packets system	10/17/2011	3	1		2	Yes	Dy.CE/C/DO/CA/96 dated 10/05/18	M/s Laxyo Energy Limited, Ratlam	Rs.14.67 Crore	2027-03-19 Extended upto 31/01/22 1931-12-22	10.01.2018	100%	Work completed final bill under preparation
5	NWR/SC/ DO- GGC/Civil/ 514110277	Balance work of minor bridges, Road Under Bridge, like PSC slabs, bed blocks, returns, toe wall, pitching, drop & curtain wall, height gauge, road work etc. and construction of Limited Height Subway between Didwana to Gangapur city stations in connection with Dausa-Gangapur city new Line Project	Open	25.9.2017	Two Packets system	10/17/2027	2	1		1	Yes	NWR/S&C/CA/173 dated 26/03/18	M/s. Lall Construction Co. Delhi	Rs.46.41 Crore	26/06/19. Extended upto 31/10/2023	7.02.2018	100%	Work completed final bill under technical check

6	NWR/SC/DO-GGC/Civil/514110676	Miscellaneous works like construction of station buildings, providing FOB, platform covering, circulating area, balance work of platform etc. from Lalot to Gangapur city in connection with Dausa-Gangapur city New Line Project.	Open		Two Packets system	10/17/2027	6	3	3	Yes	Dy.CE/C/DO/CA/93 dated 24/03/18	M/s MCDPL-Sunrise Infra (JV), Jaipur	Rs. 17.95 Crore	19/03/19. Extended upto 31/12/21, 30/06/22, 15.12.23	01.03.2018	100%	Work completed final variation under approval of competent authority
7	NWR/SC/DO-GGC/Civil/514110979	Construction of 2 lane Road over Bridges including approaches in lieu of Level Crossing No. 28 on SH-25 connecting Sikandra-Gangapur city Road & Level Crossing No. 29 on NH-11B (Gangapur city bypass) between Khuntla & Gangapur city station and construction of Road Under Bridge at chainage 44949 between Lalot & Mandawaria stations in connection with Dausa-Gangapur city new line project	Open	30.07.18	Two Packets system	8/18/1931	6	NA	NA	Yes	NWR/S&C/CA/184 dated 20/06/19	M/s SKT-Yash Enterprises (JV), Jodhpur	Rs. 42.23 Crore	2009-07-20 Extended upto 31.03.21, 30.04.22	28.02.2019	100%	Work completed final bill passed
8	NWR/SC/DO-GGC/Civil/514111181	Balance work of 150 unit type II, 7 unit type III latrine quarters and IOW office and other ancillary works	Open		Double packets system	5/19/2001	NA	NA	NA	Yes	Dy.CE/C/DO/CA/108 dated 28/09/19	M/s Sunrise Infra Projects Jaipur	Rs. 16.48	2017-04-20 Extended upto 31/10/22	28.08.2019	70%	Work in progress.
9	NWR/SC/ROB/Civil/5143000982	Construction of Road Over Bridge at Chainage 67470 LC No. 24 Bon Dausa-Gangapur city section	Open		Double packets system	9/19/2023	NA	NA	NA	Yes	NWR/S&C/CA/189 dated 10/02/20	M/s Shree Karni Traders Bikaner	Rs. 28.97 Crore	2003-11-20 Extended upto 30/04/22	25.11.2019	100%	Work completed final bill passed
10	NWR/SC/DO-GGC/Civil/514111180R4	Construction of Ballast track and transition from ballast to ballasted track in twin tunnels with contractor's own proven fastening system (Total approx. length 3.10 Km.) between Didwana-Lalot section of Dausa-Gangapur city new line project and between Kharwa Chanda-Zawar section of Udaipur Himmatnagar Gauge conversion project in North Western Railway in the state of Rajasthan (India.)	Open		Double packets system	9/19/2014	NA	NA	NA	Yes	Dy.CE/C/DO	M/s PCM Strescon Overseas Venture Ltd., Siliguri	Rs. 13.17 Cr.	2028-11-20 Extended upto 15/01/2024		70%	Work in progress
11	NWR/SC/DO-GGC/Civil/514110284R4	Const. of H/RUB including covering shed, minor bridges, ORH, cross drain, supply of stone ballast and other ancillary works bet. DO-GGC station in DO-GGC New Line Project.	Open	20.4.2020	Two Packets system	27.05.20	06 Nos.	02 Nos. Jaimatadi Energy System-Sikar. Shree Ram Krishna Const. Jaipur	04 Nos. 1. Vishnu Prakash R. Punjala Ltd. Mumbai 2. Sanjeev Kumar Goyal Contractor-Mansa. 3. Shri Karni Traders, Bikaner 4. Lal Construction Co. New Delhi	Yes, Award to L-1.	NWR/S&C/CA/193 Dt. 28/10/20	M/s Jai Matadi Energy System, Narodara, Laxmangarh Distt. Sikar (Raj.)	39.99 Crores	10.02.2021 Extended upto 31/12/2023	23.07.2020	90%	Work in progress. Further extension under process
<b>CE/CV/JP-Dy.CE/C/IL-UDZ</b>																	
1	NDT-DOHM-GC-T-2	Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROBs, RUBs, linking of new BG track, etc. from Chainage 90000 to 135000 in c/w Nathdwara - Devgarh Madariya GC Project.	Open	07.05.2023						Yes	DY.CE-C-I-UDZ-ENGINEERING/N/D/DOHM-GC-T-2/01120160082947 dated 28.07.2023	M/s GHV-MHK JV, 1st floor, AML Center, 8 Mahal Industrial Area, Mahakali Caves Road, Andheri East, Mumbai - 400093	269.94 Cr.	27.07.2025	10.08.2023	---	NA

2	NDT-DOHM-GC-T-3R	Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROBS, RIJBs, linking of new BG track, etc. from Chainage 51000 to 90000 in c/w Nathdwara - Devgarh Madariya GC Project.	Open	13.09.2023						Yes	DY.CE-C-I-UDZ-ENGINEERING/N/DT-DOHM-GC-T-3R/00862610092440 dated 05.12.2023	M/s Rachana Construction Co, AT and PO Maktapur, TA Unjha, Dist. Mehsana - 384170 (Gujarat).	265.46 Cr.	04.12.2025	06.12.2023	----	NA
3	NWR-SC-MVJ-NDT-T-6	Construction of height gauges in c/w electrification of MVJ-NDT BG section	Open	27.07.2023						Yes	DY.CE-C-I-UDZ-ENGINEERING/N/WR-SC-MVJ-NDT-T-6/00912960088303 dated 05.10.2023	M/s Anupam Traders, 2nd Floor, Plot No. 252-A, Flat No. S-01, Tirupati Vihar, Mangiyawas, Sanganer, Jaipur - 302020 (Rajasthan)	1.56 Cr.	04.02.2024		----	NA
<b>CSTE/C/JP-Dv.CSTE/C/JU</b>																	
1	SnT_C_JU_21-22_01R	Provision of Electronic Interlocking STD-II(R) with MACLS at New Crossing Station between NZ-BLDI block section on SMR-BLDI section of Jodhpur Division of North Western Railway with RE Standard Indoor Measuring Instruments, DG sets and other indoor outdoor materials required to make EI system functional for centralized operation of signals and points	Open Etender	4/22/2006	Single	4/22/2028	4	NA	NA	Yes	DY CSTE-C-JU-SANDT/SnT_C_JU_21-22_01R/873220055572dt.3-6-22	M/s L N ENTERPRISES- JAIPUR.7 KESARGARH COMPOUND LN MARG TRIMURTI CIRCLE jaipur - 302004 Rajasthan, India	4.078	3/22/2002	3/22/2002	60%	underprogress