

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Crore & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF Feb,2024																	
Sr.No	Tender No.	Item/nature of work	Mode of tender	Dt. of publication of NIT	Types of bidding (single / two bid system)	Last date of receipt of tender	Nos. often ders received	Nos. and name of parties qualified after technical evaluation	Nos. & names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer evaluated L1	LAO No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
CE/C/HQ/JP-Dy. CE/C/II-JU																	
1	NWR/SC/DNA/Civil-423150101-R-1	Phase-I - Earthwork inbank/cutting RKB-PPR from Km.622.550 to Km.577.00	OpenTender	04.10.2018	Two bidSystem	26.10.2018		NA	NA	Yes	NWR/SC/DNA/Civil-423150101-R-1 dated 08.02.2019	M/s K.K. SorathiaMMCSJV,	48.98Cr.58.06Cr.	31.08.23	26.05.19	100%	Work completed
2	NWR/SC/DNA/Civil-423150102R	Phase-II - Earthwork inbank/cutting PPR-MTD stations from Km.577.00 to Km.520.00	OpenTender	17.09.18	Two bidSystem	22.10.18		NA	NA	Yes	NWR/SC/DNA/Civil-423150102R-dated 05.02.2019	M/s NGPL-NEPL-BLB(JV)JP	51.67Cr	31.05.23	01.07.19	100%	Work completed and final bill passed
3	NWR/SC/DNA/Civil-423150610	Construction of 159 Units of Type-II, 72 Units of Type-III & 16 Units of Type-IV Residential accommodation ... Deganato Rai-ka-baghdoubling Project	OpenTender	23.12.2019	Two bid system	27.01.2020	4	NA	NA	Yes	DYCE-C-I-JU-ENGINEERING/423150610 / 0104048001949 dated 26.05.2020	M/s VishnuPrakashRungliaLtd,JU	53.96Cr.	30.10.23	08.07.20	100%	Work completed
4	DYCECIIJP-MTD-RKB-01	Supplying and stacking stone ballast between Merta Road (Excluding g) and (including) Rai-ka-Bag section	OpenTender		Two bid system			NA	NA	Yes	DYCE-C-II-JP-Engineering/DYCECIIJP-MTD-RKB01/00882180022727 dated 24.07.2020	M/s B B Construction -KHURJA, Uttar Pradesh	20.13Cr.	23.01.22 20.03.22	13.08.20	100%	Work completed.
5	Dy CE/C-II-JU-MTD-RKB-05	Laying and linking of Board gauge..... km 521.740 km 578.700 (excluding Merta Road to including Pipar Road) inc/w RKB-DNA Project phase-II	OpenTender		Two bid system			NA	NA	Yes	DYCE-C-I-JU-ENGINEERING/DYCEC-II-JU-MTD-RKB-05/01033770035145, dated 03.05.2021	M/s Bhanwar Lal Bijmia Kuchaman Ciy, Nagaur	17.17Cr.	02.11.22	02.06.21	100%	Work completed final bill under preparation.
6	NWR/SC/Civil-102140519R	Flash Butt Welding of 20 rail panels/Free Rails//2 Rail panels/3 Rail panels of all rail section (New/SH) at site (insitu/cess) using Mobile Flash Butt Welding plant in territory jurisdiction of North Western Railway	OpenTender		Two bid system			NA	NA	Yes	DYCE-C-I-JU-ENGINEERING/NWRSCCIVIL102140519R/00868280036419 Dated 04.06.2021	M/s Khem Chand-Varanasi-221010	10.79Cr.	03.06.24	20.07.21	45%	Work in progress.
7	Dy CEC-III-JU-DNA-RKB-10	Welding of 52 kg/60 kg (90 UTS) 90 R (90 UTS/72 UTS) rail joints by At welding (SKV process) inc/w RKB-DNA doubling project	OpenTender	13.02.2021	Single packet	05.03.2021	2			Yes	DYCE-C-I-JU-ENGINEERING/DYCEC-III-JU-DNA-RKB-10/00854630035643 dated 18.05.2021	M/s The India Thermite Corporation, Ltd, New Delhi	1.08 Cr.	7.05.23, 31.01.24	16.10.21	55%	Work in progress

8	Dy.CE/C-II/JU-MTD-RKB-04	Laying and linking of BG. Km. 578.700 to Km. 621.600 (excl. Pipar Road and including RaiKaBagh) inc/w RKB-DNA Project Phase-I	Open Tender		Two bids system			NA	NA	Yes	DYCE-C-I-JU-ENGINEERING/DyCEC-II-JU-MTD-RKB-04/01090680041906, dated 18.09.2021	M/s Chintpurni Const. Co. Sonepat	13.74 Cr.	30.05.23	01.10.21	100%	Work completed
9	RLDA/RFP/CD-45/SRD-07 of 2022 of dated 15.06.2022	Major upgradation Jodhpur Railway station (EPC)	Open Tender	15.06.2022						Yes	RLDA/2021/SD/Jodhpur Railway Station/2464 dated 29.09.2022	M/S Vishal Infrastructure Ltd. & M/S OJSC EURO - Asian Construction (JV) Bangalore	474.52 Cr	28.09.25 36 MONTHS	"30.07.23 (ROW)"	0.07%	Work in progress
10	T. No. JU/Const./T-21/2022-23/EPC/PMS	T.No.JU/Const./T-21/2022-23/EPC/PMS - Project Management Services for Major Upgradation of Jodhpur Railway Station of North Western Railway	Open Tender							Yes	DyCE-C-I-JU-Engineering/T-21/00932200069347 dated 06.01.2023	M/s Lion Engineering Consultants, Pvt. Ltd.- Bhopal, Plot No. 97, Elegant Estate, BHOPAL -462024	474.52 Cr	06.01.26 36 Months	16.02.2023	8.00%	Work in progress
11	JU/Const./T-23-R/FLS/MTD-BKN-LGH & LN-KAI-MJ	Carrying out Final Location Survey, Luni - Kairla - Marwar Jn. Section (71.71 Kms) and New line work of Marwar Jn. Bye - Pass (10.00 Kms) (Total Length= 258.33 Kms).	Open Tender							Yes	DYCE-C-I-JU-ENGINEERING/23-R/10377730076954 Dated 15/05/2023	M/s Consulting Engineers Group Limited-Jaipur CEG Tower, Malviya Industrial Area, Jaipur 302017	3.85 Cr.	14.11.23 31.01.24	15.06.2023	40%	Work in progress
CE/C/HQ-Dy.CE/C/I-JU																	
1	Jenal-Bhildi/41016110 3-R	Construction of Station Building, Staff Quarters, approach road and circulating area, extension of existing bridges, etc. in c/w new crossing station at Km. 216.245 between Jenal & Bhildi stations of Samdari - Bhildi section of Jodhpur division	Open tender		Single packet			NA	NA	YES	NWR/S&C/CA/32, dated 13.08.2020	M/s Bhanwar Lal Bijrana - Nagaur.	6.50 Cr. 9.62 Cr.	07.09.20, 07.06.21, 31.10.22, 31.03.23, 31.01.24	30.10.20	85%	Work completed
2	NWR/SC/Thaiyat/Civil-310111802	Construction of all Civil Work like Earthwork in cutting & filling for formation, Construction of Minor/Major Bridges, ROB/RUBs building works, Electrical works & all P.Way works etc. in connection with Thaiyat-Hamira-Sanu New BG Line Project (56.250 kms)	Open tender							YES	NWR/S&C/CA/73., dated 17.08.2016.	M/s SCC JV PMP Infratech, A-Block, A-104, Ganesh Meridian Sola, Ahmedabad - 380060.	117.33 Cr	30.09.22	27.04.16	30.09.22	Work completed Final Variation under process
3	T.No.JU/Const./T-14/2021-22/LHS/SMR-BME & RKB-JSM	Construction of LHS in lieu of level crossings, etc. (02 Nos. in Samdari - Barmer & 07 Nos. in Rai-ka-Bagh - Jaisalmer section).	Open tender							YES	NWR/S&C/CA/110, dated 25.04.2022	M/S MHK-OMB JV, By Pass Road Himatnagar	26.60 Cr 29.28 Cr.	30.03.2024	10.03.22	65%	Work in progress.

4	T.No. JU/Const./T-15/2021-22/LHS/BK N-MTD	Construction of LHS in lieu of level crossings, etc. (Total 06 Nos. of Merta Road – Bikaner section).	Opentender						YES	NWR/S&C/CA/111, dated 17.05.2022	M/s OSIANMAA BUILDERS-JODHPUR,	17.24 Cr.	31.03.2024	07.05.2022	70%	Work in progress.	
5	T.No.Dy./CE/ISM/01	Major up-gradation of Jaisalmer Railway Station of Jodhpur Division of NWR on EPC mode.	Opentender						YES	NWR/S&C/CA/113 (EPC) Dt. 10.10.2022	M/s SKT-SGCCL JV, Bikaner	109.47 Cr.	30.07.2024	21.10.2022	25%	Work in progress.	
6	T.No.JU/Const./T-18/2022-23/LHS/BK N-MTD	Construction of LHS in lieu of level crossings, etc. (08 Nos. in BKN-MTD, 01 No. in PPR-BARA, 01 No. in RKB-JSM & 02 Nos. in SMR BLDI section).	Opentender						YES	NWR/S&C/CA/114 Dated 26.10.2022	M/s Shree Kami Traders-Bikaner.	40.98 Cr. 50.59 Cr.	29.02.2024	01.10.2022	55%	Work in progress.	
7	T. No. JU/Const./T-20-R-1/2022-23/EPC/PM S	Project Management Services for Major upgradation of Jaisalmer Railway Station of Jodhpur Division of North Western Railway.	Opentender						YES	NWR/ S&C/CA/114, dated 26.10.22	M/s Gian P Mathur & Associates Pvt. Ltd., New Delhi	1.45 Cr.	24.05.2025	03.07.2023	7%	Work in progress.	
8	T. No. JU/Const./T-22/FLS RAS MEC	Carrying out Final Location Survey in connection with Ras to MEC & MTD Bye Pass New Line work.	Opentender						YES	NWR/ NWRC/ Civil/2023/0006, dt. 15.07.2023	M/s Delhi Integrated Multi Modal Transit System Ltd., Delhi.	1.14 Cr.	31.12.2023 30.04.2024	10.04.2023	60%	Work in progress.	
9	T. No. JU/Const./T-26/2022-23/ROB/72	Construction of 2 lane Road Over Bridge in lieu of LC No.C-72 near Degana station Yard.	Opentender						YES	NWR/ NWRC/Civil/2023/0016 dated 17.08.2023	M/s Ravi Infrabuild Project Ltd., Udaipur.	26.62 Cr.	10.11.2024	20.08.2023	15%	Work in progress.	
10	T. No. JU/Const./T-27/2023-24/LHS	Construction of LHS in lieu of Level Crossings (24 Nos.)	Opentender						YES	NWR/ NWRC/Civil/2023/0035 dated 27.10.2023	M/s Shree Kami Traders-Bikaner.	103.43 Cr.	28.08.2025	20.09.2023	10%	Work in progress.	
11	T. No. JU/Const./T-29/2023-24/ROB/27	Construction of 2 lane Road Over Bridge in lieu of LC No.C-27 near Nokha station Yard.	Opentender						YES	-	M/s Ravi Infrabuild Project Ltd., Udaipur.	30.55 Cr.	04.06.2025	-	-	Work awarded on 05.12.2023	
12	T. No. NWR-SC-BKN-5R-2022-23	Carrying out Final Location Survey in connection with doubling from LGH to JSM	Opentender						YES	NWR/ NWRC/ Civil/2023/0036, dt. 20.10.23	M/s S.M. Consultant Pvt. Ltd., Bhubaneswar	3.22 Cr.	25.01.2024	Oct-23	25%	Work in progress.	
CE/C/II-Dy. CE/C/I-UDZ																	
1	NWR/SC/UDZ-HMT(GC)/Civil-204140124	Construction of minor bridges and earthwork in cutting and filling between Umra and Zawar stations in connection with UDZ-HMTGC Project	Open	02.06.16	Two Packet system	12.07.16	5	2	yes	DY.CE-C-I-UDZ ENGINEERING/ MVJ-BI-T-19/10609190082 105 date 20.07.2015	Ravi Infrabuild Projects Pvt. Ltd. UDZ	69.81 Cr.	11.09.18, 30.06.20, 31.08.21, 15.02.22, 23.05.22	20.09.16	100%	Work Completed & Final Bill and underepreparation	

2	NWR/SC/UDZ-HMT (GC)/Civil-205140539	Laying and linking of track in UDZ-HMT section.	Open	31.12.16	Single Packet	10.02.17	2	2	Yes	DY.CE-C-I-UDZ ENGINEERING/ MVJ-BI-T-19/10609190082 105 date 20.07.2016	M/sBLB-SNCCJV,Jodhpur	11.28 Cr.	02.04.19 30.09.20. 31.03.21 30.09.21	17.05.17	100%	Work Completed & Final measurement
3	T. No. UDZ-HMT-GC-Miscel-T-49	Const. of toe walls, retaining walls, trolley refuges, etc. b/w KRCD & DNR Stations	Open	23.05.18	Two packet	28.06.18	7	6	Yes	DY.CE-C-I-UDZ ENGINEERING/ MVJ-BI-T-19/10609190082 105 date 20.07.2017	M/SS.K.Builders Noida (UP)	35.07 Cr.	12.02.20 20.06.20 31.10.21 30.04.22	13.08.18	100%	Work completed Final Bill under preparation
4	UDZ-HMT-GC-T-51	-Const of Stn Bldg, S&T stretc.at Zawar Semari, Kundalgarh, Rikhabdev Road Kotanastns	Open Tender	30.05.18	Two packet	04.07.18	6	5	Yes	DY.CE-C-I-UDZ ENGINEERING/ MVJ-BI-T-19/10609190082 105 date 20.07.2018	M/s Prem Fabricators, Ahmedabad	21.57 Cr.	12.08.19 30.09.22 31.10.22	02.01.18	100%	Work completed, Final Bill under preparation
5	T. No. UDZ-HMT-GC-T-61	Const of balance works of RUBs and ROBs (Box Type) in lieu of LCs and all other works, retaining wall etc.	Open Tender	17.12.19	Two bid system	17.01.20	2	2	Yes	DY.CE-C-I-UDZ ENGINEERING/ MVJ-BI-T-19/10609190082 105 date 20.07.2019	M/s Shiv Enterprises, 424, Nemisagar, Vaishali Nagar, JP	12.22 Cr.	14.02.21 15.06.22 31.07.22	10.06.20	100%	Work completed Final Bill under preparation
6	T.No. UDZ-HMT-GC/T-63 R-	Miscellaneous work for construction of minor bridges, earth work in cutting & filling for formation in e/w UDZ-HMT GC projec.....	Open Tender	6.2.20	Two bid system	29.6.20	9	5	Yes	DY.CE-C-I-UDZ ENGINEERING/ MVJ-BI-T-19/10609190082 105 date 20.07.2020	M/s Ramesh Chander Contractor Company Pvt Ltd. Sirsa	14.85 Cr.	30.09.21	20.10.20	100%	Work preparation completed, final bill under preparation
CE/C/II-Dy.CE/C/IV-UDZ																
1	Tender No. UDZ-MVJ-BI-GC-T-11	Dismantling of balance existing MG track, laying and linking of Mavli-Barisadri Gauge conversion project.	Open Tender	24.10.17	Single Packet	5.12.17	2 Nos.	NIL	Yes	DY.CE-C-I-UDZ ENGINEERING/ MVJ-BI-T-19/10609190082 105 date 20.07.2022	M/s Jhawa Sales Corporation, Rani Bazar, Bikaner-334001 (Raj)	7.23 Cr. 7.68 Cr	12.06.2019 30.09.22	10.04.2018	100%	Work completed, final bill under preparation
2	<u>T.No. MVJ-BI-T-19</u>	Construction of station Building, Earthwork in filling in format extension of minor Bridges & LHS, blanketing, etc....., fixing of boundary post in BI-NMH new line, 27 Nos - Staff qtrs, OH tank, TTM rest room, ORH, Running Room at Badi Sadri of Ajmer Divisionon.	Open Tender	23.05.2023					Yes	DY.CE-C-I-UDZ ENGINEERING/ MVJ-BI-T-19/10609190082 105 date 20.07.2023	M/s Bhanwar Lal Bijarnia "Bijarnia House" Near Tagore College, Jhalra Road Kuchamancity Nagaur 341508	19.26 Cr	20-01-2025	07.08.2023	2.99%	Work in progress

3	T.No. DNRP-RTM-T-12	Construction of Station Building, ROB, RUB / LHS, Major Bridges , etc. in connection with Dungarpur - Ratlam via Banswara Project of Ajmer Division	Open Etender	22.07.2023						Yes	DY.CE-C-I-UDZ ENGINEERING/D NRP-RTM-T-12/00818480087 326 date 20.09.2023	M/s MHK BUILDCON LLP- HIMATNAGAR First Floor Divine India Building Nr RTO Office By Pass Road Himatnagar-383001 Gujrat India	105.42 Cr	19.09.2025			Work in progress	
4	T.No. DNRP-RTM-T-11	Construction of Station Building, ROB, RUB / LHS, Major bridges ,Minor bridges Earthwork in cutting and filling, platform, passenger amenities work etc. from chainage 0 Km.to 17 Km between Dungarpur and Nawagaon station in connection with the new line work from Dungarpur-Ratlam via Banswara Project.	Open Etender	10.08.2023						Yes	DY.CE-C-I-UDZ ENGINEERING/D NRP-RTM-T-11/00873040092 299 date 04.12.2023	M/s S A Yadav Pune Office 213-214 2nd Floor Deccan Tower Near City Pride Pune Satara Road Pune-411037 Maharashtra india	184.32 Cr.	03.12.2025			Work in progress	
5	<u>T.No. BI-NMH-T-01</u>	Construction of new broad gauge line, including formation, bridges, station buildings, quarters, ROB/LHS and other ancillary civil works and electrical general works in between chainage 0.748 & chainage 21.500 between Badi Sadri(Excl.) and Barwara Goojar(Incl.) Stations in Badi Sadri to Nimach via Chhoti Sadri new Line project	Open Etender	26.07.2023						Yes	DY.CE-C-I-UDZ ENGINEERING/D NRP-RTM-T-11/00873040092 299 date 04.12.2023	M/s RACHNA-MCPL JV Bikaner Road Nokha	140.25 Cr.	03.12.2025			Work in progress	
6	T. No. RPZ-DRB-LHS-T-01	Construction of LHS & Covering arrangement, Providing approach road, retaining walls, steel height gauge & adequate drainage arrangement, dismantling, linking and tamping of track in lieu of LC no. 72 in Rana Pratap Nagar – Debari section of Ajmer Division	Open Etender	19.10.2023						Yes	DY.CE-C-I-UDZ ENGINEERING/R PZ-DRB-LHS-T-01/10301460093 159 date 13.12.2023	M/s SHIV Enterprises - Jaipur 424 Nemisagar Vaishali Nagar Jaipur 302021 Rajasthan India	3.40 Cr.	12.06.2024			Work in progress	
CE/C/IV-Dy.CE/C/II/All																		
1	All/Const./LHS/T/9	Providing leftover LHSinlieu ofLCs in MI-PNUsectioninconnection witheliminationofexisting gates	Open	08-09-2016	SinglePacket System	14-10-2016	03Nos.	03(Three)	NIL	Yes	Dy.CE(C)/All/Const/LHS/CA /06Dated06/09/2017	M/s Radhe Associate,137-1st Floor KenvilleComplex,Nr .RamosanaCircle,Me hsana-UnjhaHighwayRoad-384002	8.95Cr.	20.01.18 30.09.20 31.05.21 30.09.21	09.02.17		100%	Work Completed

2		ConstoROBatL.Cno18ofAjmerDiv	OpenTender		Two packetsystem					Yes	NWR/S&C/CA/102 Dt.28.01.20	M/sVishnuPRPungali a Ltd.,Jodhpur	30.67 Cr.	24.10.21, 31.03.2022, 31.12.2022, 31.08.2023 & 30.04.2024	25.10.19	55%	Work in progress.	
CE/C/III--Dy.CE/C/I-MKN																		
1	NWR/SC/FLDNA/Civil-419150108	Phase-I - Earthwork inbank / cutting includingblanketing material, etc.in connection withPhulera - DeganaDoublingProject	Open E-tender	31.1018	Two bidSystem	26.11.18		3	NA	NA	Yes	NWR/S&C/CA/92 dt.20.05.2019	M/sRachna ShriMohangarh JV, S-8,First Floor, TransportNagar,Jaisalmer	51.06 Cr.	09.01.20 15.09.21 31.10.22 30.11.22 10.02.23	25.02.19	100%	Work completed, final bill under preparation
2	NWR/SC/FLDNA/Civil-419151809	Phase-II - Earthwork inbank / cutting includingblanketing material, etc.in connection withPhulera - DeganaDoublingProject.	Open E-tender	06.11.18	Two bidsystem	29.11.18		4	NA	NA	Yes	NWR/S&C/CA/96 dt.21.05.2019	M/sK.K.SorathiaMM CProjectsJV,Gandhidham	53.73 Cr.	09.07.20 09.01.21 09.11.21 09.04.22 09.08.22 09.12.22 09.03.23 31.07.23 30.11.23 29.02.24	03.03.19	85%	Work inprogress
3	NWR/SC/FLDNA/Civil-419151810	Phase-III - Earthwork inbank / cutting includingblanketing etc. inconnectionwith Phulera Degana DoublingProject .	OpenE-tender	06.11.18	Two bidsystem	04.12.18		3	NA	NA	Yes	NWR/S&C/CA/94 dt.20.05.2019	M/sRachna ShriMohangarh JVS-8,First Floor, TransportNagar,Jaisalmer	50.34 Cr.	09.07.20 09.07.21 30.04.22 30.12.22 30.06.23 30.11.23 29.02.24	21.02.19	80%	Work inprogress
4	NWR/SC/FLDNA/Civil-419150311	Construction of MajorBridge No. 22 (10 X24.40m CompositeWelded Girder)at Ch.:24326.45 betweenGudha - GovindiMarwar Block section inc/ with doublingof Phulera-Deganasession	Open E-tender	11.01.19	Two bidsystem	05.02.19		10	NA	NA	Yes	NWR/S&C/CA/99 Dt.26.6.2019	M/s Radhe Guru JV-Mehsana,137Kensvill a ComplexNr, Ramosana Cirele,Mehsana.	22.46 Cr.	01.10.20 01.10.21 28.02.22 14.07.22 31.12.22 31.03.23 15.07.23 30.09.23 10.11.23	10.04.19	98%	Work inprogress
5	NWR/SC/FLDNA/Civil-419150413	LayingandlinkingofBroad Gauge main lines,fromkm64.0to km 108.75 & in connectionwith Phulera- DeganaDoublingprojectofJodhpur Division.	Open E-tender	13.11.19	Two bidsystem	05.12.19		3	NA	NA	Yes	Dy.CE/C-I/MKN/CA-14 dated27.06.20	M/s Jhanwar SaleCorporation-Bikaner-,Rani Bazar, Bikaner-334001	15.57 Cr.	06.03.21 06.09.21 06.04.22 15.06.22 15.07.22 30.09.22 31.12.22 28.02.23 30.05.23	21.03.20	100% 16.03.23	Workcomplete d ,final billunder preparation
6	T.No.NWR/SC/FLDNA/Civil-419150414R1	Supplyingandstackingmachin ecrushed,stoneballstonconfirmingtoRailwat Specification instacksalongthecessbet.Makrana&NawaCity from Km. 64.00 toKm.34.50inc/withFL-DNADoublingProject.	Open E-Tender		SinglePacket						Dy.CE/C/I-MKN/CA/15 Dt.25.11.2020	M/s Devender SinghContractor, Hissar(Haryana)	6.82 Cr.	06.09.21 06.03.22 30.06.22 31.08.22 30.10.22 28.02.23 31.07.23 31.12.23 31.03.24	06.10.20	98%	Work in progress.	

7	T. No. WR/SC/FL-DNA/Civil-419150418	Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards, spreading of ballast, tamping of track transportation of P. Way materials and other ancillary works from Makrana (Excluding) to Nawa City (including) stations from Km 64.00 to Km. 34.50 Km and in connection with Phulera-Degana doubling Project of Jodhpur Division.	Open Tender		Single Packet						Dy. CE/C-I/MKN/CA/17 Dt. 19.01.22	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	10.45 Cr.	22.07.22 31.01.23 31.07.23 30.09.23 30.11.23 31.03.24	05.08.21	62%	Work in progress.
8	NWR/SC/FL-DNA/	Supply and stacking machine crushed stone ballast confirming of Railways specifications in stacks along the cess/on finished formation including stations between Nawa City (excluding) & Phulera (including) stations from Km. 34.50 to Km. 00.00 in connection with Phulera-Degana doubling Project	Open Tender.		Single Packet		NA	NA	Yes		Dy. CE/C-II/MKN/CA/01 Dt. 20.01.22	M/s. Devendra and Sons, Construction Private Limited-Hisar	8.9 Cr.	15.08.22 15.02.23 31.07.23 31.12.23 31.03.24	26.11.21	94%	Work in progress.
9	NWR/SC/FL-Civil-419150420 DNA/Civil-419150421 R	Laying and linking of Broad Gauge main lines, loop lines including point and crossings in yards, spreading of ballast, tamping of track transportation of P. Way materials and other ancillary works from stations between Nawa City (Excl.) and Phulera (Incl.) stations from Km. 34.50 to Km. 00.00 inc/with FL-DNA Doubling Project.	Open Tender.		Two bid system		NA	NA	Yes	-		M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	12.02 Cr.	26.11.22 26.07.23 15.11.23 31.03.24	13.04.22	64%	Work under progress
10	T. No. NWR/SC/FL-DNA/Civil-419150418	Providing fabrication and assembling "INSITU" Glued Insulated Rail Joints G3 (L) type for 52 Kg. and 60 Kg. rail section as per RDSO drawing No. RDSO/T-671 and RDSO/T-2572 respectively between Degana (including) and Phulera (including) stations from 108.75 Km. to 0.00 Km. in connection with Phulera-Degana Doubling Project of Jodhpur Division	Open Tender		Single Packet							M/s. Dynamic Engineers Kota E-20, Chambal Industrial Area, Kota-324003	2.50 Cr.	15.09.22 15.09.22 31.01.23 30.06.23 15.10.23 15.03.24	01.10.20	65%	Work in progress

11	Tender No.T.No.4 19150423/1	Construction of Pedestrian Subway at Kuchaman City and Nawa City stations with ramp and linking of track and restoration of traffic, recoupmnt of ballast, tamping and relaxation of speed restriction in Phulera-Degana section in connection with doubling of FL-DNA section of JU division.	Open ETender							Yes		M/s Rachana Construction Company, AT and PO AKTUPUR, Tehsil Unjha, District- Mehsana- 384170Gujarat, India				15%	Work in progress.	
12	Tender No. NWR/SC/F L-DNA/Civil- 419150419 R2	Construction of Quarters, Service /Link roads, supervisor office, RCC Over Head Tank and other ancillary work at various stations between Phulera to Thathana Mithri (Halt) in connection with Phulera-Degana Doubling Project	Open E Tender							Yes		M/s Jai Baba Construction Company, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021						Work in progress.
13	Tender No. 419150307 R2	Balance left over works for construction of Major PrestressedConcrete Bridges (9 Nos.) & Minor Prestressed ConcreteBridges (04 Nos.) and other miscellaneous works betweenPhulera-Kuchaman City stations in connection with Phulera-Degana doubling project of Jodhpur Division.	Open E Tender							Yes		M/s Modi Construction Company, Jaipur					45%	Work in progress.
<u>CE/C/VI-Dv.CE/C/I-JP</u>																		
1	NWR/S&C /Bridge/Civil- 410640101	ConstructionofMajor,Minorandroadunderbridge from Km. 0.00 toKm. 25.00.	Open Tender		TwoPacketsystem			NA	NA	Yes	NWR/S&C/C A/91 Dt.28/05/19	M/s ModiConstruction Co.,Jaipur	39.68 Cr 55.90 Cr..	20.03.20 31.12.20 31.03.22 31.12.22 31/03/24		05.10.2019	80%	Work in Progress.
2	Tender No. NWRSCCI VIL410640 107	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P. way materials and other ancillary works in connection with Dedicated Test Track for RDSO between Km. 0.00 to 25.00 of Jodhpur division	Open Tender							Yes	DyCE/C- I/JP/CA/03 dated 16/06/2022	M/s BHANWAR LAL BIJARNIA-NAGGAUR Near Tegore College, Jhalra Road Kuchamancity Nagaur- 341508 Rajasthan, India	10.58 Cr	30/08/23 31/03/24		01-09-2022	20%	Work in Progress.

3	T. No. NWR/SC/Civil-41064011 OR :	Construction of S&T buildings, Hostel, Camp Office, Electro/Traction sub-station building and other misc. works between Gudha-Thathana Mithari sections in connection with Dedicated Test track for RDSO in Jodhpur division of North Eastern Railway	OpenTender							Yes	No. DYCE-C-I-JU-ENGINEERING/NWRSC CIVIL-410640110R/01254420081324 dated 13/07/2023	M/s. JAI BABA CONSTRUCTION COMPANY- JAIPUR, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021, Rajasthan Jaipur, India	22.45 Cr	13-10-2024	10-08-2023	15%	Work in Progress.
4	T. No. NWR/S&C/Civil-410640118:	Earth work in bank/cutting including blanketing material, construction of Major/Minor, Road Under bridges, shed with 65 T EOT Crane, Pit Line/Sick Line, OC Building and misc. works in Mithri Loop and Nawa Yard in connection with Dedicated Test Track for RDSO between Gudha-Thathana Mithri section of Jodhpur Division of NWR	OpenTender							Yes	DyCE-C-I/JP-Engineering/NWRSCCivil-410640118/00862610092277 dated 04.12.2023	M/s Rachana Construction Company, At & P.O. Maktupur, Ta.-Unjha, Dist.-Mehsana (N.Gujarat)	196.74Cr	03-06-2025		0%	Work yet to be started.
5	T. No. NWR-SC-Civil-410640112:	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between (Km. 0.00 to 13.00) Gudha Loop, (Km. 0 to 3.10) Nawa Loop and (Km. 25.0 to 43.5) Mithdi Loop of Gudha-THMR Section of Jodhpur division	OpenTender							Yes	DyCE-C-I/JU-Engineering/NWRSC-Civil-410640112/01090680086951dated 15.09.2023	M/s Chintpurni Construction Company, SONIPAT, 63 Sec 14, SONIPAT-131001 HARYANA, INDIA	14.07Cr	14-09-2025		0%	Work yet to be started.
6	T. No. NWR-SC-Civil-410640111:	Supplying and stacking machine crushed stone ballast in stacks in station yards or on cess/finished formation including station yards along the track at stations between Gudha & Thathana Mithri from KM 0/500 to Km 43/565 in connection with Dedicated Test Track of RDSO of Jodhpur division.	OpenTender							Yes	DyCE-C-I-JU-Engineering/NWR-SC-CIVIL-410640111/00898110079994 Dated 27.06.2023	M/s DEVENDRA SINGH CONTRACTOR-HISAR, H. NO.-7, PRATAP NAGAR SAKET COLONY, RAJGARH ROAD, HISAR-125001 Haryana, India	8.25Cr	26-09-2024		15%	Work in progress.

7	T. No. NWRSCCI VIL410640 108R1	Earth work in bank/ cutting including blanketing material, construction of Minor/Major and Road Under bridges of Gudha loops and Nawa loop & Mithari yard etc. In connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	OpenTe nder						Yes	Letter No: DYCE-C-I- JU- ENGINEERI NG / NWRSCCIVI L410640108 R1 / 10144030062 424 dated 22/09/2022	M/s MCC-BPM JV 9, LEELA MANSION, RAJ BHAWAN ROAD, CIVIL LINES, JAIPUR-302006, RAJASTHAN	141.5 Cr	21-12-2023		45%	Work in progress.
8	T. No. NWRSCCI VIL- 410640109	Formation and Bridge work of Nawa yard, VCF laboratory and Left over works viz. Earth work in bank/ cutting including blanketing material, construction of Major/Minor & Road Under bridges and Misc. works between Km. 15.000 to 22.800 in connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	OpenTe nder						Yes	Letter No: DYCE-C-I-JU- ENGINEERIN G / NWRSCCIVIL- 410640109 / 01477480064 315	M/s SHRI MOHANGARH CONSTRUCTION COMPANY- JAISALMER S-8 FIRST FLOOR TRANSPORT NAGAR JAISALMER- 345001 Rajasthan, India	59.41 Cr	20-01-2024		50%	Work in progress.
<u>CE/C/I/JP -Dv.CE/C/BKN</u>																

1	TenderNo. NWR-SC-BKN-17-2017-18 dated03.01.2018	Constructionof04nosRoad Over Bridge (7x36m + 2x30 m+ 1x18 m +1x24mspanoverRailwaytracks)withRCCdecksaboncomp ositegirderssuperstructure/ PSCgirder withRCCsubstructure&pilefoundationalongwithLimitedHeightSubwayinlieuoflevelcrossing No. 54-A at km85/2-3, 76 A at km 115/3-4,123atkm189/3-4onRewari-Hisar - Bathinda sectionandlevelcrossingNo.C-4-Aatkm3/7-8on Hisar - Sadulpur sectionof Bikaner division. connection withprovidingRailwaytracklink to Unit no 7 & 8 (2 x660MW)atSuratgarh	Open ETender	03.01.2018	TwoBid	09.02.18	03Nos	03Nos. 1. M/s ShreeKarni Traders. 2. M/sRakmKumarContractor 3. M/s Vishnu	NIL	Yes	NWR/S&C/CA/86dated12.6.2018	M/SVishnuPrakashRPungliaLtd.,H-1,FirstFloor,ShivalikComplex,NearGol Building , Sardarpura,Jodhpur-342003	Rs4598.71 Lakh	05.10.2019 31.10.20 31.10.21 31.12.22 15.03.23	06.04.2018	100%	Work completed and final variation is in process
2	TenderNo. WR-SC-BKN-01-2018-19 Dated09.05.2018	DismantlingofexistingBGrack,layingandlinkingof etc.... point chainage 0.00toimplantyard(including Birdhwalstation yard) in SupercriticalThermalPower station.	Open ETender	09.05.2018	SingleBid	14.06.18	04Nos	01i.e.M/SJhawaharSales CorporationBKN	03nosi.e. (i) M/sKiranInfraEngineersLtd Jaipur GirdhariRamJodhpur(ii)M/SChintpurniConst Co.Sonipat	Yes	47-NWR/Dy.CE/C/BKN/2018- 19 dated05.10.2018	M/S Jhawahar SalesCorporation, RaniBazar,Bikaner-334001(Raj)	Rs 828 lakhs	30.07.2019 31.12.20 30.11.21 30.11.22 31.03.23 30.09.23	31.07.2018	100%	Work completed and final bill under preparation.
3	NWR-SC-BKN-01-2020-21 Dt23.06.20	CarryingoutFinalallocation Survey,geotechnicalstudies ,design,preparationofdrawings&otherpreliminaryactivitiesforpreparing detailedestimateonactualrealisticcostin connection withDoubling from Bathinda-BhildiviaSirsa,Hisar,Rataangarh,Degana,Luni, Samdari excludingDegana-RaiKaBagh	Open ETender	23.06.20	SingleBid	27.07.20	08nos	01nosi.e.M/S BPC ConsultantIndiaPvtLtd Kolakata.	07nosi.e.(i) M/S TurkishEngg ConsutingandContracting TumasIndia PvtLTDDelhi (ii) M/S SkylarkDesignrandEngineersPvtLtdP atma(iii)M/S SatraInfrastr uctureManagem entServicePvtLtdHyderabad (iv)Raveneye	Yes	54-NWR/Dy.CE/C/BKN/2020-21 Dt.27.11.2020.	M/S BPC ConsultantIndiaPvt Ltd.,ConceptBuilding,Prince Park, 514/A/1,Kalikapur Road,Kolkata-700099	Rs 546.93 lakhs	08.09.21 09.06.22 06.01.23 06.07.23 06.01.24	09.09.20	91%	Work is in progress

4	NWR-SC-BKN-02-2020-21	Construction of 4 nos Road Over Bridge (Railway portion) in lieu of Level Crossing No. 27 at km 41/4-5, Level Crossing No. 52 at km 81/9-82/0, Level Crossing No. 114 at km 172/1-2 on Rewari-Bhatinda section and Level Crossing No. 45 at km 40/8-9 on Rohtak-Bhiwani section with RCC deck slab on superstructure and RCC substructure with pile foundation.	Open ETender	04.01.2021	Two Bids system	08.02.21	03 nos	02 nos i.e. (i) M/S Punia Const Co Hisar & (j) M/S Ram Kumar Contractor, Narwana	01 no i.e. M/S Balabharti Infrastructure Pvt Ltd Jaipur	Yes	NWR/S&C/CA/109Dt.03.09.21	M/S Punia Construction Co. 30, Sector-13, Part-2 Hisar-125001 (Haryana)	Rs 3737.61 lakhs	20.10.2022 31.03.23 30.06.23 31.10.23 31.12.23	21.04.21	90%	Work is in progress
5	NWR-SC-BKN-02-2022-23	Raising/ rebuilding of 2 lane ROB no 76-A of Rly span 1x102m BOW String girder +2 x 7.00M RCC slab in lieu of LC No 89-B (existing Rly span 1x49m + 35.70m PSC girder cast in situ) at km 137/2-3 between Rewari- Hisar section to facilitate running of Double Stack container trains.	Open ETender	11.10.2022						Yes	NWR/NWRC/CIVIL/2023/0014 dated 10.04.2023	M/s PRAGATI CONSTRUCTION CONSULTANTS-NEW DELHI	Rs 2986.84 lakhs	02.10.2024	15.02.2023	1%	Work is in progress
6	NWR-SC-BKN-03-2022-23	Carrying out FLS etc.... in connection with doubling from Hansi (HNS) to Hisar (HSR) - 23.11 Km and Rewari (RE) to Sadulpur (SDLP) - 141.28 Km section of Bikaner Division of North Western Railway	Open ETender	19.11.2022						Yes	NWR/NWRC/CIVIL/2023/0014 dated 16.08.2023	M/s BPC CONSULTANT INDIA PRIVATE LIMITED-KOLKATA	Rs 239.73 lakhs	20.09.2023 31.01.2024	Apr-23	25%	Work is in progress
7	NWR-SC-BKN-04-2022-23	Carrying out FLS etc..... in connection with doubling from Bathinda (BTI) to Lalgah (LGH) - 323.90 Km section of Bikaner Division of North Western Railway	Open ETender	19.11.2022						Yes	NWR/NWRC/CIVIL/2023/0012 dated 16.08.2023	M/s DELHI INTEGRATED MULTI MODAL TRANSPORT SYSTEM LIMITED-DELHI	Rs 386.35 lakhs	20.09.2023 20.01.2024	Apr-23	30%	Work is in progress

8	NWR-SC-BKN-07-2022-23	Construction of 2 lane Road Over Bridge (1x36 m) spanover railway track with RCC deck slab on composite girder and(20x18.00 m + 2x20.00 m) span with RCC deck slab on PSCgirder in via duct portion with 243.89 m RE wall includingdismantling of existing 2 lane ROB no. 32 B(LC No.51-c),(1x23.00 m span) PRC Box girder with(19x18 m span) RCCgirder in via duct portion & 2x217.00 m retaining wall inapproaches at KM 81/0-1 between Rewari- Hisar section ofBikaner Division to facilitate running of double stack container	Open ETender	23.03.2023					Yes	NWR/NWRC/ CIVIL/2023/0019 dated 21.08.2023	M/s PUNIA CONSTRUCTION CO-HISAR	Rs 3826.89 lakhs	29.11.2024	19.06.2023	10%	Work is in progress
9	NWR-SC-BKN-6R-2022-23	Construction of Road Under Bridge in lieu of LCno 8-I at Km 9/1-2 on Hanumangarh- Sadulpur section inconnection with elimination of level crossing gate	Open ETender	19.04.2023					Yes	NWR/NWRC/ Civil/2023/0017 dated 16.08.2023	M/s SHREE KARNI TRADERS BIKANER	Rs 758.74 lakhs	28.02.2024	15.06.2023	30%	Work is in progress
10	NWR-SC-BKN-01-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall,retaining wall, pitching, construction of Road Under Bridges, FOB, Platform , PlatformSheds , S&T structures, staff quarters, and other ancillary works in connection withdoubling of Molisar (incl) to Ratangarh (incl) section of Bikaner Division	Open ETender	18.05.2023					Yes	NWR/NWRC/ CIVIL/2023/0022 dated 29.08.2023	M/s SHREE KARNI TRADERS BIKANER	Rs 3158.98 lakhs	13.10.2024	20.07.2023	5%	Work is in progress

11	NWR-SC-BKN-07-2023-24	Earthwork in filling and cutting in formation,blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Minor Bridges, FOB, Platform, Platform Sheds, S&Tstructures, staff quarters, and other ancillary works between Dobh Bahali to Bhiwani city (from Km 7/00 to Km 45/200) section inconnection with Bhiwani-Dobh Bahali Doubling	Open ETender	12.08.2023					Yes	In process	M/s CMIPL GSCPL JV, AGRA	Rs 8374.95 lakhs	05.05.2025	Nov-23	1%	Work is in progress
12	NWR-SC-BKN-05-2023-24	Supplying and stacking of 109000 cum65mm gauge stone ballast machine crushed (hard stone)confirming to RDSO specifications between Km 7.00 to Km36.8 on Dobh Bahali to Bamala (including yards) section inconnection with doubling project of Bhiwani Dobh Bahalisection	Open ETender	20.06.2023					Yes	PG yet to be submitted by the agency	M/s A.B. DURGA JV # 425, G.F. POCKET-3, SILVER BIRCH, OMAXECITY NEW CHANDIGARH-140901	Rs 1039.56 lakhs	17.09.2024	Work is under mobilisation	0%	Work is under mobilisation
13	NWR-SC-BKN-08-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall,retaining wall, pitching, construction of Minor Bridges & LHS, FOB, Platform,Platform Sheds, S&T structures, staff quarters, and other ancillary works betweenManheru to Bawani khera including Bhiwani Bypass in Connection with Manheru-Bawani Khera Doubling Project	Open ETender	19.08.2023					Yes	PG yet to be submitted by the agency	M/s S AND P GC JV, AGRA	Rs 9632.03 lakhs	20.05.2025	Dec-23	1%	Work is in progress

14	NWR-SC-BKN-11-2023-24	Carrying out Final Location Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with newline between Anupgarh to Bikaner (130.00km) and Spur line from Rojhrito Khajuwala (55.00 km) of Bikaner Division of North Western Railway	Open ETender	19.09.2023						Yes	In process	M/s MNEC CONSULTANTS PRIVATE LIMITED-NAGPUR	Rs 160.82 lakhs	03.06.2025	Dec-23	5%	Work is in progress
15	NWR-SC-BKN-06-2023-24	Earthwork in filling and cutting in formation, blanketing, construction of trolley refuges, toe wall, retaining wall, pitching, Road Under Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, cable duct and other ancillary works between km 280.280 to 306.580 (Churu including to Molisar excluding) in connection Churu - Ratangarh Doubling project	Open ETender	12.08.2023						Yes	In process	M/s RACHNA - BLB JV	Rs 6291.15 lakhs	03.03.2025	Dec-23	1%	Work is in progress
16	NWR-SC-BKN-09-2023-24	Laying and linking of Broad Gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-Way materials and other ancillary works from km 280.280 to km 325.900 on Churu-Ratangarh section (including all station yards) in connection with Churu- Ratangarh Doubling Project.	Open ETender	03.09.2023						Yes	In process	M/S B S SANGWAN, SONEPAT	Rs 2458.93 lakhs	10.06.2025	Dec-23	1%	Work is in progress

17	NWR-SC-BKN-12-2023-24	Supplying and stacking 65mm gauge stone ballast machine crushed (hard stone)confirming to RDSO specifications along the cess, including station yards, between Churu (including) and Ratangarh (including) section between km 280.280 to KM 325.900 inb connection with Churu- Ratangarh Doubling project	Open ETender	27.10.2023						Yes	PG yet to be submitted by the agency	M/S MIRAL -VCC JV , 316 to 319, SUVAS Scala, Nr, Suvas Caspia. opp. Nikol Police, Station , Nikol , Ahmedabad - 382350	Rs 1815.69 lakhs	20.03.2025	Work is under mobilisation	0%	Work is under mobilisation	
CE/C/V -Dy.CE/C/IV-JP																		
1	NWR/SC/CUR/Civil-102140514	Flash Butt Welding of 52Kg/60 kg, New / SH Railsatdepot/siteinJaipur-Ringus section in c/w JP-SIKR-LHU&SIKR-CUR	Opentender	03.12.2018	SinglePacket	06.12.2018		1	M/s RailtechInfraventurePvt . Ltd.,Ahmedabad	NIL	Yes	NWR/S&C/CA/183 Dt.04.04.2019	M/s Railtech InfraventurePvt.Ltd.,Allahabad	1.79 Cr.	05.03.19 04.06.19 31.03.21	10.12.2018	100%	Workphysical lycompleted.
2	NWR/SC/JP-RGS-Churu/Civil101140508	Welding of Rail Joints bySKVprocessinJaipur-Sikar&Sikar-Churusection	OpenTender	10.6.16	Single Packetystem	4.07.16		2	NA	NA	Yes	49/ NWR/Dy.CE/C/GC/JP /2016-17/JP-SIKR-CUR &SIKR-LHU dt.11.01.2017	M/sOberoiThermitPvt.Haridwar.	3.50Cr. 3.58Cr	18.10.18 30.08.18 30.12.22	19.10.16	100%	Work completed and final bill under preparation
3	T. No.NWR/SC/Civil-102141117	Constructionofstationbuildings,circulatingarea,platformshelters,subways , FOBsetc. bet.JP-Palsana	Opentender.	27.07.2019	Two bidsystem	22.08.2019	07Nos.	02 Nos. M/sVKConst. Co.SGNR .2. M/s AienMerenEnterprises,Dimapur	05 Nos.1.Hardyal Const. 2. BNGSB-MDJV 3. SurendraKumar Bansal4.Shakti Const. 5.KrishnaConst.	Yes	NWR/SC/CA/186 Dated 24.01.22	M/sV.K.ConstructionCo., SriGanganagar	25.22Cr. 30.40Cr.	22.04.21 31.08.22	30.10.2019	100%	Work Completed and final bill under preparation.	
4	T. No.NWR/SC/JP-RGS-CUR-Civil/102141118(R)	Constofstationbuildings, circulatingarea,PFshelters,subways,FOBs,etcGoriyan,Kayamsar&RashidpurKhorihaltstations,ot hermiscworks in Palsana-Churusection	OpenTender	24.12.2019	Two bidsystem	20.01.2020	07Nos.	5Nos.		2	Yes		M/s ModiConstructio nCompany,Jaipur	20.33Cr. 25.15Cr.	15.09.21 31.08.22	05.06.2020	100%	Work Completed and final bill under preparation..

5	NWRSC/Civil-102140814 [R-2]	Laying, linking & dismantling of BGmc with providing crossing stations at Kayamsar, Rashidpur Khori, Goriyan, Baori Thikariya & Chhota Guda halt stations	Open Tender	06.02.2020	Single PKT System	02.03.2020	1	bhanwar Lal Birjania, Nagaur	NIL	Yes	DY. CE [C] IV/J P/CA /11 Dated. 02.11.2020	M/s Bhanwar Lal Birjania, Nagaur	6.90 Cr.	03.12.21 30.11.22	05.08.2020	100%	Work Completed and final bill under preparation.
6	NWR/SC/Civil-102140520	Construction of 2 lane Road over bridge of Railway span 1 x 60 m clear bow string Girder in lieu of LC No. 14 near Rajgarh station of Rewari-Jaipur section.	Open Tender	29.07.2021	Two Packet	23.08.2021	22	M/s Punia Construction Co., Hisar		Yes	CANo. NWR/CA/S&C/194 Dated. 24.01.2022	M/s Punia Construction Co., Hisar.	26.69 Cr. 31.54 Cr.	22.05.23	23.12.2021	75%	Work is in progress.
7	NWR/SC/Civil-102140521	Construction of 4 lane Road over bridge of railway clear span 1 x 72 m (clear span) Bow string Girder in lieu of LC No. 61 near Anaj Mandi of Rewari-Jaipur section.	Open Tender	04.08.2021	Two packet	27.08.2021	23	M/s Ansari Erectors, Ahmedabad.		Yes	Acceptance letter No. DY. CE [C] III-IP/Engg./NWR/SC/Civil-102140521/835940/045770 Dated. 01.12.21	M/s Ansari Erectors, Ahmedabad	25.71 Cr.	31.05.23	Yet to be started	75%	Work is in progress.
CE/C-VI--Dy. CE/C/III-JP																	
1	NWR-SC-Civil-13641916	Const. of 6 Nos. Type-VI Quarters, balance work for const. office and other misc. works at Jagatpura, Jaipur.	Open Tender		Two Bid system			NA	NA	Yes	NWR/S&C/CA/A/13 Dt. 18/06/21	M/s Pradeep Kumar Jain, 140, Shree Vihar JV Avenue, Durgapura, Tonk Road Jaipur	13.49 Cr.	25.03.22 20.01.23	01.05.2021	100%	Work completed and final bill under preparation
2	T.No. NWR-SC-KWP-Civil-13641924:	Laying and linking of broad gauge line, including points & crossing, SEJ, spreading of ballast, Tamping of track, Transportation of P.Way materials and other ancillary works in connection with Khatipura-Development of new terminal facility at Khatipura Jaipur	Open tender		Single Packet System						NWR/S&C/CA/18 dated 11/07/2022	M/s. Shivakriti International, Jaipur-302006, Rajasthan, India	5.82 Crore	09/09/2022 31.03.23	27-05-2022	100%	work incompleted final variation under process.
3	T.No. NWR-SC-KWP-Civil-13641925	Construction of facilities & infrastructure for providing of quick watering arrangement	Open tender		Single Packet System					Yes	29-06-2022	M/s. ALWOOD Construction, NG-09 JDA Shopping Centre, Subhash Nagar, Jaipur-302016 Rajasthan, India	5.79	28/10/2022 28.02.2023 30/06/2023 31/01/2024	13-07-2022	85%	Work in progress

4	T. No. NWR-SC- KWP- Civil- 1364193 1-R 1	Composite Works (Civil, Electrical, S&T, Mechanical) involving construction of Industrial sheds, other ancillary buildings, Pit Line Track works, Drainage system, Electrification and illumination works, Procurement and commissioning of specified Mechanical Machineries & Plant (EOT crane etc.) & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase-II).	Opentender						Yes	DYCE-C-III/JP ENGINEERING/NWR- SCCivil- 13641931R1/0 092156000091 894 dated 28/11/2023	M/s BIHANI CONSTRUCTI ONS PRIVATE LIMITED- JAIPUR, 64- 130, Heera Path Mansarovar, Jaipur-302020 Rajasthan, India	117.50 Cr	27-05-2025	11-12-2023	1%	Work in progress
5	T.No.NWR- SC- EPC/GADJ- T-921		Opentender		TwoPackets system				Yes	NWR/S&C /CA/196 dated30/09/ 202	M/s. JCC INFRAPROJECTSBI L JV 761/30,AKLANK HOUSE,TIKAM GANJ,AJMER- 305001	177.45 Crore	14-04-2025	15-10-2022	13%	Work in progress
6	T.No.NWR- SC-EPC/JP- T-926	Major upgradationof Jaipur Railway Station of North WesternRailway onEngineering,Procur ement and	Opentender		TwoPackets system				Yes	NWR/S&C/ CA/198 dated30/11/ 2022	M/sGirdhariLalCon struction PrivateLimited, Delhi C-102 AnsalPlaza,	577.77 Cr	24-07-2026	25-01-2023	20%	Work in progress
7	T.No. NWR-SC- EPC- PMS-JP- T-928R	Project Management Services for Major upgradation of Jaipur Railway Station of Jaipur Division of North Western Railway on Engineering.	Opentender						yes	NWR/NWRC/ Civil/2023/00 21 dated 13/09/2023	M/s CEMOSA- INTROSOFT-JV, office No. 502, Fifth Floor, DDA- 5 Building, Dist. Centre, Janakpuri, Delhi- India,110058	4.78 Cr	27-10-2026	12-05-2023	14%	Work in progress
8	T.No. NWR-SC- EPC-PMS- GADJT- 927 R	Project management services for Major upgradation of Gandhinagar (Jaipur) Railway Station of Jaipur Division of North Western Railway.	Opentender						yes		M/s THEME ENGINEERING SERVICESPRIV ATE LIMITED- JAIPUR , B-24 Gokul Vatika Jawahar Circle Jaipur- 302018 Rajasthan, India	2.44 Cr	30-08-2025	01-04-2023	24%	Work in progress
<u>CE/C/V/JP-Dy.CE/C/II-JP</u>																

1	NWR/SC/DO-GGC/CIVIL/514110468	Supplying and stacking machine crushed stone ballast in stacks as per Railway's specifications between Dausa & Gangapur city stations in connection with Dausa-Gangapur city new line project	open		Two packets system	8/16/1931	2	-	2	Yes	Dy.CE/C/DOCA/81 dated 23/12/16	B-24 Gokul Vatika Jawahar Circle Jaipur-302018 Rajasthan, Indi	Rs.14.33 Crore	2006-04-18 Extended upto 31/03/22	19.10.2016	100%	work completed final variation under process.
2	NWR/SC/DO-GGC/CIVIL/514111804	Construction of balance work of single line BG standard straight alignment tunnel in soil and rock including cut & cover portion, sided drains, protection works on approaches of tunnel and other ancillary works from chainage 38600 to 40900 between Didwana & Lalsot Railway stations in connection with Dausa-Gangapur city new BG line project	Open	15.5.2016	Two Packets system	6/16/2020	5	3	2	Yes	NWR/S&C/CA/165 dated 01/02/17	M/STCL-UTMJV, Gurgaon	Rs.54.46 Crore	2022-03-18, 31.12.23	09.12.2016	95%	Work in progress, further extension under process
3	NWR/SC/Alwar-Bandikui/Civil/514150803 GGC/Civil/514110873	Flash butt welding of 60/53 kg New/SH(72/90 UTS) Rail joints by using mobile flash butt welding plant in connection with Alwar-Bandikui and Dausa-Gangapur city new line project.	Open tender		Two packets system	10/16/2028	1	1	0	Yes	Dy.CE/C/DO/CA/85 dated 06/03/17	M/s Railtech Infrastructure Pvt. Ltd. Allahabad	Rs.11.15 Crore	2015-05-18 extended upto 31/01/22	16.12.2016	85%	Work in progress.
4	NWR/SC/DO-GGC/Civil/514110277	Laying and linking of Broad gauge main line, loop lines including points and crossings in yard, spreading of ballast, tamping of track transportation of P&M materials and other ancillary works between Didwana & Gangapur city stations and at Baniyana & Arnya Kala Salempur stations in connection with Dausa-Gangapur city new line project.	Open		Two Packets system	10/17/2011	3	1	2	Yes	Dy.CE/C/DO/CA/96 dated 10/05/18	M/s Laxyo Energy Limited, Ratlam	Rs.14.67 Crore	2027-03-19 Extended upto 31/01/22 1931-12-22	10.01.2018	100%	Work completed final bill under preparation
5	NWR/SC/DO-GGC/Civil/514110277	Balance work of minor bridges, Road Under Bridge, like PSC slabs, bed blocks, returns, toe wall, pitching, drop & curtain wall, height gauge, road work etc. and construction of Limited Height Subway between Didwana to Gangapur city stations in connection with Dausa-Gangapur city new Line Project	Open	25.9.2017	Two Packets system	10/17/2027	2	1	1	Yes	NWR/S&C/CA/173 dated 26/03/18	M/s. Lall Construction Co. Delhi	Rs.46.41 Crore	26/06/19. Extended upto 31/10/2023	7.02.2018	100%	Work completed final bill under technical check

6	NWR/SC/DO- GGC/Civil/ 514110676	Miscellaneous works like construction of station buildings, providing FOB, platform covering, circulating area, balance work of platform etc. from Lalsot to Gangapur city in connection with Dausa-Gangapur city New Line Project.	Open		Two Packets system	10/17/2027	6	3	3	Yes	Dy.CE/C/DO/CA/93 dated 24/03/18	M/s MCDPL-Sunrise Infra (JV), Jaipur	Rs. 17.95 Crore	19/03/19. Extended upto 31/12/21, 30/06/22, 15.12.23	01.03.2018	100%	Work completed final variation under approval of competent authority
7	NWR/SC/DO- GGC/Civil/ 514110979	Construction of 2 lane Road over Bridges including approaches in lieu of Level Crossing No. 28 on SH-25 connecting Sikandra-Gangapur city Road & Level Crossing No. 29 on NH-11B (Gangapur city bypass) between Khuntla & Gangapur city station and construction of Road Under Bridge at chainage 44949 between Lalsot & Mandawaria stations in connection with Dausa-Gangapur city new line project	Open	30.07.18	Two Packets system	8/18/1931	6	NA	NA	Yes	NWR/S&C/CA/184 dated 20/06/19	M/s SKT-Yash Enterprises (JV), Jodhpur	Rs. 42.23 Crore	2009-07-20 Extended upto 31.03.21, 30.04.22	28.02.2019	100%	Work completed final bill passed
8	NWR/SC/DO- GGC/Civil/ 514111181	Balance work of 150 unit type III latrine quarters and IOW office and other ancillary works	Open		Double pack system	5/19/2001	NA	NA	NA	Yes	Dy.CE/C/DO/CA/108 dated 28/09/19	M/s Sunrise Infra Projects Jaipur	Rs. 16.48	2017-04-20 Extended upto 31/10/22	28.08.2019	70%	Work in progress.
9	NWR/SC/ROB/Civil/ 5143000982	Construction of Road Over Bridge at Chainage 67470 LC No. 24 Bon Dausa-Gangapur city section	Open		Double pack system	9/19/2023	NA	NA	NA	Yes	NWR/S&C/CA/189 dated 10/02/20	M/s Shree Karni Traders Bikaner	Rs. 28.97 Crore	2003-11-20 Extended upto 30/04/22	25.11.2019	100%	Work completed final bill passed
10	NWR/SC/DO- GGC/Civil/ 514111180 R4	Construction of Ballastless track and transition from ballastless to ballasted track in two tunnels with contractor's own proven fastenings system (Total approx. length 3.10 Km.) between Didwana-Lalsot section of Dausa-Gangapur city new line project and between Kharwa Chanda-Zawar section of Fudai pur Himmatnagar Gauge conversion project in North Western Railway in the state of Rajasthan (India.)	Open		Double pack system	9/19/2014	NA	NA	NA	Yes	Dy.CE/C/DO	M/s PCM Strescon Overseas Venture Ltd., Siliguri	Rs. 13.17 Cr.	2028-11-20 Extended upto 15/01/2024		70%	Work in progress

11	NWR/SC/D O- GGC/Civil- 514110284 R4	Const.ofLHS/RUBincluding shed,minorbridges,ORH,cross sdrain,supplyofstone ballast and otherancillary works bet. DO-GGC station in DO- GGCNewLineProject.	Open	20.4.2020	TwoPackets ystem	27.05.20	06Nos.	02 Nos. JaimatadiEner gySystem- Sikar. .ShreeRamKri paConst.Jaipur	04 Nos.1.VishnuP rakashR.Punga liaLtd. Mumbvai2.San jeevKumar GoyalContract or-Mansa, 3.ShriKarniTra ders,Bikaner4. LallConstructi onCo. NewDelhi	Yes,Award toL-1.	NWR/S&C/CA/ 193 Dt.28/10/20	M/s Jai matadiEnergy System,Narodara,Lax mangarhDistt.Sikar(R aj.)	39.99Crores	10.02.2021 Extended upto31/12/202 3	23.07.2020	90%	Work inprogress. Further extersion under process
CE/CV/JP-Dy.CE/C/II-UDZ																	
1	NDT- DOHM-GC T-2	Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROBs, RUBs, linking of new BG track, etc. from Chainage 90000 to 135000 in c/w Nathdwara - Devgarh Madariya GC Project.	Open	07.05.2023						Yes	DY.CE-C-I-UDZ ENGINEERING/ NDT-DOHM- GC-T- 2/011201600829 47 dated 28.07.2023	M/s GHV-MHK JV, 1st floor, AML Center, 8 Mahal Industrial Area, Mahakali Caves Road, Andheri East, Mumbai - 400093	269.94 Cr.	27.07.2025	10.08.2023	----	NA
2	NDT- DOHM-GC T-3R	Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROBs, RUBs, linking of new BG track, etc. from Chainage 51000 to 90000 in c/w Nathdwara - Devgarh Madariya GC Project.	Open	13.09.202 3						Yes	DY.CE-C-I-UDZ ENGINEERING/ NDT-DOHM- GC-T- 3R/0086261009 2440 dated 05.12.2023	M/s Rachana Construction Co, AT and PO Maktupur, TA Unjha, Dist. Mehsana - 384170 (Gujarat).	265.46 Cr.	04.12.2025	06.12.2023	----	NA
3	NWR-SC- MVJ-NDT- T-6	Construction of height gauges in c/w electrification of MVJ- NDT BG section	Open	27.07.202 3						Yes	DY.CE-C-I-UDZ ENGINEERING/ NWR-SC-MVJ- NDT-T- 6/009129600883 03 dated 05.10.2023	M/s Anupam Traders, 2nd Floor, Plot No. 252-A, Flat No. S-01, Tirupati Vihar, Mangiyawas, Sanganer, Jaipur - 302020 (Rajasthan)	1.56 Cr.	04.02.2024		----	NA
CS/TE/C/JP-Dy.CS/TE/C/JU																	

1	SnT_C_JU _21- 22_01R	ProvisionofElectronicInterlocking STD-II(R) withMACLSat New CrossingStationbetweenJNZ- BLDI block section onSMR- BLDIsection of Jodhpur Divisionof North Western RailwaywithRE Standard Indoor Measuringinstruments, DG sets andother indoor outdoomaterialrequiredtomakeEI system functional forcentralizedoperationof signalsandpoints	Open Etender	4/22/2006	Single	4/22/2028	4	NA	NA	Yes	DYASTE-C-JU SANDT/SnT_ C_JU_21- 22_01R/87322 0055 572dt.3-6- 22	M/s L N ENTERPRISES JAIPUR.7 KESARGARHCOMPO UNDJLN MARGTRIMU RTICIRCLE jaipur.- 302004Rajasthan,India	4.078	3/22/2002	3/22/2002	60%	underprogres s
---	----------------------------	--	-----------------	-----------	--------	-----------	---	----	----	-----	--	--	-------	-----------	-----------	-----	-------------------

Dy.CE/C/Works/JP

