

Information as per CVC guidelines

As on 01.08.2025

Engineering Department

| S. No. | Item | Remarks |
|--------|---|----------------|
| 1 | Registration of contractors/ suppliers/ vendors for expenditure contracts for which registered / approved list is maintained | Not Applicable |
| 2 | Registration of contractors for earning contracts for which registered / approved list is maintained | Not Applicable |
| 3 | Registration of firms Trade group wise and category wise in respect of procurement to be done by Stores Department | Not Applicable |
| 4 | Registration of firms/Hospitals for medical supplies / Healthcare | Not Applicable |
| 5 | Approval of vendors by RDSO (both as Part I or Part II source) along with Directorate Operating Procedure (DOP) and Schedule of Technical Requirement (STR). Similar action should be taken by CORE, DLW, CLW, ICF, RCF for approving sources for the items allotted to them. | Not Applicable |
| 6 | Renewal of approval of vendors by RDSO (both Part I & Part II Sources) by RDSO, CORE, DLW, CLW, ICF & RCF. | Not Applicable |
| 7 | Up gradation of a vendor from Part II list to Part I list. | Not Applicable |
| 8 | Licenses of STBA and JTBS. | Not Applicable |
| 9 | Commercial plots | Not Applicable |
| 10 | Stacking permission | Not Applicable |
| 11 | 'Pay and use' toilet licenses | Not Applicable |
| 12 | Parcel handling & transshipment licenses. | Not Applicable |
| 13 | Registration of indents and allotment of rakes. | Not Applicable |
| 14 | Tourist car, coach and train booking. | Not Applicable |
| 15 | Application forms for claims compensation. | Not Applicable |
| 16 | Application forms for Refund of freight & fare. | Not Applicable |
| 17 | Waival of Demurrage and wharfage | Not Applicable |
| 18 | Appointments as consultant Doctors on contract & its renewal. | Not Applicable |
| 19 | Appointments against Cultural quota, Sports quota, Handicap quota and Scouts & Guides quota, Vacancies / examination dates. | Not Applicable |
| 20 | Cases requiring appointments on compassionate grounds | Not Applicable |
| 21 | Status of all bill payments to contractors/suppliers etc. | Not Applicable |
| 22 | Recruitment by Railway Recruitment Boards and RPF/RPSF. | Not Applicable |
| a | Employment notices indicating vacancy position, category. State (in case of RPF/RPSF only), community wise, eligibility Criteria etc. | Not Applicable |
| b | Clear position of receipt of applications with necessary Information. | Not Applicable |
| c | Details of rejection of applications. | Not Applicable |

| | | |
|---|--|----------------|
| d | Details of issue of call letters. | Not Applicable |
| e | Date, time and venues of examinations. | Not Applicable |
| f | Publication of results and panels | Not Applicable |

| | | |
|----|---|-------------------------------|
| g | Information regarding with holding of result or cancellation of Examination. | Not Applicable |
| 23 | Details of tenders / works contracts of engineering dept of value more than rupees 5 crores | Applicable (List Attached) |
| 23 | | |
| 24 | Summary of all works contracts | Not Applicable |
| 25 | All types of licenses, permissions, clearances. | Not Applicable |
| 26 | All applications forms/ proformas should be available on website in downloadable form. After receipt of application forms, the deficiencies found about documents/ information submitted. | Not Applicable |

NORTH WESTERN RAILWAY

No. NWR-JP0ENGG(W118)/8/2024

DRM office,
Power House road, Jaipur
Date .07.2025


Dy. Chief Engineer/Works
HQ office, N. W. Rly/JP

Sub:- Submission of 1st quarterly progress report of contracts to CVC
30.06.2025.

Ref:- (i) Your letter no. W-118-1V-CTE Report/pt-II dt. 12.10.2020
(ii) SDGM & CVO/NWR letter no. vig./HQ/CTE/2018/02 dt 05.11.18
(iii) SDGM & CVO/NWR letter no. vig./HQ/CTE/2018/01 dt 14.08.19.

In reference to above cited letters , the required information are furnished for the quarter of 30.06.25 as enclosed herewith in desired format for your kind information and further necessary action please.

DA:- As above


Sr. Divisional Engineer/Co.
N.W.Rly, Jaipur

Copy:- SDGM & CVO/NWR JP for information please.

Jaipur Division

List of works Rs. 5 Crore & above as on 30.06.2025

(Fig. In thousand)

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|--|------------------------|------------------|---|---|--|------------------|-------------------|---------------|-----------------------------|--|
| 1 | 1- Rewari - Jaipur - CTR(P) - 14.60 km. 2- ADEN/BKI Sub Div:- CTR work at approach of BKI yard at AWR end = 1.5 km. 3- ADEN/BKI Sub Div:- CTR work at BKI Yard DN M/Line = 1.5 km. 4- ADEN/BKI Sub Div:- CTR work in SSE/PW/II BKI Jurisdiction between BKI-BU = 1.5 km. 5- Delhi - Rewari: TRR (P) - 1.70 kms. 6- BKI Loop line - CTR(P)- 0.986 km (between km 0.00 to 0.986). 7- BKI-JP - CTR(P)- 1 km (between km 204.5 to 205.5) & DO-Didwana main line -TRR(P) 0.946 km | 82852 | 86327 | Sch. A USSOR items 5.51% above on base rate & Sch. B NS items 2.51% above | ENGG-JP-2020-21-44 / 011308500243 15 dated 21.08.20 | M/s NAVRATTAN KUMAR ANAND- AMBALA 46 RAJAPARK AMBALA CANTT AMBALA- 133001 | 25.08.20 | 30.04.22 | 100% | DEN/East/IP | Work completed. Final bill under process |
| 2 | Bandikui- Construction of New Foot Over Bridge at | 67280 | 62040 | Sch. A USSOR items 7.89% below on base rate & Sch. B NS items 18% below | ENGG-JP-2020-21-57 / 008341300282 27 dated 11.11.2020 | M/s MAVANI CONSTRUCTION RAJKOT 312, cosmocomplex near kalawad road underbridge Rajkot- 360001 Gujarat , India | 12.12.24 | 31.1.24% | 100% | DEN/East/IP | Work completed. Final PVC bill awaited. |
| 3 | JP Division- Supplying of machine crushed railway track ballast at BKI Depot. | 82346 | 77203 | Sch. A IRUSSOR items 70.20% below & Sch. B NS items 9% above. | ENGG-JP-2021-22-21 / 008751100424 40 dated 28.09.2021 | M/s CREATIVE MINERALS INDIA PVT. LTD-MATHURA AGRAWAL MARKET , BYE PASS ROAD NH 2 KOSI KALAN KOSI KALAN MATHURA- 281403 | 08.10.21 | 27.09.23 | 45% | DEN/East/IP | The work was short close on Railway account. FVS is under sanction of competent authority. |
| 4 | DEN/E/IP Section : - TBR-86.98 track km, TBR 50 sets Turn outs and Minor modification of curves - 61 Nos. between BAI to RE. | 80738 | 58131 | Sch. A CPWD DSR items 2019= 28% below Sch. B IRUSSOR items 2019=28% below | ENGG-JP-2021-22-79 / 009301800503 83 Dated 27.02.22 | M/s HAR LAL MEENA- NAGDA 2/145 NAGDA- 456335 Madhya Pradesh | 27.02.22 | 30.09.25 | 90% | DEN/East/IP | Work awarded on 27.02.22 & work is in progress. |

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|---|------------------------|------------------|---|--|---|------------------|-------------------|---------------|-----------------------------|--|
| 5 | JP Division-Supply of 120000 cum stone ballast (Machine Crushed) 65mm Gauge as per revised specification of RDSO track ballast and loading the same into Railway Wagons/Hoppers at ballast Depot BKL under ADEN/BKL of Jaipur Division. | 84462 | 89751 | Sch. A USSOR 2019= 7.33% below Sch. B NS items 2019=7.15% % below | ENGG-JP-20222-23-64 / 009301800503 83 Dated 27.02.23 | M/s R.D. CONSTRUCTION, FLAT NO 271, GROUND FLOOR, PKT D SHRI KESAV KUNJ APPT, SECTOR 17, DWARKA DELHI- 110078 | 19-8-22 | 18.12.25 | 90% | DEN/East/JP | Work awarded on 19-8-2022 & work is in progress. |
| 6 | JP Division-Supply of 128771 cum stone ballast (Machine Crushed) 65mm Gauge as per revised specification of RDSO track ballast and loading the same into Railway Wagons/Hoppers at ballast Depot FL under ADEN/FL of Jaipur Division. | 89352 | 82668 | Sch. A USSOR 2019= 7.48% below Sch. B NS items 2019=7.48% % below | ENGG-JP-22-23-81 | M/s R.D. CONSTRUCTION. FLAT NO 271, GROUND FLOOR, PKT D SHRI KESAV KUNJ APPT, SECTOR 17, DWARKA DELHI- 110078 | 26-9-22 | 30.10.25 | 90% | Sr. DEN/South/JP | Work is in progress |
| 7 | JP Division- Construction of new station building with main gate entry, garden, parking facilities with circulating area, model landscaping of fountain, rising of PF no.1 medium Level to high level and PF.No.2 rail level to high level, boundary wall, road approach, water booth and provision of premium modular ladies/gents toilets with Divyagjan facilities, sign boards etc.in connection of re development Amrit Bharat Station at NRI station. | 76362 | 82975 | Sch. A DSR Hotriculture 2020= 8% Above, Sch. B DSR 2021 items 2019=8% Above, Sch. -3 NS items 11.36% above | ENGG-JP-2023-24-07/ 008505300772 38 dated 19-5-23 | M/s Shilpa Constructions, Jaipur, D-59, Mahesh Marg, Bapu Nagar, Jaipur | 19.5.23 | 15.07.25 | 95% | Sr. DEN/South/JP | Work awarded on 19-5-2023 & work is in progres |
| 8 | JP Division- JOB station-Soft up gradation work such as Concourse/Waiting hall, Circulating area, Covered shed, Path way, Chatterry and Rajasthani painting work, Green Patch and Plantation, Entrance Gate, Renovation of existing station building, Fountain, Fabric and Glass portico, & Raising of PF no. 1,2,3 ,Signage & Toilets etc at JOB station in connection with Amrit Bharat Station. | 85598 | 97672 | Sch. A (DSR Hotriculture 2020)= 16.45% Above, Sch. B (DSR 2021 items)= 21.51% Above, Sch. -3 (NS items) At Par | ENGG-JP-2023-24-08/ 009337800782 49 dated 31.5.23 | M/s Naruka Construction Company, Tilawla, Mukhya Gram, Sanganer, Jaipur (Raj.) | 31.5.23 | 15.07.25 | 95% | Sr. DEN/South/JP | Work awarded on 31-5-2023 & work is in progres |

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|--|------------------------|------------------|---|--|--|------------------|-------------------|---------------|-----------------------------|-------------------------------|
| 9 | JP Division- Construction of new station building with main gate entry, garden, parking facilities with circulating area, model landscaping of fountain, rising of PF no.1 medium Level to high level and Extension PF.No.4&5 to high level, boundary wall, road approach, water booth, yard drainage and provision of premium modular ladies/gents toilets with Divyagjan facilities, sign boards etc.in connection of re development Amrit Bharat Station at FL station. | 133288 | 154517 | Sch. -A ((DSR Hotriculture -2020)- 15.98% Above Sch. B- (DSR -2021) 15.981% above Sch. C (IRUSSOR 2021) 15.98% above Sch. - D (NS items) 15.98% above | ENGG-JP-2023-24-09/ 105988300797 59 dated 23.6.23 | Amit Kereram (JV) P.no. 568, Subhash Nagar-II, AllMS Road, Jodhpur | 23.6.23 | 15.07.25 | 90% | Sr. DEN/South/JP | Work awarded & is in progress |
| 10 | JP Division- Construction of new station building with main gate entry, front boundary wall, garden parking facilities with circulating area, model landscaping of fountain, raising of PF No.-4 from rail level to high level, road approach, water booth and provision of premium modular ladies/gents toilets with Divyangjan facilities, sign boards etc. miscellaneous work at Sikar station in connection of "Amrit Bharat Station Scheme." | 95794 | 106713 | Sch. A- (DSR -2021) 14.81% above Sch. B (IRUSSOR 2021) At Par Sch. -C ((DSR Hotriculture - 2020)- At Par Sch. - D (NS items) 4.81% Below | ENGG-JP-2023-24-10/ 012544200779 39 dated 27.5.23 | M/s Jai Baba Construction company, Jaipur | 27.5.23 | 15.07.25 | 98% | Sr. DEN/North/JP | Work awarded & is in progress |
| 11 | JP Division –Providing main gate entry, fabric with glass sheeting, porch with glass sheeting, garden parking facilities with circulating area, new concourse hall ,front & back side entry development , model landscaping of fountain, faced work by wall tiling & granite, provision of premium modular ladies/gents toilets with Divyangjan facilities, sign boards etc miscellaneous work at RGS station in connection of Amrit Bharat Station scheme." | 71360 | 84577 | Sch. A- (DSR -2021) 20.21% above Sch. -B ((DSR Hotriculture -2020)- At Par Sch. - C (NS items) At Par | ENGG-JP-2023-24-12/ 008230200789 59 dated 12.6.23 | Alwood Constructions, Jaipur | 12.6.23 | 15.07.25 | 98% | Sr. DEN/North/JP | Work awarded & is in progress |

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|--|---------------------|---------------|--|---|---|---------------|----------------|------------|--------------------------|---|
| 12 | JP Division -Providing main gate entry, fabric with glass sheeting, porch with glass sheeting, garden parking facilities with circulating area, new concourse hall ,front & back side entry development , model landscaping of fountain, faced work by wall tiling & granite, provision of premium modular ladies/gents toilets with Divyangan facilities, sign boards etc miscellaneous work at JJN station in connection of Amrit Bharat Station scheme." | 76528 | 89865 | Sch. A- (DSR -2021) 19% above Sch. -B ((DSR Hotriculture -2020)- 19% above Sch. - C (NS items) 3% above | ENGG-JP-2023-24-13/01058290078962 dated 12.6.23 | S.K. Builders,Gautam Budh Nagar, Jaipur | 12.6.23 | 31.07.25 | 98% | Sr. DEN/North/JP | Work awarded & is in progress |
| 13 | P Division -Providing main gate entry, fabric with glass sheeting, porch with glass sheeting,garden parking facilities with circulating area, new concourse hall , front & back side entry development , model landscaping of fountain, provision of type II and type III new Quarters, provision of boundary wall, provision of 200mm bore well, shifting of old office of GRP chauki, provision of premium modular ladies/gents toilets with Divyangan facilities, sign boards, raising of PF - 1 & 2 etc miscellaneous work at FPS station in connection of Amrit Bharat Station scheme." | 96417 | 109358 | Sch. A- (DSR -2021) 15% above Sch. B (IRUSSOR 2021) 45% above Sch. -C ((DSR Hotriculture - 2020)- At Par Sch. - D (NS items) At Par | ENGG-JP-2023-24-15/01058190077 dated 27.5.23 | S.K.Builders, Gautam budh Nagar, Jaipur | 27.5.23 | 15.06.25 | 100% | Sr. DEN/North/JP | work completed. Final variation statement is awaiting |
| 14 | JP Division -Providing main gate entry, fabric with glass sheeting, porch with glass sheeting, garden parking facilities with circulating area, new concourse hall, front entry development, model landscaping of fountain, faced work by wall tiling & granite, provision of premium modular ladies/gents toilets with Divyangan facilities, sign boards widening of platform no. 2, providing platform shelter, etc miscellaneous work at>NNL station in connection of Amrit Bharat Station scheme." | 92366 | 108168 | Sch. C (DSR Hotriculture 2020)= 19.31% Above, Sch. A (DSR 2021 items)= 19.31% Above, Sch.-B IRUSSOR-2021) At Par | ENGG-JP-2023-24-14R/0125442081524 dated 14-7-2023 | M/s Jai Baba Construction Company, Jaipur | 15.09.23 | 15.07.25 | 68% | Sr. DEN/North/JP | work awarded on 14-7-23 and is in progress |

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|--|---------------------|---------------|---|---|--|---------------|----------------|------------|--------------------------|--|
| 15 | JP Division -Providing main gate entry, fabric with glass sheeting, porch with glass sheeting, garden parking facilities with circulating area, new concourse hall, front entry development, model landscaping of fountain, faced work by wall tiling & granite, provision of premium modular ladies/gents toilets with Divyangan facilities, sign boards etc miscellaneous work at NMK station in connection of Amrit Bharat Station scheme." | 70303 | 83084 | Sch. -B ((DSR Hotriculture -2020)- 18.18% Above Sch. A- (DSR -2021) 18.18% above Sch. C (NS items) 18.18% above | ENGG-JP-2023-24-11R/01254420 081952 dated 19-7-2023 | M/s Jai Baba Construction Company, Jaipur | 21.08.25 | 15.07.25 | 65% | Sr. DEN/North/JP | work awarded on 19-7-23 and is in progress |
| 16 | Sr.DEN/HQ/JP section:-Construction of RUB/LHS of size 2 x7.50m x 5.0m in lieu of augmentation of Br. No.-74 (Existing LHS at SH-12 Diggi-Malpura Road) at Km.-118/2-3 Between SNGN-SAS station in JP-SWM section. | 90440 | 85168 | Sch. A- (DSR -2021) 22.77% above Sch. B (IRUSSOR 2021) 12.77% below | ENGG-JP-2023-24-45/009304300 87237 dated 19.9.23 | M/s SANJEEV BROTHERS-JAIPUR C-10, VAISHALI NAGAR JAIPUR JAIPUR- 302021 | | 31.07.25 | 30% | Sr. DEN/HQ/JP | Work awarded on 19-9-23 |
| 17 | DEN(East) JP Section :- RE-AWR (DN) - TBR-51.240 Tkm & MTJ-AWR (SL) - TBR-1.926 Tkm, TSR(P)-1.50 Km, TRR(P)-0.961 Km, Renewal of Glued Joints & SEJs and TTR works along with associated civil works in the Jurisdiction of DEN/E/JP. | 100708 | 105717 | Sch. A DSR-2021 - 15.25% above, Sch. -B IRUSSOR-2021 -At Par, Sch. -C (NS Items) - 15% above | ENGG-JP-2023-24-86/008021600 98221 dated 22-2-2024 | M/s Laxyo Engery Limited, Ratlam | 27.02.24 | 15.07.25 | 40% | DEN/East/JP | Work awaqrded on 22.2.24 |
| 18 | Raising of level of PFs from rail level to High level with extension of plateform length to 576 meter at KNAR,KVGM,RE,DO and AWR station | 61729 | 61233 | Sch. A DSR-2021 - 1.11% below, Sch. B NS items - 2.11% above | ENGG-JP-2023-24-99/ dated 6-3-2024 | M/s Sunrise Infra Projects, Jaipur | 23.05.24 | 31.12.25 | 40% | DEN/East/JP | Work awarded on 6-3-24 |
| 19 | ADEN(HQ-II)/JP sub division:- Provision of PRCC,RCC, W-Beam crash barrier and Welded mesh boundary wall/ fencing in Bassi-Jaipur Section. | 153990 | 153689 | Sch A- DSR 2021- 23.99% Above,Sch.- B USSOR 2021-16.99% Above Sch C- NS Item- 7.77% above | ENGG-JP-2023-24-100 / 009304301020 37 Dated: 29/04/2024 | Anil Trading Company JV, C-10, Vashali Nagar, Jaipur | 28.07.24 | 15.07.25 | 50% | Sr. DEN/HQ/JP | Work awarded and is in progress |
| 20 | DEN(E)/JP Section:- Providing of W-Beam crash barrier fencing in RE-AWR Section and Welded mesh Panels fencing in RE-BAI Section. | 435992 | 470392 | Sch A- DSR 2021- 7.89% Above,Sch.- B USSOR 2021- 7.89% AboveSch C- NS Item- 7.89% above | ENGG-JP-2023-24-104 / 009973301028 25 Dated: 09/05/2024 | M/s K.K.Gupta Construction Pvt. Ltd, Udaipur | 27.05.24 | 15.07.25 | 80% | DEN/East/JP | Work awarded and is in progress |

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|---|---------------------|---------------|---|---|--|---------------|----------------|------------|--------------------------|--------------------------------------|
| 21 | ADEN (BKI)/JP Section:- Providing of W-Beam crash barrier fencing in AWR-BAI Section. | 438219 | 416182 | Sch A- DSR 2021- 12.77% Above, Sch.- B USSOR 2021- At Par, Sch C- NS Item- 5.77% below | ENGG-JP-2023-24-108 / 009304301028 24 dated 9.5.24 | M/s Sanjeev Brothers, C-10, Vashali Nagar, Jaipur | 06.06.24 | 15.07.25 | 90% | DEN/East/JP | Work awarded and is in progress |
| 22 | Sr. DEN(South)/JP Section- Providing of W-Beam crash barrier & welded mesh panel fencing in JP-FI-MD section. | 417623 | 426435 | Sch A- DSR 2021- 2.11% Above, Sch.- B USSOR 2021- 2.11% above, Sch C- NS Item- 2.11% above | ENGG-JP-2023-24-103 / 101440301026 83 Dated: 08/05/2024 | M/s Modi Construction Company, Jaipur, 9, Leela Mansion, Raj bhanwan road, civil Lines, Jaipur | 12.07.24 | 15.07.25 | 80% | Sr. DEN/South/JP | Work awarded and is in progress |
| 23 | ADEN/line & FL sub division- JP-FL-MD section- Providing precast RCC panel and RCC fencing | 220988 | 266521 | Sch A- DSR 2021- 23.99% Above, Sch.- B USSOR 2021- 16.00% Above, Sch C- NS Item- 10.51% below | ENGG-JP-2023-24-101 / 009304301026 84 Dated: 08/05/2024 | M/s Anil Trading Company (JV), C-10, Vaishali Nagar, Jaipur | 20.05.24 | 31.07.25 | 60% | Sr. DEN/South/JP | Work awarded and is in progress |
| 24 | ADEN/HQ-II Sub Division - Construction of LHS in lieu of LC no. 205, 208, 209, 210 with covering shed in connection with raising of speed up to 130 Kmph. | 210461 | 187605 | Sch A- DSR 2021- 10.86% Below, Sch.- B USSOR 2021- 10.86% Below, Sch C- NS Item- 10.86% Below | ENGG-JP-2024-25-26 / 009337801124 21 dated 10.9.24 | M/s Naruka Construction Company, Tilawla, Mukhya Gram, Sanganer, Jaipur (Raj.) | 09.10.24 | 10.9.25 | 40% | Sr. DEN/HQ/JP | Work awarded and is in progress |
| 25 | ADEN/FL Sub Division:-FL-MD(UP)Line-CTR(P)- 9.640 KM and other Miscellaneous work in Jurisdiction of ADEN-FL section | 52236 | 55939 | Sch A- DSR 2021- At Par, Sch.- B USSOR 2021- 7.80% Above, Sch C- NS Item- 4.80% Above | ENGG-JP-2024-25-32 / 009223601093 28 dated 1-8-24 | M/s Dev Construction company, BKI | 14.08.24 | 15.07.25 | 50% | Sr. DEN/South/JP | Work awarded and work is in progress |
| 26 | JP Division – FI-MD Section (DN Line)- TRR(P) Total 70.460 Km. | 772680 | 828393 | Sch A- USSOR 2021- 7.21% Above, Sch B NS Item- 7.21% Above | ENGG-JP-2024-25-51 / 00922360109 329 dated 1-8-24 | M/s Dev Construction company, Bandikui (Rajasthan) | 01.08.24 | 31.07.25 | 60% | Sr. DEN/South/JP | Work awarded and work is in progress |
| 27 | Supply of 99272 cum stone ballast (machine Crushed) 65mm Guage as per revised specification of RDSO track ballast and loading the same into Railway Wagons/Hoppers at ballast Depot NIP under ADEN/RGS of Jaipur Division | 67569 | 72975 | Sch. A NS items 8% above | ENGG-JP-2024-25-51 / 107185701327 9 dated 20-9-24 | M/s Mehar Const. Company, Jaisalmer | 25.11.24 | 20-9-25 | 28% | Sr. DEN/North/JP | Work awarded on 20-9-24 |

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|--|------------------------|------------------|---|---|---|------------------|-------------------|---------------|-----------------------------|----------------------------|
| 28 | Jaipur Division – Construction of 07 nos LHS in lieu of existing LC's no-95,190,78,80,81,88,97 with covering shed over JP-Division | 368413 | 312377 | Sch A- DSR 2021- 15.21% Below ,Sch.- B USSOR 2021- 15.21 % Below, Sch C- NS item 15.21% Below- | ENGG-JP-2024- 25-03 Dated: 15/07/2024 | M/s MMPL-LCC JV 138, FIRST FLOOR, CITY CENTER, S C ROAD, Jaipur, Rajasthan | 15.07.24 | 15-10-25 | 25% | DEN/East/JP | Work awarded on 15-7-24 |
| 29 | Jaipur Division – Construction of 07 nos LHS in lieu of existing LC's no-98,99,102,106,107,109,163 with covering shed over JP-Division. | 368413 | 312745 | Sch A- DSR 2021- 15.21% Below ,Sch.- B USSOR 2021- 15.21 % Below, Sch C- NS item 15.21% Below- | ENGG-JP-2024- 25-04 Dated: 15/07/2024 | M/s MMPL-LCC JV 138, FIRST FLOOR, CITY CENTER, S C ROAD, Jaipur, Rajasthan | 15/07/24 | 15-10-25 | 30% | DEN/East/JP | Work awarded on 15-7-24 |
| 30 | Jaipur Division – Construction of 07 nos LHS in lieu of existing LC's no-165,167,185,187,191,199 with covering shed over JP-Division. | 315782 | 268067 | Sch A- DSR 2021- 15.11% Below ,Sch.- B USSOR 2021- 15.11 % Below, Sch C- NS item 15.11% Below- | ENGG-JP-2024- 25-05 Dated: 15/07/2024 | M/s MMPL-LCC JV 138, FIRST FLOOR, CITY CENTER, S C ROAD, Jaipur, Rajasthan | 15/07/24 | 15-10-25 | 20% | DEN/East/JP | Work awarded on 15-7-24 |
| 31 | Jaipur Division -Provision of pedestrian Sub Way by RCC Box in connection with speed 130 kmph Bet Rewari- Alwar- Bandikui - Bassi on Main line B route (Total 19 nos.) | 348726 | 308483 | Sch A- DSR 2021- 11.54% Below ,Sch.- B USSOR 2021- 11.541 % Below, Sch C- NS item 11.54% Below- | ENGG-JP-2024- 25-01 Dated: 19/09/2024 | M/s MMPL-LCC JV 138, FIRST FLOOR, CITY CENTER, S C ROAD, Jaipur, Rajasthan | Yet to start | 19-12-25 | 0% | DEN/East/JP | Work awarded on 19-9-24 |
| 32 | Jaipur division -Provision of pedestrian Sub Way by RCC Box in connection with speed 130 kmph Bet Bassi – Jaipur – Madar Jn. on Main line B route (Total 16 nos.) | 299852 | 263240 | Sch A- DSR 2021- 12.21% Below ,Sch.- B USSOR 2021- 12.21 % Below, Sch C- NS item 12.21% Below- | ENGG-JP-2024- 25-02 Dated: 19/09/2024 | M/s MMPL-LCC JV 138, FIRST FLOOR, CITY CENTER, S C ROAD, Jaipur, Rajasthan | Yet to start | 19-12-25 | 0% | DEN/East/JP | Work awarded on 19-9-24 |
| 33 | Complete track renewal work (38.676 Tkm) by PQRS in AWR-BKI section along with other associated works in DEN/E/JP Jurisdiction. | 99053 | 103500 | Sch- A IRUSSOR- 4.49 % Above, Sch-B - NS- 4.49% Above | ENGG-JP-2024- 25- 69/013102801 14640 Date 09.10.2024 | SUBHASH CHAND GARG AND SONS- KURUKSHETRA H.NO 2133 WORD NO 20 KRISHNA NAGAR GAMRI, KURUKSHETRA, | 17.10.24 | 09.10.25 | 85% | DEN/East/JP | Work awarded on 09.10.2024 |
| 34 | DEN (E)/JP Section: - Providing of pre cast panel & pre cast columns fencing in RE-BAI Section and RCC Boundary wall in RE-AWR Section. | 391131 | 389292 | Sch A- DSR 2021- 0.47% Below ,Sch.- B USSOR 2021- 0.47% % Below, Sch C- NS item 0.47% Below- | ENGG-JP-2024- 25-56 /00921560116 054 Dated 28.10.2024 | BIHANI CONSTRUCTIONS PRIVATE LIMITED- JAIPUR 64-130 HEERA PATH MANSAROVAR, JAIPUR, Rajasthan- | 31.12.24 | 31.07.25 | 2% | DEN/East/JP | Work awarded on 28.10.2024 |

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|---|------------------------|------------------|---|--|---|------------------|-------------------|---------------|-----------------------------|----------------------------|
| 35 | ADEN (BKI)/JP Section: - Providing of RCC Boundary wall in AWR-BAI Section. | 388613 | 383628 | Sch A- DSR 2021- 0.47% Below ,Sch.- B USSOR 2021- 0.47% % Below | ENGG-JP-2024-25-55/009215601 17859 Dated 25.11.2024 | BIHANI CONSTRUCTIONS PRIVATE LIMITED- JAIPUR 64-130 HEERA PATH MANSAROVAR, JAIPUR, Rajasthan- | | 25.07.25 | | DEN/East/JP | Work awarded on 25.11.2024 |
| 36 | Jaipur division - Through Rail Renewal (Primary) - 209.933 Km and Through switch renewal (Thick web switch) in Rewari - Phulera chord section.(RPC) | 176061 | 182284 | Sch A- IRUSSOR 2021- 8.21% Below ,Sch.- B NS items 8.21 % Below | ENGG-JP-2024-25-62/010906801 17995 Dated 26.11.2024 | CHINTPURNI CONSTRUCTION COMPANY-SONIPAT 63 Sec 14 , sonipat, Haryana-131001 India | 24.11.24 | 26.05.26 | 20% | Sr. DEN/North/JP | Work awarded on 26.11.2024 |
| 37 | ADEN/HQ-II/JP Sub Division: - Providing Toe wall, Pitching and other Bank protection work in newly opened DO-GGC section. | 60363 | 51070 | Sch A- DSR 2021- 11.25% Below ,Sch.- B USSOR 2021- 20.25% Below | ENGG-JP-2024-25-92/105861801 18425 Dated 02.12.2024 | KSR INFRA AND PROJECT-JAIPUR 95 GREEN NAGAR, DURGAPURA, JAIPUR, Rajasthan-302018 India | 24.02.25 | 02.10.25 | 25% | Sr. DEN/HQ/JP | Work awarded on 02.12.2024 |
| 38 | Sr. DEN(N)/JP section : SIKAR - LUHARU - TBR - 90 TKm. | 90633 | 69742 | Sch- A IRUSSOR- 23.05% Below, Sch-B - CPWD DSR- 23.05% Below | ENGG-JP-2024-25-109 /00932050126 455 Dated 01.04.2025 | DARSHAN SINGH RAILWAY CONTRACTOR- ALWAR Chitkara Colony Ramgarh, Alwar, Rajasthan-301026 India | 13.04.25 | 01.10.26 | 10% | Sr. DEN/North/JP | Work awarded on 01.04.2025 |
| 39 | JP Division - Supply of machine crushed Track Ballast and loading the same into Railway Wagons/Hoppers at ballast Depot JJN. | 71711 | 80668 | Sch- A NS items 12.49 % Above | ENGG-JP2024-25-110/11129810 128398 Dated 01.05.2025 | DEVEN BUILDCON- HISAR Dss 372 1st Floor Sector 16 & 17, Hisar, Haryana-125001 India | 30.05.25 | 01.11.26 | 10% | Sr. DEN/North/JP | Work awarded on 01.05.2025 |
| 40 | Sr. DEN (N)/JP Section - Augmentation of drainage arrangement system, retaining wall and road approaches in various locations of RUB's in the SSE/W-SIKAR section under ADEN-SIKAR | 93501 | 843.84 | Sch- A CPWD DSR- 9.75% Below, Sch-B - IRUSSOR- 9.75% Below | ENGG-JP-2024-25-115 / 008375301283 99 Dated 01.05.2025 | JAI DURGA ENTERPRISES- BATHINDA OPPOSITE HOTEL SHAGUN BARNALA BYPASS ROAD BATHINDA, BATHINDA, Punjab-151001 India | 01.06.25 | 01.05.26 | 1% | Sr. DEN/North/JP | Work awarded on 01.05.2025 |

| S. No | Name of works and location | Estt. Cost (In 000) | Tendered cost | % above/ below SOR | LOA NO. / Agmt. No. | Agency | Date of start | Date of compl. | Phy. Prog. | Name of EIC with address | Remarks |
|-------|---|------------------------|------------------|---|--|---|------------------|-------------------|---------------|-----------------------------|----------------------------|
| 41 | ADEN-FL Sub Division -Providing covering shed at Different LHS in FL-MD and FL-RNW section in jurisdiction of ADEN-FL Section. | 46733 | 53463 | Sch- A CPWD DSR- 9.75% Below 14.4 % Above | Engg-JP-2024- 25-116/ 008679501286 33 Dated 05.05.2025 | SHREE KARNI TRADERS- BIKANER, C-171 Kanta Khaturia Colony , Bikaner, Rajasthan- 334001 India | Yet to start | 05.05.2026 | 0% | Sr. DEN/South/JP | Work awarded on 05.05.2025 |
| 42 | Sr. DEN (N)/JP Section - Augmentation of drainage arrangement system, retaining wall and road approaches in various locations of RUB's in the SSE/W-RGS section under ADEN-RGS jurisdiction. | 116643 | 105270 | Sch- A CPWD DSR- 9.75% Below, Sch-B - IRUSSOR- 9.75% Below | ENGG-JP-2024- 25-114 / 008375301307 06 Dated 03.06.2023 | JAI DURGA ENTERPRISES- BATHINDA OPPOSITE HOTEL SHAGUN BARNALA BYPASS ROAD BATHINDA, BATHINDA, Punjab-151001 India | Yet to start | 03.06.26 | 0% | Sr. DEN/North/JP | Work awarded 03.06.2025 |
| 43 | ADEN-Line/JP Sub Division: Asalpur Jobner Goods Shed (JOB) Development of Goods Shed/Fright Terminal with all facilities. | 58995 | 49980 | Sch-A CPWD DSR- 15.28% Below, Sch-B NS items 15.28 % below | ENGG-JP-2025- 26-08 /10586180130 929 Dated 05.06.25 | KSR INFRA AND PROJECT-JAIPUR 95 GREEN NAGAR, DURGAPURA, JAIPUR, Rajasthan-302018 India | Yet to start | 05.06.26 | 0% | Sr. DEN/South/JP | Work awarded on 05.06.2025 |