

Weekly Position of ongoing Environment Projects

(As on 17.04.2018; 08.00 hrs)

1. WRP/ETP/STP

S.No.	Location	Status	Expected
1.	Carriage WS AII (ETP)	One time testing done, found ok. Trial run yet to be started. Drainage work of workshop going on to give connectivity to the plant; work of almost 110m still remaining.	Commissioning expected by May'18
2.	Loco WS AII (ETP)	Under trial run by firm.	
3.	WRP at HSR	LOA issued on 6.3.18.	Oct'18
4.	STP at HSR, BNW, SOG (50KLD Each)	Tender opened 4.4.18. Under TC.	

2. Automatic Coach Washing Plant

S.No.	Location	Status	Expected
1	MD/AII	Tender opened on 15.01.2018; 4 offers recd. Under TC.	
2	BKN	LOA issued on 02.04.2018.	Oct'18
3	SGNR	LOA issued on 02.04.2018.	Oct'18

3. Waste to Energy

S.No.	Location	Status	Expected
1	JP	No work going on. Firm bill pending.	May'18

4. Laundry

S.No.	Location	Status	Expected
1	SGNR	LOA under preparation.	Aug'18

5. Water Audit

Completed: Audit done at ABR and SGNR Station

S.No.	Location	Status	Expected
3	JP Station (including pit line)	Estimate sanctioned.	July'18

6. Green Rating of Railway Establishments

S.No.	Location	Award of Rating	
1	Carriage Workshop, Ajmer	"SILVER" Rating Awarded on 05.06.2017	
2	Railway Station Jaipur	"SILVER" Rating Awarded on 04.10.2017	
S.No.	Location	Status	Expected
1.	Carriage Workshop, JU	LOA issued on 26.12.2017. Tasks (08) given by IGBC are being compiled.	May'18
2.	Railway Workshop, BKN	LOA issued on 08.12.17. Tasks (08) given by IGBC is being complied.	May'18
3	Loco Workshop, AII	Tender opened on 23.02.18; Brief note prepared. Under TC at HQ.	July'18
4	HQ/NWR/JP	LOA under vetting.	July'18
5	Central Hospital, Jaipur	LOA under vetting.	July'18
6	ZRTI/UDZ	Draft estimate submitted to DEN (South).	
7	Railway Hospital, AII	LOA issued on 15.01.2018; in favour of M/s Kamal Cogent Energy Pvt. Ltd. Issues advised by firm complied and report submitted on 31.03.2018.	May'18
8	Railway Station Ajmer	Tender document under preparation.	
9	DRM Office AII		
10	Railway Station Jodhpur	LOA issued on 26.03.2018. IGBC team yet to visit.	

7.5"S" Certification:

S.No.	Location	Award of Certificate	
1	Carriage WS AII	Certification Achieved on 15.06.2017	
2	Loco WS AII		
3	Carriage WS, JU	Certification Achieved on 26.09.2017	
4	Railway WS, BKN	Certification Achieved on 24.11.2017	
5	DRM office BKN	Certification awarded on 17.03.2018	
6	DRM office JU	Certification awarded on 28.03.2018	
7	DRM office AII	Certification awarded on 02.04.2018	
8	STC/AII	Certification awarded on 15.02.2018	
9	Madar Depot, AII	Certification awarded on 22.03.2018	
10	Dsl Shed/BGKT	Certification awarded on 22.03.2018	
11	Dsl Shed/ABR	Certification awarded on 17.03.2018	
S.No.	Location	Status	Expected
1	DRM office JP	LOA issued on 30.01.18 in favor of M/s QCFL. Training session going on. Under implementation.	Apr'18
2	JP Station	Quotations will be opened on 19.04.2018.	July'18
3	HQ/NWR/JP	Tender will open on 22.04.2018.	July'18
4	AII Station	Case file with Station director.	July'18
5	ZRTI/UDZ	LOA issued on 07.02.2018; under implementation.	June'18
6	Railway Colony AII, BKN, JP, JU	RPF colony BKN nominated for 5S at BKN. Nehru Park colony nominated in JU.	
