

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF March-26

SN	TenderNo.	Item/nature of work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer evaluated L1	LOA No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13
CE/C/HQ/JP-Dy. CE/C/II-JU												
1	NWR/SC/Civil-102140519R	Flash Butt Welding of 20 rail panels/Free Rails/2Rail panels/3 Rail panels of all rail section(New/SH) at site (insitu/cess) using Mobile Flash Butt Welding plant in entire jurisdiction of North Western Railway	Open tender		Yes	DYCE-C-I-JU-ENGINEERING/NW RSCCVIL 102140519 R/00868280036419 Dated 04.06.2021	M/s KhemChand-Varanasi-221010	10.79Cr.	03.06.24 30.06.25 30.06.26	20.07.21	70%	Work in progress.
2	RLDA/RFP/CD-45/SRD-07 of 2022 of dated 15.06.2022	Major upgradation Jodhpur Railway station (EPC)	Open Tender	15.06.2022	Yes	RLDA/2021/SD/Jodhpur Railway Station/2464 dated 29.09.2022 & date of appointment 13.07.26	M/S Vishal infrastructure Ltd. & M/S OJSC EURO - Asian Construction(JV) Bangalore	474.52 Cr	13.07.26	30.07.23	33.00%	Work in progress
3	T. No. JU/Const/T-21/2022-23/EPC/PMS	T.No.JU/Const/T-21/2022-23/EPC/PMS - Project Management Services for Major Upgradation of Jodhpur Railway Station of North Western Railway	Open Tender		Yes	DyCE-C-I-JU-Engineering/T-21/00932200069347 dated 06.01.2023	M/s Lion Engineering Consultants, Pvt. Ltd.- Bhopal, Plot No. 97, Elegant Estate, BHOPAL -462024	4.04 Cr	06.01.26 07.01.27	16.02.2023	39.00%	Work in progress
4	JU/Const/T-23-R/FLS/MTD-BKN-LGH & LN-KAI-MJ	Carrying out Final Location Survey, Luni – Kairla – Marwar Jn. Section (71.71 Kms) and New line work of Marwar Jn. Bye – Pass (10.00 Kms) (Total Length= 258.33 Kms).	Open tender		Yes	DYCE-C-I-JU-ENGINEERING/23-R/10377730076954 Dated 15/05/2023	M/s Consulting Engineers Group Limited- Jaipur CEG Tower, Malviya Industrial Area, Jaipur-302017	3.85 Cr.	31.01.2024 30.04.2024 30.09.2024 31.01.2025 31.05.2025 31.10.2025 31.03.2026 without penalty	15.06.2023	94%	Work in progress & DOC Under process
5	T. No. DY CE/C-II-JU-T-01R-LUNI-SMR-BLDI	T. No. DY CE/C-II-JU-T-01R-LUNI-SMR-BLDI - Construction of Important and Major Prestressed Concrete Bridges (19 Nos.) and other miscellaneous works between Luni to Bishangarh & Marwar Kori to Bhildi stations of LUNI - SMR - BLDI section in connection with LUNI - SMR - BLDI doubling project of Jodhpur Division, North Western Railway	Open tender		Yes	DYCE-C-I-JU-ENGINEERING/T-01R LUNI-SMR-BLDI/008626101068 29 Dated 03/07/2024	M/s Rachana Construction Co-Bharuch, Plot No.1815, Phase-I, GIDC Panoli,	171.31Cr	02.07.26	11.12.2024	36%	Work in progress.
											40%	Work in progress.
6	T.No DY CE/C-II-JU-T-03-LUNI-SMR-BLDI	T.No DY CE/C-II-JU-T-04-LUNI-SMR-BLDI - Earthwork in filling/cutting in formation etc. & Electrical General work and all other ancillary works between Bishangarh (Excl.) - Modran (Excl.) stations from Km.49.00 to 92.00 in connection with Luni-Samdari-Bhildi doubling project.	Open tender		yes	DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-03/0130730109243 Dated 31/07/2024	M/s Tansingh Chouhan-Barmer, Krishi Mandi Road, Gandhi Nagar, Barmer-344001	227.21 Cr.	30.01.26 30.09.26	05.12.24	20%	Work in progress. & DOC Under process
7	T.No DY CE/C-II-JU-T-04-LUNI-SMR-BLDI	Earthwork in filling/cutting in formation etc. & Electrical General work and all other ancillary works between Bishangarh (Excl.) - Modran (Excl.) stations from Km.49.00 to 92.00 in connection with Luni-Samdari-Bhildi doubling project.	Open tender		yes	DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-04/11039730113189 Dated 19/09/2024	M/s Radhakishan Infra Developers Pvt. Ltd.- Jaipur 3rd Floor, Park Vaishali Shivaraj Niketan, 302, Vaishali Circal, Jaipur-302021	192.8Cr.	18.03.26	19.01.25	45%	Work in progress.
8	T. No. DY CE/C-II-JU-T-05-LUNI-SMR-BLDI	Earthwork in filling/cutting in formation etc. Electrical General work and all other ancillary works between Modran (Incl.) to Marwar Kori (Incl.) stations from Km. 92.00 to Km 133.00 in connection with Luni-Samdari-Bhildi doubling project."	Open tender		yes	DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-05/10596770113670 Dated 25/09/2024	M/S MCC INFRATECH PVT LTD -Jodhpur, Opp. Nasrani Petrol Pump, Village -Pal, Jodhpur-342001 Rajasthan India	200.54Cr.	25.03.26 24.10.26	15.11.24	4%	Tender Terminate on 13.02.26

9	T. No. DY CE/C-II-JU-T-06-LUNI-SMR-BLDI	Supplying and stacking 64 MM guage stone ballast machine crushed (hard stone) conforming to RDSO specification along the cess including all station yards from KM 133.000 KM to 223.440 Between SMR-BLDI section of Jodhpur Division Doubling project.	Open tender		yes	DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-06/00882180127649 Dated 21/04/2025	M/S B.B Construction Khurja 12 Naya Ganj Khurja-203131 (UP)	26.22Cr.	20.10.26	03.06.25	0-%	LOA issued on 06.01.2026, Agreement under preparation.
10	T. No. DY CE/C-II-JU-T-9 R-LUNI-SMR-BLDI	T. No. DY CE/C-II-JU-T-9 R-LUNI-SMR-BLDI - Laying and linking of Broad guage main line including points and crossings spreading of Ballast, tamping of track transportation of P.Way materials and other ancillary works from Marwar Kori (Excl.) KM 133.00 Bhildi Jn. (Including) KM 223/4-5 in connection with LUNI-SMR-BLDI Doubling project." of Jodhpur Division in North Western Railway.	Open tender			DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-09 R/00861470148218 Dated 06.01.2026	M/s Miral-SNCC JV, 326 to 319 SUVAS, Sala, Nr. Suvas Caspia, Opp. Nikol Police station Niko, Ahmedaba	35.74 Cr.	05.01.2028		0-%	Work in progress.
11	T. No. DY CE/C-II-JU-T-10 R-LUNI-SMR-BLDI	T. No. DY CE/C-II-JU-T-10R-LUNI-SMR-BLDI - Laying and linking of Broad guage main line including points and crossings spreading of Ballast, tamping of track transportation of P.Way materials and other ancillary works from Modran (Including) KM 92.000 KM to Marwar kori (Including) KM 133.000 in connection with LUNI-SMR-BLDI Doubling project." of Jodhpur Division in North Western Railway.	Open tender	23.07.2025	yes	DYCE-C-I-JU-ENGG/DYCE-C-II-JU-T-10R / 01345260143626 DATED 11.11.25	M/S Awlesh kumar singh, lucknow 2/101 Vivek khand Gomti Nagar, Lucknow	19.28Cr.	11.11.2027	-	0-%	Work in progress.
12	T. No. DY CE/C-II-JU-T-11-BISH-BLDI - Staff Quarters	T. No. DY CE/C-II-JU-T-11-BISH-BLDI - Staff Quarters construction of 98 Nos staff (Type-IV-4) No Type III-9 Nos and Type-II-85 Nos and other ancillary works at various stations gbetween BISH-BLDI in c/w LUNI- SMR-BLDI doubling project of Jodhpur Division in North Western Railway."	Open tender	14.06.2025	yes	DYCE-C-I-JU-ENGG/DYCE-C-II-JU-T-11 / 00823020141114 DATED 09.10.25	M/S Alwood Constructions-Jaipur,NG-09, JDA Shopping Centre,Subhash Nagar, Jaipur-302016	24.11 Cr.	09.04.2027	-	7%	Work in progress.
13	T. No. DY CE/C-II-JU-T-12-LUNI-SMR-BLDI	Supplying and stacking 65 MM guage stone ballast machine crushed (hard stone) conforming to RDSO specification along the cess including all station yards from KM 49.000 KM to 92.000 Between BISH ((Excl). Modran (Excl) of Jodhpur Division in connection with LUNI-SMR-BLDI Doubling project."	Open tender	02.07.2025	yes	DYCE-C-I-JU-ENGG/DYCE-C-II-JU-T-12 / 00909480142674 DATED 30.10.25	M/S Jhawar Sales Corporation Bikaner, Rani Bazar, Bikaner 334001	12.02Cr.	30.04.2027	-	0-%	Work in progress.
14	T. No. DY CE/C-II-JU-T-13-LUNI-SMR-BLDI	T. No. DY CE/C-II-JU-T-13-LUNI-SMR-BLDI - Laying and linking of Broad guage main line including points and crossings spreading of Ballast, tamping of track transportation of P.Way materials and other ancillary works from Bishangarh (Excluding) KM 49.000 KM to Modran (Excluding) KM 92.000 in connection with LUNI-SMR-BLDI Doubling project." of Jodhpur Division in North Western Railway.	Open tender	23.07.2025	yes	DYCE-C-I-JU-ENGG/DYCE-C-II-JU-T-13 / 01345260144041 DATED 14.11.25	M/S Awlesh kumar singh, lucknow 2/101 Vivek khand Gomti Nagar, Lucknow	16.25 Cr.	14.11.2027	-	0-%	LOA issued on 16.02.2026, Agreement under preparation.
15	Tender No. TNoJUCnst-II-T-07R1	Tender No. TNoJUCnst-II-T-07R1 closing date 25-11-2025 15:00 for T No. II/JConst-II/T-07R1-LUNI-SMR-BLDI	Open tender			Letter No: DYCE-C-I-II-ENGINEERING /	M/s SBCC INFRA PRIVATE LIMITED.	12.02 Cr.	16.08.2027			
CE/C/HQ-Dy.CE/C/I-JU												
1	T. No. Dy.CE/C/JSM/01	Major up-gradation of Jaisalmer Railway Station of Jodhpur Division of NWR on EPC mode.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/EPC JSM_01/ 00867950060929, Dated: 31/08/2022	M/s SKT-SGCC JV, Bikaner	109.47 Cr.	20.10.24, 31.03.25, 31.08.25, 31.01.26	21.10.2022	100.00%	Work completed.
2	T. No. JU/Const./ T-20-R-1/ 2022-23/EPC/PMS	Project Management Services for Major upgradation of Jaisalmer Railway Station of Jodhpur Division of North Western Railway.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-20-R-1/ 10690890077732, Dated 25.05.2023	M/s Gian P Mathur & Associates Pvt. Ltd., New Delhi	1.45 Cr.	24.05.2025, 31.10.2025 31.01.2026 31.03.2026	03.07.2023	15.00%	Work in progress.
3	T.No. JU/Const./T-02- 2024-25-PSS –	Project Supervision Services (PSS) of various works like Earthwork, Minor/Major/Important Bridges, Blanketing, ballasting, Station Buildings, Platforms, FOB's, Platform Shelters, Other Buildings, S&T Structures, Staff and Passenger Amenity, all P.Way linking works and any other ancillary works from Km.656.510 to Km. 705.040 (48.53 Kms.) of Luni - Samdari section and from Km. 0.00 to Km.223.44 (223.44 Kms.) of Samdari - Bhildi section in c/w Luni - Samdari - Bhildi (Total - 271.97 Kms.) Double Line Project on Jodhpur Division of North-Western Railway	Open tender		YES	DYCE-C-I-JU-ENGINEER / T-02-2024-25-PSS / 10674570124832, dated 06.03.2025	M/s ISAN Corporation (Joint Venture), Ahmedabad	11.17 Cr.	05.03.28	02.04.2025	25.00%	Work in progress.
4	T.No.JU/Const.-I/ T-06/2024-25/LN-SMR-BLDI Doubling -	Supplying and stacking 65mm gauge Stone Ballast etc. from Km.0.00 to 49.00 in connection with LN-SMR-BLDI doubling project	Open tender		YES	DYCE-I-JU-ENGINEERING/T-06-2024-25/ 00882180127653, dated 21.04.2025	M/s B B Construction – Khurja	30.25 Cr.	20.10.26	10.05.2025	10.00%	Work in progress.

5	T.No.JU/Const.-/T-07/2024-25/LN-SMR-BLDI Doubling/ Linking	Laying and linking of Broad gauge main line, loop lines etc. from Km.656.510 to 705.050 and SMR-BISH stations from Km.0.00 to 49.00 in c/w LN-SMR-BLDI doubling project	Open tender		YES	DYCE-I-JU-ENGINEERING/T-07-2024-25/PWAY / 01116180128408, dated 01.05.2025	M/s B S Sangwan – Sonepat, 4GF Harry Plaza, Subhash Chowk, SONEPAT	38.21 Cr.	30.04.27	25.06.2025	25.00%	Work in progress.
6	T.No.JU/Const./T-03-R/Qtrs.-JSM/2024-25	Construction of staff quarters (11 Nos. of Type-II & 01 No. of Type-III), etc. in c/w Re-development of Jaisalmer station work	Open tender		YES	DYCE-C-JU-ENGINEERING/T-03R / 00921650126876, Dated 07.04.2025	M/s Hanumant Enterprises, D-123, Karni Nagar, Lalgarh, BIKANER	4.19 Cr.	06.04.26	20.04.2025	40.00%	Work in progress
7	T.No.JU/Const./T-01/2024-25/LN-SMR-BLDI Doubling	Earthwork in filling/ cutting in formation, in c/with Luni-Samdari- Bhildi doubling project."	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-01-2024-25/ 00901450109831, Dated 08.08.2024	M/s MKC Infrastructure Ltd., "MKC HOUSE" 10, Shiv Nagar, Anjara Ring Road, Opp. Gulab Mill, Anjar KATCH	346.86 Cr	07.08.26	28.11.2024	70.00%	Work in progress
8	T.No.2023-WP-Engg.-BGKT-WT-03 -	Composite Works in c/w Upgradation/ Development of maintenance infrastructure at JU (NWR) as Maintenance cum Workshop Depot for Vande Bharat Sleeper Trains as per conditions under WTA-527.	Open tender		YES	WPO-HQ-ENGINEERING/2023-WP-Engg-BGKT-WT-03/10040880080274 , dated 30.06.2023	M/s HYT Engineering Company Pvt. Ltd., Pune	140.22 Cr.	29.12.24, 31.12.25, 30.09.26	14.09.2023	89.00%	Work in progress
9	T.No.JU/Const./T-30-R-2023-24	Construction of LHS in lieu of level crossings etc. (7 Nos.) – By pushing using RH Girder.	Open tender		YES	DYCE-I-JU-ENGINEERING/T-30-R-2023-24/ 00867950101734, dated 24.04.2024	M/s Shree Karni Traders, C-171, Kanta Khaturia Colony, Bikaner	40.37 Cr.	24.10.25 30.04.2026	10.07.2024	80.00%	Work in progress.
10	T. No. JU/Const./ T-26/ 2022-23/ROB/72	Construction of 2 lane Road Over Bridge in lieu of LC No.C-72 near Degana station Yard.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-26/ 00963590076734, dated 11.05.2023	M/s Ravi Infrabuild Project Ltd., Udaipur.	26.62 Cr.	10.11.2024 10.07.25, 10.04.26	20.08.2023	35.00%	Work in progress.
11	T. No. JU/Const./ T-29/ 2023-24/ROB/27	Construction of 2 lane Road Over Bridge in lieu of LC No.C-27 near Nokha station Yard.	Open tender		YES	DYCE-C-I-JU-ENGINEERING / T-29-2023-24 /00963590092466	M/s Ravi Infrabuild Project Ltd., Udaipur.	30.55 Cr.	04.06.2025, 05.10.26	14.01.2024	75.00%	Work in progress.
12	T. No. NWR-SC-BKN-5R-2022-23	Carrying out Final Location Survey in connection with doubling from LGH to JSM	Open tender		YES	DYCE-C-BKN-ENGINEERING/NW R-SC-BKN-SR-2022-23/ 10740160082682 DATED 26.07.2023	M/s S.M. Consultant Pvt. Ltd., Bhubaneswar	3.22 Cr.	25.01.2024 31.05.2024 31.10.2024 31.03.25 30.09.25, 31.12.25, 31.03.2026	30.07.2023	75.00%	Work in progress.
13	T. No. JU/Const./ T-28/ ARF/JSM/2023-24/	Earthwork in cutting/filling in embankment in c/with new ARF siding (6.60 Km. length) at JSM Army area on RKB-JSM section.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-28/2023-24/00867950097100 Dated 08.02.2024	M/s Shree Karni Traders-Bikaner.	44.93 Cr.	07.02.2026, 30.05.2026	30.04.2024	60.00%	Work in progress.
14	T. No. JU/Const./ T-31/2023-24/ROB/THM	Construction of 2 lane ROB in lieu of LC No.C-119 at THM on RKB-JSM section.	Open tender		YES	DYCE-C-I-JU-ENGINEERING / T-31/2023-24/00930430099624 Dated 14.03.2024	M/s Sanjeev Brothers, C-10 Vaishali Nagar, Jaipur	19.45 Cr.	13.09.2025, 12.03.2026	27.03.2024	10.00%	Work in progress.
15	T-01-2025-26-DyCE-C-I-JU –	Construction of Staff Quarters etc. and other ancillary works on any station or between stations of Luni-Samdari and Samdari-Bishangarh section in c/w LUNI-SMR-BLDI doubling project.	Open tender		YES	DYCE-C-I-JU-ENGINEERING / T-01-2025-26-DyCE-C-I-JU / 1040480136490 dted 12.08.25	M/s Vishnu Prakash R Punglia Limited, Mumbai	17.09 Cr.	11.02.2027	02.09.2025		Work awarded on 26.02.2026
16	T. No. T-03-2025-26-UAV-DrONE	Project monitoring of the ongoing Luni-Samdari-Bhildi double line project (291.97 Km.) by using Aerial	Open tender		No	DYCE-C-I-JU-ENGINEERING/T-03-	M/s Matrix Geo Solutions Limited-Delhi, Flot	307.62 lakhs	25.08.2028	-		
CE/C/HQ-Dy.CE/C/III-JU											93.00%	Work in progress.

1	T. No. JU/Const./T-22/FLS RAS-MEC	Carrying out Final Location Survey in connection with Ras to MEC & MTD Bye Pass New Line work.	Open tender		YES	DYCE-C-I-JU-ENGINEERING/T-22/01190660070232 , dated 23.01.2023	M/s Delhi Integrated Multi Modal Transit System Ltd., Delhi.	1.14 Cr.	31.12.2023 30.04.2024 31.08.2024 31.12.24, 31.03.25, 30.06.25, 31.12.25 (DOC extn under process)	10.04.2023		Agreement under preparation
2	T.No.JU/Const./T-08-2024-25-BR-RAS-MEC	- Construction of ROB No.5 (1 x 36.0 M Composite Girder) at Ch.15281, RORNo.13 (1 x 30.5 M Composite Girder) at Ch.20649, ROR No.14 (1 x 30.5 M. composite girder) at Ch.20999, 01 No. Important Bridge No.48 (34 x 18.30 M. PSC Girder) at Ch.42959, ROR-77 (1x45.70 m. open web girder) at Ch.57923, ROB No.79 (1 x 36.0 M Composite Girder) at Ch.60575, including substructure, superstructure and all other ancillary works complete as per direction of Engineer in charge in connection with Merta City - Ras New line Project of Jodhpur Division	Open tender		YES	DYCE-C-I-JU-ENGINEERING / T-08-2024-25-BR-RAS-MEC / 00862610131696, dated 17.06.2025	M/s Rachana Construction Co.-Bharuch, Plot No.1815, Phase-I, GIDC, Panoli, BHARUCH – 394115 (Gujarat).	98.72 Cr.	16.06.2027			Agreement under preparation
3	T.No. DyCE-C-III-JU-T-04R-SD-PMY	Redevelopment of Pali Marwar Railway Station of Jodhpur Division of North-Western Railway	Open tender		YES	DYCE-I-JU-ENGINEERING/DyCEC-III-JU-T-04R-SD-PMY/ 01108690146818, dated 17.12.2025	M/s Hari Narayan Khandelwal, A-1 Koolwal Bhawan, Janta Colony, Jaipur-302004	73.86 Cr.	16.12.2027			
	CE/C/II/JP-Dy. CE/C/IV-UDZ										32.00%	Work in progress.
1	T.No. DNRP-RTM-T-11	T. No. DNRP-RTM-T-11-Construction of Station buildings, ROB, RUB/LHS, Major bridges, Minor bridges, Earthwork in cutting and filling, Platofrms, Passenger amenities works etc. from chainage 0km to 17km between Dungarpur and Nawagaorn station in connection with the new line work from Dungarpur-Ratlam via Banswara Project.	Open Tender		Yes	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNR P-RTM-T-11/00873040092299 dated 04/12/2023	M/s S A Yadav Pune Office 213-214 2nd Floor Deceson Tower Near City Pride Pune Satara Road Pune-411037 Maharashtra india	184.32 Cr	04.12.25 30.09.2026	04.12.23		Forclouser of tender under process
2	T.No. DNRP-RTM-T-12	T.No. DNRP-RTM-T-12 Construction of Station Building, ROB, RUB / LHS, Major Bridges , etc. in connection with Dungarpur -Ratlam via Banswara Project of Ajmer Division	Open Tender		Yes	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNR P-RTM-T-12/00818480087326 Daetd 20.09.2023	M/s MHK BUILDCON LLP-HIMATNAGAR First Floor Divine India Building Nr RTO Office By Pass Road Himatnagar-383001 Gujrat India	105.42Cr	20/09/2025	---	18.00%	Work in progress
3	T.No. DNRP-RTM-T-13	Tender No. DNRP-RTM-T-13– Construction of Station Building, ROB,RUB/LHS, Major Bridges, Earthwork in Cutting and filling, Platform, Passenger Amenities work etc. from Chainage 142.9-154.4 & 161.5-176.6 Km other ancillary works etc. in connection with Dungarpur- Ratlam via Banswara project.	Open Etender		Yes	LOA no. DY.CE-C-I-UDZ-ENGINEERING/DNR P-RTM-T-13/10406410094784 Date 04.01.2024	M/s Velji Ratna Sorathia Infra Pvt Ltd-Vadodara, A401, KAlpvruX comoplex, Gotri Road, Vadodara-390021 Gujarat	279.59 Cr	04.01.2026 30.09.2026	04.01.2024	50.00%	Work in progress
4	T. No. NWR-SC-EPC/UDZ-T-1	Major up-gradation of Udaipur City Railway Station of Ajmer Division of North Western Railway through Engineering, Procurement and Construction(EPC).	Open tender		Yes	NWR/S&C/CA/197(E PC) dated 12.10.2022	M/s VPRPL-KSIPL Udaipur JV, H-1, Shivalik Complex, Near Gol Building, Sardarpura, Jodhpur Raj. 342001	304.08 Cr	29.08.2022 31.08.2026	27.10.2022	67.00%	Work in progress
6	T. No. DNRP-RTM-T-23	Study of the proposed alignment in the vicinity of proposed Seven tunnels, fixing location of portals, conducting Geological & Geo-technical investigations including drilling trial bores and testing samples etc, and preparation of Detailed Project Report along with design & drawings for construction of seven Railway Tunnels in connection with construction of New line project from Dungarpur to Ratlam via Banswara (Single Tender)	Single Tender			LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNR P-RTM-T-23/01056930089825 dated 26.10.2023	M/s RITED LIMITED-GURGAON, RCED Unit, 5th Floor, RITES Bhawan Sector 29, Gurgaon-122001, Haryana, INDIA	7.10 Cr	26.04.2024 31.10.2024	26.10.2023	100.00%	Work completed final bill under process
7	T. No. DNRP-RTM-T-24	Assistance for all activities of Land acquisition including fefixing of alignment on the ground for the Dungarpur-Ratlam via Banswara New line project.	Open Tender		Yes	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNR P-RTM-T-24/10268090110518 Dated 17/08/2024	M/s RSPS SIPRA PVT LTD BANGALORE, No.26, 1st Cross,1main, P&T Colony, RT Nagar, Banglore-560032	1.01 Cr	17/08/2025	17/08/2024	10.00%	Forclouser of tender under process

[illegible]

1	All/Const./LHS/T/9	Providing left over LHS in lieu of LCs in MJ-PNU section in connection with elimination of existing gates	Open	08/09/2016	Yes	Dy.CE(C)/All/Const/LHS/CA /06Dated06/09/2017	M/s Radhe Associate, 137-1st Floor Kenville Complex,Nr.Ramosana Circle,Mehsana-UnjhaHighwayRoad-384002	8.95Cr.	20.01.18 30.09.21	09.02.17	100%	Work Completed, Final variation sanctioned, Final bill submitted to HQ Accounts.
2	All-SC-NSD-ROB-LC-18-T-1R	Const of ROB at LC no 18 of Ajmer Div	Open	25/07/2019	Yes	NWR/S&C/CA/102 Dt.28.01.20	M/sVishnu Prakash R Pungalila Ltd.,Jodhpur	30.67 Cr.	21.10.21, 31.03.22, 31.12.22, 31.08.22, 30.04.24, 31.12.24, 30.04.24, 30.10.25, 31.10.2025 to 31.12.2025 without penalty under clause 17 (A) (iii) of GCC and further from 1.1.2026 to 31.01.2026 with LD of 0.02% of contract value per week under clause 17 (b) of GCC & from 01/02/2026 to 31/03/2026 with LD of 0.05% of contract value	25.10.19	97%	Work in progress.
3	All-Const-LHS-T-2-All-COR	Construction of Limited Height Sub-ways in lieu of level crossings in Ajmer-Chittaurgarh section in connection with elimination of existing Level Crossing Gates (Total 05 Nos	Open	19/11/2022	Yes	NWR/NWRC/Civil/20 23/0029 dated 10/10/2023	M/s. Ravi Infrabuild Projects Limited, (Formerly known as Ravi Infrabuild Projects Pvt. Ltd.), 95, Hiran Magri, Sector-11, Udaipur-313001	23.5 Cr. 25.70 Cr.	30.04.2025, 15.07.25 (Under Clause 17-A) 15.09.2025 (Under Clause 17-B)	14.08.2023	100%	Work completed. Final variation sanctioned, final PV bill and Final bill under process.
4	NWR-SC-All-COR-DL-T-1	Earth work in bank/cutting including Blanketing, Construction of Minor Bridges, RUB/LHS, FOB, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Adarsh Nagar (Including) to Singawal (Including) between Km 4/6 to 53/3 in connection with Doubling of Ajmer-Chanderiya in Ajmer division of North Western Railway	Open	07-05-2024	Yes	DYCE-C-I-All-ENGINEERING / NWR-SC-All-COR-DL-T-1 / 10981390111483 dated 29/08/2024	M/s K.R.C INFRAPROJECTS PVT. LTD., B1-3 BLOCK B, SECTOR 11, Faridabad-121006, Haryana, India	276.54 Cr.	28.08.2026	12.09.2024	27.00%	Work under progress.

5	NWR-SC-AII-COR-DL-T-2	Earth work in bank/cutting including Blanketing, Construction of Minor Bridges, RUB/LHS, FOB, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Singawal (Excluding) to Raila Road (Including) between km 53/3 to km 99/0 in connection with Doubling of Ajmer-Chanderiya in Ajmer division of North Western Railway	Open	24/05/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-DL-T-2 / 10981390112551 dated 11/09/2024	M/s K.R.C INFRAPROJECTS PVT. LTD., B1-3 BLOCK B, SECTOR 11, Faridabad-121006, Haryana, India	196.15 Cr.	10.09.2026	03.10.2024	13.00%	Work under progress.
6	NWR-SC-AII-COR-T-3	Construction of Major and Important bridges and other ancillary works from Adarsh Nagar (Including) to Raila Road (Including) between km 4/6 to km 99/0 in connection with Doubling of Ajmer-Chanderiya in Ajmer division of North Western Railway	Open	24/08/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-T-3 / 01040480118887 dated 09/12/2024	M/s VISHNU PRAKASH R PUNGLIA LTD.- Mumbai Flat No 605 VI Floor B Wing Kignston Classic Chincholi Bandar Raod Malad W Mumbai Mumbai- 400064	102.93 Cr.	08.12.2026	14.12.2024	27.00%	Work under progress.
7	NWR-SC-AII-COR-DL-PSSA-T4	Project Supervision Services Agency (PSSA) for Various Construction Sites/Sections for Ajmer-Chanderiya BG Doubling project being executed by Construction Organisation in the jurisdiction of Ajmer Division of North Western Railway	Open	26/09/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-DL-PSSA-T4 / 10692780126188 dated 27/3/2025	M/s SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED, 1101 A, 11th Floor, Tower A-II, Corporate Park, Plot No. 7A/1, Sector 142 Noida-201301 Uttar Pradesh, India	19.47 Cr.	26.03.2028	22.04.2025	22%	Work under progress.
8	NWR-SC-AII-COR-P-Way-T-5	Laying and linking of Broad Gauge main Line, including points and crossings, spreading of Ballast, tamping of track, transportation of P.Way Materials and other ancillary works from Adarsh Nagar (Including) Km 4/6 to Singawal (Including) Km 53/3 in connection with Ajmer-Chanderiya doubling project of North Western Railway	Open	21/10/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-P-Way-T-5 / 01116180122669 dated 03/02/2025	M/s B S SANGWAN-SONEPAT, 4GF Harry Plaza Subhash Chowk Sonapat- 131001 Haryana, India	18.69 Cr.	02.08.2026	-	13.00%	Work under progress.

9	NWR-SC-AII-COR-DL-T-6	Manufacturing, Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station Yards between Adarsh Nagar (Including) Km 4/6 to Raila Road (Including) Km 99/0 Stations in connection with Ajmer - Chanderiya Doubling Project	Open	26/10/2024	Yes	DYCE-C-I-AII-ENGINEERING /NWR-SC-AII-COR-DL-T-6 / 00910990121989 dated 23/01/2025	JK Construction Company, 302, 3rd Floor, Royal World, Sansar Chandra Road, Jaipur-302001 (Rajasthan)	25.95 Cr.	22.09.2026	-	20.57%	Work under progress.
10	NWR-SC-AII-COR-P-Way-T-7	Laying and linking of Broad Gauge main Line, including points and crossings, spreading of Ballast, tamping of track, transportation of P.Way Materials and other ancillary works from Singawal (Excluding) Km 53/3 to Raila Road (Including) Km 99/0 in connection with Ajmer-Chanderiya doubling project of North Western Railway	Open	08-11-2024	Yes	DYCE-C-I-AII-ENGINEERING /NWR-SC-AII-COR-DL-T-6 / 00910990121989 dated 10/03/2025	M/s B S SANGWAN-SONEPAT, 4GF Harry Plaza Subhash Chowk Sonapat- 131001 Haryana, India	15.06 Cr.	02.08.2026	-	4.00%	Work under progress.
11	NWR-SC- PUHT-MEC-T-1	Construction of major/minor Bridges, Road Under Bridges (RUBs), Earthwork in embankment/cutting on both sides approaches of bridges/RUBs, Construction of Platforms, Platforms Shelters, Circulating area, staff Quarters, offices and other ancillary works between Pushkar – Katyasani section in connection with Pushkar-Merta New BG line in Ajmer Division of North Western Railway	Open	12-03-2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-PUHT-MEC-T-1 / 01040480108515 dated 24/07/2024	M/s VISHNU PRAKASH R PUNGLIA LTD.- Mumbai, Flat No 605 VI Floor B Wing Kingston Classic Chincholi Bandar Road Malad W Mumbai-40006	88.62 Cr.	23.07.2026	-	15.00%	Work under progress.
12	NWR-SC-PUHT-MEC-T-3	Earth work in bank/cutting including Blanketing, Construction of Minor/Major Bridge/s, RUB/LHS, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Pushkar (Excluding) to Riyan (Excluding) between km 25/7 to km 55/7 in connection with construction of New Line between Pushkar-to -Katyasani (Merta) in Ajmer division of North Western Railway	Open	17/02/2025	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-PUHT-MEC-T-3 / 10596770129453 dated 16/05/2025	M/s MCC SNCC JV (Joint Venture) OPP NASRANI PETROL PUMP VILLAGE PAL JODHPUR	176.99 Cr.	15.11.2026	-	-%	Work under progress.
CE/C/V/JP-Dy.CE/C/III/AII												

1	Tender No. 419150427	Formation works involving earthwork in filling in embankment, cutting and blanketing, Bridge works involving construction of important bridges, major bridges, minor bridges, Road Under Bridges/Limited Height Subways, Foot Over Bridges, trolley refuges, toe wall, retaining wall, pitching, side drain, Building works involving construction of station buildings and other service buildings related to Civil and Traction Distribution, platform shelters, staff quarters, P.Way Works involving supplying of ballast, transportation of P.Way material, laying and linking of Broad Gauge track and other miscellaneous works including Electrical (General) Works from Mandpiya (including) to Chanderiya (including) in connection with Ajmer – Chanderiya doubling project of Ajmer division of North Western Railway	Open E Tender		Yes	Dy.CE-C-I-JU-ENGINEERING/419150427/00810060124454 dated 28.02.2025	M/s VPRPL-SBEL JV, B – 31/32, Second Floor, Industrial Estate, New Power House Road, Jodhpur – 342003, Rajasthan	2696859518	28.02.2027		Progress 3%	Work is in progress
2	Tender No. 419150428	Formation works involving earthwork in filling in embankment, cutting and blanketing, Bridge works involving construction of important bridges, major bridges, minor bridges, Road Under Bridges/Limited Height Subways, Foot Over Bridges, trolley refuges, toe wall, retaining wall, pitching, side drain, Building works involving construction of station buildings and other service buildings related to Civil and Traction Distribution, platform, platform shelters, staff quarters, P.Way Works involving supply of ballast, transportation of P.Way material, laying and linking of Broad Gauge track and other miscellaneous works including Electrical (General) Works from Raila Road (excluding i.e. from Km. 99.00) to Mandpiya (excluding) in connection with Ajmer - Chanderiya doubling project of Ajmer division of North Western Railway.	Open E Tender		Yes	DYCE-C-I-JU-ENGINEERING / 419150428 / 10924390126966 dated 09.04.2025	M/s BALAJI-MODI JV (Joint Venture) Near R.T.O. office, Aspur Road, Tijwad, Distt. Dungarpur, Rajasthan-314001	2702818877	09.04.2027		Progress 4%	Work is in progress
3	Tender no. All-Const.-LHS-T-1R COR-UDZ-	Tender no. All-Const.-LHS-T-1R COR-UDZ- Construction of Limited Height Sub-ways in lieu of level crossings in Chitaurgarh – Udaipur section in connection with elimination of existing level crossing Gates (Total 09 Nos.)	Open E Tender		Yes	Letter of Acceptance No. 00963590079215 dated 15.06.2023	M/s Ravi Infrabuild Projects Private Limited, 95, Hiran Magri, Sector-11, Udaipur, Rajasthan-313001	40,41,99,413.99	15.12.24 31.08.25 30.09.25		100%	Work Completed but bill has not been submitted by the contractor being contractor measurement book
<u>CE/CVI-Dy.CE/C/II-JP</u>												
1	Tender No. NWRSCCIVIL410640107	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between Km. 0.00 to 25.00 of Jodhpur division	Open Tender		Yes	DyCE/C-I/JP/CA/03 dated 16/06/2022	M/s BHANWAR LAL BIJARNIA-NAGAU Near Tegore College, Jhalra Road Kuchamancity Nagaur-341508 Rajasthan, India	10.58 Cr	30/08/23 31/03/24, 31/12/24,31/03/2025, 30/06/2025, 31/12/25, 30.05.2026	01-09-22	86%	Work in Progress.
2	T. No. NWRSCCIVIL410640108R1	Earth work in bank/ cutting including blanketing material, construction of Minor/Major and Road Under bridges of Gudha loops and Nawa loop & Mithari yard etc. In connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	Open tender		Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWRSCCIVIL410640108R1 / 10144030062424 dated 22/09/2022	M/s MCC-BPM JV 9, LEELA MANSION, RAJ BHAWAN ROAD, CIVIL LINES, JAIPUR-302006, RAJASTHAN	141.5 Cr	21/12/23, 31/03/25, 30/06/2025, 31/12/25, 30.01.2026, 31.03.2026, 30.06.2026	26.9.22	87%	Work in progress.
3	T. No. NWRSCCIVIL-410640109	Formation and Bridge work of Nawa yard, VCF laboratory and Left over works viz. Earth work in bank/ cutting including blanketing material, construction of Major/Minor & Road Under bridges and Misc. works between Km. 15.000 to 22.800 in connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	Open tender		Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWRSCCIVIL-410640109 / 01477480064315	M/s SHRI MOHANGARH CONSTRUCTION COMPANY-JAISALMER S-8 FIRST FLOOR TRANSPORT NAGAR JAISALMER- 345001 Rajasthan, India	59.41 Cr	21/01/24, 15/3/25, 30.06.25, 31/10/25	20.11.22	96%	Work in progress.

4	T. No. NWR/SC/Civil-410640110R	Construction of S&T buildings, Hostel, Camp Office, Electroc/Traction sub-station building and other misc. works between Gudha-Thathana Mithari sections in connection with Dedicated Test track for RDSO in Jodhpur division of North western Railway	Open tender		Yes	No. DYCE-C-I-JU-ENGINEERING/NW RSCCIVIL-410640110R/012544 20081324 dated 13/07/2023	M/s. JAI BABA CONSTRUCTION COMPANY-JAIPUR, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021, Rajasthan Jaipur, India	22.45 Cr	13/10/24, 15/10/25, 31.12.2025, 31.01.2026, 15.02.2026	10-08-2023	76%	Work in Progress.
5	T. No. NWR-SC-Civil-410640111:	Supplying and stacking machine crushed stone ballast in stacks in station yards or on cess/finished formation including station yards along the track at stations between Gudha & Thathana Mithri from KM 0/500 to Km 43/565 in connection with Dedicated Test Track of RDSO of Jodhpur division.	Open tender		Yes	DyCE-C-I-JU-Engineering/NWR-SC-CIVIL-410640111/0089811 0079994 Dated 27.06.2023	M/s DEVENDRA SINGH CONTRACTOR-HISAR, H. NO.-7, PRATAP NAGAR SAKET COLONY, RAJGARH ROAD, HISAR-125001 Haryana, India	8.25Cr	27/09/24, 31/1/25, 30/09/25,31.12.25,31.01.2026	25/09/23	99%	Final bill is under process
6	T. No. NWR-SC-Civil-410640112:	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between (Km. 0.00 to 13.00) Gudha Loop, (Km. 0 to 3.10) Nawa Loop and (Km. 25.0 to 43.5) Mithdi Loop of Gudha-THMR Section of Jodhpur division	Open tender		Yes	DyCE-C-I/JU-Engineering/NWRSC-Civil-410640112/0109068 0086951dated 15.09.2023	M/s Chintpurni Construction Company, SONIPAT, 63 Sec 14, SONIPAT-131001 HARYANA, INDIA	14.07Cr	15/09/25, 30/11/25	03-01-24	50%	Work in progress.
7	T. No. NWR/S&C/Civil-410640118:	Earth work in bank/cutting including blanketing material, construction of Major/Minor, Road Under bridges, shed with 65 T EOT Crane, Pit Line/Sick Line, OC Building and misc. works in Mithri Loop and Nawa Yard in connection with Dedicated Test Track for RDSO between Gudha-Thathana Mithri section of Jodhpur Division of NWR	Open tender		Yes	DyCE-C-I/JP-Engineering/NWRSC-Civil-410640118/0086261 0092277 dated 04.12.2023	M/s Rachana Construction Company, At & P.O. Maktupur, Ta.-Unjha, Dist.-Mehsana (N.Gujarat)	196.74Cr	04/06/25,30/11/25, 31.03.2026	01-02-2024	93%	Work in progress.
8	NWR/SC/Civil-410640120;	Construction of new Gauntlet (Meter Gauge + 610 mm Narrow Gauge) Rail Over Rail Bridge(1x45.70m Open Web Girder) at km 7/1-2 in lieu of old Rail Over Rail Bridge(1x7.0+1x12.85+2x13.20 m Steel Girder) and other approach P. Way and Civil works required for Sambhar Salt Limited at Sambhar Lake station of Phulera - Merta Road section & construction of foot over bridge for connecting passenger platforms at Sambhar Lake station in connection with Phulera -Degana doubling project of Jodhpur Division of North Western Railway.	Open tender		Yes	DYCE-C-I/JP-ENGINEERING / NWRSCCIVIL41064 0120 / 01031430112468 Dated 10-09-2024	M/s SP Infracon Bhavik Engineers JV	22.26 Cr	31.07.2026	15/03/2025	9%	Work in progress.
9	GSU/ENGG/JP/2023-24/01191130088364	Construction of Road over bridge [4 Lane] in lieu of LC No.-189 near Sikar Station of RGS-SIKR section JP Division.	Open tender		Yes	JAIPUR DIVISION-GATI SHAKTI / GSU-ENGG-JP-2023-24-24 / 01191130088364 Dated 05-10-2023	M/s PUNIA CONSTRUCTION CO-HISAR	68.40 Cr	05-04-26	11-11-2023	99%	Final bill is under process
10	Tender No. NWR-SC-Civil-13641934	Tender No. NWR-SC-Civil-13641934 closing date 25-10-2024 15:00 for Construction of multipurpose hall, basement Parking, landscaping and other ancillary works at North Western Railway HQ office campus in connection with Setting up of North Western Railway, Jaipur and Construction of other building at Eco Park, Jagatpura & Transit camp at Rail Nikunj, Jagatpura Jaipur. Construction of Store shed, Over Head Tank & 50 KLD capacity STP at Khatipura in connection with New Coach Care complex Khatipura, Jaipur (Phase-II).	Open tender		Yes	Letter No: DYCE-C-III-JP-ENGINEERING / NWRSC-Civil-13641934 / 11114530119580 Dated 18/12/2024	M/s GULSHAN RAI JAIN II-JAIPUR N 29 ADINATH NAGAR JAI JAWAN COLONY III JAIPUR- 302017 Rajasthan, India	31.79 Cr	03/2026, 15.06.2	28/12/2024	57%	Work in progress
11	T. No.WR/SC/FL-DNA/Civil-419150418	LayingandlinkingofBroad Gauge main lines,looplinesincludingpointsandcrossingsinyards,spreadin gofballast, tamping of tracktransportation of .WaymaterialsandotherancillaryworksfromMakrana(Excludi ng)to NawaCity(including)stationsfromKm64.00 toKm.34.50Kmandinconnection withPhulera-Deganadoubling Project ofJodhpur Division.	Open T-Tender			Dy.CE/C-I/IMKN/CA/17Dt. 19.01.22	M/s. BhanwarLalBijarnia, BijarniaHouse, TagoreCollege ke pas, JhalraRoad, Kuchaman CityNagaur-341509 (Raj)	10.45 Cr.	22.07.22 30.06.24	05.08.21	100%	Work has been completed and Contractor has not been submitted final bill beging contractor MB.

12	NWR/SC/FL-Civil-419150420 DNA/Civil-419150421-R	Laying and linking of Broad Gauge main lines, loop lines including points and crossings in yards, spread in gofballast, tamping of track transportation of P.Way materials and other ancillary works from stations bet. Nawa City (Excl.) and Phulera (Incl.) station from Km. 34.50 to Km. 00.00 incl. with FL-DNA Doubling Project.	Open E-Tender.		Yes	-	M/s. Bhanwar Lal Bijarnia, Bijarnia House, Tagore College ke pas, Jhalra Road, Kuchaman City Nagaur-341509 (Raj)	12.02 Cr.	26.11.22 15.05.24	13.04.22	100%	Work has been completed and Final bill has not been submitted by the contractor being contractor MB
13	Tender No.T.No.419150423	Construction of Pedestrian Subway at Kuchaman City and Nawa City stations with ramp and linking of track and restoration of traffic, recouplement of ballast, tamping and relaxation of speed restriction in Phulera-Degana section in connection with doubling of FL-DNA section of JU division.	Open E Tender		Yes	DY.CE-C-I-JU-ENGINEERING/419150423/00862610060540 dated 24.08.2023	M/s Rachana Construction Company, AT and PO AKTUPUR, Tehsil Unjha, District-Mehsana-384170 Gujarat, India	10.70 Cr.	31.07.24	28.08.2022	100%	Final bill is under process
14	Tender No. NWR/SC/FL-DNA/Civil-419150419R2	Construction of Quarters, Service /Link roads, supervisor office, RCC Over Head Tank and other ancillary work at various stations between Phulera to Thathana Mithri (Halt) in connection with Phulera-Degana Doubling Project	Open E Tender		Yes	01254420080557 dated 04.07.2023	M/s Jai Baba Construction Company, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021	29.86 Cr.	31.03.2026	11.07.2023	66%	Work in progress.
15	Tender No. 419150307R2	Balance left over works for construction of Major Prestressed Concrete Bridges (9 Nos.) & Minor Prestressed Concrete Bridges (04 Nos.) and other miscellaneous works between Phulera-Kuchaman City stations in connection with Phulera-Degana doubling project of Jodhpur Division.	Open E Tender		Yes	10144030081435 dated 14.07.2023	M/s Modi Construction Company, Jaipur	24.89 Cr.	14.01.24 31.07.24	16.07.2023	100%	Final Bill is under process
16	Tender No.419150425	Construction of Quarters, Service /Link roads, supervisor office, RCC Over Head Tank and other ancillary work at various stations between Thathana Mithri (Excluding) to to Degana in connection with Phulera-Degana Doubling Project	Open E Tender		Yes	01254420093500 dated 18.12.2023	M/s Jai Baba Construction Company, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021	46.50 Cr.	31.12.2025, 30.06.2026		57%	Work in progress.
CE/C/II/JP -Dy.CE/C/BKN												
1	Tender No NWR-SC-BKN-01-2018-19 Dated 09.05.2018	Dismantling of existing BG track, laying and linking of etc.... point chainage 0.00 to implant yard (including Birdhwal station yard) in Supercritical Thermal Power station.	Open E Tender	09.05.2018	YES	47-NWR/Dy.CE/C/BKN/2018-19 dated 05.10.2018	M/S Jhawar Sales Corporation, Rani Bazar, Bikaner	Rs 828 lakhs	30.07.2019 31.03.2023 30.09.2023 30.11.2024	31.07.2018	100%	Work completed and final bill under preparation.
2	NWR-SC-BKN-01-2020-21 Dt 23.06.20	Carrying out Final location Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with Doubling from Bathinda-Bhildivia Sirsa, Hisar, Rataangarh, Degana, Luni, Samdari excluding Degana-Rai Ka Bagh	Open E Tender	23.06.20	YES	54-NWR/Dy.CE/C/BKN/2020-21 Dt. 27.11.2020.	M/S BPC Consultant India Pvt Ltd., Kolkata-700099	Rs 546.93 lakhs	08.09.21 09.06.22 06.01.23 06.07.23 06.01.24 06.04.24 06.07.24 06.10.24 06.01.25 06.04.25 28.07.25 28.04.26	09.09.20	96%	Work in progress.
3	NWR-SC-BKN-03-2022-23	Carrying out FLS etc.... in connection with doubling from Hansi (HNS) to Hisar (HSR) - 23.11 Km and Rewari (RE) to Sadulpur (SDLP) - 141.28 Km section of Bikaner Division of North Western Railway	Open E Tender	19.11.2022	YES	NWR/NWRC/Civil/2023/0014 dated 16.08.2023	M/S BPC Consultant India Pvt Ltd., Kolkata-700099	Rs 239.73 lakhs	20.09.23 31.01.24 30.04.24 30.06.24 30.04.25 30.06.25 30.12.25	4-2023	63%	Work in progress. Contractor has applied for further DOC upto 30.04.2026 which is in process.
4	NWR-SC-BKN-04-2022-23	Carrying out FLS etc..... in connection with doubling from Bathinda (BTI) to Lalgarh (LGH) - 323.90 Km section of Bikaner Division of North Western Railway	Open E Tender	19.11.2022	YES	NWR/NWRC/Civil/2023/0012 dated 16.08.2023	M/s DELHI INTEGRATED MULTI MODAL TRANSIT SYSTEM LIMITED-DELHI	Rs 386.35 lakhs	20.09.23 20.01.24 30.06.24 31.03.25 31.03.26	4-2023	85%	Work in progress.
5	NWR-SC-BKN-11-2023-24	Carrying out Final Location Survey, geotechnical studies, design, preparation of drawings & other preliminary activities for preparing detailed estimate on actual realistic cost in connection with new line between Anupgarh to Bikaner (130.00 km) and Spur line from Rojhrito Khajuwala (55.00 km) of Bikaner Division of North Western Railway	Open E Tender	19.09.2023	YES	NWR/NWRC/Civil/2024/0011 dated 28.02.2024	M/s MNEC CONSULTANTS PRIVATE LIMITED-NAGPUR	Rs 160.82 lakhs	03.06.2024	12-2023	Contract terminated	Contract terminated on 16.05.2024. Final bill is under preparation.

6	NWR-SC-BKN-06-2023-24	Earthwork in filling and cutting in formation, blanketing, construction of trolley refuges, toe wall, retaining wall, pitching, Road Under Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, cable duct and other ancillary works between km 280.280 to 306.580 (Churu including to Molisar excluding) in connection Churu - Ratangarh Doubling project	Open ETender	12.08.2023	YES	NWR/NWRC/Civil/2024/0006 dated 28.02.2024	M/s RACHNA -BLB JV , Ahemadabad	Rs 6291.15 lakhs	03.03.2025 30.09.2025 31.03.2026	05.12.2023	88%	Work is in progres
7	NWR-SC-BKN-09-2023-24	Laying and linking of Broad Gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-Way materials and other ancillary works from km 280.280 to km 325.900 on Churu-Ratangarh section (including all station yards) in connection with Churu- Ratangarh Doubling Project.	Open ETender	03.09.2023	YES	NWR/NWRC/Civil/2024/0002 dated 20.02.2024	M/S B S SANGWAN, SONEPAT	Rs 2458.93 lakhs	10.06.2025 31.08.2025 31.10.2025 31.05.2026	23.12.2023	99%	Work is in progress.
8	NWR-SC-BKN-12-2023-24	Supplying and stacking 65mm gauge stone ballast machine crushed (hard stone)confirming to RDSO specifications along the cess, including station yards, between Churu (including) and Ratangarh (including) section between km 280.280 to KM 325.900 inb connection with Churu- Ratangarh Doubling project	Open ETender	27.10.2023	YES	NWR/NWRC/Civil/2024/0025 dated 22.03.2024	M/S MIRAL -VCC JV , Ahmedabad -382350	Rs 1815.69 lakhs	20.03.2025 30.06.2025 15.08.2025 15.12.2025	18.01.2024	100%	Final bill passed.
9	Tender No. NWR-SC-BKN-19-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuges, toe,wall, retaining wall, pitching, construction of Minor Bridges & LHS, FOB, Platform, Platform Shelters, S&T structures,cable duct and other ancillary works between Sadulpur to Churu in Connection with Churu- Sadulpur Doubling Project	Open ETender	09.03.2024	YES	NWR/NWRC/Civil/2024/0039 dated 09.09.2024	VISHNU PRAKASH R PUNGLIA LTD.- Mumbai	9089.70 lakhs	17.12.2025 31.03.2026	06.07.2024	77%	Work is in progres
10	Tender No. NWR-SC-BKN-16-2023-24/EPC	Major Upgradation of Bikaner Railway Station of NWR on Engineering , Procurement and Construction (EPC)	Open ETender	14.02.2024	YES	NWR/NWRC/Civil/2024/0054 dated 20.11.2024	VPRPL-KSIPL BKN JV , Jodhpur	38242.55 lakhs	08.10.2027	08.10.2024	12%	Work is in progres
11	Tender No. NWR-SC-BKN-01-2024-25	Laying and linking of Broad gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-way materials and other ancillary works from KM: 222.780 (Including Sadulpur) to KM: 280.280 (Excluding Churu) of Sadulpur-Churu section in connection with Sadulpur-Churu Doubling Project	Open ETender	23.07.2024	YES	LOA No. 01090680116505 dated 05.11.2024	CHINTPURNI CONSTRUCTION COMPANY-SONIPAT	1619.99 lakhs	05.11.2025 30.06.2026	1.2025	77%	Work is in progres
12	Tender No. NWR-SC-BKN-2R-2024-25	Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station Yards, between Sadulpur (Including) and Churu (Excluding) Section between Km 222.780 to KM 280.280 in connection with Sadulpur - Churu Doubling Project	Open ETender	25.12.2024	YES	LOA No. 00848460125028 dated 10.03.2025	PMP INFRATECH LIMITED-AHMEDABAD	2105.21 lakhs	10.03.2026 31.05.2026	27.03.2025	97	Work is in progres
13	Tender No. NWR-SC-BKN-20-2023-24	Request for Proposal (RFP) for providing Project Supervision Services (PSS) for various construction sites/ sections for Projects being executed by Construction Organization in the jurisdiction of Bikaner Division of North Western Railway	Open ETender	09.03.2024	YES	NWR/NWRC/Civil/2024/0041 dated 14.10.2024	AYOLEEZA CONSULTANTS PRIVATE LIMITED-GAUTAM BUDH NAGAR	331.97 lakhs	01.07.2026	12.08.2024	70%	Work is in progres
14	Tender No. NWR-SC-BKN-21-2023-24	Providing Project Management Services (PMS) for Major Upgradation of Bikaner Railway Station of Bikaner division of North Western Railway	Open ETender	15.03.2024	YES	NWR/NWRC/Civil/2024/0064 dated 26.12.2024	BLOOM COMPANIES LLC-GURUGRAM	481.93 lakhs	06.09.2027	16.09.2024	57%	Work is in progres
15	Tender No. NWR-SC-BKN-01-2025-26	Earthwork in filling and cutting in formation, blanketing, trolley refuges, toe wall, pitchings, Construction of Minor Bridges, RUBs including extension, S&T structures, staff quarters and other ancillary works in connection with construction of new Railway line from Ramdevra to Pokran via Bhairav Gufa - Kailash Tekri over Jodhpur Division	Open ETender	03.01.2026	Yes	LOA No. 00944430153703 dated 23.03.2026	BHIMJI VELJI SORATHIA CONSTRUCTION PVT. LTD. -KUTCH	8310.26 lakhs	22.09.2027	—	—	Work is under mobilisation
	CE/C/I/JP-Dy.CE/C/BNW											
1	NWR-SC-BKN-02-2020-21	Construction of 4 nos Road Over Bridge (Railway portion) in lieu of Level Crossing No. 27 at km 41/4-5, Level Crossing No. 52 at km 81/9-82/0, Level Crossing No. 114 at km 172/1-2 on Rewari-Bhatinda section and Level Crossing No. 45 at km 40/8-9 on Rohtak-Bhiwani section with RCC deck slab on superstructure and RCC substructure with pile foundation.	Open ETender	04.01.2021	Yes	NWR/S&C/CA/109Dt 03.09.21	M/S Punia Construction Co. 30, Sector-13, Part-2 Hisar-125001 (Haryana)	Rs 3737.61 lakhs	20.10.2022 31.12.23	21.04.21	100%	Work Completed

2	NWR-SC-BKN-02-2022-23	Raising/ rebuilding of 2 lane ROB no 76-A of Rly span 1x102m BOW String girder +2 x 7.00M RCC slab in lieu of LC No 89-B (existing Rly span 1x49m + 35.70mPSC girder cast in situ) at km 137/2-3 between Rewari- Hisar section to facilitate running of Double Stack container trains.	Open ETender	11.10.2022	Yes	NWR/NWRC/CIVIL/2023/0014 dated 10.04.2023	M/s PRAGATI CONSTRUCTION CONSULTANTS-NEW DELHI	Rs 2986.84 lakhs	02.10.2024	15.02.2023	1%	Terminated.
3	NWR-SC-BKN-07-2022-23	Construction of 2 lane Road Over Bridge (1x36 m) span over railway track with RCC deck slab on composite girder and (20x18.00 m + 2x20.00 m) span with RCC deck slab on PSC girder in via duct portion with 243.89 m RE wall including dismantling of existing 2 lane ROB no. 32-B (LC No.51-c), (1x23.00 m span) PRC Box girder with (19x18 m span) RCC girder in via duct portion & 2x217.00 m retaining wall in approaches at KM 81/0-1 between Rewari- Hisar section of Bikaner Division to facilitate running of double stack container	Open ETender	23.03.2023	Yes	NWR/NWRC/CIVIL/2023/0019 dated 21.08.2023	M/s PUNIA CONSTRUCTION CO-HISAR	Rs 3826.89 lakhs	29.11.2024 31.08.2025 30.04.2026	19.06.2023	60%	Work in progress.
4	NWR-SC-BKN-07-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Minor Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, and other ancillary works between Dobh Bahali to Bhiwani city (from Km 7/00 to Km 45/200) section in connection with Bhiwani- Dobh Bahali Doubling project	Open ETender	12.08.2023	Yes	NWR/NWRC/CIVIL/2023/0041 dated 05-03-2024	M/s CMIPL GSCPL JV, AGRA	Rs 8374.95 lakhs	05.05.2025 31.01.2026 31.03.2026 30.09.2026	11-2023	65%	Work in progress.
5	NWR-SC-BKN-05-2023-24	Supplying and stacking of 109000 cum 65mm gauge stone ballast machine crushed (hard stone) conforming to RDSO specifications between Km 7.00 to Km 36.8 on Dobh Bahali to Bamala (including yards) section in connection with doubling project of Bhiwani Dobh Bahali section	Open ETender	20.06.2023	Yes	NWR/NWRC/Civil/2022/0029 date 19.07.24	M/s A.B. DURGA JV # 425, G.F. POCKET-3, SILVER BIRCH, OMAXECITY NEW CHANDIGARH-140901	Rs 1039.56 lakhs	17.09.2024 30.09.2025 28.02.2026	Work is under mobilisation	70%	Work in progress.
6	NWR-SC-BKN-08-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Minor Bridges & LHS, FOB, Platform, Platform Sheds, S&T structures, staff quarters, and other ancillary works between Manheru to Bawani Khara including Bhiwani Bypass in connection with Manheru-Bawani Khara Doubling Project	Open ETender	19.08.2023	Yes	NWR/NWRC/CIVIL/2024/0020 dated 04-04-2024	M/s S AND P GC JV, AGRA	Rs 9632.03 lakhs	20.05.2025 31.12.2025 31.10.2026	12-2023	56%	Work in progress.
7	Tender No. NWR-SC-BKN-13-2023-24	Laying and linking of Broad gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-way materials and other ancillary works from Dobh Bahali (including) to Bhiwani City (including) in connection with Dobh Bahali-Bhiwani Doubling Project	Open ETender		Yes	NWR/NWRC/Civil/2024/0031 date 14.09.24	M/s SHIVAKRITI INTERNATIONAL LIMITED-JAIPUR Corporate Park, 7th Floor, Ajmer Puliya Near Gopal Bari Jaipur- 302006 Rajasthan, India	12.76Cr	10.09.2025 31.03.2026 30.06.2026	14.09.2024	40%	Work in progress.
8	Tender No. NWR-SC-BKN-14-2023-24	Tender No. NWR-SC-BKN-14- 2023-24 :- Provision of additional longer loop lines including Earthwork , blanketing , Minor bridges, LHS, laying , linking of points and crossing in yards, supply and spreading of ballast , tamping of track , transportation of P.way materials and other ancillary works at Kishangarh Balawas station on Rewari- Bhiwani section in connection with provision of additional loop line at Kishangarh Balawas station (Deposit work)	Open ETender		Yes	NWR/NWRC/Civil/2024/0027 date-8.4.24	M/s SHREE KARNI TRADERS-BIKANER	6.57Cr	25.01.2025 15.05.2025, 30.09.2025 31.03.2026	8.04.2024	100%	Work completed
9	Tender No NWR-C-BNW-17R1-2023-24	Supplying and stacking 65MM gauge stone ballast machine crushed (hard Stone) Conforming to RDSO Specification along the cess including all station Yards between KM: 69.680 to KM:101.800 of Manheru-Bawanikhera section & KM: 36.800 to KM: 49.00 of Rothak Bhiwani section (Including Bhiwani City, Manheru, Bhiwani and Bawanikhera stations) of Bikaner division in connection with Manheru- Bawanikhera and Dobh Bahali Doubling Project.	Open ETender	03.10.2024	Yes	NWR/NWRC/Civil/2024/0061 date-04.11.24	M/s Devender Singh Contractor- Hisar, H.No-7, Pratap Nagar Saket Colony, Rajgarh Road, Hisar-125001	14.51%	03.12.2025 31.05.2026	04.11.2024	68%	Work in progress.
10	T.NO NWR-SC-BKN-18-2023-24	Laying and linking of Broad gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-way materials and other ancillary works from Manheru-Bawani Khara and Dobh Bahali-Bhiwani section Doubling project	Open ETender	14.03.2024	Yes	NWR/NWRC/Civil/2024/0031 date 14/09/2024	SHIVAKRITI INTERNATIONAL LIMITED-JAIPUR	12.78Cr	06.12.2025 30.06.2026	14.09.2024	52%	Work in progress.

11	T.No. NWR-SC-BNW-1-2024-25	Construction of two-lane ROB in lieu of LC No-19A at km 17/0-1 between lahli-kalanaur station on Rothak –Bhiwani section and construction of four lane ROB in lieu of LC no-35 km 56/2-3 in CharkhiDadri Yard on Rewari –Hisar section both under construction unit of NWR-Dy./CE/C/BNW.	Open ETender	06.12.2024	Yes	NWR/NWRSC-BNW-1-2024-25/00814870126595 date03.04.2025	M/s Kisan Construction Co.-Hisar	24.47Cr	02.10.2026	03.04.2025	10%	Work in progress.
12	T.No. NWR-C-BNW-2R-2024-25	T.No. NWR-C-BNW-2R-2024-25 date 03.03.2025 for laying of ductile iron strom water pipe line for PHED AT rob 35B(LC-51C) at KM81/0-1 between Rewari - Hisar section of Bikaner Division.	Open ETender	03.03.2025	Yes	NWR/NWRC/CIVIL/2025/0027 date 17.06.2025	M/s Punia Constuction Co.Hisar	1.65Cr	31.08.2025	17.06.2025	100%	Work Completed .
13	T.No. NWR-C-BNW-3-2024-25	for Extension of existing Pit line at BNW jn. station.	Open ETender	03.03.2025	Yes	CAO-C-HQ-ENGINEERING / NWR-C-BNW-3-2024-25 / 00867950129286 date 14.05.2025	M/s Shree Karni Traders-Bikaner	11.99Cr	13.05.2026	-	0	As per instruction of HQ, tender is to be closed as and where basis
14	T.No. NWR-SC-BNW-1-2025-2026 date 04.11.2026	for Provision of rubberised road surface and other works at LCs of Dobh Bahali-Bhiwani and Manheru-Bawani Khara sections, construction of FOB at Kharak station, slope protection and other miscellaneous works of Dobh Bahali-Bhiwani section in connection with doubling of these section under Dy. CE/C/BNW of North western Railway	Open ETender	04.11.2025	Yes	NWR-SC-BNW-1-2025-26/01023630149566 dated 23.01.2026	M/s Pragati Construction Consultants-New Delhi	31.46Cr	23.07.2026	24.01.2026	15%	Work in progress.
CE/C/III/JP -Dy.CE/C/IV-JP												
1	NWR/SC/Civil-102140521	NWR/SC/Civil-102140521-Construction of 4 lane Road over bridge of railway clear span 1x7 2 m (clear span) Bowstring Girder in lieu of LC No. 61 near Anaj Mandi of Rewari-Jaipur section.	Open tender	04.08.2021	Yes	Acceptance letter No. DY.CE[C]II-JP/Engg./NWR/SC/Civil-102140521/8359400 4577 0 Dated. 01.12.21	M/s Ansari Erectors,Ahmedabad	25.71Cr.	31.05.23 31.12.24 30.04.25, 31.05.2025	05.11.2022	100%	Work has been completed. Final bill passed.
2	Tender No. NWR/SC/Civil-102140526 [R]	Tender No. NWR/SC/Civil-102140526 [R] Residual civil works viz. Earth work, blanketing, bridge work and other ancillary works in connection with Rewari- Sadulpur Bypass line.	Open tender		Yes	NWR/NWRC/Civil-2023/0025 Dated. 12.09.2023	M/s GUJRAT INFRACON-BILASPUR	19.94 Cr	30.11.2025	05.07.2023	98%	Work physically completed on 18.03.2026.
3	Tender No. NWR/SC/Civil-102140530	Tender No. NWR/SC/Civil-102140530 : Earth work in bank and cutting, Blanketing, Construction of RUBs/ Minor Bridges, staff Quarters, Station building, Platform, FOB, Overhead tank, Auto hut, bore well, Pump house, Laying and linking of Broad Gauge main Line, including points and crossings, supply and spreading of ballast, tamping of track, transportation of P.Way Materials and other miscellaneous work at AEL, MBV & NNL stations in connection with Kathuwas- Narnaul doubling project.	Open tender	18.08.2023	Yes	NWR/NWRC/Civil-2023/0021 Dated. 23.08.2023	M/s GIRRAJJI CREATIVE J.V.-AGRA	63.21 Cr	31.04.2026	25.11.2023	65%	Work in progress.
4	Tender No. NWR/SC/Civil-102140531	Tender No. NWR/SC/Civil-102140531 : Construction of Integrated Road Over Bridge with Limited Height Subway at Level Crossing No. 3 (4Lane) at Km. 1/5-6 on Rewari-Narnaul section with 1x36mand 1x18m composite girder & at LC No. 59-A (2Lane)Km. 84/0-1 on Rewari - Sadulpur section with 1x36m span composite girder (Railway Portion) including soil exploration and testing (04 bore Holes), construction and testing of Test piles (02 Nos) each at Proposed ROB locations.	Open tender	25.09.2023	Yes	NWR/NWRC/Civil-2024/0005	M/s SHREE RAM KRIPA CONSTRUCTIONS-JAIPUR	22.82 Cr	30.11.2026	06.12.2023	50%	Work in progress.
5	Tender No.: NWR/SC/Civil-102140538	: Earthwork in filling and cutting in formation, Blanketing, trolley refuges, toe wall, retaining wall, pitching, construction/ extension of Minor bridges, Major bridges and LHS, Construction/extension of station buildings, other service buildings, platforms, PF shelters, circulating areas, staff quarters, underground and overhead RCC water tanks and other ancillary and Electrical (General) works between REWARI (excluding) to KATHUWAS (including) in connection with Rewari- Kathuwas Doubling Project of North Western Railway.	Open tender	08.12.2023	Yes	NWR/NWRC/Civil/2024/0026 dated. 09.04.2024	M/s Shiva Buildtech Pvt. Ltd., New Delhi	94 Cr	30.06.2026	15.02.2024	68%	Work in progress.

[illegible]

1	T. No. NWR-SC-KWP-Civil-13641931-R 1	Composite Works (Civil, Electrical, S&T, Mechanical) involving construction of Industrial sheds, other ancillary buildings, Pit Line Track works, Drainage system, Electrification and illumination works, Procurement and commissioning of specified Mechanical Machineries & Plant (EOT crane etc.) & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase-II).	Open tender		Yes	DYCE-C-III-JP-ENGINEERING/NWR-SC-Civil-13641931R1/0092156000091894 dated 28/11/2023	M/s BIHANI CONSTRUCTIONS PRIVATE LIMITED- JAIPUR, 64-130, Heera Path Mansarovar, Jaipur- 302020 Rajasthan, India	117.50Cr, 157.11 Cr, 162.21 Cr 170.24 Cr	27/05/2025, 31/10/2025 31/03/2026	4-12-2023	93%	Work in progress
2	T.No.NWR-SC-EPC/GADJ-T-921	MajorupgradationofGandhiNagar(Jaipur)RailwayStationofJaipurDivision of North WesternRailwayon Engineering, Procurement and Construction (EPC).	Open tender		Yes	NWR/S&C /CA/196 dated30/09/2022	M/s. JCC INFRAPROJECTSBIL JV 761/30,AKLANK HOUSE,TIKAM GANJ,AJMER-305001	177.45 Crore	14/04/2025, 25/01/2026	15/10/2022	96%	Work in progress
3	T.No.NWR-SC-EPC/JP-T-926	Major upgradationof Jaipur Railway Station of North WesternRailway onEngineering,Procurement and Construction (EPC).	Open tender		Yes	NWR/S&C/CA/198 dated30/11/2022	M/sGirdhariLalConstructi on PrivateLimited, Delhi C-102 AnsalPlaza,	577.77 Cr	24/07/2026	25/01/2023	75%	Work in progress
4	T.No. NWR-SC-EPC-PMS-JP-T-928R	Project Management Services for Major upgradation of Jaipur Railway Station of Jaipur Division of North Western Railway on Engineering.	Open tender		yes	DYCE-C-III-JP-ENGINEERING/NWR-SC-EPC-PMS-JP-928R/01382720075905 dated 27/04/2023	M/s CEMOSA-INTROSOFIT-JV, office No. 502, Fifth Floor, DDA-5 Building, Dist. Centre, Janakpuri, Delhi-India,110058	4.78 Cr	27/10/2026	12-05-2023	85.00%	Work in progress
5	T.No. NWR-SC-EPC-PMS-GADJT-927 R	Project management services for Major upgradation of Gandhinagar (Jaipur) Railway Station of Jaipur Division of North Western Railway.	Open tender		yes	DYCE-C-III-JP-ENGINEERING/NWR-SC-EPC-PMS-GADJ-927R/10783970072609 dated 01/03/2023	M/s THEME ENGINEERING SERVICESPRIVATE LIMITED-JAIPUR , B-24 Gokul Vatika Jawahar Circle Jaipur- 302018 Rajasthan, India	2.44 Cr	31/08/2025, 25/01/2026/	01-04-2023	99.00%	Work in progress
6	Tender No. NWR-SC-KWP-Civil-13641932	Tender No. NWR-SC-KWP-Civil-13641932 closing date 08-05-2024 15:00 for Laying and linking of Broad Gauge line, including points & crossing, SEJ, spreading of ballast, Tamping of track, Transportation of P. Way materials, supply of stone ballast & Providing quick watering facilities at Khatipura yard line No. 3 & 6 and other ancillary works in connection with developing new coach care complex at Khatipura (Phase-II).	Open tender		Yes	Letter No: DYCE-C-III-JP-ENGINEERING / NWRSC-KWP-Civil-13641932 / 00921560109579 Dated 05/08/2024	M/s BIHANI CONSTRUCTIONS PRIVATE LIMITED- JAIPUR 64-130 HEERA PATH MANSAROVAR JAIPUR- 302020 Rajasthan, India	10.06 Cr, 8.09 Cr	05/05/2025, 15/08/2025, 31/12/2025, 15/04/2026	20/08/2024	89%	Work in progress
7	T. No. NWR-SC-Civil-13641937:	Balance Works (Civil) involving construction of PEB Shed, watering facility, Drains, CC roads, flooring, boundary wall/retaining wall & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase-II).	open		Yes	NWR/NWRC/Civil/2025/0030 dated 05/08/2025	M/s MHK BUILDCON LLP-HIMATNAGAR, First Floor Divine India Building Nr. RTO Office, By Pass Road Himatnagar, Himatnagar-383001, Himatnagar-383001	38.11 Cr	11/10/2025, 31/12/2025, 31/03/2026 30/06/2026	15/04/2025	65%	Work in progress
8	Tender No. NWR-SC-Civil-13641938	Construction of Sports complex in Jaipur area includingdevelopment of facilities like parking, water supply, Sanitary works,MEPF etc at Jaipur division of NWR	open		Yes	NWR/NWRC/Civil/2025/0029 dated 07/08/2025	M/s GULSHAN RAI JAIN II-JAIPUR, N 29 ADINATH NAGAR, JAI JAWAN COLONY III, JAIPUR- 302017	29.19 Cr	28/07/2026	01-11-2025	7%	Work in progress

9	Tender No. NWR-SC-Civil-136419	Major Upgradation of Sanganer (Jaipur) Railway Station of North western Railway	open	29/08/2025	Yes	Letter No: DYCE-C-III-JP-ENGINEERING / NWR-SC-Civil-13641940R /10528060147632 dated 29/12/2025	M/s SANNVERSE RAILTECH PRIVATE LIMITED- SECUNDERABAD, Plot No. 05, SCHB Colony, Diamond Point, Bowenpally, Secunderabad- 500009, Telangana, India	74.37 Cr	29/12/2027	13/01/2026	5%	Work in progress
CE/C/III-JP-Dy.CE/C/V-JP												
1	NWR/SC/DO-GGC/CIV IL/514110468	Supplying and stacking machine crushed stoneballast in stacks as per Railway's specifications between Dausa & Gangapurticity stations in connection with Dausa-Gangapurticity new line project	open		Yes	Dy.CE/C/DOCA/81 dated 23/12/16	M/s J.K. Construction co. Nokha Distt. Bikaner.	Rs.14.32 Crore	06-04-18 Extended upto 31/03/22, 31.12.22	19.10.2016	100%	Final bill is pending for want of NOC
2	NWR/SC/DO-GGC/Civil/51411181	Balance work of 150 unit type pell, 7 unit type-lataff quarter and LOW office and other ancillary works	Open		Yes	Dy.CE/C/DO/CA/108 dated 28/09/19	M/s Sunrise Infra Projects Jaipur	Rs.16.48 Cr.	17-04-20 Extended upto 31/10/22, 30/09/2024	28.08.2019	100%	Final bill has been passed
3	NWR/SC/SWM-JP/Civil/514110101	Construction of Important Railway Bridge No. 23 (30*18.30m span composite girder) at Railway chainage 34103 in connection with Sawaimadhopur-Jaipur doubling Project	Open		Yes	NWR/NWRC/Civil/2025/0010 dated 07/04/2025	ASHISH BRIDGE CON PVT. LTD.- AHMEDABAD	Rs.46.31 Cr		23/03/2026	20%	Work in progress
4	NWR/SC/SWM-JP/Civil/514110102	Earthwork in filling/cutting in formation, blanketing, construction of station building including electrical and S&T structures, passenger/goods platforms, platform shelter etc between Jaipur -Chaksu station in connection with Sawaimadhopur-Jaipur doubling project	Open		yes	NWR/NWRC/Civil/2025/0011 dated 30/3/2025	VISHNU PRAKASH R PUNGLIA LTD.-Mumbai	Rs.160.86 Cr		10-10-2026	5%	Work terminated on 13/01/2026
5	NWR/SC/SWM-JP/Civil/514110103	Earthwork in filling/cutting in formation, Blanketing, construction of Station Building including electrical and S&T structures, Passenger / Goods Platforms, Platform shelter, Foot Over Bridges, Passenger Amenities work, Construction/Extension of LHS / RUBs, Minor Bridges, Retaining walls, Toe wall, Pitching work and all other ancillary works between Chaksu-Isarda stations from Km 87.6 to Km 40.7 in connection with Jaipur -Sawai Madhopur Doubling project.	Open		Yes	NWR/NWRC/Civil/2025/0009 dated 30/03/2025	LNA INFRA PROJECTS PRIVATE LIMITED- JAIPUR	Rs.210.68 Cr.		4-11-2026	16%	Work in progress
6	NWR/SC/SWM-JP/Civil/514110105R	Construction of Major Railway Bridge No.19, 39, 40, 41A, 65, 77 & 81 in Jaipur- Sawai Madhopur section in connection with Sawai Madhopur-Jaipur doubling project.	Open		Yes	NWR/NWRC/Civil/2025/0008 dated 16/04/2025	MIRAL INFRASTRUCTURE- AHMEDABAD	Rs.43.24 Cr.		20/11/2025 Extended upto 30/06/2026	11%	Work in progress
7	NWR/SC/DO-GGC/Civil/514110292	Construction of Staff quarters, Civil work of Traction Sub Station, SP, SSP, Tower wagon siding with shed, RE-Siding with earthwork and track linking work, PSI/Store Depot, Approach roads to above structures etc. at various locations in connection with Railway Electrification of Dausa -Gangapurticity section in Jaipur division of North Western Railway	Open		Yes	NWR/NWRC/Civil/2025/0028 dated 24/06/2025	HANUMANT ENTERPRISES- BIKANER	Rs.14.36 Cr		24/02/2026	16%	Work in progress
8	NWR/SC/SWM-JP/Civil/514110110	Supplying & stacking of 65mm machine crushed stone ballast along the railway track between Jaipur - Isarda stations from Km 131.27 to Km 40.70 in connection with Jaipur -Sawai Madhopur Doubling project.	Open		Yes	NWR/NWRC/Civil/2025/0044 dated 06/11/2025	Midland Stone Nagpur	Rs.31.76 Cr.		21/04/2027	7%	Work in progress
9	NWR/SC/SWM-JP/Civil/514110111	Laying and linking of Broad Gauge main Line, including points and crossings, spreading of Ballast, tamping of track, transportation of P.Way Materials and other ancillary works from Isarda (Excluding) Km 40.7 to Jaipur (Excluding) Km 131.27 in connection with JP-SWM doubling project of North Western Railway.	open		yes	NWR/NWRC/Civil/2025/0050 dated 06/11/2025	M/s Chintpurni Construction Co.	Rs.34.30 Cr.		26/06/2027	4.0%	Work in progress

CE/C/IV-JP-Dy.CE/C/ABR

1	Tender No. NWR-SC-TRAH-ABR-NL-T7	Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges,ROR, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, Station Building, Circulating area, Quarters and other ancillary works from between KM: 99.608 to Km:116.654(Kui Stn. to Aburoad stn.) in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway".	Open	13.02.2024	Yes	ABR-ENGINEERING/NW R-SC-TRAH-ABR-NL-T7/ 00545980106923 dated 04/07/2024.	M/s KONKAN RAILWAY CORPORATION LIMITED NAVI MUMBAI BELAPUR BHAVAN SECTOR 11 POB NO 9 CBD BELAPUR, NAVI MUMBAI Maharashtra-400614 INDIA	389.67 Crore Updated Cost: 430.26 Crore	04.01.2027	03.08.2024	27.00%	Work in progress
2	Tender No. NWR-SC-TRAH-ABR-NL-T8	Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs) and other ancillary works from between KM: 93.000 to Km:99.608 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	22.02.2024	Yes	ABR-ENGINEERING/NW R-SC-TRAH-ABR-NL-T8/00545980108147 dated-18/07/2024.	M/s KONKAN RAILWAY CORPORATION LIMITED NAVI MUMBAI BELAPUR BHAVAN SECTOR 11 POB NO 9 CBD BELAPUR, NAVI MUMBAI Maharashtra-400614 INDIA	326.13 Crore Updated Cost: 330.69 Crore	18.01.2027	05.11.2024	11.00%	Work in progress

3	NWRSC-TRAH-ABR-NL-T9	Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, Station Building, Circulating area and other ancillary works from between KM: 85.000 to Km:93.000 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	21.02.2024	Yes	ABR-ENGINEERING/NW R-SC-TRAH-ABR-NL T9/00930510106929 dated 04/07/2024.	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	343.38 Crore Updated cost: 350.78 Crore	04.01.2027	12.08.2024	11.00%	Work in progress
4	NWR-SC-ABR-TRAH-DDC-15	Carrying out detail design and preparation of drawings including proof check from NIT/IIT for construction of Bridges, ROBs and supper passage from km 61 to 116 in connection with Taranga Hill -Ambaji- Abu Road New line project in Ajmer Division of North Western Railway	Limited	27.05.2024	Yes	ABR-ENGINEERING / NWR-SC-ABRTRAH-DDC-15 / 00926490113948, Dated: 30/09/2024	M/s STUP CONSULTANTS PRIVATE LIMITED- MUMBAI Unit No. 2702, Rupa Renaissance, Plot No. D 33 and D 207, Juinagar, MIDC TTC Industrial Area, Thane Mumbai- 400705	2.32 Crore	31.03.2025, Extended:- 31.12.2025 , 28.02.2026, 30.04.2026	21.10.2024	65.00%	Work in progress

5	NWR-SC-TRAH-ABR-T-25	Slope stability analysis of embankments filling/cutting fulfilling the RDSO guideline between chainage KM 61.000 to KM 116.654 of section TRAH-ABR via Ambaji New BG Line project.	Special Limited	06-05-2025	Yes	ABR-ENGINEERING / NWR-SC-TRAH-ABR-T-25/754480135111, Dated-26.07.2025	MITES LIMITED-.GURGAON	3.65 Cr.	26.01.2026, 30.04.2026		27.00%	Work in progress
6	NWR-SC-TRAH-ABR-T-20	Construction of Staff Qtrs.and various service buildings for Engg, S&T, TRD and Operating departments between Peta Chhapra and Abu Road (Km 61.00 to 116.654), in connection with construction of Taranga hill-Abu Road via Ambaji New BG line project.	Open	02-07-2025	Yes	Letter No: ABR-ENGINEERING / NWR-SC-TRAH-ABR-T-20 /00863300142050, Dated:18/10/2025	M/s BUILD WELL ENGINEERS- ANKLESHWAR Plot No 225, Near GIDC Fire Station GIDC Ankleshwar- 393002 Gujarat , India	33.80 Crore	18/01/2027		2.00%	Work in progress

7	NWR-SC-TRAH-ABR-NL-T-29R	Carrying out LiDAR based aerial survey to capture essential ground features within corridor width of 200m, development of terrain 3D model and development of 3D model of Railway corridor of the finalized alignment with formation & structure details such as toe line, width of corridor, bridges, station structure etc. in level of development (LOD 200) Model in connection of Taranga hill-Abu Road via Ambaji New BG line project in Ajmer Division.	Open	06-01-2026	Yes	Letter No: ABR-ENGINEERING / NWR-SC-TRAH-ABR-NL-T-29R / 01047960153015 dated: 12/03/2026	M/s MATRIX GEO SOLUTIONS LIMITED- DELHI FLAT NO. 47, METRO VIEW APARTMENT POCKET B, SECTOR-13, DELHI DELHI- 110075 Delhi , India	1.12 Crore	12-07-2026	1.00%	Work in progress
CE/C/IV/JP-Dy.CE/C/II/ABR											
1	NWR/SC/EPC/TRAH-ABR/T-1R:	Construction of 4 Lane Road Over Bridge No. 1, Railway chainage 1133 and Railway Bridge (Major Bridge No. 116 at Railway chainage 42760) for Taranga Hill – Ambaji – Abu Road New Railway Line Project	-	16.12.2022	Yes	Letter of acceptance No. DYCE-C-All-ENGINEERING/NW RSC-EPC-ABR-TRAH-T-1R/00862610077363 dated 20/05/2023	Rachna Construction, Mehsana	57.04 Cr		73%	Work in progress
2	NWR-SC-TRAH-ABR-NL-T-3R	Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 0.00 to Km. 30.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway	Open	31.08.2023	Yes	Letter of acceptance No. DYCE-C-All-ENGINEERING/NW RSC-TRAH-ABR-NL-T-3R/00901450092164 dated 01/12/2023	MKC Infrastructure House, Anjar	342.23 Cr		78.00%	Work in progress
3	NWR-SC-PSSA-ABR-TRAH-T-6	Project Supervision services (PSS) for "Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 0.00 to Km. 61.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project.	Open	19.09.2023	Yes	ABR-ENGINEERING/NW R-SC-PSSA-ABR-TRAH-T-6/ 10018470100967 dated 15/04/2024	M/s RITES LTD.- MUMBAI, Mumbai	9.67 Cr	18.04.2024	48.95%	Work in progress
4	NWR-SC-TRAH-ABR-NL-T-10	Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Super passage, Construction of Platform, Platform shelters, Station Building, circulating area and other ancillary works from KM: 61.000 to Km: 73.120 in connection with Taranga Hill Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	28.02.2024	Yes	LOA No. DYCE-C-I-JU-ENGINEERING/NW R-SC-TRAH-ABR-NL-T-10/ 00930510106930 dated 04/07/2024	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	368.42 Cr	21.07.2024	12.72%	Work in progress
5	NWR-SC-TRAH-ABR-NL-T-11	Construction of Tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs), super passage and other ancillary works from Km. 73.120 to Km. 78.060 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	01.03.2024	Yes	DYCE-C-I-JU-ENGINEERING/NW R-SC-TRAH-ABR-NL-T-11/ 00930510107500 dated 10/07/2024	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	237.20 Cr	8.11.2024	11.89%	Work in progress

6	NWR-SC-TRAH-ABR-NL-T-12	Construction of Tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Under Bridges (RUBs), super passage and other ancillary works from Km. 78.060 to Km. 85.000 & Km: 39.160 to km 39.360 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	02.03.2024	Yes	DYCE-C-I-JU-ENGINEERING/NW R-SC-TRAH-ABR-NL-T-12/ 00930510106931 dated 04/07/2024	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	158.83 Cr/ 223.76 Cr		14.08.2024	27.25%	Work in progress
7	NWR-SC-TRAH-ABR-T-13	Laying and linking of BG main lines/loop lines/sidings, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.Way materials and other ancillary works from Km. 0.00 to Km. 34.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project of Ajmer Division	Open	18.04.2024	Yes	Letter No: DYCE-C-II-All-ENGINEERING/NW R-SC-TRAH-ABR-NL-T-13 /00909480110039 Dated :-09/08/2024	JHAWAR SALES CORPORATION-BIKANER	14.33 cr		09.08.2025, 31.05.2026 (17 (A) (ii))	12%	Work in progress
8	NWR-SC-TRAH-ABR-T-14R	Manufacturing, Supply and stacking of machine crushed track ballast in between 0 to 33 Km in c/w Abu Road-Taranga Hill New line project of Ajmer division.	Open	30.05.2024	Yes	Letter No: DYCE-C-II-All-ENGINEERING / NWR-SC-TRAH-ABR-T-14R/ 10596770109065	MUNDAN CONSTRUCTION CO.- JODHPUR	7.67 Cr		30.01.2025, 30/06/2025(17 (A) (ii)) 30.11.2025(17 (A) (ii)) 31.05.2026(17 (A) (ii))	78%	Work in progress
9	Tender No. NWR-SC-PSSA-ABR-TRAH-T-16	Project Supervision Services (PSS) for Works of Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, ROR, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Super Passage, Construction of Platform, Platform Shelters, Station Building, Circulating area, Quarters and other ancillary works from between KM: 61.000 to Km:116.654 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Special limited	22.07.2024	Yes	Letter No: ABR-ENGINEERING / NWR-SC-PSSA-ABR-TRAH T-16 / 00939180120514 Dated: 02/01/2025	M/s AARVEE ASSOCIATES ARCHITECTS ENGINEERS AND CONSULTANTS PRIVATE LIMITED-HYDERABAD	35.54 Cr		03.01.2025	22.33%	Work in progress
10	NWR-SC-TRAH-ABR-NL-T17	Construction of Staff Qtrs. (111 Units) and various service building for Engg, S&T, TRD and Operating departments between Taranga hill and Ambaji (Km 0.00 to 61.00), in connection with construction of Taranga hill-Abu Road via Ambaji New BG line project	open	25/11/2024	Yes	DYCE-C-I-JU-ENGINEERING / NWR-SCTRAH-ABR-NL-T17 / 00863300123169 Dated: 10.02.2025	M/s BUILD WELL ENGINEERSANKLESH WAR	59.49 Cr/ 62.68 Cr		01.05.2025	12.20%	Work in progress
11	NWR-SC-TRAH-ABR-NL-T-22	Provision of covering shed and other miscellaneous works for RUBs/Subway/LHS in CH KM 0.000 - KM 61.000 KM of TRAH-Ambaji-ABR New Railway Line Project of Ajmer Division	open	22/07/2025	Yes	DYCE-C-I-JU-ENGINEERING / NWR-SCTRAH-ABR-NL-T17 / 01172360147990 dated 02.01.2026	SHREE NAHAR CONSTRUCTION CO.- JODHPUR	25.05 Cr		02.01.2027	0.00%	Tender Awarded. work is not started yet
CE/C/IV/JP-Dy.CE/C/III/ABR												
1	All/Const./FLS/T/2-R	Carrying out Final Location Survey, Geotechnical Studies, design preparation drawings and other preliminary activities and work out actual realistic cost in connection with new B.G. Line project between Tarangahill-Abu Road via Ambaji (89.38 Km.	-	-		All/Const/FLS/T/2-R dated 14/02/2018	Pioner Surveyors, "Swagat Gardens", Block-C, Ground Floor, Deshbandhu Nagar, Chaulpatty, Baguiti, Kolkata-700059 (WB)	2.77 Cr		13.02.2021 (Without Peanlty) 31.10.2021 (With Peanlty) 30.10.2022 (With Peanlty) 30.04.2023 (With Peanlty) 30.10.2023 (With Peanlty) 25.03.2024 (With Peanlty) 25.09.2024 (With Peanlty) 25.11.2024 (With Peanlty) 31.12.2024 (With Peanlty) 28.02.2025 (With Peanlty) 30.06.2025 (With Peanlty)	100%	Work complete

2	NWR-SC-EPCABR-TRAH-T-2 to RFP No. Dy.CE/C/II/AMBAJI/01	Construction of railway station building, facilities for passenger/pilgrim stay (Yatri-niwas), platforms, underpasses, p/f shelters, passenger facilities, circulating area and other misc. works at Ambaji in connection with Taranga hill-Ambaji-Abu road new line project	EPC	-	Yes	DY CE-C-II-AII-Engineering-/NWR-SC-EPC-ABR-TRAH-T-2/01040480090364 dated 03/11/2023.	VPRPL-CIPEL Ambaji (JV), Jodhpur	174.68 Cr			16%	Work in progress
3	NWR-SC-TRAH-ABR-NL-T-4R	Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 30.00 to Km. 61.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	28.08.2023	Yes	LOA No: DYCE-C-II-AII-ENGINEERING / NWR-SC-TRAH-ABR-NL-T-4R / 00901450091612 Dated: 23/11/2023	MKC Infrastructure House, Anjar	322.27 Cr			28%	Tender Terminated
4	NWR-SC-PMS-ABR-TRAH-T-5R1	Providing Project Management Services For Development of new Ambaji railway station, Development of new Taranga hill railway station & Construction of 4 lane Road Over Bridge no. 1, railway chainage 1133 and railway bridge (major bridge no. 116 at railway chainage 42760) for Taranga hill - Ambaji - Aburoad new railway line project of Ajmer division of North Western Railway	Open	08.12.2023	Yes	DYCE-C-II-AII-ENGINEERING/NWR-SC-PMS-ABR-TRAH-T-5R1/01026410102938 dated 10/05/2024	M/s LEA Associates South Asia Pvt. Ltd. Orion Infra Consulting Pvt. Ltd. (JV) B-1/E-27, MCIE, Mathura Road, New Delhi	5.81Cr		31.05.2024	38.50%	Work in progress
5	NWR-SC-ABR-TRAH-DRONE-18	Project monitoring of the ongoing Tarangahill - Ambaji-Aburoad New Line Project by using Aerial Videography with RTK/PPK enabled UAV/Drone.	open	17.12.2024	Yes	DYCE-C-I-JU-ENGINEERING / NWR-SC-ABR-TRAH-DRONE-18 / 01047960124325 dated 27.02.2025	M/s MATRIX GEO SOLUTIONS LIMITED-DELHI	158 lakh		19.03.2025	41.82%	Work in progress
6	NWR-SC-TRAH-ABR-T-21	Manufacturing, Supply and stacking of machine crushed track ballast in between 33.00 to 61.00 Km in c/w Abu Road-Taranga Hill New line project of Ajmer division.	open		Yes	DYCE-C-I-JU-ENGINEERING / NWR-SC-TRAH-ABR-T-21 / 11129810133687 dated 11.07.2025	M/s Deven Buildcon Hisar	795.95 lakh		Tender Terminated	0%	Tender Terminated
7	NWR-SC-TRAH-ABR-T-NL-24	Laying and linking of BG mainlines/loop lines/sidings, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.Way materials and other ancillary works from Km.34.00 to Km. 61.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project of Ajmer Division	open	26.04.2025	Yes	DYCE-C-I-JU-ENGINEERING / NWR-SC-TRAH-ABR-T-NL-24 / 10609190136461 dated 12.08.2025	M/s BHANWAR LAL BIJARNIA-NAGAU	11.65 Cr		Not yet started	0%	Tender Awarded
8	Tender No. NWR-SC-TRAH-ABR-NL-T-26	Balance work for Earth work in bank/cutting including Blanketing, Slope stability and protection works, Construction of Major/Minor Bridges, Road Under Bridges (RUBs) including approaches, Track crossings, Construction of Platform, Platform Shelters, station building, Circulating area and other ancillary works from Km. 30.00 to Km. 41.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway	Sp. Limited	22/09/2025	Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWR-SC-TRAH-ABR-NL-T-26 / 00818480143375 Dated: 07/11/2025	M/s MHK BUILDCON LLP-HIMATNAGAR	120.4	07-09-2026	20.11.2025	40%	Work in progress
9	Tender No NWR-SC-TRAH-ABR-NL-T-27	Balance work for Earth work in bank/cutting including Blanketing, Slope stability and protection works, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs) including approaches, Track crossings, Construction of Platform, Platform Shelters, station building, Circulating area and other ancillary works from Km. 41.00 to Km.51.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Sp. Limited	26/09/2025	Yes	Ref: Letter No: DYCE-C-JU-ENGINEERING / NWR-SC-TRAH-ABR-NL-T-27 / 10596770143376 Dated 07.11.2025	M/s MCC INFRA TECH PRIVATE LIMITED JODHPUR	135.76	07-09-2026	01.12.2025	35%	Work in progress
10	Tender No. NWR-SC-TRAH-ABR-NL-T-28	for Balance work for Earth work in bank/cutting including Blanketing, Slope stability and protection works, Construction of Major/Minor Bridges, Road Under Bridges (RUBs) including approaches, Track crossings, Construction of Platform, Platform Shelters, station building, Circulating area and other ancillary works from Km. 51.00 to Km. 61.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway	Sp. Limited	25/09/2025	Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWR-SC-TRAH-ABR-NL-T-28 / 00861470143377 Dated: 07/11/2025	M/s MIRAL INFRASTRUCTURE-AHMEDABA	135.98	07-09-2026	02.12.2025	40%	Work in progress

	Tender No. NWR-SC-TRAH-ABR-T-21R	Manufacturing, Supply and stacking of machine crushed track ballast in between 33.00 to 61.00 Km in c/w Abu Road-Taranga Hill New line project of Ajmer division.	Open	23/01/2026	Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWR-SC-TRAH-ABR-T-21R /	M/s AMIT AND ASSOCIATES VADODARA	10.84			Work Not Start	Tender Awarded
	CSTE/C/JP - Dy.CSTE/C/AII											
1	NWR/AII/S&C/ 898831402/R	Telecom work in AII-BNGM & MJ-RN Section	Open	05.09.2015	Yes	NWR/AII/S&C/ 898831402/R dtd. 20.06.16	M/s Texon Global, Vadodara	5.66 Cr.	31.12.2017	19.12.2015		Work terminated, exparty measurement carried out, final bill passing pending on account of GST & policy guidelines.
2	S&T/C/AII/23/01	02 crossing station between MVJ-BI	Open	10.08.2023	Yes	S&T/C/AII/23/01 dtd. 06.03.24	M/s Khandelwal Elec., Jaipur	10.08 Cr.	12.11.2025 (DOC extended upto 09.02.2026 w/o LD) (DOC extended upto 09.05.2026 with LD)	12.10.2023		Station commissioned, finalization under progress
3	S&T/C/AII/23/02	GC work of NDT & addition/alteration at MJ in c/w shifting of MG Facilities.	Open	11.01.2024	Yes	S&T/C/AII/23/02 dtd. 22.06.24	M/s Shyam Traders, Jaipur	5.34 Cr.	30.09.2025 (DOC extended upto 30.09.2025)	25.01.2024		
4	S&T/C/AII/24/01	Aburoad-Thaganga New BG line work	Open	21.08.2024	Yes	S&T/C/AII/24/01 dtd. 23.04.25	M/s Siemens, Mumbai	27.05 Cr.	17.11.2025 (DOC extended upto 17.11.2026)	18.11.2024		
5	S&T/C/AII/24/02	Devgarh Madariya - Nathdwara GC work	Open	09.10.2024	Yes	S&T/C/AII/24/02 dtd. 13.06.25	M/s RCIL, New Delhi	46.79 Cr.	20.09.2027	21.01.2025		Work is in progress
6	S&T/C/AII/25/01	AII-CNA doubling	Open	14.01.2025	Yes	S&T/C/AII/25/01 dtd. 11.04.25	M/s IRCON, New Delhi	127.8 Cr.	10.04.2027	11.04.2025		
7	S&T/C/AII/25/02	Bari sadri- Neemuch New BG line work	Open	12.02.2025	Yes	S&T/C/AII/25/02 dtd. 05.06.25	M/s Sunrise, Siliguri	26.11 Cr.	04.09.2026	05.06.2025		
8	S&T/C/AII/25/03	Appointment of PSSA	Open	11.04.2025	Yes	S&T/C/AII/25/03 dtd. 23.09.25	M/s MSV International Inc., Gurugram	6.24 Cr.	22.09.2027	23.09.2025		
9	S&T/C/AII/25/04	Aburoad-Thaganga New BG line work (ABR [addition/alteration], Ambaji, Kui & Siyawa stations)	Open	16.09.2025	Yes	S&T/C/AII/25/04 dtd. 24.12.25	M/s Shivakriti International Ltd., Jaipur	50.52 Cr.	23.12.2027	24.12.2025		
	CSTE/C/JP - Dy.CSTE/C/JP											
1	S&T/ C/AII/22/01R	Sig. & Telecom work in connection with RDSO dedicated Test Track	Open		Yes	CAO-C-HQ-S AND T / SnT-C-AII-22-01-R / 00799850064159 Dated: 20/10/2022	M/s Shivakriti International Ltd., Jaipur	49.56 crs.	30.06.2026	20.10.2022	55%	Work is in progress
2	S&T/103	Signallig and Telecom work of NNL-KTWS doubling	Open	05.01.2024	Yes	DYCSTE-C-JP-S AND T / SNT-103 / 00924820101805 Dated: 25/04/2024	M/s Techocom Guwahati	28.49 crs	25.06.2026	25.04.2024	95%	All stations commissioned
3	S&T/104	Signallig and Telecom work of RE-KTWS doubling	Open	05.01.2024	Yes	DYCSTE-C-JP-S AND T / SNT-104 / 00924820101807 Dated: 25/04/2025	M/s Techocom Guwahati	42.10 crs	25.04.2026	25.04.2024	80%	Work is in progress
4	S&T/100	Signalling work of KWP (Phase-II)	Open	19.03.2024	Yes	DYCSTE-C-JP-S AND T / SNT-100 / 00900820105458 Dated: 14/06/2024	M/s A2A Technologies, Rewari	1.06 crs	31.03.2026	14.06.2024	100%	Final bill sent to accounts for passing
5	S&T/106	Signalling & Telecom RE work of DO-GGC sec	Open	01.07.2024	Yes	DYCSTE-C-JP-S AND T / SNT-106 / 00824650110386 Dated: 14/08/2024	M/s Karavin Segcom Pvt.Ltd., Ranchi	2.92 crs	14.08.2026	14.08.2024	70%	Work is in progress
6	S&T/107	Shifting work of JP-SWM doubling	Open	04.09.2024	Yes	DYCSTE-C-JP-S AND T / SNT-107 / 01037300117459 Dated: 19/11/2024	M/s A.K. Associates, Mughalsarai	2.79 crs	31.03.2026	19.11.2024	53%	Work is in progress

7	S&T/109	Telecom work Eco park, Transit camp etc...	Open	16.12.2024	L2	DYCSTE-C-JP-S AND T / SNT-109 / 00620590124102 Dated: 24/02/2025	M/s Maheshwari Computers Pvt. Ltd., Indore	2.27 crs	24.08.2026	24.02.2025	8%	Work is in progress
8	S&T/110	Sig & Telecom work of JP-SWM doubling	Open	10.01.2025	Yes	DYCSTE-C-JP-S AND T / SNT-110 /10289860127172 Dated: 11/04/2025	M/s Hitachi Rail STS India Private Limited, Bangalore	68.59 crs	11.04.2027	11.04.2025	30%	Work is in progress
9	Snt-C-JP-25-01	Telecom work redevelopment Sanganer station	Open		Yes	DYCSTE-C-JP-S AND T / Snt-C-JP- 25-01 / 10670040150769 dtd.09.02.26	M/s Primasonic Spectrum Pvt. Ltd., Gurugram	06.75 crs	09.02.28	09.02.26	0%	LAO issued on 09.02.26
CEE/C/JP-DY.CEE/C-I/JP												
1	EL/C/JP /T/05/2018-19 Dated 26.04.2019	Electrification works of Tunnel and Left over work of modification 11/33 kV HT over head Track Crossing by underground cable between Deedwana & Gangapur city Section in connection with new line DO-GGC Project.	Open tender		YES	EL/C/JP /T/05/2018- 19 Dated 26.04.2019	M/s Prakashpuri Electrical Engineering Co		DOC 26.08.2019 Extension DOC 31.01.26		100%	Final bill Under Progress
2	NWR/NWRC/Elect./2024/0002 date 26.04.24	Modification of LT/HT overhead Power line railway track crossings by under ground cable from 0 to 21.5KM between Badi Sadri and Nimach section in connection with new BG line work..	Open tender		YES	NWR/NWRC/Elect./2 024/0002 date 26.04.24	M/s- BAGREE ASSOCIATE-JAIPUR		30.06.25		0.96	Work under progress
3	NWR/NWRC/Elect./2024/0001 date 21.03.24	Electrification of Station buildings, platforms, circulating area, 'approach roads, staff quarters, pumps, services building & LC Gates etc. in connection with doubling of RTGH-CUR (42.81kms)section	Open tender		YES	NWR/NWRC/Elect./2 024/0001 date 21.03.24	M/s- MAHALAXMI PROJECTS-JAIPUR		30.10.25		0.9	Work under progress
4	NWR/NWRC/Elect./2024/0005, Dated 20.06.24	Desgin , Supply, Erection, Testing and Commissioning of Railway Electrification work of 2x25KV OHE system at Kheroda and Kanor Station in connection with GC work between MVJ-BI section of Ajmer Division.	Open tender		YES	NWR/NWRC/Elect./2 024/0005, Dated 20.06.24	M/s- JAIN POWER SOLUTIONS-AJMER		31.08.25Exten sion DOC 30.10.25		0.92	Work under progress
5	NWR/NWRC/Elect./2024/0006, Dated 28.05.24	Design, Supply, Erection, Testing and Commissioning of Railway Electrification work of 2x25KV OHE system in Ratangrah -Churu section of Bikaner Division, NWR in connection with doubling work	Open tender		YES	NWR/NWRC/Elect./2 024/0006, Dated 28.05.24	M/s- BABA UDYOG- DHANBAD		13.09.25Exten sion DOC 13.12.25		96	Final variation Under Progress
6	LOA No CAO/C/JP/Electrical/EL/C/MVJ- BI/T/06/23-24/01127500101277 dated 18.04.2024	Modification of LT/HT Power line OH Track crossings by under ground cable in connection with gauge conversion work between Nathdwara and Devgarh Madariya section and Electrification work of 2Nos. stations, residential quarters, PWI Office, TTM Rest house and ORH in connection with gauge conversion work between Mavli Jn.- Bari Sadri Section	Open tender		YES	LOA No CAO/C/JP/Electrical/ EL/C/MVJ-BI/T/06/23- 24/01127500101277 dated 18.04.2024	M/s Prakashpuri Electrical Engineering Co., JJN		30.09.25Exten sion DOC 30.11.25		0.92	Work under progress
7	NWR/NWRC/Elect./2024/0003, date 29.05.24	Modification of LT/HT electrical overhead Power line railway track crossings by under ground cable from 21.5 to 46 KM between Badi Sadri and Nimach section in connection with new BG line work	Open tender		YES	NWR/NWRC/Elect./2 024/0003, date 29.05.24	M/s- BAGREE ASSOCIATE-JAIPUR		22.04.26		0.88	Work under progress
8	NWR/NWRC/Elect./2024/0004, date 29.05.23	Modification of LT/HT overhead Power line railway track crossings by under ground cable from 0 to 30KM between Abu Road and Taranga Hill section in connection with new BG line work.	Open tender		YES	NWR/NWRC/Elect./2 024/0004, date 29.05.23	M/s- BAGREE ASSOCIATE-JAIPUR		24.04.26		0.98	Work under progress
9	NWR/NWRC/Elect./2024/0007, date 20.06.24	Modification of LT/HT Electrical overhead Power line Track crossings by under ground cable in connection with New BG Line work between Dungarpur - Ratlam section	Open tender		YES	NWR/NWRC/Elect./2 024/0007, date 20.06.24	M/s- BAGREE ASSOCIATE-JAIPUR		29.05.26		0.7	Work under progress
10	NWR/NWRC/Elect./2024/0008, date 20.06.24	Modification of LT/HT Electrical overhead Power line Track crossings by under ground cable from 30 to 60KM between Abu Road and Taranga Hill section in connection with New BG Line work.	Open tender		YES	NWR/NWRC/Elect./2 024/0008, date 20.06.24	M/s- BAGREE ASSOCIATE-JAIPUR		30.11.25		0.95	Work under progress
11	ELCJPABR TRAHT05-2024 / 01345750111883 dated 03.09.24	Modification of LT/HT Electrical overhead Power line Track crossings by under ground cable from 60 to 116KM between Abu Road and Taranga Hill section in connection with New BG Line work	Open tender		YES	ELCJPABR TRAHT05-2024 / 01345750111883 dated 03.09.24	M/s K3 CONSTRUCTION COMPANY-JAIPUR		02.09.26		0.8	Work under progress

12	ELCJP-ABR TRAHT03-24-25 / 01441790112340 dated 09.09.24	Electrical work at station buildings, platforms, cover shed, Sub-way, circulating area, approach road, switching posts, pumps and other service buildings from 0 to 60KM between Abu Road and Taranga Hill section in connection with new BG line work	Open tender	YES	ELCJP-ABR TRAHT03-24-25 / 01441790112340 dated 09.09.24	M/s- BAGREE ASSOCIATE-JAIPUR		08.09.26		0.55	Work under progress
13	ELCJPABR-TRAHNLT 01202425 / 00909820113486 dated 23.09.24	Design, Supply, Erection, Testing and Commissioning of Railway Electrification work of 2x25KV OHE system in ABU ROAD-TARANGA HILL Section (0-61Km) of Ajmer Division, NWR in connection with New Line work	Open tender	YES	ELCJPABR-TRAHNLT 01202425 / 00909820113486 dated 23.09.24	M/s ENRICH RD INFRAPROJECTS PRIVATE LIMITED-MUMBAI		22.03.26		0.35	Work under progress
14	EL-C-JP-ABR TRAH-T-16-24 / 10929690116611 Date 07.11.24	Modification of 06 Nos. 66KV electrical overhead track crossing including dismantling, stringing and commissioning by laying of underground cable under the railway track in connection with New BG line work between Abu road-Taranga hill section	Open tender	L-3	EL-C-JP-ABR TRAH-T-16-24 / 10929690116611 Date 07.11.24	M/s OVERHEAD ELECTRICALS GANDHINAGAR		30.08.25		0.95	Work under progress
15	ELCJPCUR-SDLP-T10 24-25 / 01127500117009 Dated 13.11.24	Electrification of Station buildings, platforms, circulating area, approach roads, staff quarters, pumps, services building, LC Gates and switching stations etc. in connection with doubling of CUR SDLP (57.08kms)section	Open tender	YES	ELCJPCUR-SDLP-T10 24-25 / 01127500117009 Dated 13.11.24	PRAKASHPURI ELECTRICAL ENGINEERING COMPANY-JHUNJHUNU		31.03.26		0.8	Work under progress
16	ELCJP-CUR-SDLP-T02 24-25 / 01045950117339 dated 18.11.24	Design, Supply, Erection, Testing and Commissioning of Railway Electrification work of 2x25KV OHE system in Churu Sadulpur Section (57.82RKM)of Bikaner Division, NWR in connection with Doubling work.	Open tender	YES	ELCJP-CUR-SDLP-T02 24-25 / 01045950117339 dated 18.11.24	M/s SIKKA ENGINEERING CO-NEW DELHI		17.11.25		0.8	Work under progress
17	ELCJPDO GGCEPCRET0R / 01336350117404 dated 19.11.24	"Design, Supply, Erection, Testing & Commissioning of Railway Electrification Work of 2x25kV AC OHE Traction System along with 132/55kV Traction Substation, Sectioning Posts (SPs), Sub-Sectioning Posts (SSPs) and SCADA over Dausa (Excl.)-Gangapur City (Excl.) Single Line Section of Jaipur Division, North Western Railway"	Open tender	YES	ELCJPDO GGCEPCRET0R / 01336350117404 dated 19.11.24	M/s Blue Star - Salasar Consortium Mumbai 400 030, India		540 Days		0.5	Work under progress
18	ELCJPCUR RTGH-T15-24-25 / 00971590117483 dated 19.11.24	Air conditioning work of relay rooms, tele-equipment(OFC) rooms,auto huts & SM offices in connection with doubling of CUR-RTGH section	Open tender	YES	ELCJPCUR RTGH-T15-24-25 / 00971590117483 dated 19.11.24	M/s KRISHNA ENTERPRISES-JAIPUR		31.12.25		100%	Final bill Under Progress
19	ELCJPNDT NDTTtownT06R2024 / 01441790122010 dated 24.01.25	Modification of LT/HT Power line OH Track crossings by under ground cable and Electrification work of station building, residential quarters and other service buildings in connection with New BG line work between Nathdwara Nathdwara Town Section.	Open tender	YES	ELCJPNDT NDTTtownT06R2024 / 01441790122010 dated 24.01.25	M/s- BAGREE ASSOCIATE-JAIPUR		23.01.27		0.7	Work under progress
20	ELCJPNMH-BIT05 R1-23-24/ 00880880124445 Dated 28.02.2025	Design, Supply, Erection, Testing and Commissioning of Railway Electrification work of 2x25KV OHE system in Nimach Badi Sadari section in connection with New Line work	Open tender	YES	ELCJPNMH-BIT05 R1-23-24/ 00880880124445 Dated 28.02.2025	M/s- R.E.W CONSTRUCTIONS PRIVATE LIMITED-MATHURA		27.08.26		0.3	Work under progress
21	ELCJPAIL-RLRDLT1924 /0134575012451 Dated 01.03.2025	Modification of LT/HT Power line Track crossings and Electrical work of Platform, cover shed, station building, residential quarters and other service buildings etc. from Ajmer to Railla Road in connection with Doubling work between Ajmer - Chanderiya Section and Electrical work at LC-18 Nasirabad in connection with ROB	Open tender	YES	ELCJPAIL-RLRDLT1924 /0134575012451 Dated 01.03.2025	M/s K3 CONSTRUCTION COMPANY-JAIPUR		01.09.26		0.45	Work under progress
22	ELCJP-PSSA-T08-24-25/ 10692780126340 Dated 28.03.25	Request for proposal (RFP) for appointment of project supervision services agency (PSSA) for providing project supervision services at Various construction Sites/Sections for the Projects being executed under the jurisdiction of Dy. Chief Electrical Engineer/Construction-I/Jaipur over North Western Railway.	Open tender	YES	ELCJP-PSSA-T08-24-25/ 10692780126340 Dated 28.03.25	M/s SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED-NOIDA		27.09.27		0.35	Work under progress
23	ELCJPAIL-CNADLT1824-25 / 00545980127254 Dated 14.04.25	Design, Supply, Erection, Testing and Commissioning of Railway Electrification work of 2x25KV OHE system in Ajmer-Chanderiya Section (178.28RKM)of Ajmer Division, NWR in connection with Doubling work.	Open tender	YES	ELCJPAIL-CNADLT1824-25 / 00545980127254 Dated 14.04.25	M/s KONKAN RAILWAY CORPORATION LIMITED-NAVI MUMBAI		13.10.26		0.3	Work under progress

[illegible]

[illegible]

1	S&T/C/BKN/24-25/03	Part supply of material and execution of indoor-outdoor work related to provision of Electronic interlocking and MSDAC based Automatic Block Signalling system Churu-Sadulpur sections of Bikaner Division of North Western Railway. The work involves provision of new Electronic Interlockings at Sadulpur Junction, Hadyal, Dudhwa Khara, Aslu Stations and at Eight Auto Signalling Huts (ALH) to control mid-section auto signals. The work includes modification in M/s HITACHI Make existing EI of Churu Junction to suit patch doubling in CUR-SDLP Section. The work also includes provision of dual MSDAC in Auto Section and station yards along with associated works like trenching & laying of signalling and Telecom cables in pre-fabricated ducts/DWC/GI pipes, supply-installation of point machines, Apparatus cases, Electric Lifting Barrier Gate, Signals, Earthing material, Data loggers, ELD, FACS, AFDAS, IoT based RDPMS, Passenger Amenity Telecom Items etc	Open Tender		YES	SnT_C_BKN_24-25_03 / 00799850118870 date: 09-12-2024	M/s SHIVAKRITI INTERNATIONAL LIMITED-JAIPUR	642000520.2	08.05.2026	10.01.2025	0.6	Work in progress
2	S&T/C/BKN/23-24/01	supply of material and execution of indoor-outdoor work for provision of Electronic interlocking-MSDAC based Automatic Block Signalling system between Ratangarh Jn and Churu Jn in connection with doubling of CUR-RTGH section of Bikaner Division of North Western Railway. The work involves provision of new Electronic Interlocking at Ratangarh Jn, Molisar, Joharpura and Depalsar stations along with Six numbers of auto signalling huts and modification in existing HITACHI make EI at Churu Jn. Provision of MSDAC along with associated works like trenching & laying of signalling and Telecom cables in pre-fabricated ducts/DWC/GI pipes, supply-installation of point machines, Apparatus cases, Electric Lifting Barrier Gate, Signals, Track circuit equipment, Earthing material, Data loggers, ELD, Fuse alarms, fire alarms, IoT based remote diagnostic system, Passenger Amenity Telecom Items etc	Open Tender	23.02.2024	YES	SnT_C_BKN_23-24_01 / 00799850102515 Dated: 06/05/2024	M/s SHIVAKRITI INTERNATIONAL LIMITED-JAIPUR	468362445.7	05.11.2025	13.05.2024	0.98	Work in progress
3	S&T/C/BKN/24-25/02	supply of material and execution of indoor-outdoor work related to provision of Electronic interlocking and MSDAC based Automatic Block Signalling system between Manheru Bawani Khara in c/w doubling of MHU-BWK & BNW-BNWC sections of Bikaner Division of North Western Railway. The work involves provision of new Electronic Interlockings at MANHERU, BHIWANI Junction (In Second Phase), BAWANI KHERA, BHIWANI BYEPASS JUNCTION CABIN Stations and at Five Auto Signalling Huts (ALH) to control mid-section auto signals and 7 Nos of mid-section LC gates. The work includes modification in M/s Kyosan Make existing EI of BHIWANI Junction (in first phase) to suit patch doubling in MHU-BNW Section. The work also includes provision of dual MSDAC in Auto Section and single MSDAC in BNW Yard along with associated works like trenching & laying of signalling and Telecom cables in pre-fabricated ducts/DWC/GI pipes, supply-installation of point machines, Apparatus cases, Electric Lifting Barrier Gate, Signals, Track circuit equipment, Earthing material, Data loggers, ELD, FACS, AFDAS, IoT based RDPMS, Passenger Amenity Telecom Items etc	Open Tender		YES	SnT_C_BKN_24-25_02 / 00827810106857 Dated: 03/07/2024	M/s MRT SIGNALS LIMITED-KOLKATA	489254490.6	02.06.2025	12.07.2024	0.4	Work in progress

4	S&T/C/BKN/24-25/01	supply of material and execution of indoor-outdoor work related to provision of Electronic interlocking and MSDAC based Automatic Block Signalling system between Bhiwani City-Dobh Bahali in connection with doubling of BNW-DBHL section of Bikaner Division of North Western Railway. The work involves provision of new Electronic Interlockings at BAML A, KALANAUR KALAN, LAHLI stations and at Seven Auto Signalling Huts for controlling of auto signals and interlocking of 14 Nos of mid-section LC gates. The work includes modification in existing EI of BHIWANI CITY (M/s KYOSAN Make centralized EI) and DOBH BAHALI (M/s MEDHA Make distributed EI). The work also includes provision of dual MSDAC and other associated works like trenching & laying of signalling and Telecom cables in pre-fabricated ducts/DWC/GI pipes, supply-installation of point machines, Apparatus cases, Electric Lifting Barrier Gate, Signals, Track circuit equipment, Earthing material, Data loggers, ELD, FACS, AFDAS, IoT based RDPMS, Passenger Amenity Telecom items etc	Open Tender		YES	SnT_C_BKN_24-25_01 / 00545980105626 Dated: 18/06/2024	M/s KONKAN RAILWAY CORPORATION LIMITED - NAVI MUMBAI	489575937.9	07.12.2025	27.06.2024	0.6	Work in progress
CSTE/C/JP-Dy. CSTE/C/JU												
1	SnT_C_JU_2024-25_01	LN Jn to Bishangarh station in C/W doubling of LN-SMR-BLDI section of Jodhpur division of NWR.	Open	04.02.2025	Yes	DYCSSTE-C-JU-S AND T/SnT_C_JU_24-25_01/00545980129350 Date-15.05.2025	M/S KONKAN RAILWAY CORPORATION LTD, NAVI MUMBAI.	91.88 Cr	15.05.2027	24.06.2025	15.05.2025	Work in progress
2	SnT_C_JU_2024-25_02	Bishangarh station to Marwar Kori station in C/W doubling of LN-SMR-BLDI section of Jodhpur division of NWR.	Open	18.02.2025	Yes	DYCSSTE-C-JU-S AND T/SnT_C_JU_24-25_02/00799850129413 Date-16.05.2025	M/S SHIVAKRITI INTERNATIONAL LTD- JAIPUR	74.97 Cr.	16.05.2027	14.06.2025	16.05.2027	Work in progress
3	SnT_C_JU_2024-25_03	Marwar Kori station to Bhildi Station in C/W doubling of LN-SMR-BLDI section of Jodhpur division of NWR.	Open	04.04.2025	Yes	DYCSSTE-C-JU-S AND T/SnT_C_JU_24-25_03/00833500131895 Date-19.06.2025	M/S KIRAN INFRA ENGINEERS LTD.- JAIPUR	82.33 Cr.	19.06.2027	19.06.2025	19.06.2027	Work in progress
4	SnT_C_JU_25-26_01	Appointment of PSSA for Providing Project Supervision Services at various project sites/Section in the jurisdiction of Dy. Chief Signal & Telecom Engineer/Construction/Jodhpur.	Open	19.05.2025	Yes	DYCSSTE-C-JU-S AND T/SnT_C_JU_25-26_01/10666540141135 Dt. 09.10.2025	M/S MSV INTERNATIONAL INC.- GURGAON	7.38 Cr.	09.10.2028	09.10.2025	09.10.2028	Work in progress
5	SnT_C_JU_25-26_03	S&T portion in C/W Development of maintenance infrastructure as maintenance cum workshop depot for Vande Bharat sleeper trains as per WTA-527 AT BGKT Phase-II.	Open	28.08.2025	Yes	DYCSSTE-C-JU-S AND T/SnT_C_JU_25-26_03/00851760142859 Dt. 31.10.2025	M/s SHYAM TRADERS- JAIPUR.	3.37 Cr.	31.10.2026	31.10.2025	31.10.2026	Work in progress
CEE/C/JP-DY CEE/C/JU												
1	EL/C/TRD/JP/TO5R/21	Design supply Erection Testing & Commissioning of 25kV AC OHE & associated modification works between Raika Bagh-Degana section of Jodhpur Division of North Western Railway in connection with RKB-DNA doubling work.	Open Tender			103824000492760, 7.02.2022	M/s Tata projects limited noida 1st floor, tower-1, okaya center B-5, sector 62 Noida-201301 UP	540367376.6	Extention - 31.10.2023 15.12.2023 31.03.2024 30.06.2024 30.09.2024 31.12.2024 30.06.2025, 30.09.2025, 31.01.2026 (Without Penalty)	28.03.2022	07.08.2023	Work is completed
2	EL-C-LUNI-SMR-BLDI-2024-25-T-06	Design, Supply, Erection, Testing and Commissioning of Railway Electrification work of 2x25KV High Rise OHE system in LUNI-SMR-BLDI section of Jodhpur Division, NWR in connection with doubling work.*	Open Tender	18/10/2024	YES	00892030126332, 28.03.2025	M/s SKS-UBC JV , 1/115, A-2, Babu Gulab Rai Marg, Delhi Gate, Agra-282002	3201876661.6		01.04.2025	27.03.2028	Work in progress

3	EL-C-JU-BKN-Doubling-T05	Design, Supply,Erection, Testing and commissioning of Railway Electrification work of 2x25 KV High Rise OHE System in Bhiwani Khera-Manheru & 2x25 Conventional OHE System in Bhiwani-Dobh Section in Bikaner Division, NWR in connection with Doubling Work.,."	Open Tender	09-02-2024	YES	04.06.2024	M/s SKSInfra projects pvt ltd- Agra, 1/115, A-2, Babu Gulab Rai Marg, Delhi Gate, Agra-282002	529752542.8	31.03.2026 (Without Pearlyty)	15.06.2024	03.06.2025	Work in progress
4	BNW-DBHL-2023-24T-01R02	"Electrification of station, S&T, ORH & TTM Rest Room Bldg. including FOB, Rly. Quarters, Covered, Uncovered Platform with water supply arrangement & modification of OH Rly. Track Crossing in connection with Bhawani (BNW)-Dobh Bhali(DBHL) doubling of BKN Div. over N.W.Rly."	Open Tender	10-07-2024	YES	20.09.2024	M/S Prakashpuri Electrical Engg. Co	37135800.87	31.03.2026(Wi thout Pearlyty)	11.10.2024	06.10.2025	Work in progress
5	EL-C-G-BKN-MHU-BWK-T-02R	"Electrification of station, S&T,TTM Rest Room Bldg. including FOB, Rly. Staff Quarters Covered, Uncovered Platform with water supply arrangement & modification of OH Rly. Track Crossing in connection with Manhere (MHU)-Bawani Khera (BWK) doubling of BKN Div. over N.W.Rly."	Open Tender	08-03-2024	L2	21.06.2024	M/S Prakashpuri Electrical Engg. Co	19694837.22	31.03.2026(Wi thout Pearlyty)	01.10.2024	20.06.2025	Work in progress
6	EL-C-TRD-ARFTHM-2024-25-T-02	OHE work in connection with additional rail facility for defence work at Thaiyat hamira railway station NWR jodhpur division.	Open Tender	25/11/2024	YES	01062770124091,24.02.2025	M/s Laxmi Transmissions private limited kanpur	48664996.03	Extension-15.02.2026,31.07.2026(Witho ut Pearlyty)	24.02.2025	24.11.2025	Work in progress
7	EL-C-JU-PLTC-2024-25-T-09	Modification of existing 440Volt/11kv/33kv. LT/HT Power line Track crossing by underground cable, in connection of new BG line between Merta Road bypass-Merta city-RAS station in connection of Jodhpur Division	Open Tender	07-01-2025	YES	11165560126114,26.03.2025	M/s Sarbati Infra Projects Private Limited Jaipur	14936583.88	Extension-26.09.2026(Wi thout Pearlyty)		26.12.2025	Work in progress
8	EL-C-JU-ARF-2024-25-T-05	General Electrical work in connection with additional rail facility for defence siding work at Thaiya Hamira Railway station in RKB-JSM section over jodhpur division.	Open Tender	25/10/2024	L2	01127500121483,16.01.2025	M/s PRAKASHPURI ELECTRICAL ENGINEERING COMPANY JHUNJHUNU	13035377	Extension-31.01.2026, 31.07.2026(Wi thout Pearlyty)	24.01.2025	16.07.2025	Work in progress
9	ELC-JU-BGKT-TRD-24-25-T-04R	OHE work in C/W Upgradation/Development of maintenance infrastructure at BGKT/Jodhpur as Maintenance cum workshop depot for Vande Bharat Sleeper Trains as per condition under WTA-527"	Open Tender	19/11/2024	YES	00934190122996, 07.02.2025	M/s MAHALAXMI PROJECTS-JAIPUR ,C-338, HANS MARG, Malviya Nagar, JAIPUR, Rajasthan-302017 India	12893942.52	Extension-30.06.2026(Wi thout Pearlyty)	20.11.2025	07.08.2025	Work in progress
10	EL-C-G-JU-ROB-2023-24-T01	Electrical (Gen.) in c/w (A) construction of ROB in lieu of LC No. C-27 on MTD-BKN section of Jodhpur division. (B) Construction of ROB in lieu of LC No. C-72 on MTD-DNA section of Jodhpur division	Open Tender	16/02/2024	YES	01184850102621, 08.05.2024	M/s RAJESH ENGINEERING CONSULTANTS- JAIPUR	12216055.19	Extension-31.03.2026(Wi thout Pearlyty)	22.05.2024	08.02.2025	Work in progress

Dy.CE/C/Works/JP