

Position of Tender more than 01 crore of S&T department of Bikaner Division as on 30.06.2022

S.No.	Name of work and Location	Estt Cost	Tender cost	Accepted cost	% Above/Below on NIT	Agreement No	Agency	Date of Start	Time of completion	Physical progress	Name of EIC with address	Remraks
1	"Annual Maintenance of Data Loggers efftronics make at 73 Stations over Bikaner Division for three years."	16518043.8	16518043.8	16518043.8	At Par	256-Sig/1808 Agreement	Efftronics System Pvt. Ltd., 40-15-9, Brundavan colony, Labbipet, Vijayawada	26.06.19	26.03.23	75%	DSTE/BKN ADSTE/BKN & HMH	Work awarded on 14.06.2019. AMC under progress.
2	Annual maintenance contract of Datalogger at 56 stations over Bikaner Division for 03 year	12873607	12873607	13517287	5% Above	NWR/BKN/S&T/2021/0010 dated 23.12.21		01.07.21	30.06.24	20%	DSTE/BKN ADSTE/BKN & HMH	Work awarded on 01.07.21. AMC under progress.
3	S&T associated work in connection with TTR work in BTI-SOG Section and Fixing, Installation & testing of Point Machine in RE-HSR, BKN-SOG, BTI-SOG section.	9460499.29	9460499.29	10264641.7	8.50% Above	NWR/BKN/S&T/2021/0007 dated 22.10.21	M/s Shree Balaji construction & Material suppliers, Near Mini Bakery Gali, Hemunagar, Bilaspur	10.09.21	31.10.22	60.0%	DSTE/ BKN ADSTE/ HMH	Work awarded on 12.08.2021. Work in progress.
4	Replacement of old and over-aged Point machines and ground connections in RE-SDLP and LGHSOG section of BKN division	27048595.7	27048595.72	29345021.5	8.49% Above	NWR/BKN/S&T/2021/0008 dated 22.10.21	M/s SHARP ENTERPRISES-ALLAHABAD	22.10.21	30.06.22	100.0%	DSTE/ BKN & HSR, ADSTE/ HMH	Work awarded on 01.09.2021. Work completed
5	Provision of HA-SSDAC in RE-HSR, BNW (Ex)-ROK & SDLP-RE section of Bikaner Division	16547660.9	16547660.87	18119688.7	9.50% Above	NWR/BKN/S&T/2021/0009 dated 22.10.21	M/s RADHIKA ENGINEERING WORKS-SIWAN	10.09.21	31.08.22	60.0%	DSTE/HSR	Work awarded on 04.09.2021. Work in progress.
6	"Annual Maintenance contract for testing/repair /replacement of various module/components IPS (Integrated Power Supply) system of Statcon make as per annexure attached in Tender Document for 02 years over Bikaner Division."	21635197	21635196.96	25096828.5	16% Above	NWR/BKN/S&T/2021/0000 dated	M/s STATCON ELECTRONICS INDIA LIMITED-NOIDA.	27.10.21	26.10.23	20%	DSTE/ BKN ADSTE/ BKN & HMH	Work awarded on 27.10.21. AMC under progress.

7	Annual maintenance contract for Electronic Interlocking System of SIEMENS make installed at KGBS, JTS, KSI, MHBD, JRL, CKD, MHU, BWK, JKZ, HNS of RE-HSR section and RKK station of HSRBTI section for 24 months over Bikaner Division	12238768.1	12238768.08	17746213.7	45% Above	NWR/BKN/S&T/2022/0000 dated	M/s GENERAL AUTO ELECTRIC CORPORATION-D-207, Andheri E Mumbai.- 400072	05.11.21	02.11.23	5%	DSTE/ HSR	Work awarded on 03.11.2021. AMC under progress.
8	S&T associated indoor work in connection with for development of sadulpur station to deal with foot falls catering to important religious destination	14446571.2	14446571.2	16714682.9	15.70% Above	256-Sig/1895/Agreement	M/s Sensedge Transportation System and Solution pvt. Ltd.,Uttarahali, Banglore, -560061	01.02.22	31.08.22	80%	DSTE/ HSR	Work awarded on 05.11.2021. material Supplied by contractor. Work in Progress.
9	Annual Maintenance contract at 18 stations of Electronic interlocking system of Hitachi make for 03 years in RE-SDLP section (12 stations), BNW-ROK section (03 stations), CUR, HSR, SDRA stations over Bikaner Division	24495192	24495192	27679567	13% Above	256-Sig/1814, 1752/Agreement	Hitachi STS Transportation Systems India Pvt. Ltd., SLV Complex AVS Compound, Koramangala, Bangalore	25.11.21	22.11.24	3.0%	DSTE/ HSR	Work awarded on 23.11.2021. AMC under progress.
10	“Provision of Voice logger at 130 stations with LC Gates over BKN division ”	11097310.8	11097310.84	10265012.5	7.50% Below	NWR/BKN/S&T/2022/0000 dated	M/s BENTRON POWER SYSTEMS-KOLKATA	19.04.22	29.08.22	20%	DSTE/BKN & HSR, ADSTE/HMH	Work awarded on 30.12.2021. Material supplied by Contractor. Work in Progress.
11	S&T associated work in connection with RE fitment and tower wagon siding for LGH yard of Bikaner Division	22839539.5	22839539.49	26206316	15.90% above and 1% rebate	SnT-BKN-ET-222 / 008886900 51162	M/s SS RAIL WORKS PRIVATE LIMITED-HYDERABAD	25/03/22	14.09.22	12%	DSTE/ BKN	Work awarded on 15.03.2022. material supplied by contractor. Work in Progress

12	Provision of Train Display Boards & Coach Guidance system as per RDSO specs. at SDLP, CUR & SSA stations (one PF at each station) and Telecom Expansion of Information system under MEA (Minimum Essential Amenities) to Facilitate Divyanganjan and other passenger amenity items over Bikaner Division.	24488692.6	24488692.61	23998918.8	2% Below	BKN-ET-226 / 003414900 51163	M/s PARTRONICS EBOARDS PRIVATE LIMITED-PUNE	07.05.22	14.08.22	20%	DSTE/ BKN & HSR, ADSTE/ HMH	Work awarded on 15.03.2022. Partial material supplied by contractor.
13	Provision of RDSO approved Automatic fire detection and Alarm System for S&T installation in BKN-SDLP-RE section of Bikaner Division.	15465185	15465184.96	19300550.8	24.80% Above	SnT BKN-ET-212R / 008694200 52374 Dated: 06/04/2022	M/s M.M. Construction, F-55, Ghiya Marg Bani Park Jaipur jaipur- 302016	Yet to be started	06.10.22	0%	ADSTE/ BKN	Tender awarded on 06.04.2022. RDSO Inspection call letters issued.
14	“Provision of emergency sliding barrier over entire interlocked LC gates and replacement of existing emergency key chain Interlocking by sliding boom over Bikaner Division.”	23663809.5	23663809.54	23299387.2	1.54% Below	SnT-BKN-ET-227 / 008694200 53174 dated 22.04.2022			22.10.22	10%	DSTE/ BKN & HSR, ADSTE/ HMH	Work awarded on 22.04.2022. Partial material supplied by contractor.
15	“S&T associated work in c/w conversion of Bhiwani City 'DK' station into a crossing station with freight terminal facilities”	37693471.7	37693471.68	46362970.2	23% Above	SnT-BKN-ET-228 / 008886900 56557 Dated 22/06/2022	M/s SS Rail Works Pvt. Ltd., H.No.8-3-318/6/13/5, Flat No.203, Crystal Residence, Jaya Prakash Nagar, Yellareddy Guda, Hyderabad	Yet to be started	22.12.22	0%	DSTE/BKN	Tender awarded on 22.06.2022. RDSO Inspection call letters issued.
16	Provision of control communication equipments on OFC (CCEO) as per RDSO specs (RDSO/SPN/TC/66/2007) in BKN-SDLP-HSR, BKN-SOG-APH, SOG-BTI-SSA, RE-SDLP, LGH-PLC & SURP-HMH-SRPR sections & Strengthening of Railnet over Bikaner division.	19628522.2	19628522.19	21925059.3	11.70% Above	SnT-BKN-ET-229 / 008090600 56417 Dated: 20/06/2022	M/s PELORUS TECHNOLOGIES PVT LTD- 7 C, Senior Estate, Parsi Panchayat Road Near Sona Udyog, Andheri East Mumbai- 400069	Yet to be started	20.12.22	0%	DSTE/ BKN & HSR, ADSTE/ BKN & HMH	Tender awarded on 20.06.2022.