

**SUMMARY OF SANCTIONED WORKS OVER NWR**

AS ON 01.04.2022

S.N.	P.H.	SCOPE (KM)	TARGET 22-23 (KM)	BALANCE AS ON 01.04.2023 (KM)	KEPT IN ABEYANCE
1.	NL	874.73	34.51	838.23	557.85
2.	GC	189.00	37.00	152.00	-
3.	DL	1058.25	127.00	931.25	480.00
TOTAL		1658.96	198.51	1460.45	1037.85

**LIST OF SANCTIONED WORKS OVER NWR**

Sr. No.	NAME OF WORK	SALIENT FEATURES			PHYSICAL PROGRESS & TDC
		YEAR OF SANCTION	COST IN Cr.	LENGTH IN KM	
<b>1.0 NEW LINE</b>					
1.1	DAUSA (DO) - GANGAPUR CITY (GGC) DO-Deedwana CRS done on 17.08.17 & 18.08.17. GGC - PIPLAI CRS done on 09.03.21.	1996-97	950.00	94.65	91% Piplai-Lalsot (TDC: 31.01.23) Lalsot-Deedwana (TDC: 31.05.23)
1.2	RATLAM(RTM)-DUNGARPUR(DNRP) Via-BANSWARA(BNSW) Bankability study report sent to RB in Feb'20.	2011-12	4500.00	188.85	6.25% Execution of work kept in abeyance by RB.
1.3	AJMER(NASIRABAD) - KOTA (JALINDRI) CCEA sanction is yet to be obtained by Rly Bd.	2013-14	822.00	145.00	Execution of work kept in abeyance by RB.
1.4	PUSHKAR (POHT) - MERTA (MTD) CCEA sanction is yet to be obtained by Rly Bd.	2013-14	323.00	59.00	Execution of work kept in abeyance by RB.
1.5	AJMER (AII)- SAWAI MADHOPUR (SWM) VIA TONK	2015-16	2215.27	165.00	Execution of work kept in abeyance by RB.
1.6	TARANGA HILL- ABU ROAD (ABR) VIA AMBAJI	2017-18	2798.16	116.65	LA is in progress.
1.7	DEDICATED TEST TRACK FOR RDSO (i) GUDHA - THATHANA MITHRI NL (PHASE-I) (ii) RDSO DEDICATED TEST TRACK (PHASE-II)	2018-19 2019-20	353.48 466.42	25.00 34.00	52% (TDC: 31.12.23) LA is in progress. (TDC: 31.12.24)
1.8	NATHDWARA - NATHDWARA TOWN NEW LINE	2018-19	166.33	9.60	LA is in progress. (TDC: 30.06.25)
1.9	NIMACH-BADI SADRI NEW LINE	2017-18	495.18	48.35	LA is in progress. (TDC: 31.03.26)
2.0	GANGAPUR - SIMUTTRA NEW LINE	2010-11	1250.00	75.64	Survey is in progress.
<b>2.0 GAUGE CONVERSION WORKS</b>					
2.1	JAIPUR-SIKAR & SIKAR-CHURU SECTION COMMISSIONED (i) Section already commissioned. (ii) Status of 05 new X-ing Stations :- Rashidpur Khori, Kayamsar, Baori Thikaria & Goriya new crossing stations stations commissioned. Work in progress at Chhota Gudha (Sep-22)	2008-09	658.07	320.04	100% (PROJECT ALREADY COMMISSIONED)  Work in progress at Chhota Gudha new crossing station (Jan-23)
2.2	HIMMATNAGAR (HMT) - UDAIPUR (UDZ) (i).RGQ-HMT, CRS authorization issued on 31.05.19. (ii).UDZ-KRCD, CRS authorization issued on 17.01.20. (iii).RGQ - DNRP, CRS authorization issued on 23.12.20. (iv) DNRP-JYM, CRS authorization issued on 23.03.22. (v) JYM-KRCD, CRS authorization issued on 05.10.22.	2008-09	1648.18	208.48	100% (Passenger train service started on 31.10.22.)
2.3	MARWAR (MJ) - MAVLI (MVJ) (NATHDWARA)	2017-18	968.92	82.54	DPR sent to RB on 04.08.22.
<b>3.0 DOUBLING</b>					
3.1	PHULERA (FL) - DEGANA (DNA) (i) DNA-BOW : COMMISSIONED ON 27.10.2021. (ii) BOW-KMNC : COMMISSIONED ON 15.03.2022.	2015-16	701.81	108.00	78% KMNC-GVMR (TDC=31.05.23) GVMR-FL (TDC=28.02.23)
3.2	DEGANA (DNA)-RAIKA BAGH (RKB) (i) DNA-MTD : COMMISSIONED ON 24.12.2021. (ii) MTD-KXG : COMMISSIONED ON 25.02.2022. (iii) KXG-PPR : COMMISSIONED ON 21.06.2022.	2018-19	808.85	145.00	91% PPR-RKB (TDC=31.01.23)
3.3	JAIPUR - SAWAI MADHOPUR DOUBLING	2019-20	1046.30	131.27	Revised DPR sent to RB on 15.11.21. RB deferred the project in Feb-22. RB advised to submit updated DPR with EROR vide their letter dt. 19.10.22.
3.4	BHATINDA - BHILDI VIA HISAR, RATANGARH DEGANA, LUNI, SAMDARI ( EXCL. DEGANA -RAI KA BAGH )	2020-21	7522.00	752.00	Work is kept in abeyance For LN-BLDI (271.97 Km) & BTI-DNA (480.0 Km). Combined DPR of Luni- Bhildi Doubling to be submitted to RB in compliance of RB letter dt. 21.09.2022.
3.5	AJMER-CHITTORGARH DOUBLING	2020-21	1605.70	178.20	DPR sent to RB on 14.06.21. DPR with revised ROR submitted to RB on 20.10.22.
3.6	SAWAI MADHOPUR -BYEPASS LINE	2020-21	239.54	13.54	DPR sanctioned by RB on 09.12.22

**NORTH WESTERN RAILWAY**

AS ON 17.12.2022

**SYSTEM MAP**

**SANCTIONED WORKS ( IN PROGRESS )**

