

NORTH WESTERN RAILWAY

Sub : Progress of PSC Line Sleepers Production to Drg. No. T-8746 (against tender no.6323ENG05) on N.W. Railway:

A) Production of PSC sleepers in NWR CSP Plants (Position as on 01.06.2025):

Name of firm	Location of CSP	PO issued for Qty. (Nos.)	Production till date (Nos.)	Total I.C. issued till date (Nos.)	Total dispatched Qty. (Nos.)
Arvind Const. Co. Pvt. Ltd., New Delhi	Marwar Chhapri (MCPE)	38,802	38,856	38,802	38,620
Daya Engg. Works Poles Pvt. Ltd., New Delhi	Degana (DNA)	88,004	88,204	88,004	83,921
B.G. Sleeper Works, New Delhi	Manaksar (MKS/ HMH)	84,809	85,044	84,809	79,611
B.G. Sleeper Works, Delhi	Bissau (BUB)	97,500	96,600	84,065	79,444
Rural Engg. Co. Pvt. Ltd., Kolkata	Shambhu pura (SMP)	63,700	63,913	63,700	48,965
Skyrail Buildcon Pvt. Ltd., Ahmedabad	Shri Amirgarh (SIM)	142,368	63,954	46,244	40,467
TOTAL (A) =		515,183	436,571	405,624	371,028

B) Production of PSC sleepers in outside NWR CSP Plants (Position as on 01.06.2025):

Name of firm	Location of CSP	PO issued for Qty.	Production till date	Total I.C. issued till date	Total dispatched Qty.
M/s ICON SLEEPER TRACK PVT. LTD., HYDERABAD	Sholaka (NR)	109,200	93,525	77,729	77,238
M/s ASHI LTD. REWARI, HARYANA	Rewari (NR)	52,000	42,082	33,701	27,658
M/s TRACK INNOVATIONS INDIA PVT. LTD., CHANDIGARH	Chandigarh (NR)	32,500	32,700	32,500	32,498
M/s DONY POLO UDYOG LTD., M.P.	Shamgarh (WCR)	144,762	108,482	102,657	54,803

Royal
XEN/TP

Ashish
SSE/TS
05/06/25

(11)

Name of firm	Location of CSP	PO issued for Qty.	Production till date	Total I.C. issued till date	Total dispatched Qty.
M/s VEE KAY PRESTRESSED PVT. LTD., KOLKATA	Virbhadra (NR)	29,044	29,117	29,044	29,032
TOTAL (B) =		367,506	305,906	275,631	221,229
G. TOTAL (A+B) =		8,82,689	7,42,477	6,81,255	5,92,257

Prayal
XEN/TP

Asker
F2EFS
05/06/20