

STATEMENT SHOWING THE DETAILS OF CONTRACT (Rs.1 Cr. & above) UNDER CAO/C/JP UNIT FOR THE MONTH OF July.25												
Sr.No	TenderNo.	Item/natureof work	Mode of tender	Dt. of publication of NIT	Whether contract awarded to lowest tenderer evaluated L1	LOA No. and date	Name of contractor.	Value of contract (In Crores/Lakhs)	Scheduled date of completion of supplies.	Actual date of start of work	Actual date of completion	Remarks/Reason for delay if any,
1	2	3	4	5	6	7	8	9	10	11	12	13
CE/C/HQ/JP-Dy. CE/C/II-JU												
1	NWR/SC/Civil-102140519R	Flash Butt Welding of 20 rail panels/Free Rails//2Rail panels/3 Rail panels of all rail section(New/SH) at site (insitu/cess) using Mobile Flash Butt Welding plant in entire jurisdiction of North Western Railway	OpenTender		Yes	DYCE-C-I-JU-ENGINEERING/NWRSCCIVIL 102140519 R/00868280036419 Dated 04.06.2021	M/sKhemChand-Varanasi-221010	10.79Cr.	03.06.24 30.06.25 30.06.26	20.07.21	65%	Work in progress.
2	RLDA/RFP/CD-45/SRD-07 of 2022 of dated 15.06.2022	Major upgradation Jodhpur Railway station (EPC)	Open Tender	15.06.2022	Yes	RLDA/2021/SD/Jodhpur Railway Station/2464 dated 29.09.2022	M/S Vishal infrastructure Ltd.& M/S OJSC EURO - Asian Construction(JV) Bangalore	474.52 Cr	13.07.26	30.07.23	20%	Work in progress
3	T. No. JU/Const./T-21/2022-23/EPC/PMS	T.No.JU/Const./T-21/2022-23/EPC/PMS - Project Management Services for Major Upgradation of Jodhpur Railway Station of North Western Railway	Open Tender		Yes	DyCE-C-I-JU-Engineering/T-21/00932200069347 dated 06.01.2023	M/s Lion Engineering Consultants, Pvt. Ltd.-Bhopal, Plot No. 97, Elegant Estate, BHOPAL -462024	4.04 Cr	06.01.26	16.02.2023	32%	Work in progress
4	JU/Const./T-23-R/FLS/MTD-BKN-LGH & LN-KAI-MJ	Carrying out Final Location Survey, Luni – Kairla – Marwar Jn. Section (71.71 Kms) and New line work of Marwar Jn. Bye – Pass (10.00 Kms) (Total Length= 258.33 Kms).	OpenTender		Yes	DYCE-C-I-JU-ENGINEERING/23-R/10377730076954 Dated 15/05/2023	M/s Consulting Engineers Group Limited-Jaipur CEG Tower, Malviya Industrial Area, Jaipur-302017	3.85 Cr.	14.11.23 31.05.25 31.10.25	15.06.2023	91%	Work in progress
5	T. No. DY CE/C-II-JU-T-01R-LUNI-SMR-BLDI	T. No. DY CE/C-II-JU-T-01R-LUNI-SMR-BLDI - Construction of Important and Major Prestressed Concrete Bridges (19 Nos.) and other miscellaneous works between Luni to Bishangarh & Marwar Kori to Bhildi stations of LUNI - SMR - BLDI section in connection with LUNI - SMR - BLDI doubling project of Jodhpur Division, North Western Railway	OpenTender		Yes	DYCE-C-I-JU-ENGINEERING/T-01R LUNI-SMR-BLDI/00862610106829 Dated 03/07/2024	M/s Rachana Construction Co-Bharuch, Plot No.1815, Phase-I, GIDC Panoli,	171.31Cr	02.07.26	11.12.2024	12%	Work in progress.
6	T.No DY CE/C-II-JU-T-03-LUNI-SMR-BLDI	T.No DY CE/C-II-JU-T-04-LUNI-SMR-BLDI - Earthwork in filling/cutting in formation etc. & Electrical General work and all other ancillary works between Bishangarh (Excl.) - Modran (Excl.) stations from Km.49.00 to 92.00 in connection with Luni-Samdari-Bhildi doubling project.	OpenTender		yes	DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-03/0130730109243 Dated 31/07/2024	M/s Tansingh Chouhan-Barmer, Krishi Mandi Road, Gandhi Nagar, Barmer-344001	227.21 Cr.	30.01.26	05.12.24	20%	Work in progress.
7	T.No DY CE/C-II-JU-T-04-LUNI-SMR-BLDI	Earthwork in filling/cutting in formation etc. & Electrical General work and all other ancillary works between Bishangarh (Excl.) - Modran (Excl.) stations from Km.49.00 to 92.00 in connection with Luni-Samdari-Bhildi doubling project.	OpenTender		yes	DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-04/11039730113189 Dated 19/09/2024	M/s Radhakishan Infra Developers Pvt. Ltd.-Jaipur 3rd Floor, Park Vaishali Shivaraj Niketan, 302, Vaishali Circa, Jaipur-302021	192.8Cr.	18.03.26	19.01.25	5%	Work in progress.
8	T. No. DY CE/C-II-JU-T-05-LUNI-SMR-BLDI	Earthwork in filling/cutting in formation etc. Electrical General work and all other ancillary works between Modran (Incl.) to Marwar Kori (Incl.) stations from Km. 92.00 to Km 133.00 in connection with Luni-Samdari-Bhildi doubling project."	OpenTender		yes	DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-05/10596770113670 Dated 25/09/2024	M/S Mundan Construction Co-Jodhpur, Opp. Nasrani Petrol Pump, Village –Pal, Jodhpur-342001 Raiasthan India	200.54Cr.	24.03.26	15.11.24	25%	Work in progress.

9	T. No. DY CE/C-II-JU-T-06-LUNI-SMR-BLDI	Supplying and stacking 64 MM guage stone ballast machine crushed (hard stone) conforming to RDSO specification along the cess including all station yards from KM 133.000 KM to 223.440 Between SMR-BLDI section of Jodhpur Division Doubling project.	OpenTender		yes	DYCE-C-I-JU-ENGINEERING/Dy CE C-II-JU-T-06/00882180127649 Dated 21/04/2025	M/S B.B Construction Khurja 12 Naya Ganj Khurja-203131 (UP)	26.22Cr.	20.10.26	03.06.25	1%	Work in progress.
CE/C/HQ-Dy.CE/C/I-JU												
1	T.No.Dy.CE/C/JS M/01	Major up-gradation of Jaisalmer Railway Station of Jodhpur Division of NWR on EPC mode.	Open Tender		YES	DYCE-C-I-JU-ENGINEERING/EPCJSM_01/00867950060929, Dated: 31/08/2022	M/s SKT-SGCCL JV, Bikaner	109.47 Cr.	20.10.24, 31.03.25, 31.08.25	21.10.2022	95%	Work in progress.
2	T. NO. JU/Const./ T-20-R -1/ 2022-23/EPC/PMS	Project Management Services for Major upgradation of Jaisalmer Railway Station of Jodhpur Division of North Western Railway.	Open Tender		YES	DYCE-C-I-JU-ENGINEERING/T-20-R-1/10690890077732, Dated 25.05.2023	M/s Gian P Mathur & Associates Pvt. Ltd., New Delhi	1.45 Cr.	24.05.2025 31.10.2025	03.07.2023	85%	Work in progress.
3	T.No. JU/Const./T-02-2024-25-PSS –	Project Supervision Services (PSS) of various works like Earthwork, Minor/Major/Important Bridges, Blanketing, ballasting, Station Buildings, Platforms, FOB's, Platform Shelters, Other Buildings, S&T Structures, Staff and Passenger Amenity, all P.Way linking works and any other ancillary works from Km.656.510 to Km. 705.040 (48.53 Kms.) of Luni - Samdari section and from Km. 0.00 to Km.223.44 (223.44 Kms.) of Samdari - Bhildi section in c/w Luni - Samdari - Bhildi (Total - 271.97 Kms.) Double Line Project on Jodhpur Division of North-Western Railway	Open Tender		YES	DYCE-C-I-JU-ENGINEER / T-02-2024-25-PSS / 10674570124832, dated 06.03.2025	M/s ISAN Corporation (Joint Venture), Ahmedabad	11.17 Cr.	05.03.28	-	5%	Work in progress.
4	T.No.JU/Const.- I/ T-06/2024-25/LN-SMR-BLDI Doubling -	Supplying and stacking 65mm gauge Stone Ballast etc. from Km.0.00 to 49.00 in connection with LN-SMR-BLDI doubling project	Open Tender		YES	DYCE-I-JU-ENGINEERING/T-06-2024-25/ 00882180127653, dated 21.04.2025	M/s B B Construction – Khurja	30.25 Cr.	20.10.26	10.05.25	2%	Work in progress.
5	T.No.JU/Const.- I/T-07/2024-25/LN-SMR-BLDI Doubling/ Linking	Laying and linking of Broad gauge main line, loop lines etc. from Km.656.510 to 705.050 and SMR-BISH stations from Km.0.00 to 49.00 in c/w LN-SMR-BLDI doubling project	Open Tender		YES	DYCE-I-JU-ENGINEERING/T-07-2024-25/PWAY / 01116180128408, dated 01.05.2025	M/s B S Sangwan – Sonepat, 4GF Harry Plaza, Subhash Chowk, SONEPAT	38.21 Cr.	30.04.27		1%	Work in progress.
6	T.No.JU/Const./T-03-R/Qtrs.- JSM/2024-25	Construction of staff quarters (11 Nos. of Type-II & 01 No. of Type-III), etc. in c/w Re-development of Jaisalmer station work	Open Tender		YES	DYCE-C-JU-ENGINEERING/T-03R / 00921650126876, Dated 07.04.2025	M/s Hanumant Enterprises, D-123, Karni Nagar, Lalgarh, BIKANER	4.19 Cr.	06.04.26	-	5%	Work awarded on 07.04.25
7	T.No.JU/Const./T-01/2024-25/LN-SMR-BLDI Doubling	Earthwork in filling/ cutting in formation, in c/with Luni-Samdari- Bhildi doubling project.”.	Open Tender		YES	DYCE-C-I-JU-ENGINEERING/T-01-2024-25/00901450109831, Dated 08.08.2024	M/s MKC Infrastructure Ltd., "MKC HOUSE" 10, Shiv Nagar, Anjara Ring Road, Opp. Gulab Mill, Anjar KATCH	346.86 Cr	07.08.26		20%	Work in progress
8	T.No.2023-WP-Engg.-BGKT-WT-03 -	Composite Works in c/w Upgradation/ Development of maintenance infrastructure at JU (NWR) as Maintenance cum Workshop Depot for Vande Bharat Sleeper Trains as per conditions under WTA-527.	Open Tender		YES	WPO-HQ-ENGINEERING/2023-WP-Engg.-BGKT-WT-03/10040880080274, dated 30.06.2023	M/s HYT Engineering Company Pvt. Ltd., Pune	140.22 Cr.	29.12.24, 31.12.25		45%	Work in progress
9	T.No.JU/Const./T-30-R-2023-24	Construction of LHS in lieu of level crossings etc. (7 Nos.) – By pushing using RH Girder.	Open Tender		YES	DYCE-I-JU-ENGINEERING/T-30-R-2023-24/ 00867950101734, dated 24.04.2024	M/s Shree Karni Traders, C-171, Kanta Khaturia Colony, Bikaner	40.37 Cr.	24.10.25		65%	Work in progress
10	T. No. JU/Const./ T-26/ 2022-23/ROB/72	Construction of 2 lane Road Over Bridge in lieu of LC No.C-72 near Degana station Yard.	Open Tender		YES	DYCE-C-I-JU-ENGINEERING/T-26/ 00963590076734, dated 11.05.2023	M/s Ravi Infrabuild Project Ltd., Udaipur.	26.62 Cr.	10.11.2024 10.07.25, 10.04.26	20.08.2023	68%	Work in progress.
11	T. No. JU/Const./ T-29/ 2023-24/ROB/27	Construction of 2 lane Road Over Bridge in lieu of LC No.C-27 near Nokha station Yard.	Open Tender		YES	DYCE-C-I-JU-ENGINEERING / T-29-2023-24 /00963590092466	M/s Ravi Infrabuild Project Ltd., Udaipur.	30.55 Cr.	04.06.2025, 05.10.26	-	15%	Work in progress.
12	T. No. NWR-SC-BKN-SR-2022-23	Carrying out Final Location Survey in connection with doubling from LGH to JSM	Open Tender		YES	DYCE-C-BKN-ENGINEERING/NWR-SC-BKN-SR-2022-23/ 10740160082682 DATED 26.07.2023	M/s S.M. Consultant Pvt. Ltd., Bhubaneswar	3.22 Cr.	25.01.2024 31.05.2024 31.10.2024 31.03.25 30.09.25	Oct 2023	65%	Work in progress.

13	T. No. JU/Const./T-28/ ARF/JSM/2023-24/	Earthwork in cutting/filling in embankment in c/with new ARF siding (6.60 Km. length) at JSM Army area on RKB-JSM section.	Open Tender		YES	DYCE-C-I-JU-ENGINEERING/T-28/2023-24/00867950097100 Dated 08.02.2024	M/s Shree Karni Traders-Bikaner.	44.93 Cr.	07.02.2026	-	45%	Work in progress.
14	T. No. JU/Const./T-31/2023-24/ROB/THM	Construction of 2 lane ROB in lieu of LC No.C-119 at THM on RKB-JSM section.	Open Tender		YES	DYCE-C-I-JU-ENGINEERING/T-31/2023-24/00930430099624 Dated 14.03.2024	M/s Sanjeev Brothers, C-10 Vaishali Nagar, Jaipur	19.45 Cr.	13.09.2025	-	40%	Work in progress.
	CE/C/HQ - Dy.CE/ (C)-III/JU											
1	T.No.JU/Const./T-08-2024-25-BR-RAS-MEC -	Construction of ROB No.5 (1 x 36.0 M Composite Girder) at Ch.15281, ROR No.13 (1 x 30.5 M Composite Girder) at Ch.20649, ROR No.14 (1 x 30.5 M. composite girder) at Ch.20999, 01 No. Important Bridge No.48 (34 x 18.30 M. PSC Girder) at Ch.42959, ROR-77 (1x45.70 m. open web girder) at Ch.57923, ROB No.79 (1 x 36.0 M Composite Girder) at Ch.60575, including substructure, superstructure and all other ancillary works complete as per direction of Engineer in charge in connection with Merta City - Ras New line Project of Jodhpur Division	Open Tender		YES	DYCE-C-I-JU-ENGINEERING/T-08-2024-25-BR-RAS-MEC/00862610131696, DATED 17.06.2025	M/s Rachana Construction Co., Bharuch, Plot No.1815, Phase-I, GIDC Panoli, Bharuch Gujarat	98.72 Cr.	16.06.27	-	-%	Work awarded on 17.06.25. Agreement under preparation
2	T. No. JU/Const./T-22/FLS RAS-MEC	Carrying out Final Location Survey in connection with Ras to MEC & MTD Bye Pass New Line work.	Open Tender		YES	DYCE-C-I-JU-ENGINEERING/T-22/01190660070232, dated 23.01.2023	M/s Delhi Integrated Multi Modal Transit System Ltd., Delhi.	1.14 Cr.	<u>31.12.2023</u> 30.04.2024 31.08.2024 31.12.24, 31.03.25, 30.06.25, 31.12.25	10.04.2023	90%	Work in progress.
	CE/C/II/JP-Dy. CE/C/IV-UDZ											
1	T.No. DNRP-RTM-T-11	T. No. DNRP-RTM-T-11-Construction of Station buildings, ROB, RUB/LHS, Major bridges, Minor bridges, Earthwork in cutting and filling, Platofrms, Passenger amenities works etc. from chainage 0km to 17km between Dungarpur and Nawagaorn station in connection with the new line work from Dungarpur-Ratlam via Banswara Project.	Open Tender		Yes	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-11/00873040092299 dated 04/12/2023	M/s S A Yadav Pune Office 213-214 2nd Floor Decesion Tower Near City Pride Pune Satara Road Pune-411037 Maharashtra india	184.32 Cr	04.12.25	04.12.23	18%	Work in progress.
2	T.No. DNRP-RTM-T-12	T.No. DNRP-RTM-T-12 Construction of Station Building, ROB, RUB / LHS, Major Bridges , etc. in connection with Dungarpur - Ratlam via Banswara Project of Ajmer Division	Open Tender		Yes	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-12/00818480087326 Daetd 20.09.2023	M/s MHK BUILDCON LLP-HIMATNAGAR First Floor Divine India Building Nr RTO Office By Pass Road Himatnagar-383001 Gujrat India	105.42Cr	20/09/2025	----		
3	T.No. DNRP-RTM-T-13	Tender No. DNRP-RTM-T-13– Construction of Station Building, ROB,RUB/LHS, Major Bridges, Earthwork in Cutting and filling, Platform, Passenger Amenities work etc. from Chainage 142.9-154.4 & 161.5-176.6 Km other ancillary works etc. in connection with Dungarpur- Ratlam via Banswara project.	Open Etender		Yes	LOA no. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-13/10406410094784 Date.04.01.2024	M/s Velji Ratna Sorathia Infra Pvt Ltd-Vadodara, A401, KAlpvrux comoplex, Gotri Road, Vadodara-390021 Gujarat	279.59 Cr	04.01.2026	04.01.2024	12.5%	Work in progress
4	T. No. NWR-SC-EPC/UDZ-T-1	Major up-gradation of Udaipur City Railway Station of Ajmer Division of North Western Railway through Engineering, Procurement and Construction(EPC).	Open tender		Yes	NWR/S&C/CA/197(EPC) dated 12.10.2022	M/s VPRPL-KSIPL Udaipur JV, H-1, Shivalik Complex, Near Gol Building, Sardarpura, Jodhpur Raj. 342001	304.08 Cr	29.08.2022	27.10.2022	49%	Work in progress
5	T. No. NWR-SC-EPC-PMS-UDZ-T-3R-	Providing Project Management Services for MAJOR UPGRADATION OF UDAIPUR CITY RAILWAY STATION OF AJMER DIVISION OF NORTH WESERN RAILWAY	Open tender		Yes	NWR/S&C/CA/201(PMS) dated 26.07.2023	M/s Chaitanya Projects Consultancy Pvt. Ltd.- Ghaziabad C-5, 2nd Floor, RK Tower, Sector 4, Vaishali, Ghaziabad-201010, Uttar Pradesh, India	3.81Cr	20.05.2026	20.05.2023	50%	Work in progress

6	T. No. DNRP-RTM/T-23	Study of the proposed alignment in the vicinity of proposed Seven tunnels, fixing location of portals, conducting Geological & Geo-technical investigations including drilling trial bores and testing samples etc, and preparation of Detailed Project Report along with design & drawings for construction of seven Railway Tunnels in connection with construction of New line project from Dungarpur to Ratlam via Banswara (Single Tender)	Single Tender			LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-23/01056930089825 dated 26.10.2023	M/s RITED LIMITED-GURGAON, RCED Unit, 5th Floor, RITES Bhawan Sector 29, Gurgaon-122001, Haryana, INDIA	7.10 Cr	26.04.2024 31.10.2024	26.10.2023	95%	Work in progress
7	T. No. DNRP-RTM-T-24	Assistance for all activities of Land acquisition including fefixing of alignment on the ground for the Dungarpur-Ratlam via Banswara New line project.	Open Tender		Yes	LOA No. DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-24/10268090110518 Dated 17/08/2024	M/s RSPS SIPRA PVT LTD BANGALORE, No.26, 1st Cross,1main, P&T Colony, RT Nagar, Banglore-560032	1.01 Cr	17/08/2025	17/08/2024	10%	Work in progress
8	T.N. BI-NMH-T-04	Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station yards, disposal of unusable boulders & debris, between Bari Sadri (excl.) from Km: 0.785 to Nimach (excl.) Km: 46.278 in connection with Bari Sadri - Nimach new line project	Open tender		Yes	LOA No. DY.CE-C-I-UDZ-ENGINEERING/BI-NMH-T-04/10631650121447 Dated 15/01/2025	M/s Vinayak Construction Co. Nagaur	10.48	14.01.2026	02.03.2025	Work in progress	
9	T.N. BI-NMH-T-05	Laying and linking of Broad-gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-way materials and other ancillary works from Bari Sadri (excl.) from Km: 0.785 to Nimach (excl.) Km: 46.278 in connection with Bari Sadri to Nimach via Chhoti Sadri new line project	Open tender		Yes	LOA No. DY.CE-C-I-UDZ-ENGINEERING/BI-NMH-T-05/00861470123566 Dated 15/02/2025	M/s MIRAL-VCC JV - Ahmedabad	14.28	14.02.2026			
10	<u>T.No. BI-NMH-T-02</u>	Construction of new line between chainage 21.500 & chainage 46.278 (24.778 km) including electrical general services between Barwara Goojar (Excl.) to Nimach (Excl.) station in Bari Sadri to Nimach via Chhoti Sadri new line project.	Open Etender		Yes	DYCE-C-I-UDZ-ENGINEERING/BI-NMH-T-02/00818480096717 dated 02.02.2024	M/s MHK BUILDCON LLP-HIMMATNAGAR First Floor Divine India Building Nr RTO Office By Pass Road Himatnagar Himatnagar-383001 Gujrat, India	142.61 Cr.	02.02.2026	14.02.2024	30.00%	Work in progress
11	T.No. BI-NMH-T-01	Construction of new broad gauge line, including formation, bridges, station buildings, quarters, ROB/LHS and other ancillary civil works and electrical general works in between chainage 0.748 & chainage 21.500 between Badi Sadri(Excl.) and Barwara Goojar(Incl.) Stations in Badi Sadri to Nimach via Chhoti Sadri new Line project	Open Etender	26.07.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/DNRP-RTM-T-11/00873040092299 date 04.12.2023	M/s RACHNA-MCPL JV Bikaner Road Nokha	140.25 Cr.	04.12.2025	12.12.2023	42.00%	Work in progress
		CE/C/II-JP Dy.CE/C/II-UDZ										
1	<u>T.No. MVJ-BI-T-19</u>	Construction of station Building, Earthwork in filling in formatiextension of minor Bridges & LHS, blanketing, etc....., fixing of boundary post in BI-NMH new line, 27 Nos - Staff qtrs, OH tank, TTM rest room, ORH, Running Room at Badi Sadri of Ajmer Divisionon.	Open Etender	23.05.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/MVJ-BI-T-19/10609190082105 date 20.07.2023	M/s Bhanwar Lal Bijarnia 'Bijarnia House" Near Tagore College, Jhalra Road Kuchamancity Nagaur 341508	19.26 Cr	20/01/2025	07.08.2023	95.00%	Work in progress
2	T. No. RPZ-DRB-LHS-T-01	Construction of LHS & Covering arrangement, Providing approach road, retaining walls, steel height gauge & adequate drainage arrangement, dismantling, linking and tamping of track in lieu of LC no. 72 in Rana Pratap Nagar – Debari section of Ajmer Division	Open Etender	19.10.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/RPZ-DRB-LHS-T-01/10301460093159 date 13.12.2023	M/s SHIV Enterprises - Jaipur 424 Nemisagar Vaishali Nagar Jaipur 302021 Rajasthan India	3.40 Cr.	12.06.2024	27.12.2023	100.00%	work completed
3	NDT-DOHM-GC-T-2	Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROB, RUBs, linking of new BG track, etc. from Chainage 90000 to 135000 in c/w Nathdwara - Devgarh Madariya GC Project.	Open	07.05.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/NDT-DOHM-GC-T-2/01120160082947 dated 28.07.2023	M/s GHV-MHK JV, 1st floor, AML Center, 8 Mahal Industrial Area, Mahakali Caves Road, Andheri East, Mumbai - 400093	269.94 Cr.	27.07.2025	10.08.2023	73%	NA
4	NDT-DOHM-GC-T-3R	Dismantling of metre gauge track, construction of bridges, earthwork, construction of station buildings, platforms, staff quarters, ROB, RUBs, linking of new BG track, etc. from Chainage 51000 to 90000 in c/w Nathdwara - Devgarh Madariya GC Project.	Open	13.09.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/NDT-DOHM-GC-T-3R/00862610092440 dated 05.12.2023	M/s Rachana Construction Co, AT and PO Maktupur, TA Unjha, Dist. Mehsana - 384170 (Gujarat).	265.46 Cr.	04.12.2025	06.12.2023	30%	NA

5	NWR-SC-MVJ-NDT-T-6	Construction of height gauges in c/w electrification of MVJ-NDT BG section	Open	27.07.2023	Yes	DY.CE-C-I-UDZ-ENGINEERING/NWR-SC-MVJ-NDT-T-6/00912960088303 dated 05.10.2023	M/s Anupam Traders, 2nd Floor, Plot No. 252-A, Flat No. S-01, Tirupati Vihar, Mangiyawas, Sanganer, Jaipur - 302020 (Raiasthan)	1.56 Cr.	04.02.2024 Extension Granted up to 30.06.2024	16.10.2023	80%	Work in progress
	CE/C/V/JP-Dy.CE/C/I/AII											
1	AII/Const./LHS/T/9	Providing left over LHS in lieu of LCs in MJ-PNU section in connection with elimination of existing gates	Open	08/09/2016	Yes	Dy.CE(C)/AII/Const/LHS/CA/06Dated06/09/2017	M/s Radhe Associate,137-1st Floor Kensvilla Complex,Nr.RamosanaCircle,Mehsana-UnjhaHighwayRoad-384002	8.95Cr.	30/06/2018, 28/02/2019, 31/12/2019, 30/09/2020, 28/02/2021, 31/05/2021, 31/07/2021, 30/09/2021, 31/10/2021 & 28/02/2022.	09.02.17	100%	Work Completed, Final variation sanctioned, Final bill submission awaited for signature of contractor
2	AII-SC-NSD-ROB-LC-18-T-1R	Const of ROB at LC no 18 of Ajmer Div	Open	25/07/2019	Yes	NWR/S&C/CA/102 Dt.28.01.20	M/sVishnuPRPungalia Ltd.,Jodhpur	30.67 Cr.	31/03/2022, 31/12/2022, 31/08/2023, 30/04/2024, 31/12/2024, 30/04/2025 & 30/10/2025.	25.10.19	85%	Work in progress.
3	AII-Const-LHS-T-2-AII-COR	Construction of Limited Height Sub-ways in lieu of level crossings in Ajmer-Chittaurgarh section in connection with elimination of existing Level Crossing Gates (Total 05 Nos	Open	19/11/2022	Yes	NWR/NWRC/Civil/2023/0029 dated 10/10/2023	M/s. Ravi Infrabuild Projects Limited, (Formerly known as Ravi Infrabuild Projects Pvt. Ltd.), 95, Hiran Magri, Sector-11, Udaipur-313001	23.5 Cr. 25.70 Cr.	02.02.2025, 30/04/2025 & 15/07/2025	14.08.23	95%	Work under progress.
4	NWR-SC-AII-COR-DL-T-1	Earth work in bank/cutting including Blanketing, Construction of Minor Bridges, RUB/LHS, FOB, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Adarsh Nagar (Including) to Singawal (Including) between Km 4/6 to 53/3 in connection with Doubling of Ajmer-Chanderiya in Ajmer division of North Western Railway	Open	07-05-2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-DL-T-1 / 10981390111483 dated 29/08/2024	M/s K.R.C INFRAPROJECTS PVT. LTD., B1-3 BLOCK B, SECTOR 11, Faridabad-121006, Haryana, India	276.54 Cr.	28.08.2026	12.09.24	9.00%	Work under progress.
5	NWR-SC-AII-COR-DL-T-2	Earth work in bank/cutting including Blanketing, Construction of Minor Bridges, RUB/LHS, FOB, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Singawal (Excluding) to Raila Road (Including) between km 53/3 to km 99/0 in connection with Doubling of Ajmer-Chanderiya in Ajmer division of North Western Railway	Open	24/05/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-DL-T-2 / 10981390112551 dated 11/09/2024	M/s K.R.C INFRAPROJECTS PVT. LTD., B1-3 BLOCK B, SECTOR 11, Faridabad-121006, Haryana, India	196.15 Cr.	10.09.2026	03.10.2024	5.00%	Work under progress.

6	NWR-SC-AII-COR-T-3	Construction of Major and Important bridges and other ancillary works from Adarsh Nagar (Including) to Raila Road (Including) between km 4/6 to km 99/0 in connection with Doubling of Ajmer-Chanderiya in Ajmer division of North Western Railway	Open	24/08/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-T-3 / 01040480118887 dated 09/12/2024	M/s VISHNU PRAKASH R PUNGLIA LTD.- Mumbai Flat No 605 VI Floor B Wing Kignston Classic Chincholi Bandar Raod Malad W Mumbai Mumbai- 400064	102.93 Cr.	08.12.2026	14.12.2024	7.00%	Work under progress.
7	NWR-SC-AII-COR-DL-PSSA-T4	Project Supervision Services Agency (PSSA) for Various Construction Sites/Sections for Ajmer-Chanderiya BG Doubling project being executed by Construction Organisation in the jurisdiction of Ajmer Division of North Western Railway	Open	26/09/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-DL-PSSA-T4 / 10692780126188 dated 27/3/2025	M/s SA INFRASTRUCTURE CONSULTANTS PRIVATE LIMITED, 1101 A, 11th Floor, Tower A-II, Corporate Park, Plot No. 7A/1, Sector 142 Noida- 201301 Uttar Pradesh, India	19.47 Cr.	26.03.2028	22.04.2025	3%	Work under progress.
8	NWR-SC-AII-COR-P-Way-T-5	Laying and linking of Broad Gauge main Line, including points and crossings, spreading of Ballast, tamping of track, transportation of P.Way Materials and other ancillary works from Adarsh Nagar (Including) Km 4/6 to Singawal (Including) Km 53/3 in connection with Ajmer-Chanderiya doubling project of North Western Railway	Open	21/10/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-P-Way-T-5 / 01116180122669 dated 03/02/2025	M/s B S SANGWAN-SONEPAT, 4GF Harry Plaza Subhash Chowk Sonapat- 131001 Haryana, India	18.69 Cr.	02.08.2026	-	5%	Work under progress.
9	NWR-SC-AII-COR-DL-T-6	Manufacturing, Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station Yards between Adarsh Nagar (Including) Km 4/6 to Raila Road (Including) KM 99/0 Stations in connection with Ajmer - Chanderiya Doubling Project	Open	26/10/2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-AII-COR-DL-T-6 / 00910990121989 dated 23/01/2025	JK Construction Company, 302, 3rd Floor, Royal World, Sansar Chandra Road, Jaipur-302001 (Rajasthan)	25.95 Cr.	22.09.2026	-	5%	Work under progress.

10	NWR-SC-AII-COR-P-Way-T-7	Laying and linking of Broad Gauge main Line, including points and crossings, spreading of Ballast, tamping of track, transportation of P.Way Materials and other ancillary works from Singawal (Excluding) Km 53/3 to Raila Road (Including) Km 99/0 in connection with Ajmer-Chanderiya doubling project of North Western Railway	Open	08-11-2024	Yes	DYCE-C-I-AII-ENGINEERING /NWR-SC-AII-COR-DL-T-6 / 00910990121989 dated 10/03/2025	M/s B S SANGWAN-SONEPAT, 4GF Harry Plaza Subhash Chowk Sonapat- 131001 Haryana, India	15.06 Cr.	02.08.2026	-	1.50%	Work under progress.
11	NWR-SC-PUHT-MEC-T-1	Construction of major/minor Bridges, Road Under Bridges (RUBs), Earthwork in embankment/cutting on both sides approaches of bridges/RUBs, Construction of Platforms, Platforms Shelters, Circulating area, staff Quarters, offices and other ancillary works between Pushkar – Katyasani section in connection with Pushkar-Merta New BG line in Ajmer Division of North Western Railway	Open	12-03-2024	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-PUHT-MEC-T-1 / 01040480108515 dated 24/07/2024	M/s VISHNU PRAKASH R PUNGLIA LTD.- Mumbai, Flat No 605 VI Floor B Wing Kingston Classic Chincholi Bandar Road Malad W Mumbai- 40006	88.62 Cr.	23.07.2026	-	7.00%	Work under progress.
12	NWR-SC-PUHT-MEC-T-3	Earth work in bank/cutting including Blanketing, Construction of Minor/Major Bridge/s, RUB/LHS, Trolley refuges, Toe wall, Retaining wall, Pitching, Station buildings and Other structures, Platform, Platform sheds, Staff Quarters and other ancillary works from Pushkar (Excluding) to Riyan (Excluding) between km 25/7 to km 55/7 in connection with construction of New Line between Pushkar-to -Katyasani (Merta) in Ajmer division of North Western Railway	Open	17/02/2025	Yes	DYCE-C-I-AII-ENGINEERING / NWR-SC-PUHT-MEC-T-3 / 10596770129453 dated 16/05/2025	M/s MCC SNCC JV (Joint Venture) OPP NASRANI PETROL PUMP VILLAGE PAL JODHPUR	176.99 Cr.	15.11.2026	-	-%	Work under progress.
CE/C/V/JP-Dy.CE/C/III/AII												
1	Tender No. 419150427	Formation works involving earthwork in filling in embankment, cutting and blanketing, Bridge works involving construction of important bridges, major bridges, minor bridges, Road Under Bridges/Limited Height Subways, Foot Over Bridges, trolley refuges, toe wall, retaining wall, pitching, side drain, Building works involving construction of station buildings and other service buildings related to Civil and Traction Distribution, platform shelters, staff quarters, P.Way Works involving supplying of ballast, transportation of P.Way material, laying and linking of Broad Gauge track and other miscellaneous works including Electrical (General) Works from Mandpiya (including) to Chanderiya (including) in connection with Ajmer – Chanderiya doubling project of Ajmer division of North Western Railway	Open E Tender		Yes	Dy.CE-C-I-JU-ENGINEERING/419150427/00 810060124454 dated 28.02.2025	M/s VPRPL-SBEL JV, B – 31/32, Second Floor, Industrial Estate, New Power House Road, Jodhpur – 342003, Rajasthan	2696859518	28.02.2027		0%	Work is in progress

2	Tender No. 419150428	Formation works involving earthwork in filling in embankment, cutting and blanketing, Bridge works involving construction of important bridges, major bridges, minor bridges, Road Under Bridges/Limited Height Subways, Foot Over Bridges, trolley refuges, toe wall, retaining wall, pitching, side drain, Building works involving construction of station buildings and other service buildings related to Civil and Traction Distribution, platform, platform shelters, staff quarters, P.Way Works involving supply of ballast, transportation of P.Way material, laying and linking of Broad Gauge track and other miscellaneous works including Electrical (General) Works from Raila Road (excluding i.e. from Km. 99.00) to Mandpiya (excluding) in connection with Ajmer - Chanderiya doubling project of Ajmer division of North Western Railway.	Open E Tender		Yes	DYCE-C-I-JU-ENGINEERING / 419150428 / 10924390126966 dated 09.04.2025	M/s BALAJI-MODI JV (Joint Venture) Near R.T.O. office, Aspur Road, Tijwad, Distt. Dungarpur, Rajasthan-314001	2702818877	09.04.2027		0%	Work is in progress
3	Tender no. All-Const.-LHS-T-1R COR-UDZ-	Tender no. All-Const.-LHS-T-1R COR-UDZ- Construction of Limited Height Sub-ways in lieu of level crossings in Chitaurgarh – Udaipur section in connection with elimination of existing level crossing Gates (Total 09 Nos.)	Open E Tender		Yes	Letter of Acceptance No. 00963590079215 dated 15.06.2023	M/s Ravi Infrabuild Projects Private Limited, 95, Hiran Magri, Sector-11, Udaipur, Rajasthan-313001	40,41,99,413.99	15.12.2024 31.08.25		85%	Work in progress
<u>CE/C/VI-Dy.CE/C/II-JP</u>												
1	NWR/S&C/Bridge/Civil-410640101	Construction of Major, Minor and road under bridge from Km. 0.00 to Km. 25.00.	Open Tender		Yes	NWR/S&C/CA/91 Dt.28/05/19	M/s Modi Construction Co., Jaipur	39.68 Cr 55.90 Cr..	20.03.20 30/04/24	05.10.19	100%	Physically work has been completed. Final variation has been submitted to HQ.
2	Tender No. NWRSCCIVIL410640107	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between Km. 0.00 to 25.00 of Jodhpur division	Open Tender		Yes	DyCE/C-I/JP/CA/03 dated 16/06/2022	M/s BHANWAR LAL BIJARNIA-NAGAUR Near Tegore College, Jhalra Road Kuchaman city Nagaur-341508 Rajasthan, India	10.58 Cr	30/08/23 31/03/24, 31/12/24, 31/03/2025, 30/06/2025.	01-09-22	90%	Work in Progress.
3	T. No. NWRSCCIVIL410640108R1	Earth work in bank/ cutting including blanketing material, construction of Minor/Major and Road Under bridges of Gudha loops and Nawa loop & Mithari yard etc. In connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	Open Tender		Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWRSCCIVIL410640108R1 / 10144030062424 dated 22/09/2022	M/s MCC-BPM JV 9, LEELA MANSION, RAJ BHAWAN ROAD, CIVIL LINES, JAIPUR-302006, RAJASTHAN	141.5 Cr	21/12/23, 31/03/25, 30/06/2025	26.9.22	85%	Work in progress.
4	T. No. NWRSCCIVIL-410640109	Formation and Bridge work of Nawa yard, VCF laboratory and Left over works viz. Earth work in bank/ cutting including blanketing material, construction of Major/Minor & Road Under bridges and Misc. works between Km. 15.000 to 22.800 in connection with Dedicated Test Track for RDSO between Gudha - Thathana Mithari sections of Jodhpur Division of NWR	Open Tender		Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWRSCCIVIL-410640109 / 01477480064315	M/s SHRI MOHANGARH CONSTRUCTION COMPANY-JAISALMER S-8 FIRST FLOOR TRANSPORT NAGAR JAISALMER- 345001 Rajasthan, India	59.41 Cr	21/01/24, 15/3/25, 30.06.25	20.11.22	95%	Work in progress.
5	T. No. NWR/SC/Civil-410640110R :	Construction of S&T buildings, Hostel, Camp Office, Electroc/Traction sub-station building and other misc. works between Gudha-Thathana Mithari sections in connection with Dedicated Test track for RDSO in Jodhpur division of North western Railway	Open Tender		Yes	No. DYCE-C-I-JU-ENGINEERING/NWRSCCIVIL-410640110R/01254420081324 dated 13/07/2023	M/s. JAI BABA CONSTRUCTION COMPANY-JAIPUR, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021, Rajasthan Jaipur, India	22.45 Cr	13/10/24, 15/10/25	10-08-2023	75%	Work in Progress.
6	T. No. NWR-SC-Civil-410640111:	Supplying and stacking machine crushed stone ballast in stacks in station yards or on cess/finished formation including station yards along the track at stations between Gudha & Thathana Mithari from KM 0/500 to Km 43/565 in connection with Dedicated Test Track of RDSO of Jodhpur division.	Open Tender		Yes	DyCE-C-I-JU-Engineering/NWR-SC-CIVIL-410640111/00898110079994 Dated 27.06.2023	M/s DEVENDRA SINGH CONTRACTOR, HISAR, H. NO.-7, PRATAP NAGAR SAKET COLONY, RAJGARH ROAD, HISAR-125001 Haryana, India	8.25 Cr	27/09/24, 31/1/25	25/09/23	99%	Work in progress.

7	T. No. NWR-SC-Civil-410640112:	Laying and linking of BG main lines, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.way materials and other ancillary works in connection with Dedicated Test Track for RDSO between (Km. 0.00 to 13.00) Gudha Loop, (Km. 0 to 3.10) Nawa Loop and (Km. 25.0 to 43.5) Mithdi Loop of Gudha-THMR Section of Jodhpur division	OpenTender		Yes	DyCE-C-I/JU-Engineering/NWRSC-Civil-410640112/01090680086951dated 15.09.2023	M/s Chintpurni Construction Company, SONIPAT, 63 Sec 14, SONIPAT-131001 HARYANA, INDIA	14.07Cr	15/09/25	03-01-24	75%	Work in progress.
8	T. No. NWR/S&C/Civil-410640118:	Earth work in bank/cutting including blanketing material, construction of Major/Minor, Road Under bridges, shed with 65 T EOT Crane, Pit Line/Sick Line, OC Building and misc. works in Mithri Loop and Nawa Yard in connection with Dedicated Test Track for RDSO between Gudha–Thathana Mithri section of Jodhpur Division of NWR	OpenTender		Yes	DyCE-C-I/JP-Engineering/NWRSCCivil-410640118/00862610092277 dated 04.12.2023	M/s Rachana Construction Company, At & P.O. Maktupur, Ta.-Unjha, Dist.-Mehsana (N.Gujarat)	196.74Cr	04-06-25	01-02-2024	85%	Work in progress.
9	NWR/SC/Civil–410640120;	Construction of new Gauntlet (Meter Gauge + 610 mm Narrow Gauge) Rail Over Rail Bridge(1x45.70m Open Web Girder) at km 7/1-2 in lieu of old Rail Over Rail Bridge(1x7.0+1x12.85+2x13.20 m Steel Girder) and other approach P. Way and Civil works required for Sambhar Salt Limited at Sambhar Lake station of Phulera - Merta Road section & construction of foot over bridge for connecting passenger platforms at Sambhar Lake station in connection with Phulera -Degana doubling project of Jodhpur Division of North Western Railway.	OpenTender		Yes	DYCE-C-1/JP-ENGINEERING / NWRSCCIVIL410640120 / 01031430112468 Dated 10-09-2024	M/s SP Infracon Bhavik Engineers JV	22.26 Cr	10-3-26	15/03/2025	5%	Work in progress.
10	GSU/ENGG/JP/2023-24/24/01191130088364	Construction of Road over bridge [4 Lane] in lieu of LC No.-189 near Sikar Station of RGS-SIKR section JP Division.	OpenTender		Yes	JAIPUR DIVISION-GATI SHAKTI / GSU-ENGG-JP-2023-24-24 / 01191130088364 Dated 05-10-2023	M/s PUNIA CONSTRUCTION CO-HISAR	68.40 Cr	05-04-26	11-11-2023	95%	Work in progress.
11	Tender No. NWR-SC-Civil-13641934	Tender No. NWR-SC-Civil-13641934 closing date 25-10- 2024 15:00 for Construction of multipurpose hall, basement Parking, landscaping and other ancillary works at North Western Railway HQ office campus in connection with Setting up of North Western Railway, Jaipur and Construction of other building at Eco Park, Jagatpura & Transit camp at Rail Nikunj, Jagatpura Jaipur. Construction of Store shed, Over Head Tank & 50 KLD capacity STP at Khatipura in connection with New Coach Care complex Khatipura, Jaipur (Phase-II).	Opentender		Yes	Letter No: DYCE-C-III-JP-ENGINEERING / NWRSC-Civil-13641934 / 11114530119580 Dated 18/12/2024	M/s GULSHAN RAI JAIN II-JAIPUR N 29 ADINATH NAGAR JAI JAWAN COLONY III JAIPUR-302017 Rajasthan, India	31.79 Cr	18/03/2026	28/12/2024	17%	Work in progress
12	NWR/SC/FL-DNA/Civil-419151810	Phase-III - Earthwork inbank / cutting includingblanketing etc. inconnectionwith Phulera- Degana DoublingProject .	OpenE-tender	06.11.18	Yes	NWR/S&C/CA/94 dt.20.05.2019	M/sRachna ShriMohangarh JVS-8,First Floor, TransportNagar,Jaisalmer	50.34 Cr.	09.07.20 29.02.24	21.02.19	100%	Work has been completed on 24.05.2024. Final variation is under PROCES
13	T. No.WR/SC/FL-DNA/Civil-419150418	LayingandlinkingofBroad Gauge main lines,looplinesincludingpointsandcrossingsinyards,spreadingofballast, tamping of tracktransportation of P.WaymaterialsandotherancillaryworksfromMakrana(Excluding)t o NawaCity(including)stationsfromKm64.00 toKm.34.50Kmandinconnection withPhulera-Deganadoubling Project ofJodhpur Division.	Open T-Tender			Dy.CE/C-I/MKN/CA/17Dt. 19.01.22	M/s. BhanwarLalBijarnia, BijarniaHouse, TagoreCollege ke pas, JhalraRoad, Kuchaman CityNagaur-341509 (Raj)	10.45 Cr.	22.07.22 30.06.24	05.08.21	100%	Work has been completed and Contractor has not been submitted final bill beging contractor MB.
14	NWR/SC/FL-Civil-419150420 DNA/Civil - 419150421-R	LayingandlinkingofBroad Gauge main lines,looplinesincludingpointsanccrossingsinyards,spreadingofballast, tamping of tracktransportation of P.Waymaterialsandotherancillaryworksfromstations bet. Nawa City(Excl.)andPhulera(Incl.)stationfromKm.34.50toKm.00.00inc/ with FL-DNA DoublingProject.	Open E-Tender.		Yes	-	M/s. BhanwarLalBijarnia, BijarniaHouse, TagoreCollege ke pas, JhalraRoad, Kuchaman CityNagaur-341509 (Raj)	12.02 Cr.	26.11.22 15.05.24	13.04.22	100%	Work has been completed and Final bill has not been submitted by the contractor being contractor MB

15	Tender No.T.No.419150423	Construction of Pedestrian Subway at Kuchaman City and Nawa City stations with ramp and linking of track and restoration of traffic, recoupment of ballast, tamping and relaxation of speed restriction in Phulera-Degana section in connection with doubling of FL-DNA section of JU division.	Open ETender		Yes	DY.CE-C-I-JU-ENGINEERING/419150423/00862610060540 dated 24.08.2023	M/s Rachana Construction Company, AT and PO AKTUPUR, Tehsil Unjha, District-Mehsana-384170Gujarat, India	10.70 Cr.	31.07.24	28.08.2022	100%	Work has been completed and Final bill has not been submitted by the contractor being contractor MB
16	Tender No. NWR/SC/FL-DNA/Civil-419150419R2	Construction of Quarters, Service /Link roads, supervisor office, RCC Over Head Tank and other ancillary work at various stations between Phulera to Thathana Mithri (Halt) in connection with Phulera-Degana Doubling Project	Open E Tender		Yes	01254420080557 dated 04.07.2023	M/s Jai Baba Construction Company, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021	29.86 Cr.	03.01.25	11.07.2023	30%	Work in progress.
17	Tender No. 419150307R2	Balance left over works for construction of Major PrestressedConcrete Bridges (9 Nos.) & Minor Prestressed ConcreteBridges (04 Nos.) and other miscellaneous works betweenPhulera-Kuchaman City stations in connection with Phulera-Degana doubling project of Jodhpur Division.	Open E Tender		Yes	10144030081435 dated 14.07.2023	M/s Modi Construction Company, Jaipur	24.89 Cr.	14.01.24 31.07.24	16.07.2023	100%	Work has been completed.
18	Tender No.419150425	Construction of Quarters, Service /Link roads, supervisor office, RCC Over Head Tank and other ancillary work at various stations between Thathana Mithri (Excluding) to to Degana in connection with Phulera-Degana Doubling Project	Open E Tender		Yes	01254420093500 dated 18.12.2023	M/s Jai Baba Construction Company, J-7, Tagore Nagar, Ajmer Road, Jaipur-302021	46.50 Cr.	18.06.2025		5%	Work in progress.
CE/C/I/JP -Dy.CE/C/BKN												
1	TenderNoNWR-SC-BKN-01-2018-19 Dated09.05.2018	DismantlingofexistingBGtrack,layingandlinkingof etc.... point chainage 0.00toimplantyard(including Birdhwalstation yard) in SupercriticalThermalPower station.	Open ETender	09.05.2018	YES	47-NWR/Dy.CE/C/BKN/ 2018-19 dated 05.10.2018	M/S Jhawar SalesCorporation, Rani Bazar,Bikaner	Rs 828 lakhs	30.07.2019 31.03.2023 30.09.2023	31.07.2018	100%	Work completed and final bill under preparation.
2	NWR-SC-BKN-01-2020-21 Dt23.06.20	CarryingoutFinalallocation Survey,geotechnicalstudies,design,preparationofdrawings&otherpreliminaryactivitiesforpreparing detailedestimateonactualrealisticcostin connection withDoubling from Bathinda-BhildiviaSirsar,Hisar,Rataangarh,Degana,Luni, Samdari excludingDegana-RaiKaBagh	Open ETender	23.06.20	YES	54-NWR/Dy.CE/C/BKN/ 2020-21 Dt.27.11.2020.	M/S BPC ConsultantIndiaPvtLtd., Kolkata-700099	Rs 546.93 lakhs	08.09.21 28.07.25	09.09.20	95%	Work is in progress
3	NWR-SC-BKN-03-2022-23	Carrying out FLS etc.... in connection with doubling from Hansi (HNS) to Hisar(HSR) - 23.11 Km and Rewari (RE) to Sadulpur (SDLP) - 141.28Km section of Bikaner Division of North Western Railway	Open ETender	19.11.2022	YES	NWR/NWRC/CIVIL/2023/0014 dated 16.08.2023	M/S BPC ConsultantIndiaPvtLtd., Kolkata-700099	Rs 239.73 lakhs	20.09.23 31.01.24 30.04.24 30.06.24 30.04.25. Further DOC applied upto 31.12.25 which is in process	4-2023	50%	Work is in progress
4	NWR-SC-BKN-04-2022-23	Carrying out FLS etc..... in connection with doubling from Bathinda (BTI) toLalgarh (LGH) - 323.90 Km section of Bikaner Division of NorthWestern Railway	Open ETender	19.11.2022	YES	NWR/NWRC/CIVIL/2023/0012 dated 16.08.2023	M/s DELHI INTEGRATED MULTI MODALTRANSIT SYSTEM LIMITED-DELHI	Rs 386.35 lakhs	20.09.23 20.01.24 30.06.24 30.06.25	4-2023	75%	Work is in progress
6	NWR-SC-BKN-01-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall,retaining wall, pitching, construction of Road Under Bridges, FOB, Platform , PlatformSheds , S&T structures, staff quarters, and other ancillary works in connection withdoubling of Molisar (incl) to Ratangarh (incl) section of Bikaner Division	Open ETender	18.05.2023	YES	NWR/NWRC/CIVIL/2023/0022 dated 29.08.2023	M/s SHREE KARNI TRADERS-BIKANER	Rs 3158.98 lakhs (OCA) Rs 3766.27 lakhs (revised)	13.10.2024 31.05.2025	20.07.2023	99%	Work is in progress
7	NWR-SC-BKN-11-2023-24	Carrying out Final Location Survey, geotechnical studies,design, preparation of drawings & other preliminary activities forpreparing detailed estimate on actual realistic cost in connection with newline between Anupgarh to Bikaner (130.00km) and Spur line from Rojhrto Khajuwala (55.00 km) of Bikaner Division of North Western Railway	Open ETender	19.09.2023	YES	NWR/NWRC/Civil/2024/0011 dated 28.02.2024	M/s MNEC CONSULTANTS PRIVATE LIMITED-NAGPUR	Rs 160.82 lakhs	03.06.2024	12-2023	Contract terminated	Contract terminated on16.05.2024. Final bill is under preparation.

8	NWR-SC-BKN-06-2023-24	Earthwork in filling and cutting in formation, blanketing, construction of trolley refuges, toe wall, retaining wall, pitching, Road Under Bridges, FOB, Platform, Platform Sheds, S&T structures, staff quarters, cable duct and other ancillary works between km 280.280 to 306.580 (Churu including to Molisar excluding) in connection Churu - Ratangarh Doubling project	Open ETender	12.08.2023	YES	NWR/NWRC/Civil/2024/0006 dated 28.02.2024	M/s RACHNA -BLB JV , Ahemadabad	Rs 6291.15 lakhs	03.03.2025 30.09.2025	05.12.2023	80%	Work is in progress
9	NWR-SC-BKN-09-2023-24	Laying and linking of Broad Gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-Way materials and other ancillary works from km 280.280 to km 325.900 on Churu-Ratangarh section (including all station yards) in connection with Churu- Ratangarh Doubling Project.	Open ETender	03.09.2023	YES	NWR/NWRC/Civil/2024/0002 dated 20.02.2024	M/S B S SANGWAN, SONEPAT	Rs 2458.93 lakhs	10.06.2025 31.08.2025	23.12.2023	90%	Work is in progress
10	NWR-SC-BKN-12-2023-24	Supplying and stacking 65mm gauge stone ballast machine crushed (hard stone)confirming to RDSO specifications along the cess, including station yards, between Churu (including) and Ratangarh (including) section between km 280.280 to KM 325.900 inb connection with Churu- Ratangarh Doubling project	Open ETender	27.10.2023	YES	NWR/NWRC/Civil/2024/0025 dated 22.03.2024	M/S MIRAL -VCC JV , Ahmedabad -382350	Rs 1815.69 lakhs	20.03.2025 15.08.2025	18.01.2024	99%	Work is in progress
11	Tender No. NWR-SC-BKN-19-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuges, toe,wall, retaining wall, pitching, construction of Minor Bridges & LHS, FOB, Platform, Platform Shelters, S&T structures,cable duct and other ancillary works between Sadulpur to Churu in Connection with Churu- Sadulpur Doubling Project	Open ETender	09.03.2024	YES	NWR/NWRC/Civil/2024/0039 dated 09.09.2024	VISHNU PRAKASH R PUNGLIA LTD.- Mumbai	9089.70 lakhs	17.12.2025	06.07.2024	60%	Work is in progress
12	Tender No. NWR-SC-BKN-16-2023-24/EPC	Major Upgradation of Bikaner Railway Station of NWR on Engineering , Procurement and Construction (EPC)	Open ETender	14.02.2024	YES	NWR/NWRC/Civil/2024/0054 dated 20.11.2024	VPRPL-KSIPL BKN JV , Jodhpur	38242.55 lakhs	08.10.2027	08.10.2024	3%	Work is in progress
13	Tender No. NWR-SC-BKN-01-2024-25	Laying and linking of Broad gauge main line, loop lines including points and crossings in yards, spreading of ballast, tamping of track, transportation of P-way materials and other ancillary works from KM: 222.780 (Including Sadulpur) to KM: 280.280 (Excluding Churu) of Sadulpur-Churu section in connection with Sadulpur-Churu Doubling Project	Open ETender	23.07.2024	YES	LOA No. 01090680116505 dated 05.11.2024	CHINTPURNI CONSTRUCTION COMPANY-SONIPAT	1619.99 lakhs	05.11.2025	1.2025	20%	Work is in progress
14	Tender No. NWR-SC-BKN-2R-2024-25	Supplying and stacking 65 MM gauge stone ballast machine crushed (Hard Stone) Conforming to RDSO Specification along the cess, including station Yards, between Sadulpur (Including) and Churu (Excluding) Section between Km 222.780 to KM 280.280 in connection with Sadulpur - Churu Doubling Project	Open ETender	25.12.2024	YES	LOA No. 00848460125028 dated 10.03.2025	PMP INFRATECH LIMITED-AHMEDABAD	2105.21 lakhs	10.03.2026	27.03.2025	55%	Work is in progress
15	Tender No. NWR-SC-BKN-20-2023-24	Request for Proposal (RFP) for providing Project Supervision Services (PSS) for various construction sites/ sections for Projects being executed by Construction Organization in the jurisdiction of Bikaner Division of North Western Railway	Open ETender	09.03.2024	YES	NWR/NWRC/Civil/2024/0041 dated 14.10.2024	AYOLEEZA CONSULTANTS PRIVATE LIMITED-GAUTAM BUDH NAGAR	331.97 lakhs	01.07.2026	12.08.2024	50%	Work is in progress
16	Tender No. NWR-SC-BKN-21-2023-24	Providing Project Management Services (PMS) for Major Upgradation of Bikaner Railway Station of Bikaner division of North Western Railway	Open ETender	15.03.2024	YES	NWR/NWRC/Civil/2024/0064 dated 26.12.2024	BLOOM COMPANIES LLC-GURUGRAM	481.93 lakhs	06.09.2027	16.09.2024	35%	Work is in progress
CE/C/I/IP-Dv CE/C/BNW												
1	NWR-SC-BKN-02-2020-21	Constructionof4nosRoadOverBridge(Railway portion) in lieuof Level Crossing No. 27atkm41/4-5,LevelCrossingNo.52atkm81/9-82/0,LevelCrossing No. 114 at km172/1-2onRewari-BhatindasectionandLevel Crossing No. 45 atkm40/8-9onRohtak-BhiwanisectionwithRCC deck slab on superstructureandRCC substructurewithpilefoundation.	Open ETender	04.01.2021	Yes	NWR/S&C/CA/109Dt.03.09.21	M/S Punia ConstructionCo.30,Secto r-13,Part-2Hisar-125001 (Haryana)	Rs 3737.61 lakkhs	20.10.2022 31.12.23	21.04.21	100%	Work Completed .
2	NWR-SC-BKN-02-2022-23	Raising/ rebuilding of 2 lane ROB no 76-A of Rly span 1x102m BOW String girder +2 x 7.00M RCC slab in lieu of LC No 89-B (existing Rly span 1x49m + 35.70mPSC girder cast in situ) at km 137/2-3 between Rewari- Hisar section to facilitaterunning of Double Stack container trains.	Open ETender	11.10.2022	Yes	NWR/NWRC/CIVIL/2023/0014 dated 10.04.2023	M/s PRAGATI CONSTRUCTION CONSULTANTS-NEW DELHI	Rs 2986.84 lakhs	02.10.2024	15.02.2023	1%	Terminated.

3	NWR-SC-BKN-07-2022-23	Construction of 2 lane Road Over Bridge (1x36 m) spanover railway track with RCC deck slab on composite girder and(20x18.00 m + 2x20.00 m) span with RCC deck slab on PSCgirder in via duct portion with 243.89 m RE wall includingdismantling of existing 2 lane ROB no. 32-B(LC No.51-c),(1x23.00 m span) PRC Box girder with(19x18 m span) RCCgirder in via duct portion & 2x217.00 m retaining wall inapproaches at KM 81/0-1 between Rewari- Hisar section ofBikaner Division to facilitate running of double stack container	Open ETender	23.03.2023	Yes	NWR/NWRC/CIVIL/2023/0019 dated 21.08.2023	M/s PUNIA CONSTRUCTION CO-HISAR	Rs 3826.89 lakhs	29.11.2024	19.06.2023	35%	Work in progress.
4	NWR-SC-BKN-07-2023-24	Earthwork in filling and cutting in formation,blanketing, trolley refuses, toe wall, retaining wall, pitching, construction of Minor Bridges, FOB, Platform, Platform Sheds, S&Tstructures, staff quarters, and other ancillary works between Dobh Bahali to Bhiwani city (from Km 7/00 to Km 45/200) section inconnection with Bhiwani- Dobh Bahali Doubling project	Open ETender	12.08.2023	Yes	In process	M/s CMIPL GSCPL JV, AGRA	Rs 8374.95 lakhs	05.05.2025	11-2023	32%	Work in progress.
5	NWR-SC-BKN-05-2023-24	Supplying and stacking of 109000 cum65mm gauge stone ballast machine crushed (hard stone)confirming to RDSO specifications between Km 7.00 to Km36.8 on Dobh Bahali to Bamala (including yards) section inconnection with doubling project of Bhiwani Dobh Bahalissection	Open ETender	20.06.2023	Yes	PG yet to be submitted by the agency	M/s A.B. DURGA JV # 425, G.F. POCKET-3, SILVER BIRCH, OMAXECITY NEW CHANDIGARH-140901	Rs 1039.56 lakhs	17.09.2024	Work is under mobilisation	50%	Work in progress.
6	NWR-SC-BKN-08-2023-24	Earthwork in filling and cutting in formation, blanketing, trolley refuses, toe wall,retaining wall, pitching, construction of Minor Bridges & LHS, FOB, Platform,Platform Sheds, S&T structures, staff quarters, and other ancillary works betweenManheru to Bawani khera including Bhiwani Bypass in Connection with Manheru-Bawani Khera Doubling Project	Open ETender	19.08.2023	Yes	PG yet to be submitted by the agency	M/s S AND P GC JV, AGRA	Rs 9632.03 lakhs	20.05.2025	12-2023	60%	Work in progress.
CE/C/III/JP -Dy.CE/C/IV-JP												
1	NWR/SC/Civil-102140520	NWR/SC/Civil-102140520-Constructionof2laneRoadoverbridgeofRailway span 1 x 60 mclear bow string GirderinlieuofLCNo.142nearRajgarhstationofRewari-Jaipursection.	OpenTender	29.07.2021	Yes	.CANo.NWR/CA/S&C/194 Dated.24.01.2022	M/sPuniaConstruction Co.,Hisar.	26.69Cr. 31.54Cr.	22.05.23 25.07.24	23.12.2021	100%	Work has been completed. Final bill under process.
2	NWR/SC/Civil-102140521	NWR/SC/Civil-102140521-Constructionof4laneRoadoverbridgeofrailwayclearspan1x72 m (clear span) Bowstring Girderin lieuofLCNo.61nearAnajMandi of Rewari-Jaipursection.	OpenTender	04.08.2021	Yes	Acceptanceletter No. DY.CE[C]II-JP/Engg./NWR/SC/Civil-102140521/83594004577 0 Dated. 01.12.21	M/s Ansari Erectors,Ahmedabad	25.71Cr.	31.05.23 31.12.24 30.04.25, 31.05.2025	05.11.2022	100%	Work has been completed. Final bill under process.
3	Tender No. NWR/SC/Civil-102140525	: Tender No. NWR/SC/Civil-102140525 Construction of Limited Height Sub- way in lieu of level crossings No. 209,210,218, 221,259,262 in SIKR-LHU sections and Level Crossing No. 36 & 43 in SIKR- CUR sections in connection with elimination of existing level crossing gates (Total 08 Nos)	OpenTender		Yes	NWR/NWRC/Civil-2023/0018 Dated. 12.07.2023	M/s M.H. Khanusia, Himatnagar	46.65 Cr.	11.05.2024	01.08.2023	100%	Work Completed.
4	Tender No. NWR/SC/Civil-102140526 [R]	Tender No. NWR/SC/Civil-102140526 [R] Residual civil works viz. Earth work, blanketing, bridge work and other ancillary works in connection with Rewari- Sadulpur Bypass line.	OpenTender		Yes	NWR/NWRC/Civil-2023/0025 Dated. 12.09.2023	M/s GUJRAT INFRACON-BILASPUR	19.94 Cr	15.06.2024	05.07.2023	95%	Work in progress.
5	Tender No. NWR/SC/Civil-102140530	Tender No. NWR/SC/Civil-102140530 : Earth work in bank and cutting, Blanketing, Construction of RUBs/ Minor Bridges, staff Quarters, Station building, Platform, FOB, Overhead tank, Auto hut, bore well, Pump house, Laying and linking of Broad Gauge main Line, including points and crossings, supply and spreading of ballast, tamping of track, transportation of P.Way Materials and other miscellaneous work at AEL,MBV & NNL stations in connection with Kathuwas- Narnaul doubling project.	OpenTender		Yes	NWR/NWRC/Civil-2023/0021 Dated. 23.08.2023	M/s GIRRAJJI CREATIVE J.V.-AGRA	52.71 Cr	09.01.2025	25.11.2023	55%	Work in progress.

6	Tender No. NWR/SC/Civil-102140531	Tender No. NWR/SC/Civil-102140531 : Construction of Integrated Road Over Bridgewith Limited Height Subway at Level Crossing No. 3 (4Lane) at Km. 1/5-6 on Rewari- Narnaul section with 1x36mand 1x18m composite girder & at LC No. 59-A (2Lane)Km. 84/0-1 on Rewari - Sadulpur section with 1x36m spancomposite girder (Railway Portion) including soilexploration and testing (04 bore Holes), construction andtesting of Test piles (02 Nos) each at Proposed ROBlocations.	OpenTender		Yes	NWR/NWRC/Civil- 2024/0005	M/s SHREE RAM KRIPA CONSTRUCTIONS- JAIPUR	22.82 Cr	03.01.2025	06.12.2023	30%	Work in progress.
7	Tender No.: NWR/SC/Civil-102140538	: Earthwork in filling and cutting in fformation, Blanketing, trolley refuges, toe wall, retaining wall, pitching, construction/ extension of Minor bridges, Major bridges and LHS, Construction/extension of station buildings, other service buildings, platforms, PF shelters, circulating areas, staff quarters, underground and overhead RCC water tanks and other ancillary and Electrical (General) works between REWARI (excluding)to KATHUWAS (including) in connection with Rewari- Kathuwas Doubling Project of North Western Railway.	OpenTender		Yes	NWR/NWRC/Civil/2024/0026 dated. 09.04.2024	M/s Shiva Buildtech Pvt. Ltd., New Delhi	83.64 Cr.	24.07.2025	15.02.2024	35%	Work in progress.
8	Tender No. NWR-SC-CIVIL-102140529	Tender No. NWR-SC-CIVIL-102140529 closingdate 16-02-2024 15:00 for Supplying and stackingmachine crushed stone ballast in stacks in stationyards or on cess/finished formation including stationyards along the track at stations between Rewari-Kathuwas in connection with Rewari- KathuwasDoubling Project and Rewari-Sadulpur in connectionwith Rewari Sadulpur Bypass line project of NorthWestern Railway	OpenTender		Yes	NWR/NWRC/Civil/2024/0032 dated. 21.05.2024	M/s Devendra Sing Contractor, Hisar	11.80 Cr.	15.03.2025	01.04.2024	72%	Work in progress.
9	Tender No. NWR-SC-CIVIL-102140528	Tender No. NWR-SC-CIVIL-102140528 Laying and linking of Broad Gauge main Line, including points and crossings,tamping of track, transportation of P.Way Materials in connection with RE-KTWS doubling project of North Western Railway.	OpenTender		Yes	NWR/NWRC/Civil/2024/0035 dated. 01.07.2024	M/s LAXYO ENERGY LIMITED	19.02 Cr	26.07.2025	09.06.2024	20%	Work in progress.
10	Tender No. NWR/SC/Civil-102140545	Tender No. NWR/SC/Civil-102140545: Constructing four six-meter wide foot over bridges with ramps at Pali, Kund, Ateli, and Mirzapur Bachhod, including the ismantling of the existing FOB at Ateli. Additionally, building one Type-III quarter in Rewari and an Officer's Rest House in Narnaul and construction of S&T cable ducts in Seven yards: Khori, Kund, Pali, Kathuwas, Ateli, Mirzapur Bachhod, and Narnaul and any other miscellaneous civil works in the vicinity of Rewari of North Western Railway	OpenTender		Yes	NWR/NWRC/Civil/2024/0069 dated. 03.01.2025	M/s GIRRAJJI CREATIVE J.V.-AGRA	65.44 Cr	03.10.2025	16.10.2024	15%	Work in progress.
11	Tender No. NWR/SC/Civil-1021405	Tender No. NWR/SC/Civil-102140533: Earth work in formation, earth work in Cutting, Blanketing, Construction of Road Over Bridge (at CH. 3390 on NH-552 1x30m composite Girder & 4x 18.30m PSC girder including soil exploration and testing (04 bore Holes),construction and testing of Test piles (02 Nos) each), Construction of Major/Minor Bridges, RUBs, Station Building, FOB, Platforms etc. & all other ancillary works in connection with SWM Bypass new line Project.	OpenTender		Yes	NWR/NWRC/Civil/2004/0004 dated. 03.01.2024	M/s MHK Buildcon LLP, Himatnagar	113.86 Cr.	04.06.2025	08.12.2024	45%	Work in progress.
12	Tender No.NWR/SC/SWM-JP/Doubling/Civil-514110104	Tender No.NWR/SC/SWM-JP/Doubling/Civil-514110104 : Earthwork in filling/cutting in formation, Blanketing construction of Station building including electrical and S&t structures, Passenger/Goods Platforms, Platform Shelter, Foot Over Bridges, Passenger Amenities work, Construction/extension of LHS/RUBs, Minor Bridges Retaining walls, Toe wall, Pitching work, overhead water tank and all other ancillary works between Sawaimadhopur-Isarda stations from Km. 0.00 to Km. 40.7 in connection with Jaipur Sawaimadhopur-Jaipur Doubling Project.	OpenTender		Yes	Letter No: DYCE-C-II- JPENGINEERING / NWRSCSWMJPCIVIL514110104 / 01302940116352 Dated. 04.11.2024	M/s LNA Infraprojects Pvt. Ltd., Jaipur	103.24 Cr	04.05.2026	06.12.2024	3%	Work in progress.
13	Tender No. NWR/SC/ SWM/BypassC514110107	Tender No. NWR/SC/ SWM/BypassC514110107: Construction of approach work of four lane Road Over Bridge at Ch: 3390 on NH-552 in connection with Swai Madhopur Bypass New Line project.	OpenTender		Yes	NWR/NWRC/Civil/2025/0015 dated. 13.03.2025	M/s Karni Traders, Bikaner	43.47 Cr.	27.10.2025	10.02.2025	20%	Work in progress.
CE/C-VI--Dy.CE/C/III-JP												

1	T.No.NWR -SC-KWP-Civil-13641925	Construction of facilities&infrastructureforproviding of quick watering arrangement	Opentender		Yes	29/06/2022	M/s. ALWOOD Construction,NG-09 JDA Shopping Centre,Subhash Nagar,Jaipur-302016 Rajasthan,India	5.79	28/10/2022 31/07/2024	13/07/2022	100%	Work Physically Completed. Final vasriation submitted to accounts for vetting.
2	T. No. NWR-SC-KWP-Civil-13641931-R 1	Composite Works (Civil, Electrical, S&T, Mechanical) involving construction of Industrial sheds, other ancillary buildings, Pit Line Track works, Drainage system, Electrification and illumination works, Procurement and commissioning of specified Mechanical Machineries & Plant (EOT crane etc.) & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase-II).	Opentender		Yes	DYCE-C-III/JP-ENGINEERING/NWR-SCCivil-13641931R1/0092156000091894 dated 28/11/2023	M/s BIHANI CONSTRUCTIONS PRIVATE LIMITED- JAIPUR, 64-130, Heera Path Mansarovar, Jaipur-302020 Rajasthan, India	117.50 Cr, Revised 157.11 Cr	27/05/2025, Extended up to 31/10/2025	4-12-2023	85%	Work in progress
3	T.No.NWR-SC-EPC/GADJ-T-921	MajorupgradationofGandhiNagar(Jaipur)RailwayStationofJaipur Division of North WesternRailwayon Engineering, Procurement and Construction (EPC).	Opentender		Yes	NWR/S&C /CA/196 dated30/09/2022	M/s. JCC INFRAPROJECTSBIL JV 761/30,AKLANK HOUSE,TIKAM GANJ,AJMER-305001	177.45 Crore	16/04/2025, Extended up to 25/01/2026	15/10/2022	80%	Work in progress
4	T.No.NWR-SC-EPC/JP-T-926	Major upgradationof Jaipur Railway Station of North WesternRailway onEngineering,Procurement and Construction (EPC).	Opentender		Yes	NWR/S&C/CA/198 dated30/11/2022	M/sGirdhariLalConstruc tion PrivateLimited, Delhi C-102 AnsalPlaza,	577.77 Cr	24/07/2026	25/01/2023	51%	Work in progress
5	T.No. NWR-SC-EPC-PMS-JP-T-928R	Project Management Services for Major upgradation of Jaipur Railway Station of Jaipur Division of North Western Railway on Engineering.	Opentender		yes	DYCE-C-III-JP-ENGINEERING/NWR-SC-EPC-PMS-JP-928R/01382720075905 dated 27/04/2023	M/s CEMOSA-INTROSOF-JV, office No. 502, Fifth Floor, DDA-5 Building, Dist. Centre, Janakpuri, Delhi-India,110058	4.78 Cr	27/10/2026	12-05-2023	63%	Work in progress
6	T.No. NWR-SC-EPC-PMS-GADJT-927 R	Project management services for Major upgradation of Gandhinagar (Jaipur) Railway Station of Jaipur Division of North Western Railway.	Opentender		yes	DYCE-C-III-JP-ENGINEERING/NWR-SC-EPC-PMS-GADJ-927R/10783970072609 dated 01/03/2023	M/s THEME ENGINEERING SERVICESPRIVATE LIMITED-JAIPUR , B-24 Gokul Vatika Jawahar Circle Jaipur-302018 Rajasthan, India	2.44 Cr	30/08/2025	01-04-2023	90%	Work in progress
7	T.No.NWR-SC-Civil-102140524R-1	Carrying out Final Location Survey, Geotechnical Studies, Preparation of LOP for engineering/Elctrical/ S&:T Works. ESP and L-Section, general Arrangement Drawings of Bridges/RUB/ROB,Preparation of Detailed Project Report, (DPR) & amp: EPC Tender Document and other Preliminary Activities for preparing Detalied Estimate on actual realistic cost in connection with Sirmutra-Gangapur city (75.68 Km) new line Project.	Opentender		Yes	DY/CE/C/IV/JP-ENGINEERING/NWRSCCivil-102140524R-1/10236640073603 Dated:17/03/2023	M/s INTROSOF SOLUTIONS-NEW DELHI Ist Floor, Plot No-5, Pokcet-10, Block-B, Sector-13, Dwarka, New Delhi, West- Delhi, Delhi, 110078, Jankpuri, New Delhi-110058 Delhi India	1.20 Cr.	17/06/2023, 31/01/2024 30/04/2024 30/09/2024 30/11/2024 , 30.3.2025, 31/10/2025	27/03/2023	70%	Work in progress
8	Tender No. NWR-SC-KWP-Civil-13641932	Tender No. NWR-SC-KWP-Civil-13641932 closing date 08-05-2024 15:00 for Laying and linking of Broad Gauge line, including points & crossing, SEJ, spreading of ballast, Tamping of track, Transportation of P. Way materials, supply of stone ballast & Providing quick watering facilities at Khatipura yard line No. 3 & 6 and other ancillary works in connection with developing new coach care complex at Khatipura (Phase-II).	Opentender		Yes	Letter No: DYCE-C-III-JP-ENGINEERING / NWRSC-KWP-Civil-13641932 / 00921560109579 Dated 05/08/2024	M/s BIHANI CONSTRUCTIONS PRIVATE LIMITED- JAIPUR 64-130 HEERA PATH MANSAROVAR JAIPUR- 302020 Rajasthan, India	10.06 Cr	05-05-2025	20/08/2024	60%	Work in progress
9	T. No. NWR-SC-Civil-13641937:	Balance Works (Civil) involving construction of PEB Shed, watering facility, Drains, CC roads, flooring, boundary wall/retaining wall & other miscellaneous works in connection with developing new coach care complex at Khatipura (Phase-II).	open		Yes	Under preparation	M/s MHK BUILDCON LLP- HIMATNAGAR, First Floor Divine India Building Nr. RTO Office, By Pass Road Himatnagar, Himatnagar-383001, Himatnagar-383001	38.11 Cr	11-10-2025	15/04/2025	25%	Work in progress

10	Tender No. NWR-SC-Civil-13641938	Construction of Sports complex in Jaipur area includingdevelopment of facilities like parking, water supply, Sanitary works,MEPF etc at Jaipur division of NWR	open		Yes	Under preparation	M/s GULSHAN RAI JAIN II-JAIPUR, N 29 ADINATH NAGAR, JAI JAWAN COLONY III, JAIPUR- 302017	29.19 Cr	28/07/2026			Yet not started
CE/C/III/JP-Dy.CE/C/V-JP												
1	NWR/SC/DO-GGC/CIV IL/514110468	Supplying and stackingmachine crushed stoneballast in stacks as perRailway’s specificationsbetweenDausa&Gangapurcitystationsinconnectionw ithDausa-Gangapurcity new lineproject	open		Yes	Dy.CE/C/DOCA/81 dated23/12/16	M/s J.K. Construction co. Nokha Distt. Bikaner.	Rs.14.32Crore	06-04-18 Extendedupto31/03/22, 31.12.22	19.10.2016	100%	work complted final variation uder process.
2	NWR/SC /DO-GGC/CIV IL/514111804	Construction of balancework of single line BGstandard straightalignment tunnel in soilandrockincludingcut&coverportion,sidedrains,protectionwork s on approaches oftunnelandotherancillaryworksfromchainage38600 to 40900 betweenDidwana&LalsotRailwaystationsinconnectionwithDausa-GangapurcitynewBGlineproject	Open	15.5.2016	Yes	NWR/S&C/CA/165 dated01/02/17	M/sTCL-UTM JV,Gurgaon	Rs.54.46 Crore	22-03-18, 31.12.23	09.12.2016	100%	work complted and final bill is under technical check.
3	NWR/SC/DO-GGC/Civil/514110873	LayingandlinkingofBroad gauge main line,looplinesincludingpoints and crossings inyard,spreadingofballast,tampingoftrack transportation ofP-aymaterialsandotherancillaryworksbetweenDidwana&Gangapurci tystationsandatBaniyana&ArnyaKalaSalempurastationsinconnecti onwith Dausa-Gangapurcitynewlineproject.	Open		Yes	Dy.CE/C/DO/CA/96 dated10/05/18	M/s Laxyo EnergyLimited, Ratlam	Rs.14.67 Crore	27-03-19 Extended upto 31-12-22	10.01.2018	100%	final variation has been sanctioned and final bill is being sent to account for payment. Material statement is under preparation.
4	NWR/SC/DO-GGC/Civil/514110277	Balance work of minorbridges,RoadUnderBridge, like PSC slabs,bed blocks, returns, toewall,pitching,drop&curtainwall,heightgauge, road work etc.andconstructionofLimited Height Subwaybetween Didwana to Gangapurcitystations inconnectionwithDausa-GangapurcitynewLine Project	Open	25.9.2017	Yes	NWR/S&C/CA/173 dated26/03/18	M/s. Lall ConstructionCo.Delhi	Rs.46.41 Crore	26/06/19. Extended upto 31/10/2023	7.02.2018	100%	Work completed final bill under technical check
5	NWR/SC/DO-GGC/Civil/514111181	Balanceworkof150unittypeII,7unittype-IataffquarterandIOWofficeandotherancillaryworks	Open		Yes	Dy.CE/C/DO/CA/108 dated28/09/19	M/sSunriseInfraProjects Jaipur	Rs.16.48 Cr.	17-04-20 Extendedupto31/10/22	28.08.2019	100%	Work completed final measurement under process.
CE/C/IV/JP-Dy.CE/C/ABR												
1	Tender No. NWR-SC-TRAH-ABR-NL-T7	Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges,ROR, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, Station Building, Circulating area, Quarters and other ancillary works from between KM: 99.608 to Km:116.654(Kui Stn. to Aburoad stn.) in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway".	Open	13.02.2024	Yes	ABR-ENGINEERING/NWR-SC-TRAH-ABR-NL-T7/00545980106923 dated 04/07/2024.	M/s KONKAN RAILWAY CORPORATION LIMITED NAVI MUMBAI BELAPUR BHAVAN SECTOR 11 POB NO 9 CBD BELAPUR, NAVI MUMBAI Maharashtra-400614 INDIA	389.67 Crore		03.08.2024	04.01.2027	Work in progress
2	Tender No. NWR-SC-TRAH-ABR-NL-T8	Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs) and other ancillary works from between KM: 93.000 to Km:99.608 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	22.02.2024	Yes	ABR-ENGINEERING/NWR-SC-TRAH-ABR-NL-T8/00545980108147 dated-18/07/2024.	M/s KONKAN RAILWAY CORPORATION LIMITED NAVI MUMBAI BELAPUR BHAVAN SECTOR 11 POB NO 9 CBD BELAPUR, NAVI MUMBAI Maharashtra-400614 INDIA	326.13 Crore		05.11.2024	18.01.2027	Work in progress
3	NWRSC-TRAH-ABR-NL-T9	Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, Station Building, Circulating area and other ancillary works from between KM: 85.000 to Km:93.000 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	21.02.2024	Yes	ABR-ENGINEERING/NWR-SC-TRAH-ABR-NL-T9/00930510106929 dated 04/07/2024.	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	343.38 Crore		24.07.2024	04.01.2027	Work in progress

4	NWR-SC-ABR-TRAH-DDC-15	Carrying out detail design and preparation of drawings including proof check from NIT/IIT for construction of Bridges, ROBs and supper passage from km 61 to 116 in connection with Taranga Hill -Ambaji- Abu Road New line project in Ajmer Division of North Western Railway	Open	27.05.2024	Yes	ABR-ENGINEERING / NWR-SC-ABRTRAH-DDC-15 / 00926490113948, Dated: 30/09/2024	M/s STUP CONSULTANTS PRIVATE LIMITED-MUMBAI Unit No. 2702, Rupa Renaissance, Plot No. D 33 and D 207, Juinagar, MIDC TTC Industrial Area, Thane Mumbai- 400705	2.32 Crore		21.10.2024	31.03.2025 31.07.2025 (Without penalty) 31.10.2025 (Without Penalty)	Work in progress
5	DYCEC-ABR-TRAH-T-2	Expert Engineering Services for fixing of alignment, cunducting geotechnical and geological investigation, designing and preparation of detailed drawings, estimate and detailed project report for the proposed tunnels (Total Length= 9.06 Km) in connection with Abu Road-Taranga Hill new Line project.	Open	27.09.2022	Yes	DYCE-C-II-AII-ENGINEERING-ABR-TRAH-T-2/01056930064887 dated 01.11.2022	MITES LIMITED-GURGAON	11.93 Crores		03.12.2022	30.04.2024	Work completed
6	NWR-SC-TRAH-ABR-T-25	Slope stability analysis of embankments filling/cutting fulfilling the RDSO guideline between chainage KM 61.000 to KM 116.654 of section TRAH-ABR via Ambaji New BG Line project.	Special Limited	06.05.2025	Yes	ABR-ENGINEERING/NWR-SC-TRAH-ABR-T-25/00754480135111, Dated-26.07.2025	MITES LIMITED-GURGAON	3.65 Cr.		18.08.2025	26.01.2026	Work in progress
CE/C/IV/JP-Dy.CE/C/II/ABR												
1	NWR/SC/EPC/T RAH-ABR/T-1R:	Construction of 4 Lane Road Over Bridge No. 1, Railway chainage 1133 and Railway Bridge (Major Bridge No. 116 at Railway chainage 42760) for Taranga Hill – Ambaji – Abu Road New Railway Line Project	-	16.22.2022	Yes	Letter of acceptance No. DYCE-C-AII-ENGINEERING/NWRSC-EPC-ABR-TRAH-T-1R/00862610077363 dated 20/05/2023	Rachna Construction, Mehsana	57.04 Cr			26.04.2026	Work in progress
2	NWR-SC-TRAH-ABR-NL-T-3R	Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 0.00 to Km. 30.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway	Open	31.08.2023	Yes	Letter of acceptance No. DYCE-C-AII-ENGINEERING/NWRSC-TRAH-ABR-NL-T-3R/00901450092164 dated 01/12/2023	MKC Infrastructure House, Anjar	342.23 Cr			01.06.2026	Work in progress
3	NWR-SC-PSSA-ABR-TRAH-T-6	Project Supervision services (PSS) for “Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 0.00 to Km. 61.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project.	Open	19.09.2023	Yes	ABR-ENGINEERING/NWR-SC-PSSA-ABR-TRAH-T-6/ 10018470100967 dated 15/04/2024	M/s MITES LTD.-MUMBAI, Mumbai	9.67 Cr		03.01.2025	15.04.2027	Work in progress
4	NWR-SC-TRAH-ABR-NL-T-10	Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Super passage, Construction of Platform, Platform shelters, Station Building, circulating area and other ancillary works from KM: 61.000 to Km: 73.120 in connection with Taranga Hill Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	28.02.2024	Yes	LOA No. DYCE-C-I-JU-ENGINEERING/NWR-SC-TRAH-ABR-NL-T-10/ 00930510106930 dated 04/07/2024	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	368.42 Cr		21.07.2024	04-01-2027	Work in progress
5	NWR-SC-TRAH-ABR-NL-T-11	Construction of Tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs), super passage and other ancillary works from Km. 73.120 to Km. 78.060 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	01.03.2024	Yes	DYCE-C-I-JU-ENGINEERING/NWR-SC-TRAH-ABR-NL-T-11/ 00930510107500 dated 10/07/2024	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	237.20 Cr		8.11.2024	10-01-2027	Work in progress

6	NWR-SC-TRAH-ABR-NL-T-12	Construction of Tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Under Bridges (RUBs), super passage and other ancillary works from Km. 78.060 to Km. 85.000 & Km: 39.160 to km 39.360 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	02.03.2024	Yes	DYCE-C-I-JU-ENGINEERING/NWR-SC-TRAH-ABR-NL-T-12/00930510106931 dated 04/07/2024	ABCI INFRASTRUCTURES PRIVATE LIMITED-, Assam-788001.	158.83 Cr		13.08.2024	04-01-2027	Work in progress
7	NWR-SC-TRAH-ABR-T-13	Laying and linking of BG main lines/loop lines/sidings, including points and crossings, spreading of stone ballast, tamping of track, transportation of P.Way materials and other ancillary works from Km. 0.00 to Km. 34.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project of Ajmer Division	Open	18.04.2024	Yes	Letter No: DYCE-C-II-AII-ENGINEERING/NWR-SC-TRAH-ABR-NL-T-13 /00909480110039 Dated :- 09/08/2024	JHAWAR SALES CORPORATION-BIKANER	14.33 cr			09.08.2025	Work in progress
8	NWR-SC-TRAH-ABR-T-14R	Manufacturing, Supply and stacking of machine crushed track ballast in between 0 to 33 Km in c/w Abu Road-Taranga Hill New line project of Ajmer division.	Open	30.05.2024	Yes	Letter No: DYCE-C-II-AII-ENGINEERING / NWR-SC-TRAH-ABR-T-14R/10596770109065	MUNDAN CONSTRUCTION CO.-JODHPUR	7.67 Cr	30.01.202530.06.2025 (Without Peanlty)30.11.2025 (V			Work in progress
9	Tender No. NWR-SC-PSSA-ABR-TRAH-T-16	Project Supervision Services (PSS) for Works of Construction of tunnels, Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, ROR, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Super Passage, Construction of Platform, Platform Shelters, Station Building, Circulating area, Quarters and other ancillary works from between KM: 61.000 to Km:116.654 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Special limited	22.07.2024	Yes	Letter No: ABR-ENGINEERING / NWR-SC-PSSA-ABR-TRAH T-16 / 00939180120514 Dated: 02/01/2025	M/s AARVEE ASSOCIATES ARCHITECTS ENGINEERS AND CONSULTANTS PRIVATE LIMITED-HYDERABAD	35.54 Cr		03.01.2025	02-07-2027	Work in progress
10	Tender No. NWR-SC-TRAH-ABR-NL-T17	Construction of Staff Qtrs. (111 Units) and various service buildings for Engg, S&T, TRD and Operating departments between Taranga hill and Ambaji (Km 0.00 to 61.00), in connection with construction of Taranga hill-Abu Road via Ambaji New BG line project.	Open	25/11/2024	Yes	Letter No: DYCE-C-I-JU-ENGINEERING / NWR-SCTRAH-ABR-NL-T17 / 00863300123169 dated Dated: 10/02/2025	M/s BUILD WELL ENGINEERSANKLES HWAR Plot No 225, Near GIDC Fire Station GIDC Ankleshwar- 393002 Gujarat , India	59.49 Cr		01.05.2025	10.05.2026	Work in progress
CE/C/IV/JP-Dy.CE/C/III/ABR												
1	AII/Const./FLS/T/2-R	Carrying out Final Location Survey, Geotechnical Studies, design preparation drawings and other preliminary activities and work out actual realistic cost in connection with new B.G. Line project between Tarangahill-Abu Road via Ambaji (89.38 Km.	-	-		AII/Const/FLS/T/2-R dated 14/02/2018	Pioner Surveyors, “Swagat Gardens”, Block-C, Ground Floor, Deshbandhu Nagar, Chaulpatty, Baguiti, Kolkata-700059 (WB)	2.77 Cr	24.11.2024		13.02.2020	Work complete
2	NWR-SC-EPCABR-TRAH-T-2 to RFP No. Dy.CE/C/AII/AMBAJI/01	Construction of railway station building, facilities for passenger/pilgrim stay (Yatri-niwas), platforms, underpasses, p/f shelters, passenger facilities, circulating area and other misc. works at Ambaji in connection with Taranga hill-Ambaji-Abu road new line project	EPC	-	Yes	DY CE-C-II-AII-Engineering-/NWR-SC-EPC-ABR-TRAH-T-2/01040480090364 dated 03/11/2023.	VPRPL-CIPEL Ambaji (JV), Jodhpur	174.68 Cr			18.01.2027	Work in progress
3	NWR-SC-TRAH-ABR-NL-T-4R	Earth work in bank/cutting including Blanketing, Construction of Major/Minor Bridges, Road Over Bridges (ROBs) & Road Under Bridges (RUBs), Construction of Platform, Platform Shelters, station building, Circulating area, offices and other ancillary works from Km. 30.00 to Km. 61.00 in connection with Taranga Hill - Abu Road via Ambaji New BG line project in Ajmer division of North Western Railway.	Open	28.08.2023	Yes	LOA No: DYCE-C-II-AII-ENGINEERING / NWR-SC-TRAH-ABR-NL-T-4R / 00901450091612 Dated: 23/11/2023	MKC Infrastructure House, Anjar	322.27 Cr			23.05.2025 "13.02.2021 (Without Peanlty) 31.10.2021 (With Peanlty) 30.10.2022 (With Peanlty) 30.04.2023 (With Peanlty) 30.10.2023 (With Peanlty) 25.03.2024 (With Peanlty) 25.09.2024 (With Peanlty) 25.11.2024 (With Peanlty) 31.12.2024 (With Peanlty) 28.02.2025 (With Peanlty)	Work in progress

[illegible]