

ACTION TO PREVENT ACCIDENT AT MLCs

(i) UPGRADATION & 3 GKs at MLCs(TVU > 50000)				
LCs having TVU>50000	Sanct	Engg./Tfc.	LCs with 2 GKs	TDC for 03 GKs***
39 (Spl-4, A-11, B-15, C- 9)*	32 (Spl-3 A-9, B-4, C-6)**	Engg. – 15 Tfc. - 17	35 (Engg -14 Tfc. – 21)	After sanction of posts of GKs.

* *Out of 39, RUB sanctioned at 02 LCs (Spl-1, A-1) while for 05 LCs (A-1, B-1, C-3) no work sanctioned.*

** *TDC for civil work - 31.3.11 :*

*** *Out of 21 Tfc. gates, post transferred for 04 GKs and ROB constructed at 02. The remaining posts for 15 gates the case is under process. The proposal for creation of 101 posts of GK for Engg. is in HQ.*

ACTION TO PREVENT ACCIDENT AT MLCs

(ii) INTERLOCKING OF LCs						
Criteria	Inter-locked LCs	Identified		Status of sanction*	TDC	Remark
		BG	MG			
Traffic MLCs (Home to Home)	99	20 Nos (MD-PNU)	0 Nos.	20 Nos. in PB 2010-11	31.3.11	LOA issued on 27.9.10
MLCs having TVU > 25000		7 Nos **	2 Nos. (UDZ-HMT)	4 Nos. in LB 2010-11 & 2 MG gates pending due to sanct GC	2 Nos Upto 31.3.11 & 2 upto 30.6.11	NIT issued with DOO as 4.11.10
<p><i>* All LCs sanctioned for interlocking upto 2009-10 have been commissioned.</i></p> <p><i>** Out of 7 identified, 2 sanctioned being traffic LCs vide PB-65 and RUB constructed at 01 LC. Work at 04 LC sanction vide LB-193, 194(02 No)&195.</i></p>						

ACTION TO PREVENT ACCIDENT AT MLCs

(iii) INDIVIDUAL LINE TELEPHONE FOR LCs

Sec.	Stations reqd. DTMF phone	Prog.	Remarks
MD-PNU	33	100%	--
AII-UDZ	04	100%	--
UDZ-HMT	06	Nil	Provided with GC*
MJ-MVJ	04	Nil	Provided with 6 Quad cable*
Total	47		

* The GC of UDZ-HMT & 6 Quad cable work of MJ-MVJ sanctioned.

ACTION TO PREVENT ACCIDENT AT MLCs

(iv) ROBs/RUBs at LCs (TVU >1,00,000)

Section	Scope	Proposed from State Govt.	Sanction	Balance to be sanction
MD-PNU	12	5	2	10
AII-UDZ	9	9	2	7
UDZ-HMT	Nil	Nil	Nil	Nil
MJ-BI	Nil	Nil	Nil	Nil
Total	21	14	4	17

ACTION TO PREVENT ACCIDENT AT MLCs

(v) SHIFTING OF MLCs OUTSIDE STATION

All the LCs in station section in BG sections are either interlocked or planned for interlocking. Total 20 LCs are balance for interlocking targeted for completion during 31.03.2011.

Therefore, no such work planned in BG.