

STATEMENT SHOWING THE QUARTERLY PROGRESS OF WORKS QUARTER ENDING, Dec' 2022. (Works Costing one crore & above)

(Rs. In Lakhs)

S.NO	Name of work & location	Estimated cost (Rs.)	Tendered cost	%age above/below SOR	Agreement No.& date	Agency	Date of start	Time of completion	Physical Progress of work	Name of Engineer Incharge with address	Remarks
1	Comprehensive maintenance contract for Hind Rectifiers Ltd. Make Invertes of RMPU AC coaches over N.W. Railway	Tender Cost 299.74 Lacs	Awarded Cost 311.73	4% Above	LOA no. 07- Elect/BKN/Tender/ 19-20 dtd 06.09.19	M/S Hind Rectifiers Ltd, Mumbai.	01.10.19	Three Years	100%	Puneet Jeph Sr. DEE/G/ BKN	DOC Extend up to 31.12.2022
2	Schedule maintenance of various makes (Cummins, Greves, KOEL) 500 KVA Diesel Engines of Train No. 12495/96, 14709/10 & 22473/74 (LHB Type Rakes) and D- Check schedule maintenance work of 500 KVA DG sets (Make-Cummins, Greaves, KOEL) for power cars of all coaching depot over BKN Division for a period of 2 Years.	Tender Cost 308.00 Lacs	308 Lacs Awarded Cost 338.8 Lacs	10% Above	LOA no. 30- Elect/BKN/Tender/ 2019-20 dtd 06.07.20	M/S Deev Gen Set Sales & Services Delhi	30.07.20	24 Months	100%	Puneet Jeph Sr. DEE/G/ BKN	Physical work completed on 07.08.2022
3	Outsourcing of Escorting Activity including Trip Maintenance of Train No. 22497/98, 12486/85, 14713/14 & 12440/39 (LHB Type Rakes) at coaching depot Sriganaganagar over Bikaner Division for the period of one year.	Tender Cost 110.00 Lacs	110 Lacs Awarded Cost 110 Lacs	ATPAR	LOA no.04- Elect/BKN/Tender/ 2020-21 dtd 21.10.20	M/S MegaRail Power Projects, Thane.	12.01.2021	12 Months DOC extended upto 31.05.22	100%	Puneet Jeph Sr. DEE/G/ BKN	Physical work completed on 31.05.2022

S.NO	Name of work & location	Estimated cost (Rs.)	Tendered cost	%age above/below SOR	Agreement No.& date	Agency	Date of start	Time of completion	Physical Progress of work	Name of Engineer Incharge with address	Remarks
4	Annual preventive maintenance contract for 25 kVA inverters of Siemens make fitted in AC coaches for three year over NWR.	Tender Cost 305Lacs	305 Lacs Awarded Cost 340Lacs	11.31% Above	LOA no.10-Elect/BKN/Tender/ 2021-22 dtd 13.11.2021	M/S Siemens Ltd, Thane Mumbai	22.11.2021	Three Years	33%	Puneet Jeph Sr. DEE/G/BKN	work in progress
5	Provision of testing & maintenance facilities for HOG coaches in washing line/sick line of maintenance depot/sheds over Bikaner Division.	Tender Cost 130Lacs	130Lacs Awarded Cost 126Lacs	2.5% Below	LOA no.19-Elect/BKN/Tender/ 2021-22 dtd 17.01.2022	M/S Devendra Construction Co., BKN	21.03.2022	Four Months	95%	Puneet Jeph Sr. DEE/G/BKN	work in progress
6	Replacement of over head conductor by UG cables in various locations over Bikaner Division.	Tender Cost 127Lacs	127 Lacs Awarded Cost 117Lacs	7.99% Below	LOA no.18-Elect/BKN/Tender/ 2021-22 dtd 08.01.2022	M/S R.K. Contractor & Supplier, SOG	Awarded on 08.01.22	08 Months	75%	Puneet Jeph Sr. DEE/G/BKN	work in progress
7	Outsourcing of escorting activities of AC coaches (duties of ACCI) & Trip maintenance of AC and Non AC coaches of Train no 12489/90, 22464/63, 12495/96, 22473/74,20471/72(LHB Type Rake) at Bikaner Coaching depot over Bikaner Division for the period of two Year.	Tender Cost 141Lacs	141 Lacs Awarded Cost 141Lacs	ATPAR	LOA no.41-Elect/BKN/Tender/ 2021-22 dtd 20.04.2022	THARU AND SONS-ERNAKULAM	Awarded on 20.04.22	24 Months	25%	Puneet Jeph Sr. DEE/G/BKN	work in progress
8	Outsourcing of escorting activities of power car operator & Trip Maintenance of power car of Train No. 22497/98, 12486/85, 12440/39 (LHB type rake) at coaching Depot Sriganganagar for the period of two Years	Tender Cost 112.42 Lacs	112.42 Lacs Awarded Cost 112.48Lacs	ATPAR	LOA no. 33-Elect/BKN/Tender/ 2021-22	SUNSHINE ENGINEERS AND CONSULTANTS-DELHI.	Awarded on 12.04.22	24 Months	25%	Puneet Jeph Sr. DEE/G/BKN	work in progress